

SOUTHWEST GAS CORPORATION

BEFORE THE
PUBLIC UTILITIES COMMISSION OF NEVADA

In the Matter of the Application of Southwest
Gas Corporation for Authority to Increase its
Retail Natural Gas Utility Service Rates in its
Southern and Northern Nevada Rate
Jurisdictions

Docket No. 21-08_____

VOLUME 24 of 34

Prepared Direct Testimony of Thomas W. Cardin

Index

Southwest Gas Corporation

Volume 24 of 34

Index

Page 1 of 1

Description	Page No.
Prepared Direct Testimony of Thomas W. Cardin	1

Juan Gutierrez

06/22/2020 to 06/28/2020

	Regular	PTO	OT 1.5X	Total Hours
	40.00	0.00	19.00	59.00

	Regular	PTO	OT 1.5X	Total Hours
	40.00	0.00	19.00	59.00

	Regular	PTO	OT 1.5X	Total Hours
	40.00	0.00	19.00	59.00

Time in	Time out	Duration	Customer	Billable	Class	Mileage	Service Item	TimeSheet
June 22, 2020								
5:00am (PDT)	11:00am (PDT)	6.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Gutierrez, Juan	00	SNV Steel Insp	S Hardy way mesquite ph XIII
NOTES: STEEL; 3834629								
11:00am (PDT)	11:30am (PDT)	0.50	Lunch Break					
11:30am (PDT)	3:30pm (PDT)	4.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Gutierrez, Juan	80	SNV Steel Insp	S Hardy way mesquite ph XIII
NOTES: STEEL; 3834629								
June 23, 2020								
5:00am (PDT)	11:00am (PDT)	6.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Gutierrez, Juan	00	SNV Steel Insp	S Hardy way mesquite ph XIII
NOTES: STEEL; 3834629								
11:00am (PDT)	11:30am (PDT)	0.50	Lunch Break					
11:30am (PDT)	2:30pm (PDT)	3.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Gutierrez, Juan	80	SNV Steel Insp	S Hardy way mesquite ph XIII
NOTES: STEEL; 3834629								
June 24, 2020								
5:00am (PDT)	11:00am (PDT)	6.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Gutierrez, Juan	00	SNV Steel Insp	S Hardy way mesquite ph XIII
NOTES: STEEL; 3834629								
11:00am (PDT)	11:30am (PDT)	0.50	Lunch Break					
11:30am (PDT)	4:30pm (PDT)	5.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Gutierrez, Juan	80	SNV Steel Insp	S Hardy way mesquite ph XIII
NOTES: STEEL; 3834629								
June 25, 2020								
5:00am (PDT)	11:00am (PDT)	6.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Gutierrez, Juan	00	SNV Steel Insp	S Hardy way mesquite ph XIII
NOTES: STEEL; 3834629								
generated for C & L Inspection								
06/27/2020								
14/3								

Generated for C & L Inspection

06/27/2020

14/3

Juan Gutierrez

06/22/2020 to 06/28/2020

	Regular	PTO	OT 1.5X	Total Hours
	40.00	0.00	19.00	59.00

	Regular	PTO	OT 1.5X	Total Hours
	40.00	0.00	19.00	59.00

	Regular	PTO	OT 1.5X	Total Hours
	40.00	0.00	19.00	59.00

Time in	Time out	Duration	Customer	Billable	Class	Mileage	Service Item	TimeSheet
June 22, 2020								
5:00am (PDT)	11:00am (PDT)	6.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Gutierrez, Juan	00	SNV Steel Insp	S Hardy way mesquite ph XIII
NOTES: STEEL; 3834629								
11:00am (PDT)	11:30am (PDT)	0.50	Lunch Break					
11:30am (PDT)	3:30pm (PDT)	4.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Gutierrez, Juan	80	SNV Steel Insp	S Hardy way mesquite ph XIII
NOTES: STEEL; 3834629								
June 23, 2020								
5:00am (PDT)	11:00am (PDT)	6.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Gutierrez, Juan	00	SNV Steel Insp	S Hardy way mesquite ph XIII
NOTES: STEEL; 3834629								
11:00am (PDT)	11:30am (PDT)	0.50	Lunch Break					
11:30am (PDT)	2:30pm (PDT)	3.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Gutierrez, Juan	80	SNV Steel Insp	S Hardy way mesquite ph XIII
NOTES: STEEL; 3834629								
June 24, 2020								
5:00am (PDT)	11:00am (PDT)	6.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Gutierrez, Juan	00	SNV Steel Insp	S Hardy way mesquite ph XIII
NOTES: STEEL; 3834629								
11:00am (PDT)	11:30am (PDT)	0.50	Lunch Break					
11:30am (PDT)	4:30pm (PDT)	5.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Gutierrez, Juan	80	SNV Steel Insp	S Hardy way mesquite ph XIII
NOTES: STEEL; 3834629								
June 25, 2020								
5:00am (PDT)	11:00am (PDT)	6.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Gutierrez, Juan	00	SNV Steel Insp	S Hardy way mesquite ph XIII
NOTES: STEEL; 3834629								
generated for C & L Inspection								
06/27/2020								
14/3								

Generated for C & L Inspection

06/27/2020

14/3


11:00am (PDT)	11:30am (PDT)	0.50	Lunch Break						
11:30am (PDT)	3:30pm (PDT)	4.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Gutierrez, Juan	80	SNV Steel Insp	S Hardy way mesquite ph XIII	
NOTES: STEEL; 3834629									

June 26, 2020**11.00**

5:00am (PDT)	11:00am (PDT)	6.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Gutierrez, Juan	00	SNV Steel OT	S Hardy way mesquite ph XIII	
NOTES: STEEL; 3834629									
11:00am (PDT)	11:30am (PDT)	0.50	Lunch Break						
11:30am (PDT)	4:30pm (PDT)	5.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Gutierrez, Juan	80	SNV Steel OT	S Hardy way mesquite ph XIII	
NOTES: STEEL; 3834629									

June 2 , 2020**8.00**

5:00am (PDT)	11:00am (PDT)	6.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Gutierrez, Juan	00	SNV Steel OT	S Hardy way mesquite ph XIII	
NOTES: STEEL; 3834629									
11:00am (PDT)	11:30am (PDT)	0.50	Lunch Break						
11:30am (PDT)	1:30pm (PDT)	2.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Gutierrez, Juan	80	SNV Steel OT	S Hardy way mesquite ph XIII	
NOTES: STEEL; 3834629									



06/29/2020



Time in	Time out	Duration	Customer	Billable	Class	Mileage	Service Item	TimeSheet
June 22, 2020								
6:00am (PDT)	11:00am (PDT)	5.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Morrissey, Dennis	0	SNV Steel Insp	SB 151 Mesquite Approach
NOTES: Steel; 3867324								
11:00am (PDT)	11:30am (PDT)	0.50	Lunch Break					
11:30am (PDT)	4:30pm (PDT)	5.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Morrissey, Dennis	0	SNV Steel Insp	SB 151 Mesquite Approach
NOTES: Steel; 3867324								
June 23, 2020								
6:00am (PDT)	11:00am (PDT)	5.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Morrissey, Dennis	0	SNV Steel Insp	SB 151 Mesquite Approach
NOTES: Steel; 3867324								
11:00am (PDT)	11:30am (PDT)	0.50	Lunch Break					
11:30am (PDT)	4:30pm (PDT)	5.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Morrissey, Dennis	0	SNV Steel Insp	SB 151 Mesquite Approach
NOTES: Steel; 3867324								
June 24, 2020								
6:00am (PDT)	11:00am (PDT)	5.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Morrissey, Dennis	0	SNV Steel Insp	SB 151 Mesquite Approach
NOTES: Steel; 3867324								
11:00am (PDT)	11:30am (PDT)	0.50	Lunch Break					
11:30am (PDT)	4:30pm (PDT)	5.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Morrissey, Dennis	0	SNV Steel Insp	SB 151 Mesquite Approach
NOTES: Steel; 3867324								
June 25, 2020								
6:00am (PDT)	11:00am (PDT)	5.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Morrissey, Dennis	0	SNV Steel Insp	SB 151 Mesquite Approach
NOTES: Steel; 3867324								
11:00am (PDT)	11:30am (PDT)	0.50	Lunch Break					
11:30am (PDT)	4:30pm (PDT)	5.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Morrissey, Dennis	0	SNV Steel Insp	SB 151 Mesquite Approach
NOTES: Steel; 3867324								
June 25, 2020								

6:00am 11:00am 5.00 201911-SWG-Las Vegas > Yes Morrissey, SB 151 Mesquite
(PDT) (PDT) Dennis Insp Approach
NOTES: Steel; 3867324

11:00am 11:30am 0.50 Lunch Break

11:30am 4:30pm 5.00 201911-SWG-Las Vegas > Yes Morrissey, SB 151 Mesquite
(PDT) (PDT) Dennis Insp Approach
NOTES: Steel; 3867324

June 26, 2020**10.00**

6:00am 11:00am 5.00 201911-SWG-Las Vegas > Yes Morrissey, SB 151 Mesquite
(PDT) (PDT) Dennis Insp Approach
NOTES: Steel; 3867324

11:00am 11:30am 0.50 Lunch Break

11:30am 4:30pm 5.00 201911-SWG-Las Vegas > Yes Morrissey, SB 151 Mesquite
(PDT) (PDT) Dennis Insp Approach
NOTES: Steel; 3867324

June 2 , 2020**8.00**

6:00am 11:00am 5.00 201911-SWG-Las Vegas > Yes Morrissey, SB 151 Mesquite
(PDT) (PDT) Dennis Insp Approach
NOTES: Steel; 3867324

11:00am 11:30am 0.50 Lunch Break

11:30am 2:30pm 3.00 201911-SWG-Las Vegas > Yes Morrissey, SB 151 Mesquite
(PDT) (PDT) Dennis Insp Approach
NOTES: Steel; 3867324

06/29/2020

C & L Inspection, LLC
 PO Box 610028
 Dallas, TX 75261-0028 US
 (972) 584-1610
 serickson@candlinspection.com
 www.candlinspection.com



EXHIBIT NO. 2 (TWC-3)
 SHEET 3680 OF 5387

INVOICE

BILL TO

SOUTHWEST GAS
 SOUTHWEST GAS-Las Vegas
 ATTN: EVAN SOUTHERLAND
 5241 SPRING MOUNTAIN RD
 LAS VEGAS, NV 89150

INVOICE # 202011-536
DATE 07/05/2020
DUE DATE 08/04/2020
TERMS Net 30

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
06/29/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
06/29/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	4:00	274.16
06/29/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
06/29/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
06/30/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
06/30/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	4:00	274.16
06/30/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
06/30/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
07/01/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
07/01/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	4:00	274.16
07/01/2020	SNV Steel Insp	Steel; - Mr Dennis J Morrissey	68.54	5:00	342.70
07/01/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
07/02/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	7:00	479.78
07/02/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
07/02/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
07/05/2020	PER DIEM	MESQUITE PER DIEM- JUAN GUTIERREZ	102.00	4	408.00
07/05/2020	PER DIEM	MESQUITE PER DIEM- DENNIS MORRISSEY	102.00	4	408.00

Subtotal: 6,093.58

This Invoice has been assigned to, and must be paid to:
 Advance Business Capital LLC
 Db a Triumph Business Capital

If you have any questions concerning this invoice, please contact: Stephanie Erickson serickson@candlinspection.com or (972) 584-1610

3351.98

CONSTRUCTION DEPARTMENT

July 06, 2020

PO# 807997

Molly Lake

This Invoice has been assigned to, and must be paid to:

Advance Business Capital LLC

Db a Triumph Business Capital

Juan Gutierrez


06/29/2020 to 07/05/2020

Regular **37.00** PTO **0.00** Total Hours **37.00**

Time in	Time out	Duration	Customer	Billable	Class	Mileage	Service Item	TimeSheet
June 29, 2020								
5:00am (PDT)	11:00am (PDT)	6.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Gutierrez, Juan	00	SNV Steel Insp	S Hardy way mesquite ph XIII
NOTES: STEEL; 3834629								
11:00am (PDT)	11:30am (PDT)	0.50	Lunch Break					
11:30am (PDT)	3:30pm (PDT)	4.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Gutierrez, Juan	80	SNV Steel Insp	S Hardy way mesquite ph XIII
NOTES: STEEL; 3834629								
June 30, 2020								
5:00am (PDT)	11:00am (PDT)	6.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Gutierrez, Juan	00	SNV Steel Insp	S Hardy way mesquite ph XIII
NOTES: STEEL; 3834629								
11:00am (PDT)	11:30am (PDT)	0.50	Lunch Break					
11:30am (PDT)	3:30pm (PDT)	4.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Gutierrez, Juan	80	SNV Steel Insp	S Hardy way mesquite ph XIII
NOTES: STEEL; 3834629								
July 1, 2020								
5:00am (PDT)	11:00am (PDT)	6.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Gutierrez, Juan	00	SNV Steel Insp	S Hardy way mesquite ph XIII
NOTES: STEEL; 3834629								
11:00am (PDT)	11:30am (PDT)	0.50	Lunch Break					
11:30am (PDT)	3:30pm (PDT)	4.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Gutierrez, Juan	80	SNV Steel Insp	S Hardy way mesquite ph XIII
NOTES: STEEL; 3834629								
July 2, 2020								
5:00am (PDT)	12:00pm (PDT)	7.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Gutierrez, Juan	80	SNV Steel Insp	S Hardy way mesquite ph XIII
NOTES: STEEL; 3834629								
Generated for C & L Inspection								
07/03/2020								
10.00								
.00								




07/06/2020



Time in	Time out	Duration	Customer	Billable	Class	Mileage	Service Item	TimeSheet
June 29, 2020								
6:00am (PDT)	11:00am (PDT)	5.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Morrissey, Dennis	0	SNV Steel Insp	SB 151 Mesquite Approach
NOTES: Steel; 3867324								
11:00am (PDT)	11:30am (PDT)	0.50	Lunch Break					
11:30am (PDT)	4:30pm (PDT)	5.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Morrissey, Dennis	0	SNV Steel Insp	SB 151 Mesquite Approach
NOTES: Steel; 3867324								
June 30, 2020								
6:00am (PDT)	11:00am (PDT)	5.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Morrissey, Dennis	0	SNV Steel Insp	SB 151 Mesquite Approach
NOTES: Steel; 3867324								
11:00am (PDT)	11:30am (PDT)	0.50	Lunch Break					
11:30am (PDT)	4:30pm (PDT)	5.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Morrissey, Dennis	0	SNV Steel Insp	SB 151 Mesquite Approach
NOTES: Steel; 3867324								
July 1, 2020								
6:00am (PDT)	11:00am (PDT)	5.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Morrissey, Dennis	0	SNV Steel Insp	SB 151 Mesquite Approach
NOTES: Steel;								
11:00am (PDT)	11:30am (PDT)	0.50	Lunch Break					
11:30am (PDT)	4:30pm (PDT)	5.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Morrissey, Dennis	0	SNV Steel Insp	SB 151 Mesquite Approach
NOTES: Steel; 3867324								
July 2, 2020								
6:00am (PDT)	11:00am (PDT)	5.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Morrissey, Dennis	0	SNV Steel Insp	SB 151 Mesquite Approach
NOTES: Steel;								
11:00am (PDT)	11:30am (PDT)	0.50	Lunch Break					
11:30am (PDT)	4:30pm (PDT)	5.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Morrissey, Dennis	0	SNV Steel Insp	SB 151 Mesquite Approach
NOTES: Steel; 3867324								
July 2, 2020								

07/06/2020

Two handwritten signatures in black ink. The signature on the left is a stylized, cursive script. The signature on the right is also a stylized, cursive script, appearing to be a different name or a variation of the first.



CONSTRUCTION DEPARTMENT

07/20/20

JESSICA ARGANDA

PO# 810996

Mears Pipeline

A QUANTA SERVICES COMPANY

33725 N. Scottsdale Rd. Suite 108
Scottsdale, AZ 85266
(707)553-3342Date: 7/7/2020
TO: Southwest Gas CorporationINVOICE #: 11173
STATE/COUNTY/CITY: NV / Clark County / Mesquite
CONTRACT #: 14939
WR#: 3834629
PROJECT NAME: Mesquite Hardy Way STL
MEARS JOB #: 58033

Contract Items							
Item Code	Description	UOM	QTY This Period	QTY Invoiced To Date	Contract Price	Total Invoiced to Date	Invoice Amount This Period
A.1	Installation of all steel pipe and appurtenances including testing and tie-ins for SB 151 - Hardy Way 8" STL HP and 6" PE Approach Infrastructure	%	20.11%	42.51%	\$1,546,517.98	\$657,424.79	\$311,004.77
A.2	Installation of all polyethylene (PE) pipe and appurtenances including testing and tie-ins for SB 151 - Hardy Way 8" STL HP and 6" PE Approach Infrastructure	%	0.00%	19.30%	\$743,024.70	\$143,403.77	\$0.00
A.3	Abandonment(s) per Operations Manual requirements and Section D of this proposal sheet.	%	0.00%	0.00%	\$5,000.00	\$0.00	\$0.00
A.4	Surface repair to include but not limited to asphalt, concrete, and all requirements per applicable entities.	%	0.00%	0.00%	\$374,400.00	\$0.00	\$0.00
SUBTOTAL						\$800,828.56	\$311,004.77

Change Orders							
CO-001		%	0.00%	0.00%	\$0.00	\$0.00	\$0.00
SUBTOTAL						\$0.00	\$0.00

Total	\$800,828.56	\$311,004.77
Total Retention	\$80,082.86	\$31,100.48

TOTAL AMOUNT DUE	\$279,904.29
------------------	--------------

Install 2,096.8' of 8" steel - STA 35+15.2 to 56+12

Cole Bianchini

Contractor's Signature

7/7/20

Date

PAYMENT TERMS:
Net 30 from Invoice Date AbovePAYMENT REMITTANCE ADDRESS:
Mears Pipeline Division
Accounts Receivable Dept.
33725 N. Scottsdale Rd Suite 108, Scottsdale, AZ 85266

C & L Inspection, LLC
 PO Box 610028
 Dallas, TX 75261-0028 US
 (972) 584-1610
 serickson@candlininspection.com
 www.candlininspection.com



EXHIBIT NO. (TWC-3)
 SHEET 3687 OF 5387

INVOICE

BILL TO

SOUTHWEST GAS
 SOUTHWEST GAS-Las Vegas
 ATTN: EVAN SOUTHERLAND
 5241 SPRING MOUNTAIN RD
 LAS VEGAS, NV 89150

INVOICE # 202011-545
DATE 07/26/2020
DUE DATE 08/25/2020
TERMS Net 30

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
07/20/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
07/20/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	4:00	274.16
07/20/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
07/20/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
07/21/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
07/21/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	5:00	342.70
07/21/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
07/21/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	4:30	308.43
07/22/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
07/22/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	4:00	274.16
07/22/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
07/22/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
07/23/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
07/23/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	3:00	205.62
07/23/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	1:00	88.74
07/23/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
07/23/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	4:30	308.43
07/23/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	1:30	133.11

This Invoice has been assigned to, and must be paid to:
 Advance Business Capital LLC
 Db a Triumph Business Capital

If you have any questions concerning this invoice, please contact: Stephanie Erickson serickson@candlininspection.com or (972) 584-1610

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	EXHIBIT NO. (TWC-3) SHEET 3688 OF 5387
07/24/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	6:00	532.44
07/24/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	4:00	354.96
07/24/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	5:30	488.07
07/24/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	6:00	532.44
07/25/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	6:00	532.44
07/25/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	4:00	354.96
07/25/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	5:30	488.07
07/25/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	4:00	354.96
07/26/2020	PER DIEM	MESQUITE PER DIEM- JUAN GUTIERREZ	102.00	6	612.00
07/26/2020	PER DIEM	MESQUITE PER DIEM- DENNIS MORRISSEY	102.00	6	612.00

Subtotal: 10,567.39

BALANCE DUE

\$10,567.39

2132.84

CONSTRUCTION DEPARTMENT
July 27, 2020
PO# 812740
Molly Lake

This Invoice has been assigned to, and must be paid to:
Advance Business Capital LLC
Db a Triumph Business Capital

CONSTRUCTION DEPARTMENT

07/30/20

JESSICA ARGANDA

PO# 813823

EXHIBIT NO. (TWC-3)
SHEET 3689 OF 5387

Mears Pipeline

A UANTA SERVICES COMPANY

33725 N. Scottsdale Rd. Suite 108
Scottsdale, AZ 85266
(707)553-3342Date: 7/21/2020
TO: Southwest Gas CorporationINVOICE #: 11221
STATE/COUNTY/CITY: NV / Clark County / Mesquite
CONTRACT #: 14939
WR#: 3834629
PROJECT NAME: Mesquite Hardy Way
MEARS JOB #: 58033

Contract Items

Item Code	Description	UOM	QTY This Period	QTY Invoiced To Date	Contract Price	Total Invoiced to Date	Invoice Amount This Period
A.1	Installation of all steel pipe and appurtenances including testing and tie-ins for SB 151 - Hardy Way 8" STL HP and 6" PE Approach Infrastructure	%	33.30%	75.81%	\$1,546,517.98	\$1,172,415.28	\$514,990.49
A.2	Installation of all polyethylene (PE) pipe and appurtenances including testing and tie-ins for SB 151 - Hardy Way 8" STL HP and 6" PE Approach Infrastructure	%	0.00%	40.32%	\$743,024.70	\$299,587.56	\$0.00
A.3	Abandonment(s) per Operations Manual requirements and Section D of this proposal sheet.	%	0.00%	0.00%	\$5,000.00	\$0.00	\$0.00
A.4	Surface repair to include but not limited to asphalt, concrete, and all requirements per applicable entities.	%	85.00%	0.00%	\$374,400.00	\$0.00	\$318,240.00
SUBTOTAL						\$1,472,002.84	\$833,230.49

Change Orders

CO-001		%	0.00%	0.00%	\$0.00	\$0.00	\$0.00
SUBTOTAL						\$0.00	\$0.00

Total	\$1,472,002.84	\$833,230.49
Total Retention	\$147,200.28	\$83,323.05

TOTAL AMOUNT DUE	\$749,907.44
------------------	--------------

A.1 Install 3,468 of 8" steel - STA 56+12 to 90+80

A.4 Paved Hardy Way

Cole Bianchini

Contractor's Signature

7/21/20

Date

PAYMENT TERMS:
Net 30 from Invoice Date AbovePAYMENT REMITTANCE ADDRESS:
Mears Pipeline Division
Accounts Receivable Dept.
33725 N. Scottsdale Rd Suite 108, Scottsdale, AZ 85266



814290

INVOICE

MassMedia, LLC
2140 E. Pebble Rd.
Suite 210
Las Vegas, NV 89123
MassMediaCC.com

TEL. 702-433-4331
FAX. 702-707-6625

Invoice #: **29731**

Southwest Gas Corp Communications
5241 Spring Mountain Road
Las Vegas NV 89150-0002

Date: Jun 24 2020

Title: SWG 2020 Public Outreach Services - Mesquite

Description:

Scope Of Work	Cost
12605 - SWGCC 2020 Expenses	\$893.13
Printing	\$893.13
Printing of direct mailers for Northwest Mesquite project (Qty: 417)	\$632.50
Postage of direct mailers for Northwest Mesquite project (Qty: 417)	\$260.63
Subtotal	\$893.13

Terms:	Subtotal	\$893.13
Due upon receipt	NV - Clark County	\$74.80
	Total Due	\$967.93



814297

INVOICE

MassMedia, LLC
2140 E. Pebble Rd.
Suite 210
Las Vegas, NV 89123
MassMediaCC.com

TEL. 702-433-4331
FAX. 702-707-6625

Invoice #: **29752**

Southwest Gas Corp Communications
5241 Spring Mountain Road
Las Vegas NV 89150-0002

Date: Jun 30 2020

Title: SWG 2020 Public Outreach Services - Mesquite

Description:

Scope Of Work	Cost
12604 - SWGCC 2020 Project Management	\$693.75
Subtotal	\$693.75
12907 - SWGCC 2020 Northwest Mesquite Mailer	\$18.75
Subtotal	\$18.75
Terms:	Subtotal \$712.50
Due upon receipt	NV - Clark County \$0.00
	Total Due \$712.50

**Southwest Gas Corporate Communications
Mesquite Project
Public Outreach Services - Material Development**

Total Hours 0.25

[illegible]

C & L Inspection, LLC
 PO Box 610028
 Dallas, TX 75261-0028 US
 (972) 584-1610
 serickson@candlinspection.com
 www.candlinspection.com



INVOICE

BILL TO

SOUTHWEST GAS
 SOUTHWEST GAS-Las Vegas
 ATTN: EVAN SOUTHERLAND
 5241 SPRING MOUNTAIN RD
 LAS VEGAS, NV 89150

INVOICE # 202011-548
DATE 08/02/2020
DUE DATE 09/01/2020
TERMS Net 30

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
07/27/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
07/27/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	4:00	274.16
07/27/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	6:00	411.24
07/27/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	4:00	274.16
07/28/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
07/28/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	4:00	274.16
07/28/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	6:00	411.24
07/28/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
07/31/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	4:00	274.16
07/31/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	2:00	137.08
07/31/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	4:00	274.16
07/31/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	2:30	171.35
07/31/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	4:00	274.16
07/31/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	4:00	274.16
08/01/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
08/01/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	2:00	137.08
08/01/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	6:00	411.24
08/01/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	2:00	137.08

This Invoice has been assigned to, and must be paid to:
 Advance Business Capital LLC
 Db a Triumph Business Capital

If you have any questions concerning this invoice, please contact: Stephanie Erickson serickson@candlinspection.com or (972) 584-1610

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	EXHIBIT NO. (TWC-3) SHEET 3695 OF 5387	AMOUNT
08/02/2020	PER DIEM	MESQUITE PER DIEM- JUAN GUTIERREZ	102.00	6		612.00
08/02/2020	PER DIEM	MESQUITE PER DIEM- DENNIS MORRISSEY	102.00	6		612.00
						Subtotal: 6,570.12
BALANCE DUE						\$6,570.12

CONSTRUCTION DEPARTMENT
August 03, 2020
PO# 814693
Molly Lake

3216.52

This Invoice has been assigned to, and must be paid to:
Advance Business Capital LLC
Db a Triumph Business Capital

C & L Inspection, LLC
 PO Box 610028
 Dallas, TX 75261-0028 US
 (972) 584-1610
 serickson@candlininspection.com
 www.candlininspection.com



EXHIBIT NO. (TWG-3)
 SHEET 3696 OF 5387

INVOICE

BILL TO

SOUTHWEST GAS
 SOUTHWEST GAS-Las Vegas
 ATTN: EVAN SOUTHERLAND
 5241 SPRING MOUNTAIN RD
 LAS VEGAS, NV 89150

INVOICE # 202011-551
DATE 08/09/2020
DUE DATE 09/08/2020
TERMS Net 30

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
08/03/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
08/03/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	2:00	137.08
08/03/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
08/03/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	6:00	411.24
08/04/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
08/04/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	4:00	274.16
08/04/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
08/04/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
08/05/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
08/05/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	4:00	274.16
08/05/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
08/05/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	6:00	411.24
08/06/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
08/06/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	5:00	342.70
08/06/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	6:00	411.24
08/06/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	5:30	488.07
08/07/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	1:00	68.54
08/07/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	5:00	443.70
08/07/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	5:00	443.70

This Invoice has been assigned to, and must be paid to:
 Advance Business Capital LLC
 Db a Triumph Business Capital

If you have any questions concerning this invoice, please contact: Stephanie Erickson serickson@candlininspection.com or (972) 584-1610

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	EXHIBIT NO. (TWC-3) SHEET 3697 OF 5387
08/07/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	5:30	488.07
08/07/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	5:00	443.70
08/08/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	6:00	532.44
08/08/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	4:30	399.33
08/08/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	6:30	576.81
08/08/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	4:00	354.96
08/09/2020	PER DIEM	MESQUITE PER DIEM- JUAN GUTIERREZ	102.00	6	612.00
08/09/2020	PER DIEM	MESQUITE PER DIEM- DENNIS MORRISSEY	102.00	6	612.00
					Subtotal: 10,877.98

BALANCE DUE

\$10,877.98

5172.77

CONSTRUCTION DEPARTMENT
 August 12, 2020
 PO # 816850
 Molly Lake

This Invoice has been assigned to, and must be paid to:
 Advance Business Capital LLC
 Dba Triumph Business Capital

If you have any questions concerning this invoice, please contact: Stephanie Erickson serickson@candlininspection.com or (972) 584-1610

817433

INVOICE

MassMedia, LLC
2140 E. Pebble Rd.
Suite 210
Las Vegas, NV 89123
MassMediaCC.com

TEL. 702-433-4331
FAX. 702-707-6625

Invoice #: **29814**

Southwest Gas Corp Communications
5241 Spring Mountain Road
Las Vegas NV 89150-0002

Date: Jul 30 2020

Title: SWG 2020 Public Outreach Services - Mesquite

Description:

Scope Of Work	Cost
12604 - SWGCC 2020 Project Management	\$168.75
Subtotal	\$168.75

Terms:

Due upon receipt

Total Due **\$168.75**



817435

INVOICE

MassMedia, LLC
2140 E. Pebble Rd.
Suite 210
Las Vegas, NV 89123
MassMediaCC.com

TEL. 702-433-4331
FAX. 702-707-6625

Invoice #: **29784**

Southwest Gas Corp Communications
5241 Spring Mountain Road
Las Vegas NV 89150-0002

Date: Jul 31 2020

Title: 2020-07-Southwest Gas Corp Communications

Description:

Scope Of Work	Cost
12998 - SWGCC 2020 Mesquite Digital Aug Media Insertions	\$2,350.00
Digital Media	\$2,350.00
Display - Reach Campaign - Geo: Mesquite, NV; A18+ - August	\$2,350.00
Subtotal	\$2,350.00
13014 - SWGCC 2020 Mesquite Digital Creative	\$150.00
Subtotal	\$150.00
Terms:	Total Due
Due upon receipt	\$2,500.00

C & L Inspection, LLC
 PO Box 610028
 Dallas, TX 75261-0028 US
 (972) 584-1610
 serickson@candlinspection.com
 www.candlinspection.com



EXHIBIT NO. 2 (TWG-3)
 SHEET 3701 OF 5387

INVOICE

BILL TO

SOUTHWEST GAS
 SOUTHWEST GAS-Las Vegas
 ATTN: EVAN SOUTHERLAND
 5241 SPRING MOUNTAIN RD
 LAS VEGAS, NV 89150

INVOICE # 202011-554
DATE 08/16/2020
DUE DATE 09/15/2020
TERMS Net 30

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
08/10/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
08/10/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	5:30	376.97
08/10/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	6:00	411.24
08/10/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
08/11/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
08/11/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	4:00	274.16
08/11/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	6:30	445.51
08/11/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	4:30	308.43
08/12/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
08/12/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	4:00	274.16
08/12/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	6:30	445.51
08/12/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
08/13/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
08/13/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	2:30	171.35
08/13/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	1:30	133.11
08/13/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	6:30	445.51
08/13/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	4:30	399.33
08/14/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	7:00	621.18
08/14/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	4:00	354.96
08/14/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	5:30	488.07
08/14/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	5:30	488.07
08/15/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	6:00	532.44
08/15/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	2:00	177.48
08/15/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	5:30	488.07
08/15/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	5:00	443.70

This Invoice has been assigned to, and must be paid to:
 Advance Business Capital LLC
 Dba Triumph Business Capital

If you have any questions concerning this invoice, please contact: Stephanie Erickson serickson@candlinspection.com or (972) 584-1610

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	EXHIBIT NO. (TWC-3)	
				QTY	AMOUNT
08/16/2020	PER DIEM	MESQUITE PER DIEM-JUAN GUTIERREZ	102.00	6	612.00
08/16/2020	PER DIEM	MESQUITE PER DIEM-DENNIS MORRISSEY	102.00	6	612.00
BALANCE DUE					\$10,833.61

5172.77

CONSTRUCTION DEPARTMENT
August 19, 2020
PO# 818616
Molly Lake

This Invoice has been assigned to, and must be paid to:
Advance Business Capital LLC
Db a Triumph Business Capital

C & L Inspection, LLC
 PO Box 610028
 Dallas, TX 75261-0028 US
 (972) 584-1610
 serickson@candlininspection.com
 www.candlininspection.com



EXHIBIT NO. (TWG-3)
 SHEET 3703 OF 5387

INVOICE

BILL TO

SOUTHWEST GAS
 SOUTHWEST GAS-Las Vegas
 ATTN: EVAN SOUTHERLAND
 5241 SPRING MOUNTAIN RD
 LAS VEGAS, NV 89150

INVOICE # 202011-557
DATE 08/23/2020
DUE DATE 09/22/2020
TERMS Net 30

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
08/17/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
08/17/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	5:00	342.70
08/17/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
08/17/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
08/18/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
08/18/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	4:00	274.16
08/18/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
08/18/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	4:30	308.43
08/19/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
08/19/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	4:00	274.16
08/19/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	6:00	411.24
08/19/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	6:00	411.24
08/20/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
08/20/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	3:00	205.62
08/20/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	1:00	88.74
08/20/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	7:00	479.78
08/20/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	4:00	354.96
08/21/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	6:00	532.44
08/21/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	4:00	354.96

This Invoice has been assigned to, and must be paid to:
 Advance Business Capital LLC
 Db a Triumph Business Capital

If you have any questions concerning this invoice, please contact: Stephanie Erickson serickson@candlininspection.com or (972) 584-1610

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	EXHIBIT NO. (TWC-3) SHEET 3704 OF 5387
08/21/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	5:30	488.07
08/21/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	6:00	532.44
08/22/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	6:00	532.44
08/22/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	2:00	177.48
08/22/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	5:30	488.07
08/22/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	4:00	354.96
08/23/2020	PER DIEM	MESQUITE PER DIEM-JUAN GUTIERREZ	102.00	6	612.00
08/23/2020	PER DIEM	MESQUITE PER DIEM-DENNIS MORRISSEY	102.00	6	612.00
					Subtotal: 10,611.76

BALANCE DUE

\$10,611.76

5651.66

CONSTRUCTION DEPARTMENT
August 24, 2020
PO # 819852
Molly Lake

This Invoice has been assigned to, and must be paid to:
Advance Business Capital LLC
Dba Triumph Business Capital

If you have any questions concerning this invoice, please contact: Stephanie Erickson serickson@candlininspection.com or (972) 584-1610



CONSTRUCTION DEPARTMENT

08/27/20

JESSICA ARGANDA

PO# 820710

Mears Pipeline

A QUANTA SERVICES COMPANY

33725 N. Scottsdale Rd. Suite 108
Scottsdale, AZ 85266
(707)553-3342Date: 8/6/2020
TO: Southwest Gas CorporationINVOICE #: 11265
STATE/COUNTY/CITY: NV / Clark County / Mesquite
CONTRACT #: 14939
WR#: 3834629
PROJECT NAME: Mesquite Hardy Way
MEARS JOB #: 58033

Contract Items

Item Code	Description	UOM	QTY This Period	QTY Invoiced To Date	Contract Price	Total Invoiced to Date	Invoice Amount This Period
A.1	Installation of all steel pipe and appurtenances including testing and tie-ins for SB 151 - Hardy Way 8" STL HP and 6" PE Approach Infrastructure	%	21.20%	97.01%	\$1,546,517.98	\$1,500,277.09	\$327,861.81
A.2	Installation of all polyethylene (PE) pipe and appurtenances including testing and tie-ins for SB 151 - Hardy Way 8" STL HP and 6" PE Approach Infrastructure	%	0.00%	63.33%	\$743,024.70	\$470,557.54	\$0.00
A.3	Abandonment(s) per Operations Manual requirements and Section D of this proposal sheet.	%	0.00%	0.00%	\$5,000.00	\$0.00	\$0.00
A.4	Surface repair to include but not limited to asphalt, concrete, and all requirements per applicable entities.	%	0.00%	85.00%	\$374,400.00	\$318,240.00	\$0.00
SUBTOTAL						\$2,289,074.63	\$327,861.81

Change Orders

CO-001	%	0.00%	0.00%	\$0.00	\$0.00	\$0.00
SUBTOTAL						\$0.00

Total	\$2,289,074.63	\$327,861.81
Total Retention	\$228,907.46	\$32,786.18

TOTAL AMOUNT DUE	\$295,075.63
------------------	--------------

A.1 Install 2,207' of 8" steel - STA 90+80 to 112+14

A.4

Cole Bianchini

Contractor's Signature

8/6/20

Date

PAYMENT TERMS:
Net 30 from Invoice Date AbovePAYMENT REMITTANCE ADDRESS:
Mears Pipeline Division
Accounts Receivable Dept.
33725 N. Scottsdale Rd Suite 108, Scottsdale, AZ 85266

C & L Inspection, LLC
 PO Box 610028
 Dallas, TX 75261-0028 US
 (972) 584-1610
 serickson@candlininspection.com
 www.candlininspection.com



EXHIBIT NO. (TWG-3)
 SHEET 3706 OF 5387

INVOICE

BILL TO

SOUTHWEST GAS
 SOUTHWEST GAS-Las Vegas
 ATTN: EVAN SOUTHERLAND
 5241 SPRING MOUNTAIN RD
 LAS VEGAS, NV 89150

INVOICE # 202011-560
DATE 08/30/2020
DUE DATE 09/29/2020
TERMS Net 30

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
08/24/2020	SNV Steel Insp	STEEL;3834629 - Juan F Gutierrez	68.54	6:00	411.24
08/24/2020	SNV Steel Insp	STEEL;3834629 - Juan F Gutierrez	68.54	4:00	274.16
08/24/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
08/24/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	4:30	308.43
08/25/2020	SNV Steel Insp	STEEL;3834629 - Juan F Gutierrez	68.54	6:00	411.24
08/25/2020	SNV Steel Insp	STEEL;3834629 - Juan F Gutierrez	68.54	4:00	274.16
08/25/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
08/25/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	4:30	308.43
08/26/2020	SNV Steel Insp	STEEL;3834629 - Juan F Gutierrez	68.54	6:00	411.24
08/26/2020	SNV Steel Insp	STEEL;3834629 - Juan F Gutierrez	68.54	4:00	274.16
08/26/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
08/26/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
08/27/2020	SNV Steel Insp	STEEL;3834629 - Juan F Gutierrez	68.54	6:00	411.24
08/27/2020	SNV Steel Insp	STEEL;3834629 - Juan F Gutierrez	68.54	4:00	274.16
08/27/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
08/27/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	4:00	274.16
08/27/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	1:00	88.74
08/28/2020	SNV Steel OT	STEEL;3834629 - Juan F Gutierrez	88.74	6:00	532.44

This Invoice has been assigned to, and must be paid to:
 Advance Business Capital LLC
 Db a Triumph Business Capital

If you have any questions concerning this invoice, please contact: Stephanie Erickson serickson@candlininspection.com or (972) 584-1610

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	EXHIBIT NO. (TWC-3) SHEET 3707 OF 5387
08/28/2020	SNV Steel OT	STEEL;3834629 - Juan F Gutierrez	88.74	8:30	754.29
08/28/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	5:30	488.07
08/28/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	5:00	443.70
08/29/2020	SNV Steel OT	STEEL;3834629 - Juan F Gutierrez	88.74	6:00	532.44
08/29/2020	SNV Steel OT	STEEL;3834629 - Juan F Gutierrez	88.74	8:00	709.92
08/29/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	5:30	488.07
08/29/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	5:00	443.70
08/30/2020	PER DIEM	MESQUITE PER DIEM- DENNIS MORRISEY	102.00	6	612.00
08/30/2020	PER DIEM	MESQUITE PER DIEM- JUAN GUTIERREZ	102.00	6	612.00
					Subtotal: 11,188.57

BALANCE DUE

\$11,188.57

5882.69

CONSTRUCTION DEPARTMENT

August 31, 2020

PO # 821751

Molly Lake

This Invoice has been assigned to, and must be paid to:

Advance Business Capital LLC

Db a Triumph Business Capital

If you have any questions concerning this invoice, please contact: Stephanie Erickson serickson@candlinspection.com or (972) 584-1610

CONSTRUCTION DEPARTMENT

09/11/20

JESSICA ARGANDA

PO# 824041



Mears Pipeline

A UANTA SERVICES COMPANY

33725 N. Scottsdale Rd. Suite 108
Scottsdale, AZ 85266
(707)553-3342Date: 8/27/2020
TO: Southwest Gas CorporationINVOICE #: 11319
STATE/COUNTY/CITY: NV / Clark County / Mesquite
CONTRACT #: 14939
WR#: 3834629
PROJECT NAME: Mesquite Hardy Way
MEARS JOB #: 58033

Contract Items							
Item Code	Description	UOM	QTY This Period	QTY Invoiced To Date	Contract Price	Total Invoiced to Date	Invoice Amount This Period
A.1	Installation of all steel pipe and appurtenances including testing and tie-ins for SB 151 - Hardy Way 8" STL HP and 6" PE Approach Infrastructure	%	1.35%	98.36%	\$1,546,517.98	\$1,521,155.09	\$20,877.99
A.2	Installation of all polyethylene (PE) pipe and appurtenances including testing and tie-ins for SB 151 - Hardy Way 8" STL HP and 6" PE Approach Infrastructure	%	0.00%	90.33%	\$743,024.70	\$671,174.21	\$0.00
A.3	Abandonment(s) per Operations Manual requirements and Section D of this proposal sheet.	%	0.00%	0.00%	\$5,000.00	\$0.00	\$0.00
A.4	Surface repair to include but not limited to asphalt, concrete, and all requirements per applicable entities.	%	0.00%	85.00%	\$374,400.00	\$318,240.00	\$0.00
SUBTOTAL						\$2,510,569.30	\$20,877.99

Change Orders							
CO-001		%	0.00%	0.00%	\$0.00	\$0.00	\$0.00
SUBTOTAL						\$0.00	\$0.00

Total	\$2,510,569.30	\$20,877.99
Total Retention	\$251,056.93	\$2,007.80

TOTAL AMOUNT DUE	\$18,790.19
------------------	-------------

A.1 8/3 to 8/16 - Installed 141.1' of 8" Steel

Cole Bianchini

Contractor's Signature

8/27/20

Date

PAYMENT TERMS:
Net 30 from Invoice Date AbovePAYMENT REMITTANCE ADDRESS:
Mears Pipeline Division
Accounts Receivable Dept.
33725 N. Scottsdale Rd Suite 108, Scottsdale, AZ 85266

C & L Inspection, LLC
 PO Box 610028
 Dallas, TX 75261-0028 US
 (972) 584-1610
 serickson@candlininspection.com
 www.candlininspection.com



EXHIBIT NO. (TWC-3)
 SHEET 3709 OF 5387

INVOICE

BILL TO

SOUTHWEST GAS
 SOUTHWEST GAS-Las Vegas
 ATTN: EVAN SOUTHERLAND
 5241 SPRING MOUNTAIN RD
 LAS VEGAS, NV 89150

INVOICE # 202011-563
DATE 09/06/2020
DUE DATE 10/06/2020
TERMS Net 30

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
08/31/2020	SNV Steel Insp	STEEL;3834629 - Juan F Gutierrez	68.54	6:00	411.24
08/31/2020	SNV Steel Insp	STEEL;3834629 - Juan F Gutierrez	68.54	5:30	376.97
08/31/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
08/31/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
09/01/2020	SNV Steel Insp	STEEL;3834629 - Juan F Gutierrez	68.54	6:00	411.24
09/01/2020	SNV Steel Insp	STEEL;3834629 - Juan F Gutierrez	68.54	4:00	274.16
09/01/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
09/01/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
09/02/2020	SNV Steel Insp	STEEL;3869401 - Juan F Gutierrez	68.54	6:00	411.24
09/02/2020	SNV Steel Insp	STEEL;3869401 - Juan F Gutierrez	68.54	4:00	274.16
09/02/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
09/02/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
09/03/2020	SNV Steel Insp	STEEL;3834629 - Juan F Gutierrez	68.54	6:00	411.24
09/03/2020	SNV Steel Insp	STEEL;3834629 - Juan F Gutierrez	68.54	2:30	171.35
09/03/2020	SNV Steel OT	STEEL;3834629 - Juan F Gutierrez	88.74	1:30	133.11
09/03/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
09/03/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	2:30	171.35
09/03/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	3:00	266.22

This Invoice has been assigned to, and must be paid to:
 Advance Business Capital LLC
 Dba Triumph Business Capital

If you have any questions concerning this invoice, please contact: Stephanie Erickson serickson@candlininspection.com or (972) 584-1610

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	EXHIBIT NO. (TWC-3) SHEET 3710 OF 5387
09/04/2020	SNV Steel OT	STEEL;3834629 - Juan F Gutierrez	88.74	6:00	532.44
09/04/2020	SNV Steel OT	STEEL;3834629 - Juan F Gutierrez	88.74	2:00	177.48
09/04/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	5:30	488.07
09/04/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	3:30	310.59
09/06/2020	PER DIEM	MESQUITE PER DIEM- DENNIS MORRISSEY	102.00	5	510.00
09/06/2020	PER DIEM	MESQUITE PER DIEM- JUAN GUTIERREZ	102.00	5	510.00
					Subtotal: 8,411.11

BALANCE DUE

\$8,411.11

3409.23

CONSTRUCTION DEPARTMENT
September 14, 2020
PC# 824719
Molly Lake

This Invoice has been assigned to, and must be paid to:
Advance Business Capital LLC
Dba Triumph Business Capital

If you have any questions concerning this invoice, please contact: Stephanie Erickson serickson@candlinspection.com or (972) 584-1610

CONSTRUCTION DEPARTMENT

10/02/20

JESSICA ARGANDA

PO# 831166



Mears Pipeline

A QUANTA SERVICES COMPANY

33725 N. Scottsdale Rd. Suite 108
Scottsdale, AZ 85266
(707)553-3342Date: 9/21/2020
TO: Southwest Gas CorporationINVOICE #: 11445
STATE/COUNTY/CITY: NV / Clark County / Mesquite
CONTRACT #: 14939
WR#: 3834629
PROJECT NAME: Mesquite Hardy Way
MEARS JOB #: 58033

Contract Items

Item Code	Description	UOM	QTY This Period	QTY Invoiced To Date	Contract Price	Total Invoiced to Date	Invoice Amount This Period
A.1	Installation of all steel pipe and appurtenances including testing and tie-ins for SB 151 - Hardy Way 8" STL HP and 6" PE Approach Infrastructure	%	1.64%	100.00%	\$1,546,517.98	\$1,546,517.98	\$25,362.89
A.2	Installation of all polyethylene (PE) pipe and appurtenances including testing and tie-ins for SB 151 - Hardy Way 8" STL HP and 6" PE Approach Infrastructure	%	5.00%	100.00%	\$743,024.70	\$743,024.70	\$37,151.24
A.3	Abandonment(s) per Operations Manual requirements and Section D of this proposal sheet.	%	100.00%	100.00%	\$5,000.00	\$5,000.00	\$5,000.00
A.4	Surface repair to include but not limited to asphalt, concrete, and all requirements per applicable entities.	%	15.00%	100.00%	\$374,400.00	\$374,400.00	\$56,160.00
SUBTOTAL						\$2,668,942.68	\$123,674.13

Change Orders

CO-001	%	0.00%	0.00%	\$0.00	\$0.00	\$0.00
SUBTOTAL						\$0.00

Total	\$2,668,942.68	\$123,674.13
Total Retention	\$266,894.27	\$12,367.41

TOTAL AMOUNT DUE	\$111,306.72
------------------	--------------

A.1 9/1-9/15 - Testing and final steel tie-ins

A.2 Final PE tie-ins and gas up

A.3 Abandonment

A.4 Final Paving Repair

Cole Bianchini

Contractor's Signature

9/19/20

Date

PAYMENT TERMS:
Net 30 from Invoice Date AbovePAYMENT REMITTANCE ADDRESS:
Mears Pipeline Division
Accounts Receivable Dept.
33725 N. Scottsdale Rd Suite 108, Scottsdale, AZ 85266

PO# 835390



SUNRISE ENGINEERING, INC.
25 East 500 North
Fillmore, UT 84631

INVOICE

July 30, 2020

Project No: S06845.008

Invoice No: 0111571

Southwest Gas Corporation
North Ops Ctr 21A-580
PO Box 98512
North Las Vegas, NV 89193-5812

Remit to:
SUNRISE ENGINEERING INC
Dept # 2071
P.O. Box 29675
Phoenix, AZ 85038-9675

Project S06845.008 SWG - SNV General Engineering 2019 - Contract No. 13801

SWG Originator: David Friedlander

Professional Services Through July 25, 2020

Phase 0010 3785472 - 3807655 - S VIA INSPIRADA PHASE 1 8 HP STL

Task 004 Survey - CP

Professional Personnel

		Hours	Rate	Amount	
Survey Crew Chief					
	6/29/2020	2.50	140.00	350.00	
As-built welds					
	7/16/2020	2.00	140.00	280.00	
As-built welds					
Survey CAD Tech					
	7/4/2020	2.50	140.00	350.00	
As-Built					
Totals		7.00		980.00	
Total Labor					980.00
				Total this Task	\$980.00
				Total this Phase	\$980.00

Phase 0019 3834629-3869401 - SB 151 Phase XII - Hardy Way 8" Stl. HP Approach & Phase XIII
- Hardy Way 6" PE Approach

Task 002 Design - CP

Professional Personnel

		Hours	Rate	Amount	
Draftsman					
	6/29/2020	1.00	54.50	54.50	
DEISGN CHANGES 002					
Totals		1.00		54.50	
Total Labor					54.50
				Total this Task	\$54.50
				Total this Phase	\$54.50

Phase 0022 3772387 - SB 151 Mesquite - Phase V-West I-15 Crossing

Task 002 Design - CP

Project	S06845.008	SWG - SNV 2019 - David Friedlander	Invoice	0111571
Professional Personnel				
		Hours	Rate	Amount
Draftsman				
	7/6/2020	4.00	54.50	218.00
DRAFTING				
	7/14/2020	3.75	54.50	204.38
drafting				
Engineer Designer				
	6/26/2020	1.00	72.50	72.50
Project communication				
	7/6/2020	.50	72.50	36.25
communication with the designer				
	7/13/2020	1.00	72.50	72.50
Project review and communication				
	7/14/2020	.50	72.50	36.25
Pothole communication				
	7/23/2020	.50	72.50	36.25
Project communication				
Totals		11.25		676.13
Total Labor				676.13
Total this Task				\$676.13

Task	004	Survey - CP		
Professional Personnel				
		Hours	Rate	Amount
Survey Crew Chief				
	7/2/2020	3.00	140.00	420.00
Locate Electrical lines across field for PandaExpress...				
Note: Terry, I wasn't sure of the phase name please double check.				
Registered Surveyor				
	7/14/2020	1.00	140.00	140.00
Prepare for staking and layout; research landowners for permission				
Totals		4.00		560.00
Total Labor				560.00
Total this Task				\$560.00
Total this Phase				\$1,236.13

Phase	0023	3955368 - SB -151 Mesquite - East I-15 crossing		

Task	002	Design - CP		
Professional Personnel				
		Hours	Rate	Amount
Engineer Designer				
	7/6/2020	.50	72.50	36.25
Utility research				
Draftsman				
	6/24/2020	2.00	54.50	109.00
DRAFTING				
	6/25/2020	1.50	54.50	81.75
drafring				
	6/26/2020	1.50	54.50	81.75
DRAFTING				
	6/29/2020	2.50	54.50	136.25
drafting				

Project	S06845.008	SWG - SNV 2019 - David Friedlander			Invoice	0111571
		7/2/2020	1.25	54.50	68.13	
	drafting	7/6/2020	2.00	54.50	109.00	
	DRAFTING	7/8/2020	.50	54.50	27.25	
	DRAFTING	7/9/2020	5.75	54.50	313.38	
	drafting	7/13/2020	.25	54.50	13.63	
	drafting	7/14/2020	5.50	54.50	299.75	
	drafting	7/15/2020	2.50	54.50	136.25	
	DRAFTING	7/22/2020	.75	54.50	40.88	
Engineer Designer						
		6/26/2020	1.00	72.50	72.50	
	Project communication	6/29/2020	1.00	72.50	72.50	
	Project communication with designer	7/6/2020	.50	72.50	36.25	
	communication with the designer	7/14/2020	.50	72.50	36.25	
	Survey Communication	7/21/2020	.50	72.50	36.25	
	Communication with survey					
	Totals		30.00		1,707.02	
	Total Labor					1,707.02
				Total this Task		\$1,707.02

Task	004	Survey - CP			
Professional Personnel					
			Hours	Rate	Amount
	Registered Surveyor				
		7/10/2020	2.00	140.00	280.00
	Find and cut out elements of field survey for design				
	Totals		2.00		280.00
	Total Labor				280.00
				Total this Task	\$280.00
				Total this Phase	\$1,987.02

Phase	0034	4072183 - M Elysian @ Sunset			
Task	001	Design - FF			
Unit Billing					
	Main Install (LARGE, land base provided)		5,136.0 Feet @ 1.15	5,906.40	
	Total Units			5,906.40	5,906.40
				Total this Task	\$5,906.40
				Total this Phase	\$5,906.40
				Total this Invoice	\$10,164.05

Date 10/16/2020
 RC/BPO# _____
 PO# _____
 COMPANY 01
 ORC 4125
 RD 0021
 FERC 10700
 Activity 1031
 CE 3205
 WO 0021W
 Prog Ref 0000
 Requestor D. Friedlander
 Preparer _____
 (print name)



835729

INVOICE

MassMedia, LLC
2140 E. Pebble Rd.
Suite 210
Las Vegas, NV 89123
MassMediaCC.com

TEL. 702-433-4331
FAX. 702-707-6625

Invoice #: **29856**

Southwest Gas Corp Communications
5241 Spring Mountain Road
Las Vegas NV 89150-0002

Date: Aug 28 2020

Title: SWG 2020 Public Outreach Services - Mesquite

Description:

Scope Of Work	Cost
12604 - SWGCC 2020 Project Management	\$225.00
Subtotal	\$225.00
12606 - SWGCC 2020 Hotline for Public Inquiries/Concerns	\$12.50
Subtotal	\$12.50
Terms:	Subtotal \$237.50
Due upon receipt	NV - Clark County \$0.00
	Total Due \$237.50



835799

INVOICE

MassMedia, LLC
2140 E. Pebble Rd.
Suite 210
Las Vegas, NV 89123
MassMediaCC.com

TEL. 702-433-4331
FAX. 702-707-6625

Invoice #: 29906

Southwest Gas Corp Communications
5241 Spring Mountain Road
Las Vegas NV 89150-0002

Date: Sep 28 2020

Title: SWG 2020 Public Outreach - Mesquite Project

Description:

Scope Of Work	Cost
12604 - SWGCC 2020 Project Management	\$225.00
Subtotal	\$225.00

Terms:

Due upon receipt

Total Due **\$225.00**

DATE: _____
RC/BPO#: _____
PO#: _____
CO: 01
ORC: 4381
RD: 0020
FERC: 10700
ACTIVITY: 1031
CE: 3514
0021RB015000 /
WO: 0021RB02000 (split 50/50)
PROG REF: 0000
REQUISITION: _____
PREPARER: V. Balmores



SUNRISE ENGINEERING, INC.
25 East 500 North
Fillmore, UT 84631

INVOICE

September 29, 2020
Project No: S06845.008
Invoice No: 0112780

Southwest Gas Corporation
North Ops Ctr 21A-580
PO Box 98512
North Las Vegas, NV 89193-5812

Remit to:
SUNRISE ENGINEERING INC
Dept # 2071
P.O. Box 29675
Phoenix, AZ 85038-9675

Project S06845.008 SWG - SNV General Engineering 2019 - Contract No. 13801
SWG Originator: David Friedlander

Professional Services Through September 19, 2020

Phase 0010 3785472 - 3807655 - S VIA INSPIRADA PHASE 1 8 HP STL
Task 004 Survey - CP

Professional Personnel

Survey Technician II

As-built spreadsheet edit

Totals

Total Labor

8/28/2020

Hours

Rate

Amount

2.00

140.00

280.00

2.00

280.00

280.00

Total this Task

\$280.00

Total this Phase

\$280.00

Phase 0019 3834629-3869401 - SB 151 Phase XII - Hardy Way 8" Stl. HP Approach & Phase XIII
- Hardy Way 6" PE Approach

Task 002 Design - CP

Professional Personnel

Engineer Designer

design changes

design changes

Engineer Designer

Easement communication

Totals

Total Labor

8/26/2020

9/15/2020

8/25/2020

Hours

Rate

Amount

1.00

72.50

72.50

1.00

72.50

72.50

1.50

72.50

108.75

3.50

253.75

253.75

Total this Task

\$253.75

Total this Phase

\$253.75

Phase 0022 3772387 - SB 151 Mesquite - Phase V-West I-15 Crossing
Task 002 Design - CP

Project	S06845.008	SWG - SNV 2019 - David Friedlander	Invoice	0112780
---------	------------	------------------------------------	---------	---------

Professional Personnel

		Hours	Rate	Amount	
Engineer Designer					
	9/10/2020	.75	72.50	54.38	
NDOT changes					
Draftsman					
	8/24/2020	.25	54.50	13.63	
drafting					
	8/25/2020	2.75	54.50	149.88	
drafting					
	8/27/2020	2.75	54.50	149.88	
drafting					
Engineer Designer					
	8/25/2020	1.00	72.50	72.50	
Project review					
Totals		7.50		440.27	
Total Labor					440.27
Total this Task					\$440.27

Task	004	Survey - CP		
------	-----	-------------	--	--

Professional Personnel

		Hours	Rate	Amount	
Survey Crew Chief					
	9/1/2020	4.00	140.00	560.00	
Stake PE gas line around car lot.					
	9/2/2020	8.00	140.00	1,120.00	
Stake gas line under freeway to panda express					
	9/3/2020	5.00	140.00	700.00	
Stake gas line and ROW					
	9/4/2020	4.00	140.00	560.00	
Stake ROW and Gas line					
Registered Surveyor					
	9/4/2020	4.00	140.00	560.00	
stake out R/W I-15 crossing					
Totals		25.00		3,500.00	
Total Labor					3,500.00
Total this Task					\$3,500.00
Total this Phase					\$3,940.27

Phase	0023	3955368 - SB -151 Mesquite - East I-15 crossing		
-------	------	---	--	--

Task	002	Design - CP		
------	-----	-------------	--	--

Professional Personnel

		Hours	Rate	Amount	
Engineer Designer					
	9/10/2020	.50	72.50	36.25	
NDOT changes - review for Stephanie					
	9/11/2020	.50	72.50	36.25	
NDOT changes					
Draftsman					
	8/25/2020	.25	54.50	13.63	
drafting					
	9/10/2020	4.25	54.50	231.63	
drafting					

Project	S06845.008	SWG - SNV 2019 - David Friedlander	Invoice	0112780
---------	------------	------------------------------------	---------	---------

Clerical / Analyst

8/25/2020

1.00

43.00

43.00

DELIVER MYLARS TO SWGAS

Engineer Designer

8/24/2020

1.00

72.50

72.50

Communication with CofM & draftsman

8/28/2020

1.00

72.50

72.50

Communication about overton power

9/9/2020

.50

72.50

36.25

Project communication

9/11/2020

1.00

72.50

72.50

Project review

Totals

10.00

614.51

Total Labor**614.51****Total this Task****\$614.51**

Task 004 Survey - CP

Professional Personnel

Registered Surveyor

Hours**Rate****Amount**

9/8/2020

4.00

140.00

560.00

asbuilt bluestake

9/9/2020

4.00

140.00

560.00

asbuilt bluestake

Totals

8.00

1,120.00

Total Labor**1,120.00****Total this Task****\$1,120.00****Total this Phase****\$1,734.51**

Phase 0035 3985989 - Mesquite north Reg Station

Task 004 Survey - CP

Professional Personnel

Registered Surveyor

Hours**Rate****Amount**

8/24/2020

2.00

140.00

280.00

Travel to County Recorders office to research easements on Hardy Way

Survey Manager

9/14/2020

3.00

140.00

420.00

Review Plans. Obtain latest CAD files. Re-calculate easement for Vault.
Crew direction

Totals

5.00

700.00

Total Labor**700.00****Total this Task****\$700.00****Total this Phase****\$700.00****Total this Invoice****\$6,908.53**

Date 10/8/2020
 RC/BPO# _____
 PO# _____
 COMPANY 01
 ORC 4125
 RD 0021
 FERC 10700
 Activity 1031
 CE 3205
 WO 0021W
 Prog Ref 0000
 Requestor D. Friedlander
 Preparer _____
 (print name)

C & L Inspection, LLC
PO Box 610028
Dallas, TX 75261-0028 US
(972) 584-1610
serickson@candlinspection.com
www.candlinspection.com



INVOICE

BILL TO

SOUTHWEST GAS
SOUTHWEST GAS-Las Vegas
ATTN: EVAN SOUTHERLAND
5241 SPRING MOUNTAIN RD
LAS VEGAS, NV 89150

INVOICE # 202011-599
DATE 11/29/2020
DUE DATE 12/29/2020
TERMS Net 30

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
11/23/2020	SNV Steel Insp	STEEL;3834629 - Juan F Gutierrez	68.54	7:00	479.78
11/23/2020	SNV Steel Insp	STEEL;3834629 - Juan F Gutierrez	68.54	7:00	479.78
11/23/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
11/23/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	8:00	548.32
11/24/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
11/24/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
11/29/2020	PER DIEM	Mesquite Per Diem- Dennis Morrissey	120.00	2	240.00

Subtotal: 2,775.98

BALANCE DUE

\$2,775.98

959.56

CONSTRUCTION DEPARTMENT
December 01, 2020
PO# 843669
Molly Lake

This Invoice has been assigned to, and must be paid to:
Advance Business Capital LLC
Db a Triumph Business Capital

Juan Gutierrez
11/23/2020 to 11/29/2020

Regular
30.00

PTO
0.00

Total Hours
30.00

Time in	Time out	Duration	Customer	Billable	Class	Mileage	Service Item	TimeSheet
November 23, 2020								
6:00am (PST) NOTES: STEEL;3834629	1:00pm (PST)	7.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Gutierrez, Juan	00	SNV Steel Insp	S Mesquite
1:00pm (PST)	1:30pm (PST)	0.50	Lunch Break					
1:30pm (PST) NOTES: STEEL;3834629	8:30pm (PST)	7.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Gutierrez, Juan	80	SNV-DIST II	S Mesquite
November 24, 2020								
7:00am (PST) NOTES: ONSITE;3727162	10:30am (PST)	3.50	201911-SWG-Las Vegas > Madison-Onsite	Yes	Gutierrez, Juan	00	SNV-DIST II	S Blue diamond west 2
10:30am (PST) NOTES: ONSITE;4074236	12:00pm (PST)	1.50	201911-SWG-Las Vegas > Madison-Onsite	Yes	Gutierrez, Juan	00	SNV-DIST II	M S Ford and El Camino
12:00pm (PST)	12:30pm (PST)	0.50	Lunch Break					
12:30pm (PST) NOTES: ONSITE;4074236	1:30pm (PST)	1.00	201911-SWG-Las Vegas > Madison-Onsite	Yes	Gutierrez, Juan	80	SNV-DIST II	M S Ford and El Camino
November 25, 2020								
7:00am (PST) NOTES: C and L office	8:30am (PST)	1.50	201911-SWG-Las Vegas > Madison-Onsite	Yes	Gutierrez, Juan	00	SNV-DIST II	SIGNED DAILIES
8:30am (PST) NOTES: ONSITE;4074236	10:30am (PST)	2.00	201911-SWG-Las Vegas > Madison-Onsite	Yes	Gutierrez, Juan	00	SNV-DIST II	M S Ford and El Camino
10:30am (PST) NOTES: ONSITE;3869944	12:00pm (PST)	1.50	201911-SWG-Las Vegas > Madison-Onsite	Yes	Gutierrez, Juan	00	SNV-DIST II	S Blue Diamond West 3

15/31

12:00pm (PST)	12:30pm (PST)	0.50	Lunch Break				
12:30pm (PST)	1:30pm (PST)	1.00	201911-SWG-Las Vegas > Madison-Onsite	Yes	Gutierrez, Juan	00	SNV-DIST II
NOTES: ONSITE;3869944							
1:30pm (PST)	3:30pm (PST)	2.00	201911-SWG-Las Vegas > Madison-Onsite	Yes	Gutierrez, Juan	00	SNV-DIST II
NOTES: ONSITE;4002756							
3:30pm (PST)	5:30pm (PST)	2.00	201911-SWG-Las Vegas > Madison-Onsite	Yes	Gutierrez, Juan	80	SNV-DIST II
NOTES: ONSITE;3869944							



11/30/2020

Dennis Morrissey

11/23/2020 to 11/29/2020

Regular
32.50

PTO
0.00

Total Hours
32.50

Time in	Time out	Duration	Customer	Billable	Class	Mileage	Service Item	TimeSheet
November 23, 2020								

6:00am (PST)	11:00am (PST)	5.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Morrissey, Dennis	0	SNV Steel Insp	SB 151 Mesquite Approach
NOTES: Steel;3867324								
11:00am (PST)	11:30am (PST)	0.50	Lunch Break					
11:30am (PST)	7:30pm (PST)	8.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Morrissey, Dennis	0	SNV Steel Insp	SB 151 Mesquite Approach
NOTES: Steel;3867324								

November 24, 2020								
-------------------	--	--	--	--	--	--	--	--

6:00am (PST)	11:00am (PST)	5.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Morrissey, Dennis	0	SNV Steel Insp	SB 151 Mesquite Approach
NOTES: Steel;3867324								
11:00am (PST)	11:30am (PST)	0.50	Lunch Break					
11:30am (PST)	4:30pm (PST)	5.00	201911-SWG-Las Vegas > Madison-Steel	Yes	Morrissey, Dennis	0	SNV Steel Insp	SB 151 Mesquite Approach
NOTES: Steel;3867324								

November 25, 2020								
-------------------	--	--	--	--	--	--	--	--

7:00am (PST)	8:00am (PST)	1.00	201911-SWG-Las Vegas > Madison-Onsite	Yes	Morrissey, Dennis	0	SNV-DIST II	SIGNED DAILIES
NOTES: C & L Office								
8:00am (PST)	10:30am (PST)	2.50	201911-SWG-Las Vegas > Madison-Onsite	Yes	Morrissey, Dennis	0	SNV-DIST II	S Cactus Landings
NOTES: Onsite;3909373								
10:30am (PST)	11:00am (PST)	0.50	201911-SWG-Las Vegas > Madison-Onsite	Yes	Morrissey, Dennis	0	SNV-DIST II	S Cactus & Jones 36
NOTES: Onsite;3625025								

11:00am (PST)	11:30am (PST)	0.50	Lunch Break						
11:30am (PST)	2:00pm (PST)	2.50	201911-SWG-Las Vegas > Madison-Onsite	Yes	Morrissey, Dennis	00000000	SNV-DIST II	S cactus & Jones	
NOTES: Onsite;3625025									
2:00pm (PST)	5:00pm (PST)	3.00	201911-SWG-Las Vegas > Madison-Onsite	Yes	Morrissey, Dennis	0	SNV-DIST II	M Craig & Camino A Village 2	
NOTES: Onsite;3947989									

[Handwritten signature]

11/30/2020

ES



848830

INVOICE

MassMedia, LLC
2140 E. Pebble Rd.
Suite 210
Las Vegas, NV 89123
MassMediaCC.com

TEL. 702-433-4331
FAX. 702-707-6625

Invoice #: **30014**

Southwest Gas Corp Communications
5241 Spring Mountain Road
Las Vegas NV 89150-0002

Date: Nov 24 2020

Title: SWG 2020 Public Outreach - Mesquite Project

Description:

Scope Of Work	Cost
12604 - SWGCC 2020 Project Management	\$75.00
Subtotal	\$75.00
Terms:	Total Due \$75.00
Due upon receipt	

37.50

[illegible]



848833

INVOICE

MassMedia, LLC
2140 E. Pebble Rd.
Suite 210
Las Vegas, NV 89123
MassMediaCC.com

TEL. 702-433-4331
FAX. 702-707-6625

Invoice #: **29971**

Southwest Gas Corp Communications
5241 Spring Mountain Road
Las Vegas NV 89150-0002

Date: Oct 28 2020

Title: SWG 2020 Public Outreach - Mesquite Project

Description:

Scope Of Work	Cost
12604 - SWGCC 2020 Project Management	\$150.00
Subtotal	\$150.00
Terms:	Total Due \$150.00
Due upon receipt	

75.00

**Southwest Gas Corporation
Southern Nevada
SB-151
Prudency Review Package

Work Order 3867324**

Work Order Charges
By Charge Type

EXHIBIT NO.__(TWC-3)
SHEET 3730 OF 5387

Southwest Gas Corporation

Company	Major Location	
Major Project	Asset Location	Months: Jan 1970 to Jun 2021

Southwest Gas Corporation Southern Nevada Rate Juris, 0880

HIGH PRESSURE DISTRIB AE Mesquite District : 0020 : MESQ

Work Order Number: 0020W3867324

Charge Type	Quantity	Amount
Admin and General Overhead	0.00	524,186.49
AFUDC Debt	0.00	104,141.03
AFUDC Equity	0.00	148,262.51
Capitalized Property Tax	0.00	10,797.41
Contractor	0.00	18,114,885.81
CPI	0.00	65,973.18
Labor	3,482.05	158,278.51
Labor Loadings	0.00	92,728.10
Materials	2,143.00	173,513.66
Materials Loadings	0.00	1,387.22
Other Direct	50.00	7,269.50
Pipe	74,617.00	1,924,563.23
Tools Loadings	0.00	1,394.80
Transportation Loadings	0.00	17,238.00
Sum Amount for WO Number	0020W3867324	21,344,619.45

Southwest Gas Corporation
Southern Nevada
Gas Infrastructure Replacement
Invoices by Cost Category
3867324 Mesquite HP Feeder

Line Number	PO or Voucher Number & Cost Category (a)	Mains (b)	Services (c)	Subtotal (d)	Cost of Removal (e)	Invoice Total (f)	Line Number
	Contractor						
1	80626947	\$3,109.53	\$681.83	\$3,791.36	\$30.14	\$250.00	1
2	80627489	\$109,031.64	\$23,907.46	\$132,939.11	\$1,056.64	\$200.00	2
3	80615359	\$12,439.77	\$2,727.68	\$15,167.44	\$120.56	\$500.00	3
4	745412	\$54,174.00	\$11,878.78	\$66,052.78	\$525.01	\$3,821.50	4
5	752805	\$53,084.15	\$11,639.81	\$64,723.95	\$514.45	\$133,995.75	5
6	753875	\$35,238.39	\$7,726.75	\$42,965.14	\$341.50	\$15,288.00	6
7	758014	\$55,153.84	\$12,093.63	\$67,247.47	\$534.51	\$66,577.79	7
8	768580	\$54,255.75	\$11,896.70	\$66,152.45	\$525.80	\$65,238.40	8
9	779258	\$51,159.51	\$11,217.79	\$62,377.30	\$495.80	\$43,306.64	9
10	785002	\$127,266.95	\$27,905.93	\$155,172.88	\$1,233.37	\$67,781.98	10
11	793492	\$20,915.21	\$4,586.10	\$25,501.31	\$202.69	\$66,678.25	11
12	803577	\$20,023.25	\$4,390.51	\$24,413.76	\$194.05	\$62,873.10	12
13	810244	\$940,870.08	\$206,305.37	\$1,147,175.45	\$9,118.14	\$156,406.25	13
14	809631	\$32,887.59	\$7,211.29	\$40,098.88	\$318.72	\$25,704.00	14
15	815882	\$774,533.84	\$169,832.68	\$944,366.53	\$7,506.14	\$24,607.81	15
16	825745	\$594,395.76	\$130,333.66	\$724,729.42	\$5,760.39	\$1,156,293.59	16
17	831507	\$401,184.60	\$87,968.08	\$489,152.68	\$3,887.95	\$40,417.60	17
18	833506	\$138,083.89	\$30,277.77	\$168,361.66	\$1,338.20	\$951,872.67	18
19	839545	\$6,373.71	\$1,397.57	\$7,771.28	\$61.77	\$730,489.81	19
20	847708	\$34,217.17	\$7,502.83	\$41,720.00	\$331.60	\$493,040.63	20
21	866017	\$4,588.19	\$1,006.06	\$5,594.25	\$44.46	\$169,699.86	21
22	874456	\$505,885.01	\$110,925.83	\$616,810.84	\$4,902.62	\$7,833.05	22
23	756489	\$243,290.42	\$53,346.49	\$296,636.91	\$2,357.77	\$42,051.60	23
24	789158	\$195,124.78	\$42,785.17	\$237,909.95	\$1,890.99	\$5,638.71	24
25	820451	\$3,864.17	\$847.30	\$4,711.47	\$37.45	\$621,713.46	25
26	849693	\$3,891.59	\$853.31	\$4,744.91	\$37.71	\$298,994.68	26
27	849588	\$2,728.81	\$598.35	\$3,327.15	\$26.45	\$239,800.94	27
28	802154	\$4,606.20	\$1,010.00	\$5,616.20	\$44.64	\$4,748.92	28
29	804179	\$4,036.01	\$884.98	\$4,920.99	\$39.11	\$4,782.62	29
30	814693	\$1,478.01	\$324.08	\$1,802.10	\$14.32	\$3,353.60	30
31	818616	\$4,028.54	\$883.34	\$4,911.88	\$39.04	\$5,660.84	31
32	819852	\$2,230.83	\$489.16	\$2,719.98	\$21.62	\$4,960.10	32
33	843669	\$4,642.30	\$1,017.92	\$5,660.22	\$44.99	\$1,816.42	33
34	807521	\$4,317.37	\$946.67	\$5,264.04	\$41.84	\$4,950.92	34
35	807997	\$6,863.15	\$1,504.89	\$8,368.04	\$66.51	\$2,741.60	35
36	816850	\$4,070.00	\$892.43	\$4,962.44	\$39.44	\$5,705.21	36
37	821751	\$7,408.23	\$1,624.41	\$9,032.64	\$71.79	\$5,305.88	37
38	812740	\$3,889.46	\$852.85	\$4,742.31	\$37.69	\$8,434.55	38
39	824719	\$9,209.39	\$2,019.35	\$11,228.74	\$89.25	\$5,001.88	39
40	751383	\$9,398.42	\$2,060.80	\$11,459.22	\$91.08	\$9,104.43	40
41	795625	\$8,327.39	\$1,825.95	\$10,153.35	\$80.70	\$4,780.00	41
42	795132	\$4,677.65	\$1,025.67	\$5,703.33	\$45.33	\$11,317.99	42
43	800679	\$503,322.77	\$110,364.01	\$613,686.78	\$4,877.79	\$11,550.30	43
44	800496	\$1,124,092.86	\$246,480.78	\$1,370,573.64	\$10,893.78	\$10,234.05	44
45	800421	\$678,436.84	\$148,761.41	\$827,198.25	\$6,574.85	\$5,748.66	45
46	804932	\$4,081.71	\$895.00	\$4,976.71	\$39.56	\$618,564.57	46
47	810985	\$759,328.62	\$166,498.62	\$925,827.24	\$7,358.79	\$1,381,467.42	47
48	813737	\$463.43	\$101.62	\$565.05	\$4.49	\$833,773.10	48
49	814655	\$6,689.61	\$1,466.84	\$8,156.45	\$64.83	\$5,016.27	49
50	820775	\$468.69	\$102.77	\$571.46	\$4.54	\$933,186.03	50
51	820898	\$1,765.72	\$387.17	\$2,152.89	\$17.11	\$569.54	51
52	825209	\$4,533.99	\$994.17	\$5,528.16	\$43.94	\$8,221.28	52
53	825204	\$4,758.45	\$1,043.39	\$5,801.84	\$46.11	\$576.00	53
54	826544	\$3,991.92	\$875.31	\$4,867.23	\$38.69	\$2,170.00	54
55	828465	\$5,023.08	\$1,101.41	\$6,124.49	\$48.68	\$5,572.10	55
56	832372	\$463.43	\$101.62	\$565.05	\$4.49	\$5,847.95	56
57	832362	\$547,453.94	\$120,040.68	\$667,494.63	\$5,305.47	\$4,905.92	57
58	833031	\$335,776.75	\$73,626.05	\$409,402.80	\$3,254.07	\$6,173.17	58
59	831613	\$5,271.73	\$1,155.94	\$6,427.67	\$51.09	\$569.54	59
60	831641	\$4,820.44	\$1,056.98	\$5,877.42	\$46.72	\$672,800.10	60
61	831136	\$463.43	\$101.62	\$565.05	\$4.49	\$412,656.87	61
62	836353	\$590.95	\$129.58	\$720.53	\$5.73	\$6,478.76	62
63	836347	\$2,663.27	\$583.98	\$3,247.25	\$25.81	\$5,924.14	63
64	838207	\$2,635.48	\$577.88	\$3,213.36	\$25.54	\$569.54	64
65	838853	\$314,916.84	\$69,052.08	\$383,968.93	\$3,051.91	\$726.26	65
66	840646	\$2,081.11	\$456.33	\$2,537.43	\$20.17	\$3,273.06	66
67	840606	\$699.78	\$153.44	\$853.22	\$6.78	\$3,238.90	67
68	839704	\$259,596.66	\$56,921.98	\$316,518.64	\$2,515.80	\$387,020.84	68
69	842523	\$463.43	\$101.62	\$565.05	\$4.49	\$2,557.60	69
70	844421	\$2,234.52	\$489.97	\$2,724.48	\$21.66	\$860.00	70
71	845062	\$565.52	\$124.00	\$689.52	\$5.48	\$319,034.44	71
72	843487	\$3,280.26	\$719.27	\$3,999.53	\$31.79	\$569.54	72
73	845527	\$447.53	\$98.13	\$545.66	\$4.34	\$2,746.14	73
74	847869	\$22,983.66	\$5,039.65	\$28,023.31	\$222.74	\$695.00	74
75	852417	\$9,087.95	\$1,992.72	\$11,080.68	\$88.07	\$4,031.32	75
76	864427	\$6,111.88	\$1,340.16	\$7,452.04	\$59.23	\$550.00	76
77	866132	\$19,664.33	\$4,311.81	\$23,976.14	\$190.57	\$28,246.05	77
78	876086	\$4,245.16	\$930.84	\$5,176.00	\$41.14	\$11,168.75	78
79	758339	\$463.43	\$101.62	\$565.05	\$4.49	\$7,511.27	79

80	801563	\$463.43	\$101.62	\$565.05	\$4.49	\$24,166.71	80
81	809701	\$1,101,054.89	\$241,429.23	\$1,342,484.11	\$10,670.52	\$5,217.14	81
82	811364	\$783,485.18	\$171,795.45	\$955,280.63	\$7,592.89	\$569.54	82
83	813887	\$2,087.52	\$457.73	\$2,545.25	\$20.23	\$569.54	83
84	824038	\$2,089.32	\$458.13	\$2,547.45	\$20.25	\$1,353,154.63	84
85	824936	\$90,254.47	\$19,790.17	\$110,044.64	\$874.67	\$962,873.52	85
86	844900	\$104,263.01	\$22,861.84	\$127,124.85	\$1,010.43	\$2,565.48	86
87	848592	\$427,054.54	\$93,640.61	\$520,695.15	\$4,138.66	\$2,567.70	87
88	852932	\$1,058,310.51	\$232,056.63	\$1,290,367.15	\$10,256.27	\$110,919.31	88
89	855982	\$68,979.13	\$15,125.11	\$84,104.24	\$668.49	\$128,135.28	89
90	856067	\$814,476.81	\$178,591.01	\$993,067.82	\$7,893.24	\$524,833.81	90
91	855963	\$4,136.85	\$907.09	\$5,043.94	\$40.09	\$1,300,623.42	91
92	863053	\$463.43	\$101.62	\$565.05	\$4.49	\$84,772.73	92
93	863054	\$3,548.40	\$778.06	\$4,326.46	\$34.39	\$1,000,961.06	93
94	811335	\$13,662,334.24	\$2,995,751.47	\$16,658,085.71	\$132,404.09	\$5,084.03	94
95	811356	\$0.00	\$0.00	\$0.00	\$0.00	\$569.54	95
96	824733	\$0.00	\$0.00	\$0.00	\$0.00	\$4,360.85	96
97	Subtotal - Contractor	\$27,323,895.47	\$5,991,333.43	\$33,315,228.90	\$264,800.70	\$16,790,489.80	97
98	Permits, ROW, Govt						
99	80625063	\$370,260.79	\$81,187.39	\$451,448.19	\$3,588.26	\$455,036.45	99
100	80653816	\$82,167.57	\$18,016.95	\$100,184.52	\$796.30	\$100,980.82	100
101	80645233	\$15,081.83	\$3,307.01	\$18,388.84	\$146.16	\$18,535.00	101
102	80665408	\$15,378.83	\$3,372.13	\$18,750.96	\$149.04	\$18,900.00	102
103	80665567	\$22,864.82	\$5,013.59	\$27,878.41	\$221.59	\$28,100.00	103
104	80749048	\$1,004.91	\$220.35	\$1,225.26	\$9.74	\$1,235.00	104
105	80791760	\$3,637.22	\$797.54	\$4,434.75	\$35.25	\$4,470.00	105
106	752805	\$13,009.19	\$2,852.54	\$15,861.73	\$126.07	\$15,987.80	106
107	753875	\$21,147.60	\$4,637.05	\$25,784.65	\$204.95	\$25,989.60	107
108	758014	\$55,969.97	\$12,272.58	\$68,242.56	\$542.41	\$68,784.97	108
109	768580	\$2,916.71	\$639.55	\$3,556.25	\$28.27	\$3,584.52	109
110	779258	\$4,861.18	\$1,065.91	\$5,927.09	\$47.11	\$5,974.20	110
111	803577	\$4,861.18	\$1,065.91	\$5,927.09	\$47.11	\$5,974.20	111
112	762766	\$2,237.66	\$490.65	\$2,728.31	\$21.69	\$2,750.00	112
113	838853	\$16,119.29	\$3,534.49	\$19,653.79	\$156.21	\$19,810.00	113
114	842447	\$3,383.34	\$741.87	\$4,125.21	\$32.79	\$4,158.00	114
115	848458	\$203.42	\$44.60	\$248.03	\$1.97	\$250.00	115
116	849589	\$1,409.73	\$309.11	\$1,718.84	\$13.66	\$1,732.50	116
117	857417	\$14,125.74	\$3,097.36	\$17,223.10	\$136.90	\$17,360.00	117
118	859876	\$13,043.53	\$2,860.07	\$15,903.59	\$126.41	\$16,030.00	118
119	864427	\$845.84	\$185.47	\$1,031.30	\$8.20	\$1,039.50	119
120	871481	\$797.42	\$174.85	\$972.27	\$7.73	\$980.00	120
121	Subtotal - Permits, ROW, Govt	\$665,327.77	\$145,886.98	\$811,214.75	\$6,447.81	\$817,662.56	121
122	Total Invoices	\$27,989,223.24	\$6,137,220.41	\$34,126,443.65	\$271,248.51	\$17,608,152.36	122



745412

INVOICE

Southwest Gas Corporation
Attn: Bryan Thatcher
5241 Spring Mountain Rd
Las Vegas, NV 89150-0001
United States

Arcadis U.S., Inc.
Bank of America
Acct: 8188093937
ACH: 071 000 039 Wire: 026009 593
SWIFT: BOFAUS3N
Remit-mailbox@arcadis-us.com
62638 Collections Center Drive
Chicago, IL 60693-0626

Invoice Date	30-Oct-2019	Invoice Number	34128481
Payment Term	30 days	Due Date	2019-11-29
WA#2019			
SWG City of Mesquite Approach			
Service Agreement: V81318			
Arcadis Reference Number	CO002400.0002	Project Number	30008700
Arcadis Reference Name	CO002400.0002-SWG City of Mesquite	Project Name	CO002400.0002-SWG City of Mesquite
Arcadis Reference Description	CO002400.0002-SWG City of Mesquite	Project Manager	Rachel Cruz
Services Through	04-Oct-2019	Client Contact	Bryan Thatcher

Professional Services to 04-Oct-2019

Project - Task	Contract Line	Total Contract Value	Labor	Subcontracting, Expenses & Charges	Fees	Total To Date	% of Completion	Previously Billed	Total This Invoice
30008700 - 11.5	12	2,700.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA030	5	5,658.00	0.00	0.00	0.00	4,852.50	85.76%	4,852.50	0.00
30008700 - WA03A	6	2,130.00	0.00	0.00	0.00	2,130.00	100.00%	2,130.00	0.00
30008700 - WA050	7	92,382.00	0.00	0.00	0.00	46,726.00	50.58%	46,726.00	0.00
30008700 - WA060	8	14,720.00	1,593.00	0.00	6,050.00	11,413.00	77.53%	3,770.00	7,643.00
30008700 - WA06a	11	14,720.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA070	9	40,045.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA130	10	17,816.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
Subtotal		190,171.00	1,593.00	0.00	6,050.00	65,121.50	34.24%	57,478.50	7,643.00

Total This Invoice 7,643.00 USD

OK to pay

M. [Signature]

10-30-2019

BFT

\$ 3821.50 (50%)
\$ 3821.50 (50%)

01 - 4125 - 0020 - 10700 - 9607 - 3215 - 0020 W 3816728
" " " " - 9635 - " - 0020 W 3867324

Bank Name	BANK OF AMERICA N.A.	Bank/Branch Code	BOFA-071000039
Account No.	8188093937	SWIFT	BOFAUS3N
Remittance Address: Remit-Mailbox@arcadis-us.com			
Please include the invoice number on all payments and include remittance copy with all postal payments. Late payments will be assessed according to contract terms.			

PO# 751383



SUNRISE ENGINEERING, INC.
25 East 500 North
Fillmore, UT 84631

INVOICE

October 31, 2019

Project No: S06845.021

Invoice No: 0106404

Southwest Gas Corporation
North Ops Ctr 21A-580
PO Box 98512
North Las Vegas, NV 89193-5812

Remit to:
SUNRISE ENGINEERING INC
Dept # 2071
P.O. Box 29675
Phoenix, AZ 85038-9675

Project S06845.021 SWG - SNV General Engineering 2019 - Contract No. 13801

SWG Originator: Kaelan Tanigawa

Professional Services Through October 26, 2019

Phase 0001 3140521-3140422-3140525-Sunset & Paradise Reg Station Replacement

Task 002 Design - CP

Consultants

Cardno, Inc.

Total Consultants

3,717.85

3,717.85**3,717.85****Total this Task****\$3,717.85****Total this Phase****\$3,717.85**

Phase 0003 3867324 - SB 151 - Mesquite Approach - 8In Stl Feeder

Task 002 Design - CP

Professional Personnel

	Hours	Rate	Amount
Engineer Designer			
9/26/2019	1.00	72.50	72.50
approach main - kick off meeting			
10/8/2019	.50	72.50	36.25
design review for josh d			
10/9/2019	2.00	72.50	145.00
progress meeting			
10/14/2019	3.00	72.50	217.50
new design			
Draftsman			
10/9/2019	1.00	54.50	54.50
0003 - 3867324 - SB 151 - Mesquite Approach - 8In Stl Feeder(sei conf. call), 0003 - 3867324 - SB 151 - Mesquite Approach - 8In Stl Feeder (swg/sei conf. call)			
10/10/2019	.75	54.50	40.88
task 002			
10/9/2019	3.25	54.50	177.13
Drafting			
10/10/2019	2.00	54.50	109.00
Drafting			
9/26/2019	1.00	54.50	54.50
Drafting			

RECEIVED

OCT 31 2019

DIV. ENG.

Project	S06845.021	SWG - SNV 2019 - Kaelan Tanigawa			Invoice	0106404
		9/27/2019	6.00	54.50	327.00	
	Drafting	9/30/2019	7.50	54.50	408.75	
	Drafting	10/1/2019	8.00	54.50	436.00	
	Drafting	10/2/2019	4.50	54.50	245.25	
	Drafting	10/3/2019	5.25	54.50	286.13	
	Drafting	10/4/2019	7.00	54.50	381.50	
	Drafting	10/7/2019	9.75	54.50	531.38	
	Drafting	10/8/2019	7.50	54.50	408.75	
	Drafting	10/9/2019	7.50	54.50	408.75	
	Drafting	10/14/2019	7.25	54.50	395.13	
	Drafting	10/15/2019	5.25	54.50	286.13	
	Drafting	10/16/2019	8.00	54.50	436.00	
	Drafting	10/17/2019	3.00	54.50	163.50	
	Drafting	10/18/2019	5.75	54.50	313.38	
	Drafting	10/21/2019	6.25	54.50	340.63	
	Drafting	10/22/2019	8.00	54.50	436.00	
	Drafting	10/23/2019	7.00	54.50	381.50	
	Drafting	10/24/2019	8.00	54.50	436.00	
	Drafting	10/25/2019	8.25	54.50	449.63	
	Drafting	10/26/2019	5.00	54.50	272.50	
	Draftsman					
		10/9/2019	.50	54.50	27.25	
	drafting	10/10/2019	.75	54.50	40.88	
	drafting	10/14/2019	3.25	54.50	177.13	
	drafting	10/15/2019	3.00	54.50	163.50	
	drafting	10/25/2019	3.50	54.50	190.75	
	DRAFTING					
	Engineer Designer	10/7/2019	.50	72.50	36.25	
	Project communication	10/9/2019	1.00	72.50	72.50	

Project	S06845.021	SWG - SNV 2019 - Kaelan Tanigawa	Invoice	0106404
Meeting				
	10/15/2019	1.00	72.50	72.50
Project review pothole				
	10/25/2019	1.00	72.50	72.50
Project communication				
Totals		163.75	9,104.43	
Total Labor				9,104.43
Total this Task				\$9,104.43
Total this Phase				\$9,104.43

Phase 0004 3492658 - Fort Apache Rd 6inch Pe System Improvment (+-1300')

Task 002 Design - CP

Professional Personnel

		Hours	Rate	Amount	
Clerical / Analyst					
	10/16/2019	2.00	43.00	86.00	
LVVWD & SWG					
Totals		2.00		86.00	
Total Labor					86.00
Total this Task					\$86.00
Total this Phase					\$86.00
Total this Invoice					\$12,908.28

Date 11/14/2019
RC/BPO# _____
PO# _____
COMPANY 01
ORC 4125
RD 0021
FERC 10700
Activity 1031
CE 3205
WO 0021W
Prog Ref 0000
Requestor Kaelan Tanigawa
Preparer _____
(print name)



752805

**INVOICE**

Southwest Gas Corporation
Attn.: Bryan Thatcher
5241 Spring Mountain Rd
Las Vegas, NV 89150-0001
United States

Arcadis U.S., Inc.
Bank of America
Acct: Wire:
ACH: SWIFT: BOFAUS3N
Remit-mailbox@arcadis-us.com
62638 Collections Center Drive
Chicago, IL 60693-0626

Invoice Date	22-Nov-2019	Invoice Number	34132487
Payment Term	30 days	Due Date	2019-12-22
Service Agrmnt 9/13/2018 SWG City of Mesquite Approach Service Agreement: V81318			
Arcadis Reference Number	CO002400.0001	Project Number	30008697
Arcadis Reference Name	SWG City of Mesquite Approach	Project Name	CO002400.0001-SWG City of Mesquite Approach
Arcadis Reference Description	SWG City of Mesquite Approach	Project Manager	Rachel Cruz
Services Through	22-Nov-2019	Client Contact	Bryan Thatcher

Professional Services to 22-Nov-2019

Project - Task	Phase	Total Contract Value	Total Billed	Previously Billed	% Billed	This Invoice
30008697 - 00001	1-00001 Project Specifications/Develop	240,610.00	214,142.90	166,020.90	89.00%	48,122.00
30008697 - 00002	2-00002 Project Management	98,807.00	54,343.85	34,582.45	55.00%	19,761.40
30008697 - 00003	3-00003 Wetlands and Waterbodies	45,520.00	43,244.00	36,416.00	95.00%	6,828.00
30008697 - 00004	4-00004 Biological Consultations	29,110.00	29,110.00	23,288.00	100.00%	5,822.00
30008697 - 00005	5-00005 Cultural Consultations	18,048.00	10,828.80	8,121.60	60.00%	2,707.20
30008697 - 00006	6-00006 Geological/Soil Investigations	32,320.00	32,320.00	28,243.20	100.00%	4,076.80
30008697 - 00007	7-00007 Air Quality	7,200.00	0.00	0.00	0.00%	0.00
30008697 - 00008	8-00008 Preparation of Environmental Report	74,100.00	0.00	0.00	0.00%	0.00
30008697 - 00009	9-00009 Restoration/Revegetation Plan	3,600.00	1,440.00	0.00	40.00%	1,440.00
30008697 - 00010	10-00010 UDP Contaminated Soil	2,700.00	0.00	0.00	0.00%	0.00
30008697 - 00011	11-00011 Surface Area Disturbance Plan	3,200.00	480.00	0.00	15.00%	480.00
30008697 - 00012	12-00012 SWPPP	3,100.00	465.00	0.00	15.00%	465.00
30008697 - 00013	13-00013 Geological Hazards	4,600.00	0.00	0.00	0.00%	0.00
30008697 - 00014	14-00014 HDD Plan	3,800.00	0.00	0.00	0.00%	0.00
30008697 - 00015	15-00015 Pollutant Emissions Calcs	5,600.00	0.00	0.00	0.00%	0.00
30008697 - 00016	16-00016 Soil Investigations	4,400.00	0.00	0.00	0.00%	0.00
30008697 - 00017	17-00017 SPRP	2,600.00	390.00	0.00	15.00%	390.00
30008697 - 00018	18-00018 Spring Monitoring Plan	2,020.00	0.00	0.00	0.00%	0.00
30008697 - 00019	19-00019 Well Monitoring Plan	2,020.00	0.00	0.00	0.00%	0.00
30008697 - 00020	20-00020 Noxious and Invasive Weed Control	3,800.00	0.00	0.00	0.00%	0.00
30008697 - 00021	21-00021 Wildlife Plan	5,400.00	0.00	0.00	0.00%	0.00
30008697 - 00022	22-00022 Environmental Manual	3,085.00	0.00	0.00	0.00%	0.00

Bank Name BANK OF AMERICA N.A. Bank/Branch Code BOFA-071000039
Account No. SWIFT BOFAUS3N

Remittance Address: Remit-Mailbox@arcadis-us.com

Please include the invoice number on all payments and include remittance copy with all postal payments. Late payments will be assessed according to contract terms.



30008697 - WA001	26-WA001 WA2018-1 Macro Feasibility Study	6,460.00	6,460.00	6,460.00	100.00%	0.00	
30008697 - WA002	27-WA002 WA2018-2 Drone Survey/Video	16,200.00	16,200.00	16,200.00	100.00%	0.00	
30008697 - WA004	28-WA004 WA2019-4 Desert Tortoise Survey	26,930.00	26,930.00	24,237.00	100.00%	2,693.00	c/e 3215
30008697 - WA008	30-WA008 WA2019-8 Addtl WOTUS	13,392.00	13,392.00	10,713.60	100.00%	2,678.40	
30008697 - WA009	31-WA009 WA2019-9 Scour Analysis	23,956.00	23,956.00	19,164.80	100.00%	4,791.20	
30008697 - WA010	32-WA010 WA2019-10 Bedrock Investigation	35,300.00	24,710.00	0.00	70.00%	24,710.00	c/e 3205
30008697 - WA011	29-WA011 WA2019-11 Land Appraisal	12,500.00	8,750.00	0.00	70.00%	8,750.00	P/L + c/e only 3214
30008697 - WA011a	37-WA011a WA2019-11a Additional Appraisals	4,650.00	3,255.00	0.00	70.00%	3,255.00	
30008697 - WA012	33-WA012 WA2019-12 Approach Change/Final Reports	2,500.00	1,250.00	0.00	50.00%	1,250.00	P/L + c/e only 3215
30008697 - WA014	34-WA014 WA2019-14 Geotech Investigation	24,100.00	16,870.00	0.00	70.00%	16,870.00	c/e 3215
30008697 - WA015	35-WA015 WA2019-15 Additional ROW Acquisition	19,914.00	3,982.80	0.00	20.00%	3,982.80	P/L + c/e only 3214
30008697 - WA016	36-WA016 WA2019-16 Permitting Support	46,400.00	11,600.00	0.00	25.00%	11,600.00	c/e 3215
		827,942.00	544,120.35	373,447.55	65.72%	170,672.80	

Total This Invoice 170,672.80 USD

OK to pay.
A. Miller
11/25/2019

BFT

ACKs

4125 - 0020 - 10700 - 9607 - 3214 (ROW) - 0020 W 3867324

15,987.80

15% of remaining charges to the topsite (WR 3816728)

+
85% to the pipeline (WR 3867324):

4125 - 0020 - 10700 - 9607 - 3205 (eng) - 0020 W 3816728 : 6,237.00

4125 - 0020 - 10700 - 9607 - 3205 - 0020 W 3867324 : 35,343.00

4125 - 0020 - 10700 - 9607 - 3215 (env) - 0020 W 3816728 : 16,778.25

4125 - 0020 - 10700 - 9607 - 3215 - 0020 W 3867324 : 96,326.75

**INVOICE**

Southwest Gas Corporation
Attn: Bryan Thatcher
5241 Spring Mountain Rd
Las Vegas, NV 89150-0001
United States

Arcadis U.S., Inc.
Bank of America
Acct:
ACH: Wire:
SWIFT: BOFAUS3N
Remit-mailbox@arcadis-us.com
62638 Collections Center Drive
Chicago, IL 60693-0626

Invoice Date	25-Nov-2019	Invoice Number	34132801
Payment Term	30 days	Due Date	2019-12-25
WA#2019			
SWG City of Mesquite Approach			
Service Agreement: V81318			
Arcadis Reference Number	CO002400.0002	Project Number	30008700
Arcadis Reference Name	CO002400.0002-SWG City of Mesquite	Project Name	CO002400.0002-SWG City of Mesquite
Arcadis Reference Description	CO002400.0002-SWG City of Mesquite	Project Manager	Rachel Cruz
Services Through	20-Nov-2019	Client Contact	Bryan Thatcher

Professional Services to 20-Nov-2019

Project - Task	Contract Line	Total Contract Value	Labor	Subcontracting, Expenses & Charges	Fees	Total To Date	% of Completion	Previously Billed	Total This Invoice
30008700 - 11.5	12	2,700.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA030	5	5,658.00	0.00	0.00	0.00	4,852.50	85.76%	4,852.50	0.00
30008700 - WA03A	6	2,130.00	0.00	0.00	0.00	2,130.00	100.00%	2,130.00	0.00
30008700 - WA050	7	92,382.00	0.00	0.00	0.00	46,726.00	50.58%	46,726.00	0.00
30008700 - WA060	8	14,720.00	1,857.50	0.00	0.00	13,270.50	90.15%	11,413.00	1,857.50
30008700 - WA06a	11	14,720.00	677.50	0.00	3,850.00	4,527.50	30.76%	0.00	4,527.50
30008700 - WA070	9	40,045.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA130	10	17,816.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
Subtotal		190,171.00	2,535.00	0.00	3,850.00	71,506.50	37.60%	65,121.50	6,385.00

Total This Invoice **6,385.00 USD**

BFT

OK to pay

11/27/2019

ACKS

01 - 4125 - 0020 - 10700 - 9607 - 3215 - 0020 W3816728 : 3648.6 + 410.5 = 4,059 (top)

01 - 4125 - 0020 - 10700 - 9607 - 3215 - 0020 W3867324 (approach pipeline)



Bank Name	BANK OF AMERICA N.A.	Bank/Branch Code	BOFA-071000039
Account No.		SWIFT	BOFAUS3N

Remittance Address: Remit-Mailbox@arcadis-us.com
Please include the invoice number on all payments and include remittance copy with all postal payments. Late payments will be assessed according to contract terms.



Details - Invoice Number 34132801

Project	Task	Contract Line			
30008700 - CO002400.0002-SWG City of Mesquite	WA060 - WA2019-6 Addtl Mtgs with Agencies	8 - WA060 WA2019-6 Addtl Mtgs with Agencies			
Labor					
Employee Name	Quantity	UOM	Rate	This Invoice	
Certified Project Manager 1					
Brown, Clarinda	0.60	Hours	120.00		72.00
Group Leader 3					
Cowan, Eric	8.30	Hours	165.00		1,369.50
Principal Scientist					
Cruz, Rachel	1.00	Hours	155.00		155.00
Scientist 2					
Moua, Khua	2.90	Hours	90.00		261.00
	12.80				1,857.50
Total Labor					1,857.50
Total This Task					1,857.50

Project	Task	Contract Line			
30008700 - CO002400.0002-SWG City of Mesquite	WA06a - WA2019-6a Addtl Mtgs with Agencies	11 - WA06a WA2019-6a Addtl Mtgs with Agencies			
Labor					
Employee Name	Quantity	UOM	Rate	This Invoice	
Group Leader 2					
Finch, Jocelyn	1.00	Hours	135.00		135.00
Principal Scientist					
Cruz, Rachel	3.50	Hours	155.00		542.50
	4.50				677.50
Total Labor					677.50

Fees		
10/11 BLM Meeting		550.00
10/17 Kern River Meeting		550.00
10/22 Kern River Meeting		550.00
10/31 Kern River Meeting		550.00
11/13 Vidler/Lincoln County Power Meeting		550.00
11/14 Kern River Meeting		550.00
11/15 BLM Meeting		550.00
Total Fees		3,850.00

Total This Task 4,527.50

Total This Project 6,385.00

Total This Invoice 6,385.00 USD

Total This Invoice 6,385.00 USD

**INVOICE**

753875

Southwest Gas Corporation
Attn. : Bryan Thatcher
5241 Spring Mountain Rd
Las Vegas, NV 89150-0001
United States

Arcadis U.S., Inc.
Bank of America
Acct:
ACH: Wire:
SWIFT: BOFAUS3N
Remit-mailbox@arcadis-us.com
62638 Collections Center Drive
Chicago, IL 60693-0626

Invoice Date	04-Dec-2019	Invoice Number	34133734
Payment Term	30 days	Due Date	2020-01-03
WA#2019 SWG City of Mesquite Approach Service Agreement: V81318			
Arcadis Reference Number	CO002400.0002	Project Number	30008700
Arcadis Reference Name	CO002400.0002-SWG City of Mesquite	Project Name	CO002400.0002-SWG City of Mesquite
Arcadis Reference Description	CO002400.0002-SWG City of Mesquite	Project Manager	Rachel Cruz
Services Through	03-Dec-2019	Client Contact	Bryan Thatcher

Professional Services to 03-Dec-2019

Project - Task	Contract Line	Total Contract Value	Labor	Subcontracting, Expenses & Charges	Fees	Total To Date	% of Completion	Previously Billed	Total This Invoice
30008700 - 11.5	12	2,700.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA030	5	5,420.00	0.00	0.00	0.00	4,852.50	89.53%	4,852.50	0.00
30008700 - WA03A	6	2,130.00	0.00	0.00	0.00	2,130.00	100.00%	2,130.00	0.00
30008700 - WA050	7	92,620.00	0.00	0.00	45,864.00	92,590.00	99.97%	46,726.00	45,864.00
30008700 - WA060	8	14,720.00	0.00	0.00	0.00	13,270.50	90.15%	13,270.50	0.00
30008700 - WA06a	11	14,720.00	0.00	0.00	0.00	4,527.50	30.76%	4,527.50	0.00
30008700 - WA070	9	40,045.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA130	10	17,816.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
Subtotal		190,171.00	0.00	0.00	45,864.00	117,370.50	61.72%	71,506.50	45,864.00

Total This Invoice 45,864.00 USD

Bank Name	BANK OF AMERICA N.A.	Bank/Branch Code	BOFA-071000039
Account No.		SWIFT	BOFAUS3N
Remittance Address: Remit-Mailbox@arcadis-us.com			
Please include the invoice number on all payments and include remittance copy with all postal payments. Late payments will be assessed according to contract terms.			



Details - Invoice Number 34133734

Project	Task	Contract Line
30008700 - CO002400.0002-SWG City of Mesquite	WA050 - WA2019-5 Topographic Survey	7 - WA050 WA2019-5 Topographic Survey

Fees

Easement & Right-of-way Location Survey 104.0 hrs @ \$147.00	15,288.00
Geographic/Drainage Crossings Survey 104.0 hrs @ \$147.00	15,288.00
Property/Cadastral Survey Marker Recovery 104.0 hrs @ \$147.00	15,288.00
Total Fees	45,864.00
Total This Task	45,864.00
Total This Project	45,864.00
Total This Invoice	45,864.00 USD

Total This Invoice 45,864.00 USD



Transaction Details - Invoice Number 34133734

Project 30008700 - CO002400.0002-SWG City of Mesquite	Task WA050 - WA2019-5 Topographic Survey	Contract Line 7 - WA050 WA2019-5 Topographic Survey
---	--	---

Fees

p/i + top* Easement & Right-of-way Location Survey 104.0 hrs @ \$147.00 - c/e = 3214 (Row)	15,288.00
p/i only Geographic/Drainage Crossings Survey 104.0 hrs @ \$147.00 - c/e = 3205 (Eng)	15,288.00
p/i + top* Property/Cadastral Survey Marker Recovery 104.0 hrs @ \$147.00 - c/e = 3214 (Row)	15,288.00
Total Fees	45,864.00

Total This Task	45,864.00
------------------------	------------------

Total This Project	45,864.00
---------------------------	------------------

Total This Invoice	45,864.00	USD
---------------------------	------------------	------------

Total This Invoice 45,864.00 USD

Acks

ok to pay
12/05/2019

BFT

01-4125-0020-10700-9607-3214-0020 W 3867324 (p/i) : 25,989.60
01-4125-0020-10700-9607-3214-0020 W 3816728 (top) : 4,586.40
01-4125-0020-10700-9607-3205-0020 W 3867324 : 15,288

**INVOICE**

756489

Southwest Gas Corporation
Attn. : Bryan Thatcher
5241 Spring Mountain Rd
Las Vegas, NV 89150-0001
United States

Arcadis U.S., Inc.
Bank of America
Acct:
ACH: Wire:
SWIFT: BOFAUS3N
Remit-mailbox@arcadis-us.com
62638 Collections Center Drive
Chicago, IL 60693-0626

Invoice Date	13-Dec-2019	Invoice Number	34136611
Payment Term	30 days	Due Date	2020-01-12
WA#2019 SWG City of Mesquite Approach Service Agreement: V81318			
Arcadis Reference Number	CO002400.0002	Project Number	30008700
Arcadis Reference Name	CO002400.0002-SWG City of Mesquite	Project Name	CO002400.0002-SWG City of Mesquite
Arcadis Reference Description	CO002400.0002-SWG City of Mesquite	Project Manager	Rachel Cruz
Services Through	13-Dec-2019	Client Contact	Bryan Thatcher

Professional Services to 13-Dec-2019

Project - Task	Contract Line	Total Contract Value	Labor	Subcontracting, Expenses & Charges	Fees	Total To Date	% of Completion	Previously Billed	Total This Invoice
30008700 - 11.5	12	2,700.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA030	5	5,420.00	0.00	0.00	0.00	4,852.50	89.53%	4,852.50	0.00
30008700 - WA03A	6	2,130.00	0.00	0.00	0.00	2,130.00	100.00%	2,130.00	0.00
30008700 - WA050	7	92,620.00	0.00	0.00	0.00	92,590.00	99.97%	92,590.00	0.00
30008700 - WA060	8	14,720.00	0.00	0.00	0.00	13,270.50	90.15%	13,270.50	0.00
30008700 - WA06a	11	14,720.00	0.00	0.00	0.00	4,527.50	30.76%	4,527.50	0.00
30008700 - WA070	9	40,045.00	658.00	0.00	26,250.00	26,908.00	67.19%	0.00	26,908.00
30008700 - WA130	10	17,816.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
Subtotal		190,171.00	658.00	0.00	26,250.00	144,278.50	75.87%	117,370.50	26,908.00

Total This Invoice 26,908.00 **USD**

Bank Name	BANK OF AMERICA N.A.	Bank/Branch Code	BOFA-071000039
Account No.		SWIFT	BOFAUS3N
Remittance Address: Remit-Mailbox@arcadis-us.com			
Please include the invoice number on all payments and include remittance copy with all postal payments. Late payments will be assessed according to contract terms.			



Details - Invoice Number 34136611

Project 30008700 - CO002400.0002-SWG City of Mesquite	Task WA070 - WA2019-7 Alignment Drawings	Contract Line 9 - WA070 WA2019-7 Alignment Drawings
---	--	---

Labor	Employee Name	Quantity	UOM	Rate	This Invoice
Principal Scientist	Cruz, Rachel	2.00	Hours	155.00	310.00
Project Task Manager 2	Brown, Clarinda	2.90	Hours	120.00	348.00
		<u>4.90</u>			<u>658.00</u>
Total Labor					<u>658.00</u>

Fees	
Alignment Drawings, 10 @ \$2,625.00	26,250.00
Total Fees	<u>26,250.00</u>

Total This Task 26,908.00

Total This Project 26,908.00

Total This Invoice 26,908.00 USD

Total This Invoice 26,908.00 USD

OK to pay
M. [signature] 12/16/2019

BFT

01 - 4125 - 0020 - 10700 - 9607 - 3205 - 0021 W3867324
(eng) (pipeline)

**INVOICE**

Southwest Gas Corporation
Attn: Bryan Thatcher
5241 Spring Mountain Rd
Las Vegas, NV 89150-0001
United States

Arcadis U.S., Inc.
Bank of America
Acct:
ACH: Wire:
SWIFT: BOFAUS3N
Remit-mailbox@arcadis-us.com
62638 Collections Center Drive
Chicago, IL 60693-0626

Invoice Date	13-Dec-2019	Invoice Number	34136617
Payment Term	30 days	Due Date	2020-01-12
WA#2019			
SWG City of Mesquite Approach			
Service Agreement: V81318			
Arcadis Reference Number	CO002400.0002	Project Number	30008700
Arcadis Reference Name	CO002400.0002-SWG City of Mesquite	Project Name	CO002400.0002-SWG City of Mesquite
Arcadis Reference Description	CO002400.0002-SWG City of Mesquite	Project Manager	Rachel Cruz
Services Through	13-Dec-2019	Client Contact	Bryan Thatcher

Professional Services to 13-Dec-2019

Project - Task	Contract Line	Total Contract Value	Labor	Subcontracting, Expenses & Charges	Fees	Total To Date	% of Completion	Previously Billed	Total This Invoice
30008700 - 11.5	12	2,700.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA030	5	5,420.00	0.00	0.00	0.00	4,852.50	89.53%	4,852.50	0.00
30008700 - WA03A	6	2,130.00	0.00	0.00	0.00	2,130.00	100.00%	2,130.00	0.00
30008700 - WA050	7	92,620.00	0.00	0.00	0.00	92,590.00	99.97%	92,590.00	0.00
30008700 - WA060	8	14,720.00	0.00	0.00	0.00	13,270.50	90.15%	13,270.50	0.00
30008700 - WA06a	11	14,720.00	0.00	0.00	0.00	4,527.50	30.76%	4,527.50	0.00
30008700 - WA070	9	40,045.00	0.00	0.00	0.00	26,908.00	67.19%	26,908.00	0.00
30008700 - WA130	10	17,816.00	2,220.00	0.00	15,596.00	17,816.00	100.00%	0.00	17,816.00
Subtotal		190,171.00	2,220.00	0.00	15,596.00	162,094.50	85.24%	144,278.50	17,816.00

Total This Invoice 17,816.00 USD

Bank Name	BANK OF AMERICA N.A.	Bank/Branch Code	BOFA-071000039
Account No.		SWIFT	BOFAUS3N
Remittance Address: Remit-Mailbox@arcadis-us.com			
Please include the invoice number on all payments and include remittance copy with all postal payments. Late payments will be assessed according to contract terms.			



Details - Invoice Number 34136617

Project 30008700 - CO002400.0002-SWG City of Mesquite	Task WA130 - WA2019-13 Field Review Staking	Contract Line 10 - WA2019-13 Field Review Staking
---	---	---

Labor	Employee Name	Quantity	UOM	Rate	This Invoice
Principal Scientist					
	Cruz, Rachel	7.00	Hours	155.00	1,085.00
Project Task Manager 2					
	Brown, Clarinda	3.00	Hours	120.00	360.00
Technical Expert (Eng)					
	Bonner, Daniel	5.00	Hours	155.00	775.00
		15.00			2,220.00
Total Labor					2,220.00

Fees

Alignment Center Staking, 60.0 hrs @ \$147.00	8,820.00
Mob/Demob, 40 @ \$140.00	5,600.00
Staging Areas Staking, 8.0 hrs @ \$147.00	1,176.00
Total Fees	15,596.00

Total This Task 17,816.00

Total This Project 17,816.00

Total This Invoice 17,816.00 USD

Total This Invoice 17,816.00 USD

OK to pay
12/16/2019

01 - 4125 - 0020 - 10700 - 9607 - 3205 - 0021 W 3816728 : \$ 2,672.40 (15%)
(eng) (top)

01 - 4125 - 0020 - 10700 - 9607 - 3205 - 0021 W 3867324 : 15,143.60 (85%)
(pipeline)

BFT

758014

**INVOICE**

Southwest Gas Corporation
Attn: Bryan Thatcher
5241 Spring Mountain Rd
Las Vegas, NV 89150-0001
United States

Arcadis U.S., Inc.
Bank of America
Acct:
ACH: Wire:
SWIFT: BOFAUS3N
Remit-mailbox@arcadis-us.com
62638 Collections Center Drive
Chicago, IL 60693-0626

Invoice Date	19-Dec-2019	Invoice Number	34137844
Payment Term	30 days	Due Date	2020-01-18
Service Agrmnt 9/13/2018 SWG City of Mesquite Approach Service Agreement: V81318			
Arcadis Reference Number	CO002400.0001	Project Number	30008697
Arcadis Reference Name	SWG City of Mesquite Approach	Project Name	CO002400.0001-SWG City of Mesquite Approach
Arcadis Reference Description	SWG City of Mesquite Approach	Project Manager	Rachel Cruz
Services Through	18-Dec-2019	Client Contact	Bryan Thatcher

Professional Services to 18-Dec-2019

Project - Task	Phase	Total Contract Value	Total Billed	Previously Billed	% Billed	This Invoice	C/E	top (+) and/or pipeline (+)
30008697 - 00001	1-00001 Project Specifications/Develop	240,610.00	223,767.29	214,142.90	93.00%	9,624.39	3215	+ / p
30008697 - 00002	2-00002 Project Management	98,807.00	62,248.41	54,343.85	63.00%	7,904.56	3215	+ / p
30008697 - 00003	3-00003 Wetlands and Waterbodies	45,520.00	45,520.00	43,244.00	100.00%	2,276.00	3215	+ / p
30008697 - 00004	4-00004 Biological Consultations	29,110.00	29,110.00	29,110.00	100.00%	0.00		
30008697 - 00005	5-00005 Cultural Consultations	18,048.00	11,370.24	10,828.80	63.00%	541.44	3215	+ / p
30008697 - 00006	6-00006 Geological/Soil Investigations	32,320.00	32,320.00	32,320.00	100.00%	0.00		
30008697 - 00007	7-00007 Air Quality	7,200.00	4,680.00	0.00	65.00%	4,680.00	3215	+ / p
30008697 - 00008	8-00008 Preparation of Environmental Report	74,100.00	0.00	0.00	0.00%	0.00		
30008697 - 00009	9-00009 Restoration/Revegetation Plan	3,600.00	1,800.00	1,440.00	50.00%	360.00	3215	+ / p
30008697 - 00010	10-00010 UDP Contaminated Soil	2,700.00	2,700.00	0.00	100.00%	2,700.00	3215	+ / p
30008697 - 00011	11-00011 Surface Area Disturbance Plan	3,200.00	2,080.00	480.00	65.00%	1,600.00	3215	+ / p
30008697 - 00012	12-00012 SWPPP	3,100.00	2,015.00	465.00	65.00%	1,550.00	3215	+ / p
30008697 - 00013	13-00013 Geological Hazards	4,600.00	0.00	0.00	0.00%	0.00		
30008697 - 00014	14-00014 HDD Plan	3,800.00	0.00	0.00	0.00%	0.00		
30008697 - 00015	15-00015 Pollutant Emissions Calcs	5,600.00	0.00	0.00	0.00%	0.00		
30008697 - 00016	16-00016 Soil Investigations	4,400.00	0.00	0.00	0.00%	0.00		
30008697 - 00017	17-00017 SPRP	2,600.00	2,314.00	390.00	89.00%	1,924.00	3215	+ / p
30008697 - 00018	18-00018 Spring Monitoring Plan	2,020.00	0.00	0.00	0.00%	0.00		
30008697 - 00019	19-00019 Well Monitoring Plan	2,020.00	0.00	0.00	0.00%	0.00		
30008697 - 00020	20-00020 Noxious and Invasive Weed Control	3,800.00	1,900.00	0.00	50.00%	1,900.00	3215	+ / p
30008697 - 00021	21-00021 Wildlife Plan	5,400.00	2,700.00	0.00	50.00%	2,700.00	3215	+ / p
30008697 - 00022	22-00022 Environmental Manual	3,085.00	0.00	0.00	0.00%	0.00		

Bank Name	BANK OF AMERICA N.A.	Bank/Branch Code	BOFA-071000039
Account No.		SWIFT	BOFAUS3N

Remittance Address: Remit-Mailbox@arcadis-us.com

Please include the invoice number on all payments and include remittance copy with all postal payments. Late payments will be assessed according to contract terms.



30008697 - WA001	26-WA001 WA2018-1 Macro Feasibility Study	6,460.00	6,460.00	6,460.00	100.00%	0.00		
30008697 - WA002	27-WA002 WA2018-2 Drone Survey/Video	16,200.00	16,200.00	16,200.00	100.00%	0.00		
30008697 - WA004	28-WA004 WA2019-4 Desert Tortoise Survey	26,930.00	26,930.00	26,930.00	100.00%	0.00		
30008697 - WA008	30-WA008 WA2019-8 Addtl WOTUS	13,392.00	13,392.00	13,392.00	100.00%	0.00		
30008697 - WA009	31-WA009 WA2019-9 Scour Analysis	23,956.00	23,956.00	23,956.00	100.00%	0.00		
30008697 - WA010	32-WA010 WA2019-10 Bedrock Investigation	35,300.00	31,770.00	24,710.00	90.00%	7,060.00	3205	+1/p
30008697 - WA011	29-WA011 WA2019-11 Land Appraisal	12,500.00	12,500.00	8,750.00	100.00%	3,750.00	3214	P
30008697 - WA011a	37-WA011a WA2019-11a Additional Appraisals	4,650.00	4,650.00	3,255.00	100.00%	1,395.00	3214	P
30008697 - WA012	33-WA012 WA2019-12 Approach Change/Final Reports	2,500.00	2,500.00	1,250.00	100.00%	1,250.00	3215	P
30008697 - WA014	34-WA014 WA2019-14 Geotech Investigation	24,100.00	24,100.00	16,870.00	100.00%	7,230.00	3205	+1/p
30008697 - WA015	35-WA015 WA2019-15 Additional ROW Acquisition	19,914.00	4,381.08	3,982.80	22.00%	398.28	3214	P
30008697 - WA016	36-WA016 WA2019-16 Permitting Support	46,400.00	20,880.00	11,600.00	45.00%	9,280.00	3215	+1/p
30008697 - WA017	38-WA017 WA2019-17 Additional Geotech Investigation	56,600.00	5,660.00	0.00	10.00%	5,660.00	3205	+1/p
30008697 - WA18BP	40-WA18BP Blasting Plan	2,700.00	1,350.00	0.00	50.00%	1,350.00	3215	+1/p
30008697 - WA18FMP	41-WA18FMP Fire Mitigation Plan	3,060.00	1,530.00	0.00	50.00%	1,530.00	3215	+1/p
30008697 - WA18HTDP	39-WA18HTDP Hydrostatic Test Dewatering Plan	3,060.00	1,530.00	0.00	50.00%	1,530.00	3215	+1/p
30008697 - WA18PM	44-WA18PM Project Management	950.00	475.00	0.00	50.00%	475.00	3215	+1/p
30008697 - WA18TP	42-WA18TP Transportation Plan/Access Road Plan	2,860.00	1,430.00	0.00	50.00%	1,430.00	3215	+1/p
30008697 - WA18UCRDP	43-WA18UCRDP Unanticipated Cultural Resource Discovery Plan	2,000.00	1,000.00	0.00	50.00%	1,000.00	3215	+1/p
		899,172.00	625,219.02	544,120.35	69.53%	81,098.67		

* for anything marked "t/p",
the costs are split as
follows:

15% to the top (3816728)
85% to the pipeline (3867324)

Total This Invoice 81,098.67 USD

OK to pay

M. [signature] 12/19/2019

BFT

54,355.39

01-4125-0020-10700-9635-3214-0020W3867324 (Raw) (pipeline) 5543.28

01-4125-0020-10700-9635-3205-0020W3867324 (eng) (pipeline) 16,957.50 (85%)

01-4125-0020-10700-9607-3205-0020W3816728 (eng) (top) 2,992.50 (15%)

01-4125-0020-10700-9635-3215-0020W3867324 (eng) (pipeline) 46,202.08 (85%)

12.50

47,452.08

01-4125-0020-10700-9607-3215-0020W3816728 (eng) (top) 8,153.31 (15%)



INVOICE

Southwest Gas Corporation
Attn: Bryan Thatcher
5241 Spring Mountain Rd
Las Vegas, NV 89150-0001
United States

Arcadis U.S., Inc.
Bank of America
Acct:
ACH: Wire: I
SWIFT: BOFAUS3N
Remit-mailbox@arcadis-us.com
62638 Collections Center Drive
Chicago, IL 60693-0626

Invoice Date	19-Dec-2019	Invoice Number	34137815
Payment Term	30 days	Due Date	2020-01-18
WA#2019			
SWG City of Mesquite Approach			
Service Agreement: V81318			
Arcadis Reference Number	CO002400.0002	Project Number	30008700
Arcadis Reference Name	CO002400.0002-SWG City of Mesquite	Project Name	CO002400.0002-SWG City of Mesquite
Arcadis Reference Description	CO002400.0002-SWG City of Mesquite	Project Manager	Rachel Cruz
Services Through	19-Dec-2019	Client Contact	Bryan Thatcher

Professional Services to 19-Dec-2019

Project - Task	Contract Line	Total Contract Value	Labor	Subcontracting Expenses & Charges	Fees	Total To Date	% of Completion	Previously Billed	Total This Invoice
30008700 - 11.5	12	2,700.00	0.00	0.00	0.00	2,700.00	100.00%	2,700.00	0.00
30008700 - WA030	5	5,420.00	0.00	0.00	0.00	4,852.50	89.53%	4,852.50	0.00
30008700 - WA03A	6	2,130.00	0.00	0.00	0.00	2,130.00	100.00%	2,130.00	0.00
30008700 - WA050	7	150,914.00	670.00	0.00	57,109.50	150,369.50	99.64%	92,590.00	57,779.50
30008700 - WA060	8	14,720.00	0.00	0.00	0.00	13,270.50	90.15%	13,270.50	0.00
30008700 - WA06a	11	14,720.00	0.00	0.00	0.00	8,353.75	56.75%	8,353.75	0.00
30008700 - WA070	9	40,045.00	0.00	0.00	0.00	26,908.00	67.19%	26,908.00	0.00
30008700 - WA130	10	30,981.00	0.00	0.00	0.00	17,816.00	57.51%	17,816.00	0.00
Subtotal		261,630.00	670.00	0.00	57,109.50	226,400.25	86.53%	168,620.75	57,779.50

Total This Invoice 57,779.50 USD

OK to pay
12/12/2019

BFT

01-4125-0020 - 10700-9635 - 3214 - 0020W3867324
(Raw) (pipeline)

49,663.83

01-4125-0020 - 10700-9607 - 3214 - 0020W3816728
(Raw) (top)

8,115.68

Bank Name	BANK OF AMERICA N.A.	Bank/Branch Code	BOFA-071000039
Account No.		SWIFT	BOFAUS3N
Remittance Address: Remit-Mailbox@arcadis-us.com			
Please include the invoice number on all payments and include remittance copy with all postal payments. Late payments will be assessed according to contract terms.			



Details - Invoice Number 34137815

Project 30008700 - CO002400.0002-SWG City of Mesquite		Task WA050 - WA2019-5 & WA2019-5a Topographic Survey		Contract Line 7 - WA050 WA2019-5 & WA2019-5a Topographic Survey	
Labor					
Employee Name	Quantity	UOM	Rate	This Invoice	
Certified Project Manager 1					
Brown, Clarinda	3.00	Hours	120.00	360.00	
Principal Scientist					
Cruz, Rachel	2.00	Hours	155.00	310.00	
	<u>5.00</u>			<u>670.00</u>	
Total Labor				<u>670.00</u>	

Fees

Easement & Right-of-way Location Survey, 25.0 hrs @ \$147.00	100% to pipeline	3,675.00
Geographic/Drainage Crossings Survey, 256.5 hrs @ \$147.00	15% to top	37,705.50
Property/Cadastral Survey Marker Recovery, 107.0 hrs @ \$147.00	85% to pipeline	15,729.00

Total Fees 57,109.50

Total This Task 57,779.50

Total This Project 57,779.50

Total This Invoice 57,779.50 USD

Total This Invoice 57,779.50 USD



Details - Invoice Number 34137851

Project 30008700 - CO002400.0002-SWG City of Mesquite	Task WA130 - WA2019-13 & WA2019-13a Field Review Staking	Contract Line 10 - WA130 WA2019-13 & WA2019-13a Field Review Staking
---	--	--

Labor	Employee Name	Quantity	UOM	Rate	This Invoice
Certified Project Manager 1	Brown, Clarinda	3.00	Hours	120.00	360.00
Principal Scientist	Cruz, Rachel	2.00	Hours	155.00	310.00
		<u>5.00</u>			<u>670.00</u>
Total Labor					670.00

Fees

Additional Hours for staging, 82.5 hrs @ \$147.00	12,127.50
Total Fees	12,127.50

Total This Task	12,797.50
------------------------	------------------

Total This Project	12,797.50
---------------------------	------------------

Total This Invoice	12,797.50 USD
---------------------------	----------------------

Total This Invoice 12,797.50 USD

15% to tap
+
85% to pipeline

BFT

OK to pay

[Signature] 12/19/2019

01-4125-0020-10700-9607-3214-0020w3816728: 1919.63 (tap)
(Row)
01-4125-0020-10700-9635-3214-0020w386732: 10,877.88 (pipeline)

**INVOICE**

Southwest Gas Corporation
Attn: Bryan Thatcher
5241 Spring Mountain Rd
Las Vegas, NV 89150-0001
United States

Arcadis U.S., Inc.
Bank of America
Acct: t
ACH: Wire:
SWIFT: BOFAUS3N
Remit-mailbox@arcadis-us.com
62638 Collections Center Drive
Chicago, IL 60693-0626

Invoice Date	19-Dec-2019	Invoice Number	34137851
Payment Term	30 days	Due Date	2020-01-18
WA#2019			
SWG City of Mesquite Approach			
Service Agreement: V81318			
Arcadis Reference Number	CO002400.0002	Project Number	30008700
Arcadis Reference Name	CO002400.0002-SWG City of Mesquite	Project Name	CO002400.0002-SWG City of Mesquite
Arcadis Reference Description	CO002400.0002-SWG City of Mesquite	Project Manager	Rachel Cruz
Services Through	19-Dec-2019	Client Contact	Bryan Thatcher

Professional Services to 19-Dec-2019

Project - Task	Contract Line	Total Contract Value	Labor	Subcontracting, Expenses & Charges	Fees	Total To Date	% of Completion	Previously Billed	Total This Invoice
30008700 - 11.5	12	2,700.00	0.00	0.00	0.00	2,700.00	100.00%	2,700.00	0.00
30008700 - WA030	5	5,420.00	0.00	0.00	0.00	4,852.50	89.53%	4,852.50	0.00
30008700 - WA03A	6	2,130.00	0.00	0.00	0.00	2,130.00	100.00%	2,130.00	0.00
30008700 - WA050	7	150,914.00	0.00	0.00	0.00	150,369.50	99.64%	150,369.50	0.00
30008700 - WA060	8	14,720.00	0.00	0.00	0.00	13,270.50	90.15%	13,270.50	0.00
30008700 - WA06a	11	14,720.00	0.00	0.00	0.00	8,353.75	56.75%	8,353.75	0.00
30008700 - WA070	9	40,045.00	0.00	0.00	0.00	26,908.00	67.19%	26,908.00	0.00
30008700 - WA130	10	30,981.00	670.00	0.00	12,127.50	30,613.50	98.81%	17,816.00	12,797.50
Subtotal		261,630.00	670.00	0.00	12,127.50	239,197.75	91.43%	226,400.25	12,797.50

Total This Invoice 12,797.50 **USD**

Bank Name	BANK OF AMERICA N.A.	Bank/Branch Code	BOFA-071000039
Account No.		SWIFT	BOFAUS3N
Remittance Address: Remit-Mailbox@arcadis-us.com			
Please include the invoice number on all payments and include remittance copy with all postal payments. Late payments will be assessed according to contract terms.			

**INVOICE**

Southwest Gas Corporation
Attn: Bryan Thatcher
5241 Spring Mountain Rd
Las Vegas, NV 89150-0001
United States

Arcadis U.S., Inc.
Bank of America
Acct:
ACH: Wire: 1
SWIFT: BOFAUS3N
Remit-mailbox@arcadis-us.com
62638 Collections Center Drive
Chicago, IL 60693-0626

Invoice Date	20-Dec-2019	Invoice Number	34137645
Payment Term	30 days	Due Date	2020-01-19
WA#2019 SWG City of Mesquite Approach Service Agreement: V81318			
Arcadis Reference Number	CO002400.0002	Project Number	30008700
Arcadis Reference Name	CO002400.0002-SWG City of Mesquite	Project Name	CO002400.0002-SWG City of Mesquite
Arcadis Reference Description	CO002400.0002-SWG City of Mesquite	Project Manager	Rachel Cruz
Services Through	20-Dec-2019	Client Contact	Bryan Thatcher

Professional Services to 20-Dec-2019

Project - Task	Contract Line	Total Contract Value	Labor	Subcontracting, Expenses & Charges	Fees	Total To Date	% of Completion	Previously Billed	Total This Invoice
30008700 - 11.5	12	2,700.00	0.00	0.00	2,700.00	2,700.00	100.00%	0.00	2,700.00
30008700 - WA030	5	5,420.00	0.00	0.00	0.00	4,852.50	89.53%	4,852.50	0.00
30008700 - WA03A	6	2,130.00	0.00	0.00	0.00	2,130.00	100.00%	2,130.00	0.00
30008700 - WA050	7	92,620.00	0.00	0.00	0.00	92,590.00	99.97%	92,590.00	0.00
30008700 - WA060	8	14,720.00	0.00	0.00	0.00	13,270.50	90.15%	13,270.50	0.00
30008700 - WA06a	11	14,720.00	0.00	0.00	0.00	8,353.75	56.75%	8,353.75	0.00
30008700 - WA070	9	40,045.00	0.00	0.00	0.00	26,908.00	67.19%	26,908.00	0.00
30008700 - WA130	10	17,816.00	0.00	0.00	0.00	17,816.00	100.00%	17,816.00	0.00
Subtotal		190,171.00	0.00	0.00	2,700.00	168,620.75	88.67%	165,920.75	2,700.00

Total This Invoice 2,700.00 USD

OK to pay

12/19/2019

BFT

01-4125-0020-10700-9635-3214-0020W3867324
(Raw) (pipeline)

Bank Name	BANK OF AMERICA N.A.	Bank/Branch Code	BOFA-071000039
Account No.	8188093937	SWIFT	BOFAUS3N
Remittance Address: Remit-Mailbox@arcadis-us.com			
Please include the invoice number on all payments and include remittance copy with all postal payments. Late payments will be assessed according to contract terms.			



Details - Invoice Number 34137645

Project	Task	Contract Line
30008700 - CO002400.0002-SWG City of Mesquite	11.5 - ST&C 11.5 LD&E	12 - 11.5 - ST&C 11.5 LD&E
Fees		
LD&E Units, 4 @ \$675.00		2,700.00
Total Fees		2,700.00
Total This Task		2,700.00
Total This Project		2,700.00
Total This Invoice		2,700.00 USD
Total This Invoice		2,700.00 USD



Transaction Details - Invoice Number 34137645

Project	Task	Contract Line
30008700 - CO002400.0002-SWG City of Mesquite	11.5 - ST&C 11.5 LD&E	12 - 11.5 - ST&C 11.5 LD&E

Fees

LD&E Units, 4 @ \$675.00	2,700.00	
Total Fees	2,700.00	
Total This Task	2,700.00	
Total This Project	2,700.00	
Total This Invoice	2,700.00	USD

Total This Invoice 2,700.00 **USD**

**INVOICE**

Southwest Gas Corporation
Attn: Bryan Thatcher
5241 Spring Mountain Rd
Las Vegas, NV 89150-0001
United States

Arcadis U.S., Inc.
Bank of America
Acct:
ACH: Wire:
SWIFT: BOFAUS3N
Remit-mailbox@arcadis-us.com
62638 Collections Center Drive
Chicago, IL 60693-0626

Invoice Date	20-Dec-2019	Invoice Number	34137637
Payment Term	30 days	Due Date	2020-01-19
WA#2019			
SWG City of Mesquite Approach			
Service Agreement: V81318			
Arcadis Reference Number	CO002400.0002	Project Number	30008700
Arcadis Reference Name	CO002400.0002-SWG City of Mesquite	Project Name	CO002400.0002-SWG City of Mesquite
Arcadis Reference Description	CO002400.0002-SWG City of Mesquite	Project Manager	Rachel Cruz
Services Through	20-Dec-2019	Client Contact	Bryan Thatcher

Professional Services to 20-Dec-2019

Project - Task	Contract Line	Total Contract Value	Labor	Subcontracting, Expenses & Charges	Fees	Total To Date	% of Completion	Previously Billed	Total This Invoice
30008700 - 11.5	12	2,700.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA030	5	5,420.00	0.00	0.00	0.00	4,852.50	89.53%	4,852.50	0.00
30008700 - WA03A	6	2,130.00	0.00	0.00	0.00	2,130.00	100.00%	2,130.00	0.00
30008700 - WA050	7	92,620.00	0.00	0.00	0.00	92,590.00	99.97%	92,590.00	0.00
30008700 - WA060	8	14,720.00	0.00	0.00	0.00	13,270.50	90.15%	13,270.50	0.00
30008700 - WA06a	11	14,720.00	526.25	0.00	3,300.00	8,353.75	56.75%	4,527.50	3,826.25
30008700 - WA070	9	40,045.00	0.00	0.00	0.00	26,908.00	67.19%	26,908.00	0.00
30008700 - WA130	10	17,816.00	0.00	0.00	0.00	17,816.00	100.00%	17,816.00	0.00
Subtotal		190,171.00	526.25	0.00	3,300.00	165,920.75	87.25%	162,094.50	3,826.25

Total This Invoice 3,826.25 USD

OK to pay
12/19/2019
01-4125-0020-10700-9607-3215-0020W3816728 : 1658.04
(top)
01-4125-0020-10700-9635-3215-0020W3867324 : 2168.21
(pipeline)

Bank Name	BANK OF AMERICA N.A.	Bank/Branch Code	BOFA-071000039
Account No.		SWIFT	BOFAUS3N
Remittance Address: Remit-Mailbox@arcadis-us.com			
Please include the invoice number on all payments and include remittance copy with all postal payments. Late payments will be assessed according to contract terms.			



Transaction Details - Invoice Number 34137637

Project
30008700 - CO002400.0002-SWG City of Mesquite

Task
WA06a - WA2019-6a Addtl Mtgs with Agencies

Contract Line
11 - WA06a WA2019-6a Addtl Mtgs with Agencies

Labor

Employee No. and Name	Date	Hours	Rate	This Invoice
Principal Scientist				
23673 - Cruz, Rachel	11/22/2019	1.00	155.00	155.00
23673 - Cruz, Rachel	11/25/2019	2.00	155.00	310.00
23673 - Cruz, Rachel	12/05/2019	0.25	155.00	38.75
Scientist 2				
37921 - Moua, Khua	12/06/2019	0.25	90.00	22.50
Total Labor		3.50		526.25

Fees

11/22 BLM Meeting	550.00
12/13 BLM Meeting	550.00
12/19 Kern River Meeting	550.00
12/20 BLM Meeting	550.00
12/5 Kern River Meeting	550.00
12/6 BLM Meeting	550.00
Total Fees	3,300.00

Total This Task

3,826.25

Total This Project

3,826.25

Total This Invoice

3,826.25 USD

Total This Invoice 3,826.25 USD

bill to top WR
 $(\frac{2}{6}) \times 3826.25 = 1275.42$

break 15% to
 top WR +
 85% to
 pipeline WR
 $(\frac{1}{6}) \times 3826.25 = 637.71$

$(\frac{1}{6}) \times 3826.25 = 637.71$



PO# 758339

SUNRISE ENGINEERING, INC.
25 East 500 North
Fillmore, UT 84631

INVOICE

Southwest Gas Corporation
North Ops Ctr 21A-580
PO Box 98512
North Las Vegas, NV 89193-5812

November 25, 2019
Project No: S06845.021
Invoice No: 0106948

Remit to:
SUNRISE ENGINEERING INC
Dept # 2071
P.O. Box 29675
Phoenix, AZ 85038-9675

Project S06845.021 SWG - SNV General Engineering 2019 - Contract No. 13801

SWG Originator: Kaelan Tanigawa

Professional Services Through November 16, 2019

Phase 0003 3867324 - SB 151 - Mesquite Approach - 8In Stl Feeder

Task 002 Design - CP

Professional Personnel

		Hours	Rate	Amount
Engineer Designer				
	11/5/2019	.50	72.50	36.25
progress meeting				
	11/6/2019	.50	72.50	36.25
conference call with SWGas				
Draftsman				
	11/6/2019	6.00	54.50	327.00
New Design				
	11/7/2019	2.00	54.50	109.00
New Design				
	10/28/2019	15.75	54.50	858.38
Drafting				
	10/29/2019	5.25	54.50	286.13
Drafting				
	10/30/2019	5.00	54.50	272.50
Drafting				
	10/31/2019	8.00	54.50	436.00
Drafting				
	11/1/2019	6.00	54.50	327.00
Drafting				
	11/4/2019	8.00	54.50	436.00
Drafting				
	11/5/2019	10.25	54.50	558.63
Drafting				
	11/6/2019	11.00	54.50	599.50
Drafting				
	11/7/2019	6.00	54.50	327.00
Drafting				
	11/8/2019	7.50	54.50	408.75
Drafting				
	11/11/2019	3.00	54.50	163.50
Drafting				
	11/12/2019	5.25	54.50	286.13
Drafting				

RECEIVED

DEC 03 2019

DIV. ENG.

Project	S06845.021	SWG - SNV 2019 - Kaelan Tanigawa			Invoice	0106948
		11/13/2019	8.00	54.50	436.00	
Drafting		11/14/2019	8.00	54.50	436.00	
Drafting		11/16/2019	6.00	54.50	327.00	
Drafting						
Engineer Designer		10/29/2019	1.00	72.50	72.50	
Project communication		11/5/2019	1.50	72.50	108.75	
Project meeting		11/6/2019	.50	72.50	36.25	
Project meeting						
Draftsman		10/30/2019	7.00	54.50	381.50	
Job Review		10/31/2019	4.50	54.50	245.25	
Job Review						
Totals			136.50		7,511.27	
Total Labor						7,511.27
Total this Task						\$7,511.27
Total this Phase						\$7,511.27
Total this Invoice						\$7,511.27

Date 12/13/19
 RC/BPO# _____
 PO# _____
 COMPANY _____ 01
 ORC _____ 4125
 RD _____ 0021 0020
 FERC _____ 10700
 Activity _____ 1031
 CE _____ 3205
 WO 0000 0021W 384324
 Prog Ref _____ 0000
 Requestor Kaelan Tanigawa
 Preparer _____
 (print name)

K. Tanigawa



6140 Brent Thurman Way
Suite 230
Las Vegas, NV 89148

Order# 762766

Date	Invoice #
12/30/2019	190995

Bill To

Southwest Gas
Attn: Nancy Almanzan
PO Box 98510
Las Vegas, NV 89193.8510

P.O. Number	Terms	Rep	Ship	Via	DBLS Project No.
	Net 30		12/30/2019		190787

Quantity	Item Code	Description	Price Each	Amount
	Southwest Gas Task	Provide Surveying Services for Southwest Gas Task Order No. Central Arizona LRS 10262 PM: Brett Clark DBLS Job. No 190787	750.00	750.00
	Southwest Gas Task	Provide Surveying Services for Southwest Gas Task Order No. WR 3430120 ASU Review Legal Description PM: Steve Salazar DBLS Job No. 190793	500.00	500.00
	Southwest Gas Task	Provide Surveying Services for Southwest Gas Task Order No. (WR 3798051) Bridges main extension in Tucson, AZ (WR 3798051) L&E review PM: Whitney Budinoff DBLS Job No. 190805	250.00	250.00
	Southwest Gas Task	Legal Document Review for: Mesquite Approach Project completed by Sunrise, requested back check from Southwest Gas PM: Susan R. Mulanax Sunrise PM: Marty Lunt	2,750.00	2,750.00
	Southwest Gas Task	Provide Surveying Services for Southwest Gas Task Order No. L&E review - Raytheon Master Meter Split in Tucson, AZ (WR 3908682) - SWG PM: Whitney Budinoff DBLS Job No. 190816	250.00	250.00
By receiving payment for this invoice, either full or partial payment. This invoice will be binding back to our standard conditions/contract language for Diamondback Land Surveying, LLC.				

PayPal

MasterCard

VISA

AMERICAN EXPRESS

DISCOVER NETWORK

Total

\$4,500.00

Balance Due

\$4,500.00

Michelle Cruz Gutierrez

From: Nancy Almanzan
Sent: Tuesday, January 14, 2020 7:44 AM
To: Michelle Cruz Gutierrez
Cc: Ed Estanislao
Subject: Diamondback Invoice Nov-Dec 2019
Attachments: Inv_190995_from_Diamondback_Land_Surveying_LLC_36764.pdf

Michelle,

Please process the attached invoice for Diamondback Land Surveying using the ACK's below:

ACK	Fee
01.7346.0042.10700.1031.3522.0042CB013000.0000.0000	\$750.00
01.7346.0042.10700.1031.3514.0042W3430120.0000.0000	\$500.00
01.6105.0036.10700.1031.3522.0036W3798051.0000.0000	\$250.00
01.4125.0020.10700.1031.3214.0020W3867324.0000.0000	\$2,750.00
01.6105.0036.10700.1031.3522.0036W3908682.0000.0000	\$250.00
	\$4,500.00

Thanks,
Nancy



Nancy J. Almanzan, PLS | Supervisor – Right-of-Way | Engineering Services
PO Box 98510 | LVA-581 | Las Vegas, NV 89193.8510
direct 702.876.7014 | fax 702.876.4238 | cell 702.468.0439
nancy.almanzan@swgas.com | www.swgas.com

**INVOICE**

Southwest Gas Corporation
Attn. : Bryan Thatcher
5241 Spring Mountain Rd
Las Vegas, NV 89150-0001
United States

Arcadis U.S., Inc.
Bank of America
Acct: Wire:
ACH: SWIFT: BOFAUS3N
Remit-mailbox@arcadis-us.com
62638 Collections Center Drive
Chicago, IL 60693-0626

Invoice Date	30-Jan-2020	Invoice Number	34143557
Payment Term	30 days	Due Date	29-Feb-2020
Service Agrmnt 9/13/2018			
SWG City of Mesquite Approach			
Service Agreement: V81318			
Arcadis Reference Number	CO002400.0001	Project Number	30008697
Arcadis Reference Name	SWG City of Mesquite Approach	Project Name	CO002400.0001-SWG City of Mesquite Approach
Arcadis Reference Description	SWG City of Mesquite Approach	Project Manager	Rachel Cruz
Services Through	29-Jan-2020	Client Contact	Bryan Thatcher

Professional Services to 29-Jan-2020

Project - Task	Phase	Total Contract Value	Total Billed	Previously Billed	% Billed	This Invoice	
30008697 - 00001	1-00001 Project Specifications/Develop	240,610.00	228,579.50	223,767.29	95.00% ✓	4,812.21	p/t 3215
30008697 - 00002	2-00002 Project Management	98,807.00	67,188.76	62,248.41	68.00% ✓	4,940.35	p/t 3215
30008697 - 00003	3-00003 Wetlands and Waterbodies	45,520.00	45,520.00	45,520.00	100.00%	0.00	
30008697 - 00004	4-00004 Biological Consultations	29,110.00	29,110.00	29,110.00	100.00%	0.00	
30008697 - 00005	5-00005 Cultural Consultations	18,048.00	11,370.24	11,370.24	63.00%	0.00	
30008697 - 00006	6-00006 Geological/Soil Investigations	32,320.00	32,320.00	32,320.00	100.00%	0.00	
30008697 - 00007	7-00007 Air Quality	7,200.00	5,400.00	4,680.00	75.00% ✓	720.00	p/t 3215
30008697 - 00008	8-00008 Preparation of Environmental Report	74,100.00	0.00	0.00	0.00%	0.00	
30008697 - 00009	9-00009 Restoration/Revegetation Plan	3,600.00	2,700.00	1,800.00	75.00% ✓	900.00	p/t 3215
30008697 - 00010	10-00010 UDP Contaminated Soil	2,700.00	2,700.00	2,700.00	100.00%	0.00	
30008697 - 00011	11-00011 Surface Area Disturbance Plan	3,200.00	3,200.00	2,080.00	100.00% ✓	1,120.00	p/t 3215
30008697 - 00012	12-00012 SWPPP	3,100.00	2,790.00	2,015.00	90.00% ✓	775.00	p/t 3215
30008697 - 00013	13-00013 Geological Hazards	4,600.00	0.00	0.00	0.00%	0.00	
30008697 - 00014	14-00014 HDD Plan	3,800.00	0.00	0.00	0.00%	0.00	
30008697 - 00015	15-00015 Pollutant Emissions Calcs	5,600.00	0.00	0.00	0.00%	0.00	
30008697 - 00016	16-00016 Soil Investigations	4,400.00	0.00	0.00	0.00%	0.00	
30008697 - 00017	17-00017 SPRP	2,600.00	2,600.00	2,314.00	100.00% ✓	286.00	p/t 3215
30008697 - 00018	18-00018 Spring Monitoring Plan	2,020.00	0.00	0.00	0.00%	0.00	
30008697 - 00019	19-00019 Well Monitoring Plan	2,020.00	0.00	0.00	0.00%	0.00	
30008697 - 00020	20-00020 Noxious and Invasive Weed Control	3,800.00	2,850.00	1,900.00	75.00% ✓	950.00	p/t 3215
30008697 - 00021	21-00021 Wildlife Plan	5,400.00	4,050.00	2,700.00	75.00% ✓	1,350.00	p/t 3215
30008697 - 00022	22-00022 Environmental Manual	3,085.00	0.00	0.00	0.00%	0.00	

Bank Name	BANK OF AMERICA N.A.	Bank/Branch Code	BOFA-071000039
Account No.		SWIFT	BOFAUS3N

Remittance Address: Remit-Mailbox@arcadis-us.com

Please include the invoice number on all payments and include remittance copy with all postal payments. Late payments will be assessed according to contract terms.

p/4 3215

15% to the top (386738)
85% to the pipeline (3867324)

OK to pay

BFT

02.03.2020

01-4125-0020-10700-9635-3214 - 0020W3867324 : 3584.52
(Row) (pipeline)

01-4125-0020-10700-9635-3205 - 0020W3867324 : 39,083.00 (85%)
(eng)

01-4125-0020-10700-9607-3205 - 0020W3816728 : 6897.00 (15%)
(tap)

01-4125-0020-10700-9635-3215 - 0020W3867324 : 26,155.40 (85%)
(env)

01-4125-0020-10700-9607-3215 - 0020W3816728 : 4615.66 (15%)

779258

**INVOICE**

Southwest Gas Corporation
Attn. : Bryan Thatcher
5241 Spring Mountain Rd
Las Vegas, NV 89150-0001
United States

Arcadis U.S., Inc.
Bank of America
Acct:
ACH: Wire:
SWIFT: BOFAUS3N
Remit-mailbox@arcadis-us.com
62638 Collections Center Drive
Chicago, IL 60693-0626

Invoice Date	11-Mar-2020	Invoice Number	34150204
Payment Term	30 days	Due Date	10-Apr-2020
Service Agrmnt 9/13/2018 SWG City of Mesquite Approach Service Agreement: V81318			
Arcadis Reference Number	CO002400.0001	Project Number	30008697
Arcadis Reference Name	SWG City of Mesquite Approach	Project Name	CO002400.0001-SWG City of Mesquite Approach
Arcadis Reference Description	WA2020-21 Environmental Training for \$11,450	Project Manager	Rachel Cruz
Services Through	23-Feb-2020	Client Contact	Bryan Thatcher

Professional Services to 23-Feb-2020

Project - Task	Phase	Total Contract Value	Total Billed	Previously Billed	% Billed	This Invoice	+/-	C/L
30008697 - 00001	1-00001 Project Specifications/Develop	240,610.00	228,579.50	228,579.50	95.00%	0.00		
30008697 - 00002	2-00002 Project Management	98,807.00	74,105.25	67,188.76	75.00%	6,916.49	+/-	32.5
30008697 - 00003	3-00003 Wetlands and Waterbodies	45,520.00	45,520.00	45,520.00	100.00%	0.00		
30008697 - 00004	4-00004 Biological Consultations	29,110.00	29,110.00	29,110.00	100.00%	0.00		
30008697 - 00005	5-00005 Cultural Consultations	18,048.00	11,370.24	11,370.24	63.00%	0.00		
30008697 - 00006	6-00006 Geological/Soil Investigations	32,320.00	32,320.00	32,320.00	100.00%	0.00		
30008697 - 00007	7-00007 Air Quality	7,200.00	6,480.00	5,400.00	90.00%	1,080.00	+/-	32.5
30008697 - 00008	8-00008 Preparation of Environmental Report	74,100.00	0.00	0.00	0.00%	0.00		
30008697 - 00009	9-00009 Restoration/Revegetation Plan	3,600.00	3,600.00	2,700.00	100.00%	900.00	+/-	32.5
30008697 - 00010	10-00010 UDP Contaminated Soil	2,700.00	2,700.00	2,700.00	100.00%	0.00		
30008697 - 00011	11-00011 Surface Area Disturbance Plan	3,200.00	3,200.00	3,200.00	100.00%	0.00		
30008697 - 00012	12-00012 SWPPP	3,100.00	3,100.00	2,790.00	100.00%	310.00	+/-	32.5
30008697 - 00013	13-00013 Geological Hazards	4,600.00	0.00	0.00	0.00%	0.00		
30008697 - 00014	14-00014 HDD Plan	3,800.00	0.00	0.00	0.00%	0.00		
30008697 - 00015	15-00015 Pollutant Emissions Calcs	5,600.00	0.00	0.00	0.00%	0.00		
30008697 - 00016	16-00016 Soil Investigations	4,400.00	0.00	0.00	0.00%	0.00		
30008697 - 00017	17-00017 SPRP	2,600.00	2,600.00	2,600.00	100.00%	0.00		
30008697 - 00018	18-00018 Spring Monitoring Plan	2,020.00	0.00	0.00	0.00%	0.00		
30008697 - 00019	19-00019 Well Monitoring Plan	2,020.00	0.00	0.00	0.00%	0.00		
30008697 - 00020	20-00020 Noxious and Invasive Weed Control	3,800.00	3,800.00	2,850.00	100.00%	950.00	+/-	32.5
30008697 - 00021	21-00021 Wildlife Plan	5,400.00	5,400.00	4,050.00	100.00%	1,350.00	+/-	32.5

Bank Name	BANK OF AMERICA N.A.	Bank/Branch Code	BOFA-026009593
Account No.		SWIFT	BOFAUS3N
Remittance Address: Remit-Mailbox@arcadis-us.com			
Please include the invoice number on all payments and include remittance copy with all postal payments. Late payments will be assessed according to contract terms.			



30008697 - 00022	22-00022 Environmental Manual	3,085.00	0.00	0.00	0.00%	0.00		
30008697 - WA001	26-WA001 WA2018-1 Macro Feasibility Study	6,460.00	6,460.00	6,460.00	100.00%	0.00		
30008697 - WA002	27-WA002 WA2018-2 Drone Survey/Video	16,200.00	16,200.00	16,200.00	100.00%	0.00		
30008697 - WA004	28-WA004 WA2019-4 Desert Tortoise Survey	26,930.00	26,930.00	26,930.00	100.00%	0.00		
30008697 - WA008	30-WA008 WA2019-8 Addtl WOTUS	13,392.00	13,392.00	13,392.00	100.00%	0.00		
30008697 - WA009	31-WA009 WA2019-9 Scour Analysis	23,956.00	23,956.00	23,956.00	100.00%	0.00		
30008697 - WA010	32-WA010 WA2019-10 Bedrock Investigation	35,300.00	35,300.00	35,300.00	100.00%	0.00		
30008697 - WA011	29-WA011 WA2019-11 Land Appraisal	12,500.00	12,500.00	12,500.00	100.00%	0.00		
30008697 - WA011a	37-WA011a WA2019-11a Additional Appraisals	4,650.00	4,650.00	4,650.00	100.00%	0.00		
30008697 - WA012	33-WA012 WA2019-12 Approach Change/Final Reports	2,500.00	2,500.00	2,500.00	100.00%	0.00		
30008697 - WA014	34-WA014 WA2019-14 Geotech Investigation	24,100.00	24,100.00	24,100.00	100.00%	0.00		
30008697 - WA015	35-WA015 WA2019-15 Additional ROW Acquisition	19,914.00	13,939.80	7,965.60	70.00%	5,974.20	P	3214
30008697 - WA016	36-WA016 WA2019-16 Permitting Support	46,400.00	39,440.00	30,160.00	85.00%	9,280.00	+1/p	3215
30008697 - WA017	38-WA017 WA2019-17 Additional Geotech Investigation	56,600.00	56,600.00	48,110.00	100.00%	8,490.00	+1/p	3205
30008697 - WA18BP	40-WA18BP Blasting Plan	2,700.00	2,700.00	2,025.00	100.00%	675.00	+1/p	3215
30008697 - WA18FMP	41-WA18FMP Fire Mitigation Plan	3,060.00	3,060.00	2,295.00	100.00%	765.00	+1/p	3215
30008697 - WA18HTDP	39-WA18HTDP Hydrostatic Test Dewatering Plan	3,060.00	3,060.00	3,060.00	100.00%	0.00		
30008697 - WA18PM	44-WA18PM Project Management	950.00	950.00	712.50	100.00%	237.50	+1/p	3215
30008697 - WA18TP	42-WA18TP Transportation Plan/Access Road Plan	2,860.00	2,860.00	2,860.00	100.00%	0.00		
30008697 - WA18UCRDP	43-WA18UCRDP Unanticipated Cultural Resource Discovery Plan	2,000.00	2,000.00	2,000.00	100.00%	0.00		
30008697 - WA19PC	46-WA19PC Project Coordination	24,900.00	7,470.00	0.00	30.00%	7,470.00	+1/p	3215
30008697 - WA19PCALP	45-WA19PCALP Pre-Construction Activities Logistics	29,300.00	5,860.00	0.00	20.00%	5,860.00	+1/p	3215
30008697 - WA21	48-WA21 Environmental Training	11,450.00	0.00	0.00	0.00%	0.00		
30008697 - WA22	47-WA22 Pre-Bid Meeting	6,665.00	6,665.00	0.00	100.00%	6,665.00	P	3215
		971,487.00	762,477.79	705,554.60	78.49%	56,923.19		

OK to pay

BFT

cle 3215: 42,458.99

03-17-2020

Total This Invoice

56,923.19 USD

ACKS

cle's

3215: environmental
3214: ROW
3205: engineering

WR's

3816728: +1/p
3867324: pipeline

for "1/p", split charges as follows:

15% to top
85% to pipeline



758002

INVOICE

Southwest Gas Corporation
Attn. : Bryan Thatcher
5241 Spring Mountain Rd
Las Vegas, NV 89150-0001
United States

Arcadis U.S., Inc.
Bank of America
Acct:
ACH: Wire:
SWIFT: BOFAUS3N
Remit-mailbox@arcadis-us.com
62638 Collections Center Drive
Chicago, IL 60693-0626

Invoice Date	06-Apr-2020	Invoice Number	34154846
Payment Term	30 days	Due Date	06-May-2020
WA#2019 SWG City of Mesquite Approach Service Agreement: V81318			
Arcadis Reference Number	CO002400.0002	Project Number	30008700
Arcadis Reference Name	CO002400.0002-SWG City of Mesquite	Project Name	CO002400.0002-SWG City of Mesquite
Arcadis Reference Description	SWG City of Mesquite	Project Manager	Rachel Cruz
Services Through	07-Mar-2020	Client Contact	Bryan Thatcher

Professional Services to 07-Mar-2020

Project - Task	Contract Line	Total Contract Value	Labor	Subcontracting, Expenses & Charges	Fees	Total To Date	% of Completion	Previously Billed	Total This Invoice
30008700 - 11.5	12	2,700.00	0.00	0.00	0.00	2,700.00	100.00%	2,700.00	0.00
30008700 - WA030	5	5,420.00	0.00	0.00	0.00	4,852.50	89.53%	4,852.50	0.00
30008700 - WA03A	6	2,130.00	0.00	0.00	0.00	2,130.00	100.00%	2,130.00	0.00
30008700 - WA050	7	150,914.00	0.00	0.00	0.00	150,369.50	99.64%	150,369.50	0.00
30008700 - WA060	8	14,720.00	0.00	0.00	0.00	13,270.50	90.15%	13,270.50	0.00
30008700 - WA06a	11	14,720.00	0.00	0.00	0.00	8,353.75	56.75%	8,353.75	0.00
30008700 - WA06b	24	14,720.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA070	9	40,045.00	0.00	0.00	0.00	26,908.00	67.19%	26,908.00	0.00
30008700 - WA130	10	30,981.00	0.00	0.00	0.00	30,613.50	98.81%	30,613.50	0.00
30008700 - WA19.1a	13	9,365.00	9,147.50	0.00	0.00	9,147.50	97.68%	0.00	9,147.50
30008700 - WA19.1b	14	34,641.00	18,144.50	0.00	7,540.00	25,684.50	74.14%	0.00	25,684.50
30008700 - WA19.2a	15	17,275.00	12,491.00	0.00	0.00	12,491.00	72.31%	0.00	12,491.00
30008700 - WA19.2b	16	57,747.00	21,490.50	0.00	10,930.00	32,420.50	56.14%	0.00	32,420.50
30008700 - WA19.3a	17	9,510.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA19.3b	18	25,672.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA20.1	19	80,262.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA20PM	20	2,840.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA22	21	4,902.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA23	22	2,451.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA24	23	67,616.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
Subtotal		588,631.00	61,273.50	0.00	18,870.00	318,941.25	54.18%	239,197.75	79,743.50

Bank Name	BANK OF AMERICA N.A.	Bank/Branch Code	BOFA-026009593
Account No.		SWIFT	BOFAUS3N

Remittance Address: Remit-Mailbox@arcadis-us.com

Please include the invoice number on all payments and include remittance copy with all postal payments. Late payments will be assessed according to contract terms.



Total This Invoice 79,743.50 USD



Details - Invoice Number 34154846

Project	Task	Contract Line			
30008700 - CO002400.0002-SWG City of Mesquite	WA19.1a - Office - WA2019-1a Pre-Construction Noxious Weed Survey	13 - WA19.1a Office - WA2019-1a Pre-Construction Noxious Weed Survey			
Labor					
Employee Name	Quantity	UOM	Rate	This Invoice	
Environmental Scientist 1					
Hay, Allison	27.00	Hours	90.00	2,430.00	
GIS Analyst 1					
Roth, Deborah	12.00	Hours	110.00	1,320.00	
Group Leader 2					
Finch, Jocelyn	6.00	Hours	135.00	810.00	
Principal Scientist					
Cruz, Rachel	5.50	Hours	155.00	852.50	
Project Administrator 1					
Gray, Montana	4.00	Hours	75.00	300.00	
Project Administrator 2					
Petersen, Jennifer	2.50	Hours	120.00	300.00	
Staff Scientist					
Moua, Khua	28.50	Hours	110.00	3,135.00	
	85.50			9,147.50	
Total Labor				9,147.50	
Total This Task				9,147.50	

Project 30008700 - CO002400.0002-SWG City of Mesquite	Task WA19.1b - Field - WA2019-1b Pre-Construction Noxious Weed Survey	Contract Line 14 - WA19.1b Field - WA2019-1b Pre-Construction Noxious Weed Survey		
Labor				
Employee Name	Quantity	UOM	Rate	This Invoice
Environmental Scientist 1				
Hay, Allison	69.75	Hours	106.00	7,393.50
GIS Analyst 1				
Roth, Deborah	3.10	Hours	110.00	341.00
Group Leader 2				
Finch, Jocelyn	14.00	Hours	135.00	1,890.00
Principal Scientist				
Cruz, Rachel	4.00	Hours	155.00	620.00
Senior Environmental Scientist				
Carroll, Mary Cristine	0.50	Hours	165.00	82.50
Staff Scientist				
Moua, Khua	73.75	Hours	106.00	7,817.50
	165.10			18,144.50
Total Labor				18,144.50
Fees				
Field Supply units, 2 @ \$75				150.00
GPS Units, 2 @ \$165				330.00
Mobilization, 4 units @ \$1,100				4,400.00
Per Diem - Lodging, 14 units @ \$129				1,806.00
Per Diem - Meals & Incidentals, 14 units @ \$61				854.00
Total Fees				7,540.00
Total This Task				25,684.50

Project	Task	Contract Line
----------------	-------------	----------------------

30008700 - CO002400.0002-SWG City of
MesquiteWA19.2a - Office - WA2019-2a Pre-
Construction Cacti and Yucca Survey15 - WA19.2a Office - WA2019-2a Pre-
Construction Cacti and Yucca Survey

Labor	Employee Name	Quantity	UOM	Rate	This Invoice
Environmental Scientist 1					
	Hay, Allison	12.00	Hours	90.00	1,080.00
	McGill, Meghan	9.50	Hours	90.00	855.00
Environmental Scientist 2					
	Molina, Danielle	19.50	Hours	90.00	1,755.00
GIS Analyst 1					
	Roth, Deborah	3.10	Hours	110.00	341.00
GIS Analyst 2					
	Chen, Jie	2.00	Hours	110.00	220.00
Group Leader 2					
	Finch, Jocelyn	14.00	Hours	135.00	1,890.00
Principal Scientist					
	Cruz, Rachel	6.00	Hours	155.00	930.00
Project Administrator 1					
	Gray, Montana	1.00	Hours	75.00	75.00
Project Administrator 2					
	Petersen, Jennifer	3.50	Hours	120.00	420.00
Senior Environmental Scientist					
	Carroll, Mary Cristine	1.00	Hours	165.00	165.00
Staff Scientist					
	Barclay, Dulaney	23.00	Hours	115.00	2,645.00
	Moua, Khua	23.50	Hours	90.00	2,115.00
		118.10			12,491.00
Total Labor					12,491.00
Total This Task					12,491.00

Project
30008700 - CO002400.0002-SWG City of
Mesquite

Task
WA19.2b - Field - WA2019-2b Pre-
Construction Cacti and Yucca Survey

Contract Line
16 - WA19.2b Field - WA2019-2b Pre-Construction
Cacti and Yucca Survey

Labor	Employee Name	Quantity	UOM	Rate	This Invoice
Environmental Scientist 1					
	McGill, Meghan	73.00	Hours	106.00	7,738.00
Environmental Scientist 2					
	Molina, Danielle	66.00	Hours	106.00	6,996.00
Group Leader 2					
	Finch, Jocelyn	7.50	Hours	135.00	1,012.50
Principal Scientist					
	Cruz, Rachel	4.00	Hours	155.00	620.00
Staff Scientist					
	Barclay, Dulaney	42.00	Hours	122.00	5,124.00
		192.50			21,490.50
Total Labor					21,490.50



Field Supply units, 3 @ \$75	225.00
GPS units, 3 @ \$165	495.00
Mobilization, 6 units @ \$1,100	6,600.00
Per Diem - Lodging, 19 units @ \$129	2,451.00
Per Diem - Meals & Incidentals, 19 units @ \$61	1,159.00
Total Fees	10,930.00
Total This Task	32,420.50
Total This Project	79,743.50
Total This Invoice	79,743.50 USD

Total This Invoice 79,743.50 **USD**

67781.98

Transaction Details - Invoice Number 34154846

Project	Task	Contract Line
30008700 - CO002400.0002-SWG City of Mesquite	WA19.1a - Office - WA2019-1a Pre-Construction Noxious Weed Survey	13 - WA19.1a Office - WA2019-1a Pre-Construction Noxious Weed Survey

Labor

Employee No. and Name	Date	Hours	Rate	This Invoice
Environmental Scientist 1				
35949 - Hay, Allison	02/05/2020	2.00	90.00	180.00
35949 - Hay, Allison	02/06/2020	4.00	90.00	360.00
35949 - Hay, Allison	02/07/2020	4.00	90.00	360.00
35949 - Hay, Allison	02/17/2020	4.00	90.00	360.00
35949 - Hay, Allison	02/20/2020	4.00	90.00	360.00
35949 - Hay, Allison	02/21/2020	7.00	90.00	630.00
35949 - Hay, Allison	02/27/2020	1.00	90.00	90.00
35949 - Hay, Allison	02/28/2020	1.00	90.00	90.00
GIS Analyst 1				
37165 - Roth, Deborah	01/28/2020	1.00	110.00	110.00
37165 - Roth, Deborah	01/29/2020	0.50	110.00	55.00
37165 - Roth, Deborah	01/31/2020	1.00	110.00	110.00
37165 - Roth, Deborah	02/03/2020	2.00	110.00	220.00
37165 - Roth, Deborah	02/04/2020	1.80	110.00	198.00
37165 - Roth, Deborah	02/06/2020	5.70	110.00	627.00
Group Leader 2				
24039 - Finch, Jocelyn	01/28/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	01/29/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	01/30/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	01/31/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	02/03/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	02/16/2020	1.00	135.00	135.00
Principal Scientist				
23673 - Cruz, Rachel	02/03/2020	1.00	155.00	155.00
23673 - Cruz, Rachel	02/04/2020	1.00	155.00	155.00
23673 - Cruz, Rachel	02/05/2020	1.00	155.00	155.00
23673 - Cruz, Rachel	02/06/2020	1.50	155.00	232.50
23673 - Cruz, Rachel	02/07/2020	1.00	155.00	155.00
Project Administrator 1				
23889 - Gray, Montana	02/06/2020	2.00	75.00	150.00
23889 - Gray, Montana	02/26/2020	1.00	75.00	75.00
23889 - Gray, Montana	02/27/2020	1.00	75.00	75.00
Project Administrator 2				
23514 - Petersen, Jennifer	02/12/2020	1.00	120.00	120.00
23514 - Petersen, Jennifer	02/24/2020	1.00	120.00	120.00
23514 - Petersen, Jennifer	02/27/2020	0.50	120.00	60.00
Staff Scientist				
37921 - Moua, Khua	01/29/2020	3.50	110.00	385.00
37921 - Moua, Khua	02/03/2020	0.50	110.00	55.00
37921 - Moua, Khua	02/07/2020	2.00	110.00	220.00
37921 - Moua, Khua	02/17/2020	1.50	110.00	165.00



37921 - Moua, Khua	02/19/2020	4.00	110.00	440.00
37921 - Moua, Khua	02/20/2020	8.00	110.00	880.00
37921 - Moua, Khua	02/21/2020	8.00	110.00	880.00
37921 - Moua, Khua	03/05/2020	1.00	110.00	110.00
		85.50		9,147.50
Total Labor				9,147.50

Total This Task **9,147.50**

Project 30008700 - CO002400.0002-SWG City of Mesquite	Task WA19.1b - Field - WA2019-1b Pre-Construction Noxious Weed Survey	Contract Line 14 - WA19.1b Field - WA2019-1b Pre-Construction Noxious Weed Survey
---	---	---

Labor

Employee No. and Name	Date	Hours	Rate	This Invoice
Environmental Scientist 1				
35949 - Hay, Allison	02/10/2020	8.25	106.00	874.50
35949 - Hay, Allison	02/10/2020	2.00	106.00	212.00
35949 - Hay, Allison	02/11/2020	5.00	106.00	530.00
35949 - Hay, Allison	02/11/2020	8.00	106.00	848.00
35949 - Hay, Allison	02/12/2020	4.25	106.00	450.50
35949 - Hay, Allison	02/12/2020	8.00	106.00	848.00
35949 - Hay, Allison	02/13/2020	5.25	106.00	556.50
35949 - Hay, Allison	02/13/2020	8.00	106.00	848.00
35949 - Hay, Allison	02/14/2020	3.50	106.00	371.00
35949 - Hay, Allison	02/14/2020	8.00	106.00	848.00
35949 - Hay, Allison	02/15/2020	9.50	106.00	1,007.00
GIS Analyst 1				
37165 - Roth, Deborah	02/07/2020	1.00	110.00	110.00
37165 - Roth, Deborah	02/11/2020	0.50	110.00	55.00
37165 - Roth, Deborah	02/12/2020	0.10	110.00	11.00
37165 - Roth, Deborah	02/13/2020	1.00	110.00	110.00
37165 - Roth, Deborah	02/14/2020	0.50	110.00	55.00
Group Leader 2				
24039 - Finch, Jocelyn	02/03/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	02/04/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	02/05/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	02/06/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	02/07/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	02/10/2020	2.00	135.00	270.00
24039 - Finch, Jocelyn	02/17/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	02/18/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	02/19/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	02/20/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	02/21/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	02/24/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	02/28/2020	1.00	135.00	135.00
Principal Scientist				
23673 - Cruz, Rachel	02/03/2020	2.00	155.00	310.00



23673 - Cruz, Rachel	02/04/2020	2.00	155.00	310.00
Senior Environmental Scientist				
24561 - Carroll, Mary Cristine	02/04/2020	0.50	165.00	82.50
Staff Scientist				
37921 - Moua, Khua	02/03/2020	0.50	106.00	53.00
37921 - Moua, Khua	02/04/2020	2.00	106.00	212.00
37921 - Moua, Khua	02/05/2020	1.00	106.00	106.00
37921 - Moua, Khua	02/06/2020	2.00	106.00	212.00
37921 - Moua, Khua	02/10/2020	8.00	106.00	848.00
37921 - Moua, Khua	02/11/2020	12.00	106.00	1,272.00
37921 - Moua, Khua	02/12/2020	12.00	106.00	1,272.00
37921 - Moua, Khua	02/13/2020	8.00	106.00	848.00
37921 - Moua, Khua	02/13/2020	4.00	106.00	424.00
37921 - Moua, Khua	02/14/2020	12.00	106.00	1,272.00
37921 - Moua, Khua	02/15/2020	12.00	106.00	1,272.00
37921 - Moua, Khua	03/05/2020	0.25	106.00	26.50
		165.10		18,144.50
Total Labor				18,144.50

Fees

Field Supply units, 2 @ \$75	150.00
GPS Units, 2 @ \$165	330.00
Mobilization, 4 units @ \$1,100	4,400.00
Per Diem - Lodging, 14 units @ \$129	1,806.00
Per Diem - Meals & Incidentals, 14 units @ \$61	854.00
Total Fees	7,540.00
Total This Task	25,684.50

Project	Task	Contract Line
30008700 - CO002400.0002-SWG City of Mesquite	WA19.2a - Office - WA2019-2a Pre-Construction Cacti and Yucca Survey	15 - WA19.2a Office - WA2019-2a Pre-Construction Cacti and Yucca Survey

Labor

Employee No. and Name	Date	Hours	Rate	This Invoice
Environmental Scientist 1				
35949 - Hay, Allison	02/18/2020	6.00	90.00	540.00
35949 - Hay, Allison	02/19/2020	6.00	90.00	540.00
35817 - McGill, Meghan	01/30/2020	0.30	90.00	27.00
35817 - McGill, Meghan	01/31/2020	0.70	90.00	63.00
35817 - McGill, Meghan	02/03/2020	1.00	90.00	90.00
35817 - McGill, Meghan	02/04/2020	4.50	90.00	405.00
35817 - McGill, Meghan	02/21/2020	1.00	90.00	90.00
35817 - McGill, Meghan	02/24/2020	1.00	90.00	90.00
35817 - McGill, Meghan	02/26/2020	0.50	90.00	45.00
35817 - McGill, Meghan	02/27/2020	0.50	90.00	45.00
Environmental Scientist 2				
38056 - Molina, Danielle	01/31/2020	1.00	90.00	90.00
38056 - Molina, Danielle	02/04/2020	3.00	90.00	270.00
38056 - Molina, Danielle	02/05/2020	2.00	90.00	180.00

38056 - Molina, Danielle	02/07/2020	4.00	90.00	360.00
38056 - Molina, Danielle	02/17/2020	4.50	90.00	405.00
38056 - Molina, Danielle	02/20/2020	3.00	90.00	270.00
38056 - Molina, Danielle	02/21/2020	2.00	90.00	180.00
GIS Analyst 1				
37165 - Roth, Deborah	02/17/2020	0.50	110.00	55.00
37165 - Roth, Deborah	02/19/2020	0.70	110.00	77.00
37165 - Roth, Deborah	02/20/2020	1.20	110.00	132.00
37165 - Roth, Deborah	02/24/2020	0.40	110.00	44.00
37165 - Roth, Deborah	02/25/2020	0.30	110.00	33.00
GIS Analyst 2				
38507 - Chen, Jie	02/19/2020	2.00	110.00	220.00
Group Leader 2				
24039 - Finch, Jocelyn	01/27/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	01/30/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	01/31/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	02/02/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	02/02/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	02/02/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	02/03/2020	1.50	135.00	202.50
24039 - Finch, Jocelyn	02/03/2020	0.50	135.00	67.50
24039 - Finch, Jocelyn	02/03/2020	0.50	135.00	67.50
24039 - Finch, Jocelyn	02/04/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	02/05/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	02/05/2020	0.30	135.00	40.50
24039 - Finch, Jocelyn	02/06/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	02/06/2020	0.70	135.00	94.50
24039 - Finch, Jocelyn	02/07/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	02/10/2020	0.50	135.00	67.50
Principal Scientist				
23673 - Cruz, Rachel	01/31/2020	1.00	155.00	155.00
23673 - Cruz, Rachel	02/07/2020	1.00	155.00	155.00
23673 - Cruz, Rachel	02/28/2020	2.50	155.00	387.50
23673 - Cruz, Rachel	03/02/2020	1.50	155.00	232.50
Project Administrator 1				
23889 - Gray, Montana	02/12/2020	0.50	75.00	37.50
23889 - Gray, Montana	02/12/2020	0.50	75.00	37.50
Project Administrator 2				
23514 - Petersen, Jennifer	02/06/2020	0.75	120.00	90.00
23514 - Petersen, Jennifer	02/10/2020	1.25	120.00	150.00
23514 - Petersen, Jennifer	02/28/2020	1.50	120.00	180.00
Senior Environmental Scientist				
24561 - Carroll, Mary Cristine	02/03/2020	1.00	165.00	165.00
Staff Scientist				
35940 - Barclay, Dulaney	01/31/2020	2.00	115.00	230.00
35940 - Barclay, Dulaney	02/03/2020	1.75	115.00	201.25
35940 - Barclay, Dulaney	02/04/2020	4.50	115.00	517.50
35940 - Barclay, Dulaney	02/05/2020	2.75	115.00	316.25
35940 - Barclay, Dulaney	02/07/2020	4.50	115.00	517.50
35940 - Barclay, Dulaney	02/18/2020	5.00	115.00	575.00



35940 - Barclay, Dulaney	02/20/2020	2.00	115.00	230.00
35940 - Barclay, Dulaney	02/21/2020	0.50	115.00	57.50
37921 - Moua, Khua	01/28/2020	2.00	90.00	180.00
37921 - Moua, Khua	01/30/2020	3.00	90.00	270.00
37921 - Moua, Khua	02/18/2020	1.50	90.00	135.00
37921 - Moua, Khua	02/24/2020	9.00	90.00	810.00
37921 - Moua, Khua	02/25/2020	6.00	90.00	540.00
37921 - Moua, Khua	02/27/2020	2.00	90.00	180.00
		118.10		12,491.00
Total Labor				12,491.00

Total This Task**12,491.00**

Project	Task	Contract Line
30008700 - CO002400.0002-SWG City of Mesquite	WA19.2b - Field - WA2019-2b Pre-Construction Cacti and Yucca Survey	16 - WA19.2b Field - WA2019-2b Pre-Construction Cacti and Yucca Survey

Labor

Employee No. and Name	Date	Hours	Rate	This Invoice
Environmental Scientist 1				
35817 - McGill, Meghan	02/10/2020	13.50	106.00	1,431.00
35817 - McGill, Meghan	02/11/2020	12.50	106.00	1,325.00
35817 - McGill, Meghan	02/12/2020	12.00	106.00	1,272.00
35817 - McGill, Meghan	02/13/2020	10.00	106.00	1,060.00
35817 - McGill, Meghan	02/13/2020	2.00	106.00	212.00
35817 - McGill, Meghan	02/14/2020	12.00	106.00	1,272.00
35817 - McGill, Meghan	02/15/2020	10.00	106.00	1,060.00
35817 - McGill, Meghan	02/16/2020	1.00	106.00	106.00
Environmental Scientist 2				
38056 - Molina, Danielle	02/10/2020	6.00	106.00	636.00
38056 - Molina, Danielle	02/11/2020	12.50	106.00	1,325.00
38056 - Molina, Danielle	02/12/2020	12.00	106.00	1,272.00
38056 - Molina, Danielle	02/13/2020	10.50	106.00	1,113.00
38056 - Molina, Danielle	02/13/2020	1.50	106.00	159.00
38056 - Molina, Danielle	02/14/2020	12.00	106.00	1,272.00
38056 - Molina, Danielle	02/15/2020	10.00	106.00	1,060.00
38056 - Molina, Danielle	02/16/2020	1.50	106.00	159.00
Group Leader 2				
24039 - Finch, Jocelyn	02/11/2020	0.50	135.00	67.50
24039 - Finch, Jocelyn	02/12/2020	0.50	135.00	67.50
24039 - Finch, Jocelyn	02/13/2020	0.50	135.00	67.50
24039 - Finch, Jocelyn	02/14/2020	0.50	135.00	67.50
24039 - Finch, Jocelyn	02/15/2020	0.50	135.00	67.50
24039 - Finch, Jocelyn	02/17/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	02/18/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	02/19/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	02/20/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	02/21/2020	1.00	135.00	135.00
Principal Scientist				



23673 - Cruz, Rachel	02/05/2020	1.00	155.00	155.00
23673 - Cruz, Rachel	02/05/2020	2.00	155.00	310.00
23673 - Cruz, Rachel	02/06/2020	1.00	155.00	155.00
Staff Scientist				
35940 - Barclay, Dulaney	02/11/2020	12.00	122.00	1,464.00
35940 - Barclay, Dulaney	02/12/2020	2.00	122.00	244.00
35940 - Barclay, Dulaney	02/12/2020	10.00	122.00	1,220.00
35940 - Barclay, Dulaney	02/13/2020	11.00	122.00	1,342.00
35940 - Barclay, Dulaney	02/14/2020	7.00	122.00	854.00
		192.50		21,490.50
Total Labor				21,490.50

Fees

Field Supply units, 3 @ \$75	225.00
GPS units, 3 @ \$165	495.00
Mobilization, 6 units @ \$1,100	6,600.00
Per Diem - Lodging, 19 units @ \$129	2,451.00
Per Diem - Meals & Incidentals, 19 units @ \$61	1,159.00
Total Fees	10,930.00
Total This Task	32,420.50
Total This Project	79,743.50
Total This Invoice	79,743.50 USD

Total This Invoice 79,743.50 **USD**

Matthew Todd

From: Bryan Thatcher
Sent: Wednesday, April 22, 2020 3:26 PM
To: Carole Ambler
Cc: Robert Miller
Subject: FW: SWG Invoice Payment
Attachments: CO002400.0002 WA06 Invoice 34158200 2020-04-22.pdf

Carole, I approve the payment of this invoice per the breakdown of accounts provided by Rob below.

Please let us know if you have any questions.

789158

Thank you!
Bryan

From: Robert Miller
Sent: Wednesday, April 22, 2020 11:49 AM
To: Bryan Thatcher <bryan.thatcher@swgas.com>
Cc: Robert Miller <robert.miller@swgas.com>
Subject: SWG Invoice Payment

Bryan,

Please review the attached invoice and ACKs below. When you approve, please indicate your approval by email to Carole with a cc to myself. Carole, can you please then enter the invoice for payment at that time? Can you upload the invoice and a copy of Bryan's approval email as 'back-up'?

The ACKs are as follows:

Amount	Company	ORC	RD	FERC	Activity	C/E	WO
\$9,287.29	01	4125	0020	10700	9607	3215	0020W3816728
\$5,638.71	01	4125	0020	10700	9635	3215	0020W3867324

For reference:

c/e 3215 = environmental

3816728 = tapsite (15%)

3867324 = pipeline (85%)

- 5 of the 9 meetings are Kern River (ie. tapsite) related and will get billed to the tapsite WR (5/9 x \$14,926 = \$8292.23)
- The remaining 4 meetings will be split 15/85 % between the tapsite and pipeline WRs, respectively (\$995.06 to tap and \$5,638.71 to pipeline)

If needed, the Arcadis contract # is 13005.

Thanks!
`Rob

**INVOICE**

Southwest Gas Corporation
Attn. : Bryan Thatcher
5241 Spring Mountain Rd
Las Vegas, NV 89150-0001
United States

Arcadis U.S., Inc.
Bank of America
Acct:

Wire:
SWIFT: BOFAUS3N
Remit-mailbox@arcadis-us.com
62638 Collections Center Drive
Chicago, IL 60693-0626

Invoice Date	22-Apr-2020	Invoice Number	34158200
Payment Term	30 days	Due Date	22-May-2020
WA#2019 SWG City of Mesquite Approach Service Agreement: V81318			
Arcadis Reference Number	CO002400.0002	Project Number	30008700
Arcadis Reference Name	CO002400.0002-SWG City of Mesquite	Project Name	CO002400.0002-SWG City of Mesquite
Arcadis Reference Description	SWG City of Mesquite	Project Manager	Rachel Cruz
Services Through	05-Apr-2020	Client Contact	Bryan Thatcher

Professional Services to 05-Apr-2020

Project - Task	Contract Line	Total Contract Value	Labor	Subcontracting, Expenses & Charges	Fees	Total To Date	% of Completion	Previously Billed	Total This Invoice
30008700 - 11.5	12	2,700.00	0.00	0.00	0.00	2,700.00	100.00%	2,700.00	0.00
30008700 - WA030	5	5,420.00	0.00	0.00	0.00	4,852.50	89.53%	4,852.50	0.00
30008700 - WA03A	6	2,130.00	0.00	0.00	0.00	2,130.00	100.00%	2,130.00	0.00
30008700 - WA050	7	150,914.00	0.00	0.00	0.00	150,369.50	99.64%	150,369.50	0.00
30008700 - WA060	8	14,720.00	1,417.50	0.00	0.00	14,688.00	99.78%	13,270.50	1,417.50
30008700 - WA06a	11	14,720.00	5,242.50	0.00	550.00	14,146.25	96.10%	8,353.75	5,792.50
30008700 - WA06b	24	14,720.00	2,766.00	0.00	4,950.00	7,716.00	52.42%	0.00	7,716.00
30008700 - WA070	9	40,045.00	0.00	0.00	0.00	26,908.00	67.19%	26,908.00	0.00
30008700 - WA130	10	30,981.00	0.00	0.00	0.00	30,613.50	98.81%	30,613.50	0.00
30008700 - WA19.1a	13	9,365.00	0.00	0.00	0.00	9,147.50	97.68%	9,147.50	0.00
30008700 - WA19.1b	14	34,641.00	0.00	0.00	0.00	25,684.50	74.14%	25,684.50	0.00
30008700 - WA19.2a	15	17,275.00	0.00	0.00	0.00	12,491.00	72.31%	12,491.00	0.00
30008700 - WA19.2b	16	57,747.00	0.00	0.00	0.00	32,420.50	56.14%	32,420.50	0.00
30008700 - WA19.3a	17	9,510.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA19.3b	18	25,672.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA20.1	19	80,262.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA20PM	20	2,840.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA22	21	4,902.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA23	22	2,451.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA24	23	67,616.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
Subtotal		588,631.00	9,426.00	0.00	5,500.00	333,867.25	56.72%	318,941.25	14,926.00

Bank Name BANK OF AMERICA N.A.

Bank/Branch Code BOFA-026009593

Account No.

SWIFT BOFAUS3N

Remittance Address: Remit-Mailbox@arcadis-us.com

Please include the invoice number on all payments and include remittance copy with all postal payments. Late payments will be assessed according to contract terms.



Total This Invoice 14,926.00 USD



Details - Invoice Number 34158200

Project	Task	Contract Line			
30008700 - CO002400.0002-SWG City of Mesquite	WA060 - WA2019-6 Addtl Mtgs with Agencies	8 - WA060 WA2019-6 Addtl Mtgs with Agencies			
Labor					
Employee Name	Quantity	UOM	Rate	This Invoice	
Principal Scientist					
Cruz, Rachel	9.00	Hours	155.00	1,395.00	
Staff Scientist					
Moua, Khua	0.25	Hours	90.00	22.50	
	9.25			1,417.50	
Total Labor				1,417.50	
Total This Task				1,417.50	

Project 30008700 - CO002400.0002-SWG City of Mesquite	Task WA06a - WA2019-6a Addtl Mtgs with Agencies	Contract Line 11 - WA06a WA2019-6a Addtl Mtgs with Agencies			
Labor					
Employee Name	Quantity	UOM	Rate	This Invoice	
Certified Project Manager 1					
Brown, Clarinda	3.00	Hours	120.00	360.00	
Group Leader 2					
Finch, Jocelyn	4.50	Hours	135.00	607.50	
Group Leader 3					
Cowan, Eric	7.50	Hours	165.00	1,237.50	
Principal Scientist					
Cruz, Rachel	6.00	Hours	155.00	930.00	
Project Civil Engineer					
Cook, Ryan	17.00	Hours	120.00	2,040.00	
Staff Scientist					
Moua, Khua	0.75	Hours	90.00	67.50	
	38.75			5,242.50	
Total Labor				5,242.50	
Fees					
1/3/20 BLM Meeting				550.00	
Total Fees				550.00	
Total This Task				5,792.50	

Project	Task	Contract Line			
30008700 - CO002400.0002-SWG City of Mesquite	WA06b - WA2019-6b Addtl Mtgs with Agencies	24 - WA06b WA2019-6b Addtl Mtgs with Agencies			
Labor					
Employee Name	Quantity	UOM	Rate	This Invoice	
Group Leader 2					
Finch, Jocelyn	2.50	Hours	135.00		337.50
Group Leader 3					
Cowan, Eric	3.00	Hours	165.00		495.00
Principal Scientist					
Cruz, Rachel	10.50	Hours	155.00		1,627.50
Project Administrator 1					
Womack, Carrie	1.60	Hours	120.00		192.00
Project Administrator 2					
Petersen, Jennifer	0.50	Hours	120.00		60.00



Staff Scientist

Moua, Khua

0.60	Hours	90.00	54.00
18.70			2,766.00

Total Labor

2,766.00

Fees

1/23/20 Kern River Meeting	550.00
1/9/20 Kern River Meeting	550.00
2/12/20 Vidler Meeting	550.00
2/14/20 BLM Meeting	550.00
2/20/20 Kern River Meeting	550.00
2/6/20 Kern River Meeting	550.00
2/7/20 BLM Meeting	550.00
3/5/20 Kern River Meeting	550.00
3/5/20 VVWD Meeting	550.00

Total Fees

4,950.00

Total This Task

7,716.00

Total This Project

14,926.00

Total This Invoice

14,926.00 USD

Total This Invoice 14,926.00 USD



Transaction Details - Invoice Number 34158200

Project 30008700 - CO002400.0002-SWG City of Mesquite	Task WA060 - WA2019-6 Addtl Mtgs with Agencies	Contract Line 8 - WA060 WA2019-6 Addtl Mtgs with Agencies
---	--	---

Labor

Employee No. and Name	Date	Hours	Rate	This Invoice
Principal Scientist				
23673 - Cruz, Rachel	01/27/2020	2.00	155.00	310.00
23673 - Cruz, Rachel	01/29/2020	2.00	155.00	310.00
23673 - Cruz, Rachel	01/30/2020	2.00	155.00	310.00
23673 - Cruz, Rachel	01/31/2020	1.00	155.00	155.00
23673 - Cruz, Rachel	02/18/2020	1.00	155.00	155.00
23673 - Cruz, Rachel	02/19/2020	1.00	155.00	155.00
Staff Scientist				
37921 - Moua, Khua	03/05/2020	0.25	90.00	22.50
		9.25		1,417.50
Total Labor				1,417.50
Total This Task				1,417.50

Project 30008700 - CO002400.0002-SWG City of Mesquite	Task WA06a - WA2019-6a Addtl Mtgs with Agencies	Contract Line 11 - WA06a WA2019-6a Addtl Mtgs with Agencies
---	---	---

Labor

Employee No. and Name	Date	Hours	Rate	This Invoice
Certified Project Manager 1				
24455 - Brown, Clarinda	03/04/2020	3.00	120.00	360.00
Group Leader 2				
24039 - Finch, Jocelyn	01/27/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	01/29/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	01/31/2020	2.00	135.00	270.00
24039 - Finch, Jocelyn	02/18/2020	0.50	135.00	67.50
Group Leader 3				
23535 - Cowan, Eric	12/20/2019	0.50	165.00	82.50
23535 - Cowan, Eric	01/23/2020	2.00	165.00	330.00
23535 - Cowan, Eric	01/31/2020	3.50	165.00	577.50
23535 - Cowan, Eric	02/06/2020	0.50	165.00	82.50
23535 - Cowan, Eric	02/19/2020	0.50	165.00	82.50
23535 - Cowan, Eric	03/06/2020	0.50	165.00	82.50
Principal Scientist				
23673 - Cruz, Rachel	01/31/2020	3.50	155.00	542.50
23673 - Cruz, Rachel	02/04/2020	2.50	155.00	387.50
Project Civil Engineer				
24756 - Cook, Ryan	01/28/2020	1.00	120.00	120.00
24756 - Cook, Ryan	01/29/2020	2.50	120.00	300.00
24756 - Cook, Ryan	01/30/2020	4.00	120.00	480.00
24756 - Cook, Ryan	01/31/2020	1.00	120.00	120.00



24756 - Cook, Ryan	02/04/2020	1.00	120.00	120.00
24756 - Cook, Ryan	02/05/2020	2.50	120.00	300.00
24756 - Cook, Ryan	02/06/2020	4.00	120.00	480.00
24756 - Cook, Ryan	02/07/2020	1.00	120.00	120.00
Staff Scientist				
37921 - Moua, Khua	01/09/2020	0.25	90.00	22.50
37921 - Moua, Khua	01/23/2020	0.25	90.00	22.50
37921 - Moua, Khua	02/06/2020	0.25	90.00	22.50
		38.75		5,242.50
Total Labor				5,242.50
Fees				
1/3/20 BLM Meeting				550.00
Total Fees				550.00
Total This Task				5,792.50

Project	Task	Contract Line		
30008700 - CO002400.0002-SWG City of Mesquite	WA06b - WA2019-6b Addtl Mtgs with Agencies	24 - WA06b WA2019-6b Addtl Mtgs with Agencies		
Labor				
Employee No. and Name	Date	Hours	Rate	This Invoice
Group Leader 2				
24039 - Finch, Jocelyn	03/26/2020	0.50	135.00	67.50
24039 - Finch, Jocelyn	03/27/2020	2.00	135.00	270.00
Group Leader 3				
23535 - Cowan, Eric	03/20/2020	0.50	165.00	82.50
23535 - Cowan, Eric	03/24/2020	2.00	165.00	330.00
23535 - Cowan, Eric	04/03/2020	0.50	165.00	82.50
Principal Scientist				
23673 - Cruz, Rachel	03/03/2020	1.50	155.00	232.50
23673 - Cruz, Rachel	03/05/2020	2.00	155.00	310.00
23673 - Cruz, Rachel	03/16/2020	2.00	155.00	310.00
23673 - Cruz, Rachel	03/24/2020	0.50	155.00	77.50
23673 - Cruz, Rachel	03/27/2020	3.00	155.00	465.00
23673 - Cruz, Rachel	04/01/2020	1.00	155.00	155.00
23673 - Cruz, Rachel	04/02/2020	0.50	155.00	77.50
Project Administrator 1				
23615 - Womack, Carrie	01/31/2020	1.60	120.00	192.00
Project Administrator 2				
23514 - Petersen, Jennifer	03/24/2020	0.50	120.00	60.00
Staff Scientist				
37921 - Moua, Khua	03/20/2020	0.30	90.00	27.00
37921 - Moua, Khua	04/02/2020	0.30	90.00	27.00
		18.70		2,766.00
Total Labor				2,766.00



1/23/20 Kern River Meeting	550.00
1/9/20 Kern River Meeting	550.00
2/12/20 Vidler Meeting	550.00
2/14/20 BLM Meeting	550.00
2/20/20 Kern River Meeting	550.00
2/6/20 Kern River Meeting	550.00
2/7/20 BLM Meeting	550.00
3/5/20 Kern River Meeting	550.00
3/5/20 VVWD Meeting	550.00
Total Fees	4,950.00
Total This Task	7,716.00
Total This Project	14,926.00
Total This Invoice	14,926.00 USD

Total This Invoice 14,926.00 **USD**

5638.71



793492

INVOICE

Southwest Gas Corporation
Attn. : Bryan Thatcher
5241 Spring Mountain Rd
Las Vegas, NV 89150-0001
United States

Arcadis U.S., Inc.
Bank of America
Acct:
ACH: Wire:
SWIFT: BOFAUS3N
Remit-mailbox@arcadis-us.com
62638 Collections Center Drive
Chicago, IL 60693-0626

Invoice Date	08-May-2020	Invoice Number	34160722
Payment Term	30 days	Due Date	07-Jun-2020
WA#2019 SWG City of Mesquite Approach Service Agreement: V81318			
Arcadis Reference Number	CO002400.0002	Project Number	30008700
Arcadis Reference Name	CO002400.0002-SWG City of Mesquite	Project Name	CO002400.0002-SWG City of Mesquite
Arcadis Reference Description	SWG City of Mesquite	Project Manager	Rachel Cruz
Services Through	13-Mar-2020	Client Contact	Bryan Thatcher

Professional Services to 13-Mar-2020

Project - Task	Contract Line	Total Contract Value	Labor	Subcontracting, Expenses & Charges	Fees	Total To Date	% of Completion	Previously Billed	Total This Invoice
30008700 - 11.5	12	2,700.00	0.00	0.00	0.00	2,700.00	100.00%	2,700.00	0.00
30008700 - WA030	5	5,420.00	0.00	0.00	0.00	4,852.50	89.53%	4,852.50	0.00
30008700 - WA03A	6	2,130.00	0.00	0.00	0.00	2,130.00	100.00%	2,130.00	0.00
30008700 - WA050	7	150,914.00	0.00	0.00	0.00	150,369.50	99.64%	150,369.50	0.00
30008700 - WA060	8	14,720.00	0.00	0.00	0.00	14,688.00	99.78%	14,688.00	0.00
30008700 - WA06a	11	14,720.00	0.00	0.00	0.00	14,146.25	96.10%	14,146.25	0.00
30008700 - WA06b	24	14,720.00	0.00	0.00	0.00	7,716.00	52.42%	7,716.00	0.00
30008700 - WA070	9	40,045.00	0.00	0.00	0.00	26,908.00	67.19%	26,908.00	0.00
30008700 - WA130	10	30,981.00	0.00	0.00	0.00	30,613.50	98.81%	30,613.50	0.00
30008700 - WA19.1a	13	9,365.00	0.00	0.00	0.00	9,147.50	97.68%	9,147.50	0.00
30008700 - WA19.1b	14	34,641.00	0.00	0.00	0.00	25,684.50	74.14%	25,684.50	0.00
30008700 - WA19.2a	15	17,275.00	0.00	0.00	0.00	12,491.00	72.31%	12,491.00	0.00
30008700 - WA19.2b	16	57,747.00	0.00	0.00	0.00	32,420.50	56.14%	32,420.50	0.00
30008700 - WA19.3a	17	9,510.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA19.3b	18	25,672.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA20.1	19	80,262.00	0.00	48,069.00	0.00	48,069.00	59.89%	0.00	48,069.00
30008700 - WA20PM	20	2,840.00	2,840.00	0.00	0.00	2,840.00	100.00%	0.00	2,840.00
30008700 - WA22	21	4,902.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA24	23	67,616.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA25	25	178,030.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
Subtotal		764,210.00	2,840.00	48,069.00	0.00	384,776.25	50.35%	333,867.25	50,909.00

Bank Name BANK OF AMERICA N.A. Bank/Branch Code BOFA-026009593
Account No. SWIFT BOFAUS3N

Remittance Address: Remit-Mailbox@arcadis-us.com

Please include the invoice number on all payments and include remittance copy with all postal payments. Late payments will be assessed according to contract terms.



Total This Invoice 50,909.00 USD



Details - Invoice Number 34160722

Project 30008700 - CO002400.0002-SWG City of Mesquite	Task WA20.1 - WA2020-20 Staking for PreBid Meeting	Contract Line 19 - WA20.1 WA2020-20 Staking for PreBid Meeting
Staking for PreBid Meeting		This Invoice
327 hrs @ \$147.00		48,069.00
Total This Task		48,069.00

Project 30008700 - CO002400.0002-SWG City of Mesquite	Task WA20PM - WA2020-20 Proj Mgmt, Sub and Landowner Coord Activ	Contract Line 20 - WA20PM WA2020-20 Proj Mgmt, Sub and Landowner Coord Activ		
Labor				
Employee Name	Quantity	UOM	Rate	This Invoice
Project Assistant				
Gray, Montana	2.00	Hours	120.00	240.00
Salomon, Luis	1.00	Hours	120.00	120.00
Project Manager				
Bonner, Daniel	5.00	Hours	155.00	775.00
Cruz, Rachel	11.00	Hours	155.00	1,705.00
	<u>19.00</u>			<u>2,840.00</u>
Total Labor				<u>2,840.00</u>
Total This Task				<u>2,840.00</u>
Total This Project				<u>50,909.00</u>
Total This Invoice				<u>50,909.00 USD</u>

Total This Invoice 50,909.00 **USD**



Transaction Details - Invoice Number 34160722

Project	Task	Contract Line
30008700 - CO002400.0002-SWG City of Mesquite	WA20.1 - WA2020-20 Staking for PreBid Meeting	19 - WA20.1 WA2020-20 Staking for PreBid Meeting

Staking for PreBid Meeting

This Invoice

327 hrs @ \$147.00	48,069.00
	48,069.00
Total This Task	48,069.00

Project	Task	Contract Line
30008700 - CO002400.0002-SWG City of Mesquite	WA20PM - WA2020-20 Proj Mgmt, Sub and Landowner Coord Activ	20 - WA20PM WA2020-20 Proj Mgmt, Sub and Landowner Coord Activ

Labor

Employee No. and Name	Date	Hours	Rate	This Invoice
Project Assistant				
23889 - Gray, Montana	02/12/2020	1.00	120.00	120.00
23889 - Gray, Montana	03/13/2020	1.00	120.00	120.00
66207 - Salomon, Luis	03/06/2020	1.00	120.00	120.00
Project Manager				
23672 - Bonner, Daniel	02/07/2020	1.00	155.00	155.00
23672 - Bonner, Daniel	02/10/2020	1.50	155.00	232.50
23672 - Bonner, Daniel	02/17/2020	1.50	155.00	232.50
23672 - Bonner, Daniel	02/18/2020	1.00	155.00	155.00
23673 - Cruz, Rachel	02/07/2020	2.00	155.00	310.00
23673 - Cruz, Rachel	02/10/2020	3.00	155.00	465.00
23673 - Cruz, Rachel	02/11/2020	1.00	155.00	155.00
23673 - Cruz, Rachel	02/19/2020	3.00	155.00	465.00
23673 - Cruz, Rachel	02/21/2020	2.00	155.00	310.00
		19.00		2,840.00
Total Labor				2,840.00

Total This Task **2,840.00**

Total This Project **50,909.00**

Total This Invoice **50,909.00** USD

Total This Invoice **50,909.00** USD

**INVOICE**

Southwest Gas Corporation
Attn. : Bryan Thatcher
5241 Spring Mountain Rd
Las Vegas, NV 89150-0001
United States

Arcadis U.S., Inc.
Bank of America
Acct:
ACH: Wire:
SWIFT: BOFAUS3N
Remit-mailbox@arcadis-us.com
62638 Collections Center Drive
Chicago, IL 60693-0626

Invoice Date	08-May-2020	Invoice Number	34160730
Payment Term	30 days	Due Date	07-Jun-2020
WA#2019 SWG City of Mesquite Approach Service Agreement: V81318			
Arcadis Reference Number	CO002400.0002	Project Number	30008700
Arcadis Reference Name	CO002400.0002-SWG City of Mesquite	Project Name	CO002400.0002-SWG City of Mesquite
Arcadis Reference Description	SWG City of Mesquite	Project Manager	Rachel Cruz
Services Through	03-Apr-2020	Client Contact	Bryan Thatcher

Professional Services to 03-Apr-2020

Project - Task	Contract Line	Total Contract Value	Labor	Subcontracting, Expenses & Charges	Fees	Total To Date	% of Completion	Previously Billed	Total This Invoice
30008700 - 11.5	12	2,700.00	0.00	0.00	0.00	2,700.00	100.00%	2,700.00	0.00
30008700 - WA030	5	5,420.00	0.00	0.00	0.00	4,852.50	89.53%	4,852.50	0.00
30008700 - WA03A	6	2,130.00	0.00	0.00	0.00	2,130.00	100.00%	2,130.00	0.00
30008700 - WA050	7	150,914.00	0.00	0.00	0.00	150,369.50	99.64%	150,369.50	0.00
30008700 - WA060	8	14,720.00	0.00	0.00	0.00	14,688.00	99.78%	14,688.00	0.00
30008700 - WA06a	11	14,720.00	0.00	0.00	0.00	14,146.25	96.10%	14,146.25	0.00
30008700 - WA06b	24	14,720.00	0.00	0.00	0.00	7,716.00	52.42%	7,716.00	0.00
30008700 - WA070	9	40,045.00	0.00	0.00	0.00	26,908.00	67.19%	26,908.00	0.00
30008700 - WA130	10	30,981.00	0.00	0.00	0.00	30,613.50	98.81%	30,613.50	0.00
30008700 - WA19.1a	13	9,365.00	0.00	0.00	0.00	9,147.50	97.68%	9,147.50	0.00
30008700 - WA19.1b	14	34,641.00	0.00	0.00	0.00	25,684.50	74.14%	25,684.50	0.00
30008700 - WA19.2a	15	17,275.00	0.00	0.00	0.00	12,491.00	72.31%	12,491.00	0.00
30008700 - WA19.2b	16	57,747.00	0.00	0.00	0.00	32,420.50	56.14%	32,420.50	0.00
30008700 - WA19.3a	17	9,510.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA19.3b	18	25,672.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA20.1	19	80,262.00	0.00	0.00	0.00	48,069.00	59.89%	48,069.00	0.00
30008700 - WA20PM	20	2,840.00	0.00	0.00	0.00	2,840.00	100.00%	2,840.00	0.00
30008700 - WA22	21	4,902.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA24	23	67,616.00	2,840.00	24,696.00	0.00	27,536.00	40.72%	0.00	27,536.00
30008700 - WA25	25	178,030.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
Subtotal		764,210.00	2,840.00	24,696.00	0.00	412,312.25	53.95%	384,776.25	27,536.00

Bank Name	BANK OF AMERICA N.A.	Bank/Branch Code	BOFA-026009593
Account No.		SWIFT	BOFAUS3N

Remittance Address: Remit-Mailbox@arcadis-us.com

Please include the invoice number on all payments and include remittance copy with all postal payments. Late payments will be assessed according to contract terms.



Total This Invoice 27,536.00 USD



Details - Invoice Number 34160730

Project 30008700 - CO002400.0002-SWG City of Mesquite	Task WA24 - WA2020-24 Construction Staking	Contract Line 23 - WA2020-24 Construction Staking
---	--	---

Labor		Quantity	UOM	Rate	This Invoice
Employee Name					
Project Assistant					
Petersen, Jennifer		3.00	Hours	120.00	360.00
Project Manager					
Bonner, Daniel		11.50	Hours	155.00	1,782.50
Cruz, Rachel		4.50	Hours	155.00	697.50
		19.00			2,840.00
Total Labor					2,840.00

		This Invoice
Construction Staking	168 hrs @ \$147.00	24,696.00
Total Staking		24,696.00
Total This Task		27,536.00
Total This Project		27,536.00
Total This Invoice		27,536.00 USD

Total This Invoice 27,536.00 **USD**



Transaction Details - Invoice Number 34160730

Project 30008700 - CO002400.0002-SWG City of Mesquite	Task WA24 - WA2020-24 Construction Staking	Contract Line 23 - WA2020-24 Construction Staking
---	--	---

Labor

Employee No. and Name	Date	Hours	Rate	This Invoice
Project Assistant				
23514 - Petersen, Jennifer	03/16/2020	1.00	120.00	120.00
23514 - Petersen, Jennifer	03/19/2020	0.50	120.00	60.00
23514 - Petersen, Jennifer	03/24/2020	1.50	120.00	180.00
Project Manager				
23672 - Bonner, Daniel	03/19/2020	5.50	155.00	852.50
23672 - Bonner, Daniel	03/20/2020	2.00	155.00	310.00
23672 - Bonner, Daniel	03/23/2020	1.00	155.00	155.00
23672 - Bonner, Daniel	03/24/2020	2.00	155.00	310.00
23672 - Bonner, Daniel	03/26/2020	1.00	155.00	155.00
23673 - Cruz, Rachel	03/17/2020	1.00	155.00	155.00
23673 - Cruz, Rachel	03/18/2020	0.50	155.00	77.50
23673 - Cruz, Rachel	03/24/2020	3.00	155.00	465.00
		19.00		2,840.00
Total Labor				2,840.00

	This Invoice
Construction Staking	
168 hrs @ \$147.00	24,696.00
Total Staking	24,696.00
Total This Task	27,536.00
Total This Project	27,536.00
Total This Invoice	27,536.00 USD

Total This Invoice 27,536.00 **USD**

66678.25



PO#

795132

SUNRISE ENGINEERING, INC.
25 East 500 North
Fillmore, UT 84631

INVOICE

March 27, 2020

Project No: S06845.021

Invoice No: 0109158

Southwest Gas Corporation
North Ops Ctr 21A-580
PO Box 98512
North Las Vegas, NV 89193-5812

Remit to:
SUNRISE ENGINEERING INC
Dept # 2071
P.O. Box 29675
Phoenix, AZ 85038-9675

Project S06845.021 SWG - SNV General Engineering 2019 - Contract No. 13801

SWG Originator: Kaelan Tanigawa

Professional Services Through March 21, 2020

Phase 0001 3140521-3140422-3140525-Sunset & Paradise Reg Station Replacement

Task 002 Design - CP

Professional Personnel

		Hours	Rate	Amount
Engineer Designer				
	2/26/2020	.50	72.50	36.25
design changes - review for donita				
Draftsman				
	2/26/2020	1.25	54.50	68.13
Drafting				
	2/27/2020	1.25	54.50	68.13
Drafting				
	3/3/2020	.25	54.50	13.63
Drafting				
	3/9/2020	.50	54.50	27.25
Drafting				
	3/9/2020	4.75	54.50	258.88
Drafting				
	3/10/2020	3.00	54.50	163.50
Drafting				
Engineer Designer				
	2/26/2020	1.00	72.50	72.50
Project communcation				
	2/26/2020	1.00	72.50	72.50
Project reivew				
	3/4/2020	1.00	72.50	72.50
Project review				
	3/9/2020	.50	72.50	36.25
Project review				
	3/12/2020	1.00	72.50	72.50
Project review				
Totals		16.00		962.02
Total Labor				962.02
			Total this Task	\$962.02
			Total this Phase	\$962.02

Project	S06845.021	SWG - SNV 2019 - Kaelan Tanigawa	Invoice	0109158
Phase	0003	3867324 - SB 151 - Mesquite Approach - 8In Stl Feeder		
Task	002	Design - CP		
Professional Personnel				
Engineer Designer		Hours	Rate	Amount
	1/27/2020	.75	72.50	54.38
design changes	1/31/2020	1.00	72.50	72.50
design changes/making dwf and pdfs	3/6/2020	2.00	72.50	145.00
design changes - review for josh d				
Draftsman				
	1/29/2020	4.00	54.50	218.00
redlines 002	1/31/2020	3.00	54.50	163.50
redlines 002	3/18/2020	.25	54.50	13.63
REDLINES 002	1/27/2020	8.00	54.50	436.00
Drafting	1/30/2020	8.25	54.50	449.63
Drafting	1/31/2020	10.25	54.50	558.63
Drafting	3/2/2020	1.75	54.50	95.38
Drafting	3/3/2020	8.00	54.50	436.00
Drafting	3/4/2020	7.50	54.50	408.75
Drafting	3/5/2020	7.00	54.50	381.50
Drafting	3/6/2020	14.50	54.50	790.25
Drafting	3/12/2020	3.25	54.50	177.13
Drafting				
Clerical / Analyst	3/10/2020	.75	43.00	32.25
DELIVERY TO SWGAS				
Engineer Designer	1/27/2020	1.00	72.50	72.50
Project review	3/3/2020	.50	72.50	36.25
Project rcommunication	3/6/2020	1.00	72.50	72.50
Project review	3/10/2020	1.00	72.50	72.50
Project review				
Draftsman	3/6/2020	3.50	54.50	190.75
Work Request Review				
Totals		87.25		4,877.03
Total Labor				4,877.03

Project	S06845.021	SWG - SNV 2019 - Kaelan Tanigawa	Invoice	0109158
---------	------------	----------------------------------	---------	---------

Consultants

Cardno, Inc.

Total Consultants

6,440.96

6,440.96

6,440.96

Total this Task

\$11,317.99

Total this Phase

\$11,317.99

Total this Invoice

\$12,280.01

Date _____

RC/BPO# _____

PO# _____

COMPANY _____ 01

ORC _____ 4125

RD _____ 0021

FERC _____ 10700

Activity _____ 1031

CE _____ 3205

WO _____ 0021W

Prog Ref _____ 0000

Requestor _____

Preparer _____

(print name)



Matthew Todd

From: Bryan Thatcher
Sent: Monday, May 18, 2020 2:46 PM
To: Carole Ambler
Cc: Robert Miller
Subject: FW: SWG Invoice Payment
Attachments: CO002400.0002 WA22 Invoice 34162054 2020-05-14.pdf

Carole, I approve payment of this invoice to the account indicated below.

795625

Thank you!
Bryan

From: Robert Miller
Sent: Monday, May 18, 2020 10:49 AM
To: Bryan Thatcher <bryan.thatcher@swgas.com>
Cc: Carole Ambler <Carole.Ambler@swgas.com>
Subject: SWG Invoice Payment

Bryan,

Please review the attached invoice and ACK below. When you approve, please indicate your approval by email to Carole with a cc to myself. Carole, can you please then enter the invoice for payment at that time? Can you upload the invoice and a copy of Bryan's approval email as 'back-up'?

The ACK is as follows:

Amount	Company	ORC	RD	FERC	Activity	C/E	WO
\$4,780.00	01	4125	0020	10700	9635	3215	0020W3867324

For reference:

c/e 3215 = environmental
3867324 = pipeline

If needed, the Arcadis contract # is 13005.

Thanks!
'Rob

**INVOICE**

Southwest Gas Corporation
Attn. : Bryan Thatcher
5241 Spring Mountain Rd
Las Vegas, NV 89150-0001
United States

Arcadis U.S., Inc.
Bank of America
Acct:
ACH: Wire:
SWIFT: BOFAUS3N
Remit-mailbox@arcadis-us.com
62638 Collections Center Drive
Chicago, IL 60693-0626

Invoice Date	14-May-2020	Invoice Number	34162054
Payment Term	30 days	Due Date	13-Jun-2020
WA#2019 SWG City of Mesquite Approach Service Agreement: V81318			
Arcadis Reference Number	CO002400.0002	Project Number	30008700
Arcadis Reference Name	CO002400.0002-SWG City of Mesquite	Project Name	CO002400.0002-SWG City of Mesquite
Arcadis Reference Description	SWG City of Mesquite	Project Manager	Rachel Cruz
Services Through	22-Mar-2020	Client Contact	Bryan Thatcher

Professional Services to 22-Mar-2020

Project - Task	Contract Line	Total Contract Value	Labor	Subcontracting, Expenses & Charges	Fees	Total To Date	% of Completion	Previously Billed	Total This Invoice
30008700 - 11.5	12	2,700.00	0.00	0.00	0.00	2,700.00	100.00%	2,700.00	0.00
30008700 - WA030	5	5,420.00	0.00	0.00	0.00	4,852.50	89.53%	4,852.50	0.00
30008700 - WA03A	6	2,130.00	0.00	0.00	0.00	2,130.00	100.00%	2,130.00	0.00
30008700 - WA050	7	150,914.00	0.00	0.00	0.00	150,369.50	99.64%	150,369.50	0.00
30008700 - WA060	8	14,720.00	0.00	0.00	0.00	14,688.00	99.78%	14,688.00	0.00
30008700 - WA06a	11	14,720.00	0.00	0.00	0.00	14,146.25	96.10%	14,146.25	0.00
30008700 - WA06b	24	14,720.00	0.00	0.00	0.00	7,716.00	52.42%	7,716.00	0.00
30008700 - WA070	9	40,045.00	0.00	0.00	0.00	26,908.00	67.19%	26,908.00	0.00
30008700 - WA130	10	30,981.00	0.00	0.00	0.00	30,613.50	98.81%	30,613.50	0.00
30008700 - WA19.1a	13	9,365.00	0.00	0.00	0.00	9,147.50	97.68%	9,147.50	0.00
30008700 - WA19.1b	14	34,641.00	0.00	0.00	0.00	25,684.50	74.14%	25,684.50	0.00
30008700 - WA19.2a	15	17,275.00	0.00	0.00	0.00	12,491.00	72.31%	12,491.00	0.00
30008700 - WA19.2b	16	57,747.00	0.00	0.00	0.00	32,420.50	56.14%	32,420.50	0.00
30008700 - WA19.3a	17	9,510.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA19.3b	18	25,672.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA20.1	19	80,262.00	0.00	0.00	0.00	48,069.00	59.89%	48,069.00	0.00
30008700 - WA20PM	20	2,840.00	0.00	0.00	0.00	2,840.00	100.00%	2,840.00	0.00
30008700 - WA22	21	4,902.00	0.00	0.00	4,780.00	4,780.00	97.51%	0.00	4,780.00
30008700 - WA24	23	67,616.00	0.00	0.00	0.00	27,536.00	40.72%	27,536.00	0.00
30008700 - WA25.1	25	12,000.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA25.2	26	33,252.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA25.3	27	33,232.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA25.4	28	99,546.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00

Bank Name	BANK OF AMERICA N.A.	Bank/Branch Code	BOFA-026009593
Account No.		SWIFT	BOFAUS3N

Remittance Address: Remit-Mailbox@arcadis-us.com

Please include the invoice number on all payments and include remittance copy with all postal payments. Late payments will be assessed according to contract terms.



Subtotal

764,210.00

0.00

0.00

4,780.00

417,092.25

54.58%

412,312.25

4,780.00

Total This Invoice 4,780.00 USD



Details - Invoice Number 34162054

Project	Task	Contract Line
30008700 - CO002400.0002-SWG City of Mesquite	WA22 - WA2020-22 Pre-Bid Meeting	21 - WA2020-22 Pre-Bid Meeting
Fees		
Mob/Demob - 4 units @ \$1,100.00		4,400.00
Per Diem, Lodging - 2 nights @ \$129.00		258.00
Per Diem, Meals - 2 days @ \$61.00		122.00
Total Fees		4,780.00
Total This Task		4,780.00
Total This Project		4,780.00
Total This Invoice		4,780.00 USD
Total This Invoice		4,780.00 USD



Transaction Details - Invoice Number 34162054

Project	Task	Contract Line
30008700 - CO002400.0002-SWG City of Mesquite	WA22 - WA2020-22 Pre-Bid Meeting	21 - WA2020-22 Pre-Bid Meeting

Fees

Mob/Demob - 4 units @ \$1,100.00	4,400.00	
Per Diem, Lodging - 2 nights @ \$129.00	258.00	
Per Diem, Meals - 2 days @ \$61.00	122.00	
Total Fees	4,780.00	
Total This Task	4,780.00	
Total This Project	4,780.00	
Total This Invoice	4,780.00	USD

Total This Invoice 4,780.00 **USD**

C & L Inspection, LLC
PO Box 610028
Dallas, TX 75261-0028 US
(972) 584-1610
serickson@candlinspection.com
www.candlinspection.com



INVOICE

BILL TO

SOUTHWEST GAS
SOUTHWEST GAS-Las Vegas
ATTN: EVAN SOUTHERLAND
5241 SPRING MOUNTAIN RD
LAS VEGAS, NV 89150

INVOICE # 202011-523
DATE 06/07/2020
DUE DATE 07/07/2020
TERMS Net 30

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
06/01/2020	SNV Steel Insp	STEEL; 3869401 - Juan F Gutierrez	68.54	6:00	411.24
06/01/2020	SNV Steel Insp	STEEL; 3869401 - Juan F Gutierrez	68.54	3:30	239.89
06/01/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
06/01/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	4:30	308.43
06/02/2020	SNV Steel Insp	STEEL; 3869401 - Juan F Gutierrez	68.54	7:00	479.78
06/02/2020	SNV Steel Insp	STEEL; 3869401 - Juan F Gutierrez	68.54	3:00	205.62
06/02/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
06/02/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
06/03/2020	SNV Steel Insp	STEEL; 3869401 - Juan F Gutierrez	68.54	6:00	411.24
06/03/2020	SNV Steel Insp	STEEL; 3869401 - Juan F Gutierrez	68.54	4:00	274.16
06/03/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
06/03/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
06/04/2020	SNV Steel Insp	STEEL; 3869401 - Juan F Gutierrez	68.54	6:00	411.24
06/04/2020	SNV Steel Insp	STEEL; 3869401 - Juan F Gutierrez	68.54	4:00	274.16
06/04/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
06/04/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
06/05/2020	SNV Steel Insp	STEEL; 3834624 - Juan F Gutierrez	68.54	0:30	34.27
06/05/2020	SNV Steel OT	STEEL; 3834624 - Juan F Gutierrez	88.74	5:30	488.07
06/05/2020	SNV Steel OT	STEEL; 3834624 - Juan F Gutierrez	88.74	4:00	354.96

This Invoice has been assigned to, and must be paid to:
Advance Business Capital LLC
Dba Triumph Business Capital

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
06/05/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	0:30	34.27
06/05/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	4:30	399.33
06/05/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	5:00	443.70
06/06/2020	SNV Steel OT	STEEL; 3834624 - Juan F Gutierrez	88.74	7:30	665.55
06/06/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	5:00	443.70
06/06/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	2:00	177.48

Subtotal: 8,455.99

BALANCE DUE

\$8,455.99

CONSTRUCTION DEPARTMENT

June 08, 2020

PO# 800421

Molly Lake

5748.66

This Invoice has been assigned to, and must be paid to:

Advance Business Capital LLC

Dba Triumph Business Capital

RECEIVED

JUN 08 2020

Job Invoice
Mears Group, Inc.

Technical Services

P. O. Box 66 - 4500 N. Mission Road - Rosebush, MI 48878
Telephone: 989-433-2929 - FAX: 989-433-5433
Fed. Tax I.D.#75-0612167

Contract/PO Number	Mears Job No.	Invoice Date	Invoice Number
14289	9142039301	May 30, 2020	38611
Invoice To: SOUTHWEST GAS CORPORATION 5241 SPRING MOUNTAIN ROAD, LVA-581 LAS VEGAS, NV 89150-002 Attention: ACCOUNTS PAYABLE <u>NOEL.SAMSON@SWGAS.COM</u> Job Location: MESQUITE, NV		Customer ID: 68600 Billing Period Begin: March 22, 2020 End: May 23, 2020 Type of Invoice Original Invoice: ☒ Re-issued Invoice: ☐	
Job Description		Amount	
CORROSION CONTROL SERVICES CP6236			
PROGRESS BILLING			
LABOR		\$ 10,234.05	
EQUIPMENT		\$ -	
PER DIEM		\$ -	
Subtotal		\$ 10,234.05	
Remit To: Mears Group, Inc. PO Box 847510 Dallas, Texas 75284-7510 Wire Instructions: Dallas, Texas ABA# ACH Transfers ABA# Wire Transfers For Credit: Quanta Services LP Mears Collections Account A/C#		Date <u>6/6/20</u> RC/BPO# <u>14289</u> PO# <u>800496</u> Company <u>61</u> ORC <u>4110</u> RD <u>0020</u> FERC <u>10100</u> Activity <u>1031</u> CE <u>3514</u> WO <u>0020W38067324</u> Prog Ref <u>0000</u> Requestor <u>NSS3</u> Preparer <u>CPA</u> (print names) <u>REA. 683237</u>	
Income Account:		Total Amount Due	
Terms: Net 30 Days		\$10,234.05	

1-1/2% INTEREST PER MONTH CHARGED ON ALL PAST DUE ACCOUNTS, WHICH IS AN ANNUAL PERCENTAGE RATE OF 16%

RECEIVED

JUN 08 2020

Technical Services

Job Invoice

Mears Group, Inc.

P. O. Box 66 - 4500 N. Mission Road - Rosebush, MI 48878
Telephone: 989-433-2929 - FAX: 989-433-5433
Fed. Tax I.D.#76-0612167

Contract/PO Number	Mears Job No.	Invoice Date	Invoice Number
14289	9142039301	March 28, 2020	38158
Invoice To: SOUTHWEST GAS CORPORATION 5241 SPRING MOUNTAIN ROAD, LVA-581 LAS VEGAS, NV 89150-002 Attention: ACCOUNTS PAYABLE <u>NOEL.SAMSON@SWGAS.COM</u> Job Location: MESQUITE, NV			Customer ID: 68600 Billing Period Begin: February 23, 2020 End: March 21, 2020 Type of Invoice Original Invoice: ☒ Re-issued Invoice: ☐
Job Description			Amount
CORROSION CONTROL SERVICES CP6236			
PROGRESS BILLING			
LABOR			\$ 11,550.30
EQUIPMENT			\$ -
PER DIEM			\$ -
Subtotal			\$ 11,550.30
Remit To: Mears Group, Inc. PO Box 847510 Dallas, Texas 75284-7510 Wire Instructions: Dallas, Texas ABA# -ACH Transfers ABA# -Wire Transfers For Credit:Quanta Services LP Mears Collections Account A/C#			Date <u>6/9/20</u> RC/RD# <u>14289</u> PO# <u>800679</u> Company <u>01</u> ORC <u>4110</u> RD <u>0020</u> FERC <u>10100</u> Activity <u>1031</u> CE <u>2514</u> WO <u>0020W3861324</u> Prog Ref <u>0000</u> Requestor <u>N553</u> Preparer <u>GPOI</u> (print names) REQ.# <u>603402</u>
Income Account: Terms: Net 30 Days			Total Amount Due
			\$11,550.30

1-1/2% INTEREST PER MONTH CHARGED ON ALL PAST DUE ACCOUNTS, WHICH IS AN ANNUAL PERCENTAGE RATE OF 18%.



PO#

80/563

SUNRISE ENGINEERING, INC.
25 East 500 North
Fillmore, UT 84631

INVOICE

January 31, 2020

Project No: S06845.021

Invoice No: 0108091

Southwest Gas Corporation
North Ops Ctr 21A-580
PO Box 98512
North Las Vegas, NV 89193-5812

Remit to:
SUNRISE ENGINEERING INC
Dept # 2071
P.O. Box 29675
Phoenix, AZ 85038-9675

Project S06845.021 SWG - SNV General Engineering 2019 - Contract No. 13801

SWG Originator: Kaelan Tanigawa

Professional Services Through January 25, 2020

Phase	0003	3867324 - SB 151 - Mesquite Approach - 8In Stl Feeder
-------	------	---

Task	002	Design - CP
------	-----	-------------

Professional Personnel

		Hours	Rate	Amount
Engineer Designer				
	1/10/2020	3.50	72.50	253.75
helping Josh M	1/13/2020	8.00	72.50	580.00
design changes	1/14/2020	7.50	72.50	543.75
design changes	1/15/2020	4.00	72.50	290.00
design changes	1/16/2020	8.75	72.50	634.38
design changes	1/20/2020	4.00	72.50	290.00
design changes	1/21/2020	7.50	72.50	543.75
design changes	1/22/2020	1.50	72.50	108.75
Draftsman				
	1/9/2020	5.00	54.50	272.50
redlines 002	1/10/2020	4.00	54.50	218.00
redlines 002	1/13/2020	4.00	54.50	218.00
redlines 002	1/14/2020	6.00	54.50	327.00
redlines 002	1/15/2020	4.00	54.50	218.00
redlines 002	1/16/2020	9.50	54.50	517.75
redlines 002	1/17/2020	4.00	54.50	218.00
REDLINES 002	1/18/2020	7.50	54.50	408.75
redlines 002				

Project	S06845.021	SWG - SNV 2019 - Kaelan Tanigawa			Invoice	0108091
		1/19/2020	14.00	54.50	763.00	
	redlines 002 preparing for 100% an submittal and meeting with engineers.	1/21/2020	6.25	54.50	340.63	
	redlines 002	12/23/2019	7.00	54.50	381.50	
	Drafting	12/26/2019	4.75	54.50	258.88	
	Drafting	1/8/2020	8.00	54.50	436.00	
	Drafting	1/9/2020	9.25	54.50	504.13	
	Drafting	1/10/2020	9.25	54.50	504.13	
	Drafting	1/13/2020	8.00	54.50	436.00	
	Drafting	1/14/2020	7.00	54.50	381.50	
	Drafting	1/15/2020	7.00	54.50	381.50	
	Drafting	1/16/2020	16.00	54.50	872.00	
	Drafting	1/17/2020	12.00	54.50	654.00	
	Drafting	1/20/2020	8.00	54.50	436.00	
	Drafting	1/21/2020	9.50	54.50	517.75	
	Drafting	1/22/2020	11.25	54.50	613.13	
	Drafting	1/23/2020	1.00	54.50	54.50	
	Drafting	1/24/2020	5.50	54.50	299.75	
	Engineer Designer	1/9/2020	1.50	72.50	108.75	
	Project communication	1/17/2020	1.50	72.50	108.75	
	Project communcation	1/18/2020	3.50	72.50	253.75	
	project reivew	1/20/2020	1.00	72.50	72.50	
	Project communicaiton	1/22/2020	1.00	72.50	72.50	
	Project review	1/24/2020	1.00	72.50	72.50	
	Project communicaiton					
	Draftsman	1/20/2020	2.50	54.50	136.25	
	Work Request Review	1/23/2020	10.00	54.50	545.00	
	Work Request Review					
	Totals		254.50		14,846.78	
	Total Labor					14,846.78

Project	S06845.021	SWG - SNV 2019 - Kaelan Tanigawa	Invoice	0108091
---------	------------	----------------------------------	---------	---------

Consultants

Cardno, Inc.

Total Consultants

9,319.93

9,319.93

9,319.93

Total this Task

\$24,166.71

Total this Phase

\$24,166.71

Total this Invoice

\$24,166.71

Date 6/4/2020
RC/BPO# _____
PO# _____
COMPANY 01
ORC 4125
RD 0021
FERC 10700
Activity 1031
CE 3205
WO 0021W
Prog Ref 0000
Requestor Kaelan Tanigawa
Preparer _____
(print name)



C & L Inspection, LLC
PO Box 610028
Dallas, TX 75261-0028 US
(972) 584-1610
serickson@candlinspection.com
www.candlinspection.com



INVOICE

BILL TO

SOUTHWEST GAS
SOUTHWEST GAS-Las Vegas
ATTN: EVAN SOUTHERLAND
5241 SPRING MOUNTAIN RD
LAS VEGAS, NV 89150

INVOICE # 202011-527
DATE 06/14/2020
DUE DATE 07/14/2020
TERMS Net 30

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
06/08/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
06/08/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	4:00	274.16
06/08/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
06/08/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
06/09/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
06/09/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	4:00	274.16
06/09/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
06/09/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	4:30	308.43
06/10/2020	SNV Steel Insp	STEEL; 3869401 - Juan F Gutierrez	68.54	6:00	411.24
06/10/2020	SNV Steel Insp	STEEL; 3869401 - Juan F Gutierrez	68.54	3:00	205.62
06/10/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	6:00	411.24
06/10/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	4:00	274.16
06/11/2020	SNV Steel Insp	STEEL; 3869401 - Juan F Gutierrez	68.54	6:00	411.24
06/11/2020	SNV Steel Insp	STEEL; 3869401 - Juan F Gutierrez	68.54	4:00	274.16
06/11/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
06/11/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
06/12/2020	SNV Steel Insp	STEEL; 3869401 - Juan F Gutierrez	68.54	1:00	68.54
06/12/2020	SNV Steel OT	STEEL; 3869401 - Juan F Gutierrez	88.74	5:00	443.70
06/12/2020	SNV Steel OT	STEEL; 3869401 - Juan F Gutierrez	88.74	4:00	354.96

This Invoice has been assigned to, and must be paid to:
Advance Business Capital LLC
Db a Triumph Business Capital

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
06/13/2020	SNV Steel OT	STEEL; 3869401 - Juan F Gutierrez	88.74	6:30	576.81
06/13/2020	SNV Steel OT	STEEL; 3869401 - Juan F Gutierrez	88.74	2:30	221.85
06/13/2020	SNV Steel OT	Steel: 3867324 - Mr Dennis J Morrissey	88.74	5:00	443.70
06/13/2020	SNV Steel OT	Steel: 3867324 - Mr Dennis J Morrissey	88.74	3:00	266.22
06/14/2020	PER DIEM	MESQUITE PER DIEM- JUAN GUTIERREZ	102.00	6	612.00
06/14/2020	PER DIEM	MESQUITE PER DIEM- DENNIS MORRISSEY	102.00	6	612.00

Subtotal: 9,014.44

BALANCE DUE

\$9,014.44

CONSTRUCTION DEPARTMENT

June 15, 2020

PO# 802154

Molly Lake

4748.92

This Invoice has been assigned to, and must be paid to:

Advance Business Capital LLC

Dba Triumph Business Capital

**INVOICE**

803577

Southwest Gas Corporation
Attn. : Bryan Thatcher
5241 Spring Mountain Rd
Las Vegas, NV 89150-0001
United States

Arcadis U.S., Inc.
Bank of America
Acct: t
ACH: Wire:
SWIFT: BOFAUS3N
Remit-mailbox@arcadis-us.com
62638 Collections Center Drive
Chicago, IL 60693-0626

Invoice Date	29-May-2020	Invoice Number	34164876
Payment Term	30 days	Due Date	28-Jun-2020
Service Agrmnt 9/13/2018 SWG City of Mesquite Approach Service Agreement: V81318			
Arcadis Reference Number	CO002400.0001	Project Number	30008697
Arcadis Reference Name	SWG City of Mesquite Approach	Project Name	CO002400.0001-SWG City of Mesquite Approach
Arcadis Reference Description	SWG City of Mesquite Approach	Project Manager	Rachel Cruz
Services Through	30-Apr-2020	Client Contact	Bryan Thatcher

Professional Services to 30-Apr-2020

Project - Task	Phase	Total Contract Value	Total Billed	Previously Billed	% Billed	This Invoice	+1/p	c/e
30008697 - 00001	1-00001 Project Specifications/Develop	240,610.00	240,610.00	228,579.50	100.00%	12,030.50	+1/p	3215
30008697 - 00002	2-00002 Project Management	98,807.00	98,807.00	74,105.25	100.00%	24,701.75		
30008697 - 00003	3-00003 Wetlands and Waterbodies	45,520.00	45,520.00	45,520.00	100.00%	0.00		
30008697 - 00004	4-00004 Biological Consultations	29,110.00	29,110.00	29,110.00	100.00%	0.00		
30008697 - 00005	5-00005 Cultural Consultations	18,048.00	11,370.24	11,370.24	63.00%	0.00		
30008697 - 00006	6-00006 Geological/Soil Investigations	32,320.00	32,320.00	32,320.00	100.00%	0.00		
30008697 - 00007	7-00007 Air Quality	7,200.00	7,200.00	6,480.00	100.00%	720.00	+1/p	3215
30008697 - 00009	9-00009 Restoration/Revegetation Plan	3,600.00	3,600.00	3,600.00	100.00%	0.00		
30008697 - 00010	10-00010 UDP Contaminated Soil	2,700.00	2,700.00	2,700.00	100.00%	0.00		
30008697 - 00011	11-00011 Surface Area Disturbance Plan	3,200.00	3,200.00	3,200.00	100.00%	0.00		
30008697 - 00012	12-00012 SWPPP	3,100.00	3,100.00	3,100.00	100.00%	0.00		
30008697 - 00017	17-00017 SPRP	2,600.00	2,600.00	2,600.00	100.00%	0.00		
30008697 - 00020	20-00020 Noxious and Invasive Weed Control	3,800.00	3,800.00	3,800.00	100.00%	0.00		
30008697 - 00021	21-00021 Wildlife Plan	5,400.00	5,400.00	5,400.00	100.00%	0.00		
30008697 - 00022	22-00022 Environmental Manual	3,085.00	2,313.75	0.00	75.00%	2,313.75	+1/p	3215
30008697 - WA001	26-WA001 WA2018-1 Macro Feasibility Study	6,460.00	6,460.00	6,460.00	100.00%	0.00		
30008697 - WA002	27-WA002 WA2018-2 Drone Survey/Video	16,200.00	16,200.00	16,200.00	100.00%	0.00		
30008697 - WA004	28-WA004 WA2019-4 Desert Tortoise Survey	26,930.00	26,930.00	26,930.00	100.00%	0.00		
30008697 - WA008	30-WA008 WA2019-8 Addtl WOTUS	13,392.00	13,392.00	13,392.00	100.00%	0.00		
30008697 - WA009	31-WA009 WA2019-9 Scour Analysis	23,956.00	23,956.00	23,956.00	100.00%	0.00		

Bank Name	BANK OF AMERICA N.A.	Bank/Branch Code	BOFA-026009593
Account No.		SWIFT	BOFAUS3N
Remittance Address: Remit-Mailbox@arcadis-us.com			
Please include the invoice number on all payments and include remittance copy with all postal payments. Late payments will be assessed according to contract terms.			



30008697 - WA010	32-WA010 WA2019-10 Bedrock Investigation	35,300.00	35,300.00	35,300.00	100.00%	0.00	
30008697 - WA011	29-WA011 WA2019-11 Land Appraisal	12,500.00	12,500.00	12,500.00	100.00%	0.00	
30008697 - WA011a	37-WA011a WA2019-11a Additional Appraisals	4,650.00	4,650.00	4,650.00	100.00%	0.00	
30008697 - WA012	33-WA012 WA2019-12 Approach Change/Final Reports	2,500.00	2,500.00	2,500.00	100.00%	0.00	
30008697 - WA014	34-WA014 WA2019-14 Geotech Investigation	24,100.00	24,100.00	24,100.00	100.00%	0.00	
30008697 - WA015	35-WA015 WA2019-15 Additional ROW Acquisition	19,914.00	19,914.00	13,939.80	100.00%	5,974.20	P 3214
30008697 - WA016	36-WA016 WA2019-16 Permitting Support	46,400.00	46,400.00	39,440.00	100.00%	6,960.00	+1/p 3215
30008697 - WA016a	50-WA2020-16a Prepare Additional NDEP TWW Permit Application	1,800.00	1,800.00	0.00	100.00%	1,800.00	P 3215
30008697 - WA017	38-WA017 WA2019-17 Additional Geotech Investigation	56,600.00	56,600.00	56,600.00	100.00%	0.00	
30008697 - WA18BP	40-WA18BP Blasting Plan	2,700.00	2,700.00	2,700.00	100.00%	0.00	
30008697 - WA18FMP	41-WA18FMP Fire Mitigation Plan	3,060.00	3,060.00	3,060.00	100.00%	0.00	
30008697 - WA18HTDP	39-WA18HTDP Hydrostatic Test Dewatering Plan	3,060.00	3,060.00	3,060.00	100.00%	0.00	
30008697 - WA18PM	44-WA18PM Project Management	950.00	950.00	950.00	100.00%	0.00	
30008697 - WA18TP	42-WA18TP Transportation Plan/Access Road Plan	2,860.00	2,860.00	2,860.00	100.00%	0.00	
30008697 - WA18UCRDP	43-WA18UCRDP Unanticipated Cultural Resource Discovery Plan	2,000.00	2,000.00	2,000.00	100.00%	0.00	
30008697 - WA19PC	46-WA19PC Project Coordination	24,900.00	14,940.00	7,470.00	60.00%	7,470.00	+1/p 3215
30008697 - WA19PCALP	45-WA19PCALP Pre- Construction Activities Logistics	29,300.00	8,790.00	5,860.00	30.00%	2,930.00	+1/p 3215
30008697 - WA21	48-WA21 Environmental Training	11,450.00	9,160.00	0.00	80.00%	9,160.00	+1/p 3215
30008697 - WA22	47-WA22 Pre-Bid Meeting	6,665.00	6,665.00	6,665.00	100.00%	0.00	
30008697 - WA23	49-WA23 VVWD Field Meeting	4,730.00	4,730.00	0.00	100.00%	4,730.00	P 3215
30008697 - WA26	51-WA26 360 Cameras	7,000.00	0.00	0.00	0.00%	0.00	
		888,477.00	841,267.99	762,477.79	94.69%	78,790.20	

$1/p = 166,286$
 $80 - 4 = 9942.9$
 $5/p - P = 56343.1$

OK to pay
A. ~~_____~~ 06.05.20

BFT

Total This Invoice 78,790.20 USD

01 - 4125 - 0020 - 10700 - 9607 - 3214 - 0020 W 3867324 (row) (pipeline)

5974.20

01 - 4125 - 0020 - 10700 - 9607 - 3215 - 0020 W 3816728 : 9942.90 (ENV) (top)

01 - 4125 - 0020 - 10700 - 9607 - 3215 - 0020 W 3867324 : 56343.1 + 51800 + 4730 = 62,873.10 (ENV) (pipeline)

C & L Inspection, LLC
PO Box 610028
Dallas, TX 75261-0028 US
(972) 584-1610
serickson@candlinspection.com
www.candlinspection.com



INVOICE

BILL TO

SOUTHWEST GAS
SOUTHWEST GAS-Las Vegas
ATTN: EVAN SOUTHERLAND
5241 SPRING MOUNTAIN RD
LAS VEGAS, NV 89150

INVOICE # 202011-530
DATE 06/21/2020
DUE DATE 07/21/2020
TERMS Net 30

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
06/15/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:30	445.51
06/15/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	4:30	308.43
06/15/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
06/15/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
06/16/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
06/16/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	2:00	137.08
06/16/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
06/16/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
06/17/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
06/17/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	2:00	137.08
06/17/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
06/17/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
06/18/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
06/18/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	4:00	274.16
06/18/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
06/18/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
06/18/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	2:00	177.48
06/19/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	2:00	137.08

This Invoice has been assigned to, and must be paid to:
Advance Business Capital LLC
Db a Triumph Business Capital

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
06/19/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	0:30	34.27
06/19/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	0:30	34.27
06/19/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	2:30	221.85
06/19/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	4:00	354.96
06/19/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	1:00	88.74
06/19/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	6:00	532.44
06/19/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	4:00	354.96
06/20/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	6:00	532.44
06/20/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	2:00	177.48
06/20/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	5:00	443.70
06/20/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	5:00	443.70
06/21/2020	PER DIEM	MESQUITE PER DIEM- DENNIS MORRISSEY	102.00	6	612.00
06/21/2020	PER DIEM	MESQUITE PER DIEM- JUAN GUTIERREZ	102.00	6	612.00

Subtotal: 10,034.95

BALANCE DUE

\$10,034.95

CONSTRUCTION DEPARTMENT

June 22, 2020

PO# 804179

Molly Lake

4782.62

This Invoice has been assigned to, and must be paid to:

Advance Business Capital LLC

Dba Triumph Business Capital



Mears Pipeline

A UANTA SERVICES COMPANY

33725 N. Scottsdale Rd. Suite 108
Scottsdale, AZ 85266
(707)553-3342Date: 6/19/2020
TO: Southwest Gas CorporationCONSTRUCTION DEPT
06/24/20
JESSICA ARGANDA
PO# 804932INVOICE #: 11128
STATE/COUNTY/CITY: NV / Clark County / Mesquite
CONTRACT #: 14938
WR#: 3867324
PROJECT NAME: SB 151 Mesquite Approach - 8 IN STL Feeder
MEARS JOB #: 58032

Contract Items							
Item Code	Description	UOM	QTY This Period	QTY Invoiced To Date	Contract Price	Total Invoiced to Date	Invoice Amount This Period
A.1	Completion of pre-construction activities required before constructing pipeline right-of-way, such as but not limited to cacti and yucca salvage, weed treatment, and desert tortoise fencing and clearance.	%	21.10%	21.10%	\$1,244,041.59	\$262,492.78	\$262,492.78
A.2	Construction of full pipeline right-of-way road, which is necessary to facilitate all other work and coordination for the SB 151 - Mesquite Approach Main.	%	21.10%	21.10%	\$646,463.64	\$136,403.83	\$136,403.83
A.3	Installation of all steel pipe and appurtenances including testing and tie-ins for the SB 151 - Mesquite Approach Main.	%	5.00%	5.00%	\$4,393,359.18	\$219,667.96	\$219,667.96
A.4	Surface repair to include but not limited to asphalt, concrete, desert topography, revegetation and all requirements per applicable entities.	%	0.00%	5.00%	\$1,046,002.28	\$52,300.11	\$0.00
SUBTOTAL						\$670,864.68	\$618,564.57

Change Orders							
CO-001		%	0.00%	0.00%	\$0.00	\$0.00	\$0.00
SUBTOTAL						\$0.00	\$0.00

Total	\$670,864.68	\$618,564.57
Total Retention	\$67,086.47	\$61,856.46

TOTAL AMOUNT DUE	\$556,708.11
------------------	--------------

Performed preconstruction ROW and create pipeline ROW for 10,750 - 21.1% STA 514+50 to 407+00
Installed 3,717' of 8" - 5%

Cole Bianchini

Contractor's Signature

6/19/20

Date

PAYMENT TERMS:
Net 30 from Invoice Date AbovePAYMENT REMITTANCE ADDRESS:
Mears Pipeline Division
Accounts Receivable Dept.
33725 N. Scottsdale Rd Suite 108, Scottsdale, AZ 85266

C & L Inspection, LLC
 PO Box 610028
 Dallas, TX 75261-0028 US
 (972) 584-1610
 serickson@candlinspection.com
 www.candlinspection.com



INVOICE

BILL TO

SOUTHWEST GAS
 SOUTHWEST GAS-Las Vegas
 ATTN: EVAN SOUTHERLAND
 5241 SPRING MOUNTAIN RD
 LAS VEGAS, NV 89150

INVOICE # 202011-533
DATE 06/28/2020
DUE DATE 07/28/2020
TERMS Net 30

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
06/22/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
06/22/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	4:00	274.16
06/22/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
06/22/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
06/23/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
06/23/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	3:00	205.62
06/23/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
06/23/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
06/24/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
06/24/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	5:00	342.70
06/24/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
06/24/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
06/25/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
06/25/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	4:00	274.16
06/25/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
06/25/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
06/26/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	6:00	532.44
06/26/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	5:00	443.70
06/26/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J	88.74	5:00	443.70

This Invoice has been assigned to, and must be paid to:
 Advance Business Capital LLC
 Dba Triumph Business Capital

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
		Morrissey			
06/26/2020	SNV Steel OT	Steel: 3867324 - Mr Dennis J Morrissey	88.74	5:00	443.70
06/27/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	6:00	532.44
06/27/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	2:00	177.48
06/27/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	5:00	443.70
06/27/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	3:00	266.22
06/28/2020	PER DIEM	MESQUITE PER DIEM- DENNIS MORRISSEY	102.00	6	612.00
06/28/2020	PER DIEM	MESQUITE PER DIEM- JUAN GUTIERREZ	102.00	6	612.00
					Subtotal: 9,990.58

BALANCE DUE

\$9,990.58

CONSTRUCTION DEPARTMENT

June 28, 2020

PO# 807521

Molly Lake

4950.92

This Invoice has been assigned to, and must be paid to:

Advance Business Capital LLC

Dba Triumph Business Capital

C & L Inspection, LLC
 PO Box 610028
 Dallas, TX 75261-0028 US
 (972) 584-1610
 serickson@candlinspection.com
 www.candlinspection.com



INVOICE

BILL TO

SOUTHWEST GAS
 SOUTHWEST GAS-Las Vegas
 ATTN: EVAN SOUTHERLAND
 5241 SPRING MOUNTAIN RD
 LAS VEGAS, NV 89150

INVOICE # 202011-536
DATE 07/05/2020
DUE DATE 08/04/2020
TERMS Net 30

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
06/29/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
06/29/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	4:00	274.16
06/29/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
06/29/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
06/30/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
06/30/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	4:00	274.16
06/30/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
06/30/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
07/01/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
07/01/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	4:00	274.16
07/01/2020	SNV Steel Insp	Steel; - Mr Dennis J Morrissey	68.54	5:00	342.70
07/01/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
07/02/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	7:00	479.78
07/02/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
07/02/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
07/05/2020	PER DIEM	MESQUITE PER DIEM- JUAN GUTIERREZ	102.00	4	408.00
07/05/2020	PER DIEM	MESQUITE PER DIEM- DENNIS MORRISSEY	102.00	4	408.00

Subtotal: 6,093.58

This Invoice has been assigned to, and must be paid to:
 Advance Business Capital LLC
 Dba Triumph Business Capital

BALANCE DUE

\$6,093.58

CONSTRUCTION DEPARTMENT

July 06, 2020

PO# 807997

Molly Lake

2741.60

This Invoice has been assigned to, and must be paid to:

Advance Business Capital LLC

Db a Triumph Business Capital

**INVOICE**

Southwest Gas Corporation
Attn. : Bryan Thatcher
5241 Spring Mountain Rd
Las Vegas, NV 89150-0001
United States

809631

Arcadis U.S., Inc.
Bank of America
Acct: Wire:
ACH: SWIFT: BOFAUS3N
Remit-mailbox@arcadis-us.com
62638 Collections Center Drive
Chicago, IL 60693-0626

Invoice Date	11-Jun-2020	Invoice Number	34168054
Payment Term	30 days	Due Date	11-Jul-2020
WA#2019 SWG City of Mesquite Approach Service Agreement: V81318 Arcadis Reference Number CO002400.0002 Arcadis Reference Name CO002400.0002-SWG City of Mesquite Services Through 31-May-2020			
		Project Number	30008700
		Project Name	CO002400.0002-SWG City of Mesquite
		Project Manager	Rachel Cruz
		Client Contact	Bryan Thatcher

Professional Services to 31-May-2020

Project - Task	Contract Line	Total Contract Value	Labor	Subcontracting, Expenses & Charges	Fees	Total To Date	% of Completion	Previously Billed	Total This Invoice
30008700 - 11.5	12	2,700.00	0.00	0.00	0.00	2,700.00	100.00%	2,700.00	0.00
30008700 - 18.3	29	5,250.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA030	5	5,420.00	0.00	0.00	0.00	4,852.50	89.53%	4,852.50	0.00
30008700 - WA03A	6	2,130.00	0.00	0.00	0.00	2,130.00	100.00%	2,130.00	0.00
30008700 - WA050	7	150,914.00	0.00	0.00	0.00	150,369.50	99.64%	150,369.50	0.00
30008700 - WA060	8	14,720.00	0.00	0.00	0.00	14,688.00	99.78%	14,688.00	0.00
30008700 - WA06a	11	14,720.00	0.00	0.00	0.00	14,146.25	96.10%	14,146.25	0.00
30008700 - WA06b	24	14,720.00	0.00	0.00	0.00	7,716.00	52.42%	7,716.00	0.00
30008700 - WA070	9	40,045.00	0.00	0.00	0.00	26,908.00	67.19%	26,908.00	0.00
30008700 - WA130	10	30,981.00	0.00	0.00	0.00	30,613.50	98.81%	30,613.50	0.00
30008700 - WA19.1a	13	9,365.00	2,326.00	0.00	0.00	11,473.50	122.51%	9,147.50	2,326.00
30008700 - WA19.1b	14	34,641.00	0.00	0.00	0.00	25,684.50	74.14%	25,684.50	0.00
30008700 - WA19.2a	15	17,275.00	16,080.00	0.00	0.00	28,571.00	165.39%	12,491.00	16,080.00
30008700 - WA19.2b	16	57,747.00	2,768.00	1,050.00	2,766.00	39,004.50	67.54%	32,420.50	6,584.00
30008700 - WA19.3a	17	9,510.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA19.3b	18	25,672.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA20.1	19	80,262.00	0.00	0.00	0.00	48,069.00	59.89%	48,069.00	0.00
30008700 - WA20PM	20	2,840.00	0.00	0.00	0.00	2,840.00	100.00%	2,840.00	0.00
30008700 - WA22	21	4,902.00	0.00	0.00	0.00	4,780.00	97.51%	4,780.00	0.00
30008700 - WA24	23	67,616.00	0.00	0.00	0.00	27,536.00	40.72%	27,536.00	0.00
30008700 - WA25.1	25	12,000.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA25.2	26	33,252.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA25.3	27	33,232.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA25.4	28	99,546.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00

Bank Name BANK OF AMERICA N.A.

Bank/Branch Code

BOFA-026009593

Account No.

SWIFT

BOFAUS3N

Remittance Address: Remit-Mailbox@arcadis-us.com

Please include the invoice number on all payments and include remittance copy with all postal payments. Late payments will be assessed according to contract terms.



30008700 - WA25a	30	25,994.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
Subtotal		795,454.00	21,174.00	1,050.00	2,766.00	442,082.25	55.58%	417,092.25	24,990.00

Total This Invoice 24,990.00 USD

OK to pay
[Signature] 06/22/2020 BFT

01-4125-0020-10700-9607-3215-0020W3816728 : \$ 3748.50 (15%)
01-4125-0020-10700-9635-3215-0020W3867324 : \$ 21,241.50 (85%)



Details - Invoice Number 34168054

Project 30008700 - CO002400.0002-SWG City of Mesquite	Task WA19.1a - Office - WA2019-1a Pre-Construction Noxious Weed Survey	Contract Line 13 - WA19.1a Office - WA2019-1a Pre-Construction Noxious Weed Survey		
Labor				
Employee Name	Quantity	UOM	Rate	This Invoice
GIS Analyst 1				
Roth, Deborah	2.60	Hours	110.00	286.00
Group Leader 2				
Finch, Jocelyn	3.50	Hours	135.00	472.50
Principal Scientist				
Cruz, Rachel	3.50	Hours	155.00	542.50
Project Administrator 2				
Petersen, Jennifer	0.75	Hours	120.00	90.00
Staff Scientist				
Moua, Khua	8.50	Hours	110.00	935.00
	18.85			2,326.00
Total Labor				2,326.00
Total This Task				2,326.00

Project	Task	Contract Line			
30008700 - CO002400.0002-SWG City of Mesquite	WA19.2a - Office - WA2019-2a Pre-Construction Cacti and Yucca Survey	15 - WA19.2a Office - WA2019-2a Pre-Construction Cacti and Yucca Survey			
Labor					
Employee Name	Quantity	UOM	Rate	This Invoice	
Administrator 2					
Marsh, Brenda	0.60	Hours	120.00		72.00
Environmental Scientist 1					
McGill, Meghan	10.60	Hours	90.00		954.00
GIS Analyst 1					
Roth, Deborah	3.20	Hours	110.00		352.00
GIS Specialist 2					
Kelley, Keven	2.25	Hours	110.00		247.50
Group Leader 2					
Finch, Jocelyn	14.80	Hours	135.00		1,998.00
Principal Scientist					
Cruz, Rachel	3.00	Hours	155.00		465.00
Project Administrator 2					
Petersen, Jennifer	1.75	Hours	120.00		210.00
Senior Ecologist					
Nicely, Cynthia	35.90	Hours	155.00		5,564.50
Senior Environmental Scientist					
Carroll, Mary Cristine	8.30	Hours	165.00		1,369.50
Staff Scientist					
Barclay, Dulaney	34.50	Hours	115.00		3,967.50
Moua, Khua	8.00	Hours	110.00		880.00
	122.90				16,080.00
Total Labor					16,080.00
Total This Task					16,080.00

Project 30008700 - CO002400.0002-SWG City of Mesquite	Task WA19.2b - Field - WA2019-2b Pre-Construction Cacti and Yucca Survey	Contract Line 16 - WA19.2b Field - WA2019-2b Pre-Construction Cacti and Yucca Survey
Labor		



Employee Name	Quantity	UOM	Rate	This Invoice
Senior Ecologist				
Nicely, Cynthia	16.00	Hours	173.00	2,768.00
	<u>16.00</u>			<u>2,768.00</u>
Total Labor				2,768.00

Subcontracting

Supplier Name	Invoice Date	This Invoice
Subcontractor 1		
American Integrated Services Inc	24-Apr-2020	1,050.00
Total Subcontracting		<u>1,050.00</u>

Fees

Equipment (GPS) Rental, 1 unit @ \$165.00	165.00
Field Supplies, 2 units @ \$75.00	150.00
Mobilization, 2 units @ \$1,100.00	2,200.00
Per Diem - Lodging, 1 night @ \$129.00	129.00
Per Diem - Meals & Incidentals, 2 days @ \$61.00	122.00
Total Fees	<u>2,766.00</u>

Total This Task 6,584.00

Total This Project 24,990.00

Total This Invoice 24,990.00 USD

Total This Invoice 24,990.00 USD



Transaction Details - Invoice Number 34168054

Project	Task	Contract Line		
30008700 - CO002400.0002-SWG City of Mesquite	WA19.1a - Office - WA2019-1a Pre-Construction Noxious Weed Survey	13 - WA19.1a Office - WA2019-1a Pre-Construction Noxious Weed Survey		
Labor				
Employee No. and Name	Date	Hours	Rate	This Invoice
GIS Analyst 1				
37165 - Roth, Deborah	04/07/2020	0.70	110.00	77.00
37165 - Roth, Deborah	04/08/2020	0.50	110.00	55.00
37165 - Roth, Deborah	05/21/2020	0.50	110.00	55.00
37165 - Roth, Deborah	05/22/2020	0.90	110.00	99.00
Group Leader 2				
24039 - Finch, Jocelyn	03/30/2020	1.50	135.00	202.50
24039 - Finch, Jocelyn	03/31/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	04/03/2020	1.00	135.00	135.00
Principal Scientist				
23673 - Cruz, Rachel	04/20/2020	1.00	155.00	155.00
23673 - Cruz, Rachel	04/27/2020	2.50	155.00	387.50
Project Administrator 2				
23514 - Petersen, Jennifer	04/02/2020	0.25	120.00	30.00
23514 - Petersen, Jennifer	04/07/2020	0.25	120.00	30.00
23514 - Petersen, Jennifer	04/14/2020	0.25	120.00	30.00
Staff Scientist				
37921 - Moua, Khua	03/27/2020	2.00	110.00	220.00
37921 - Moua, Khua	04/14/2020	1.50	110.00	165.00
37921 - Moua, Khua	04/20/2020	0.50	110.00	55.00
37921 - Moua, Khua	04/22/2020	1.50	110.00	165.00
37921 - Moua, Khua	04/27/2020	2.50	110.00	275.00
37921 - Moua, Khua	04/28/2020	0.50	110.00	55.00
			18.85	2,326.00
Total Labor				2,326.00
Total This Task				2,326.00

Project	Task	Contract Line		
30008700 - CO002400.0002-SWG City of Mesquite	WA19.2a - Office - WA2019-2a Pre-Construction Cacti and Yucca Survey	15 - WA19.2a Office - WA2019-2a Pre-Construction Cacti and Yucca Survey		
Labor				
Employee No. and Name	Date	Hours	Rate	This Invoice
Administrator 2				
2822 - Marsh, Brenda	04/10/2020	0.60	120.00	72.00
Environmental Scientist 1				
35817 - McGill, Meghan	03/02/2020	1.00	90.00	90.00
35817 - McGill, Meghan	05/04/2020	5.50	90.00	495.00
35817 - McGill, Meghan	05/05/2020	2.60	90.00	234.00
35817 - McGill, Meghan	05/07/2020	1.00	90.00	90.00
35817 - McGill, Meghan	05/08/2020	0.50	90.00	45.00



GIS Analyst 1

37165 - Roth, Deborah	03/25/2020	0.30	110.00	33.00
37165 - Roth, Deborah	04/14/2020	0.70	110.00	77.00
37165 - Roth, Deborah	04/20/2020	1.80	110.00	198.00
37165 - Roth, Deborah	04/22/2020	0.30	110.00	33.00
37165 - Roth, Deborah	04/27/2020	0.10	110.00	11.00

GIS Specialist 2

36233 - Kelley, Keven	04/27/2020	2.25	110.00	247.50
-----------------------	------------	------	--------	--------

Group Leader 2

24039 - Finch, Jocelyn	03/30/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	03/31/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	04/03/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	04/14/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	04/15/2020	0.50	135.00	67.50
24039 - Finch, Jocelyn	04/16/2020	0.50	135.00	67.50
24039 - Finch, Jocelyn	04/17/2020	0.50	135.00	67.50
24039 - Finch, Jocelyn	04/21/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	04/26/2020	0.50	135.00	67.50
24039 - Finch, Jocelyn	04/27/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	04/29/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	05/07/2020	0.80	135.00	108.00
24039 - Finch, Jocelyn	05/10/2020	0.50	135.00	67.50
24039 - Finch, Jocelyn	05/12/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	05/15/2020	0.50	135.00	67.50
24039 - Finch, Jocelyn	05/19/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	05/22/2020	0.50	135.00	67.50
24039 - Finch, Jocelyn	05/26/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	05/29/2020	0.50	135.00	67.50

Principal Scientist

23673 - Cruz, Rachel	04/20/2020	1.00	155.00	155.00
23673 - Cruz, Rachel	04/27/2020	2.00	155.00	310.00

Project Administrator 2

23514 - Petersen, Jennifer	03/16/2020	1.00	120.00	120.00
23514 - Petersen, Jennifer	04/02/2020	0.25	120.00	30.00
23514 - Petersen, Jennifer	04/07/2020	0.25	120.00	30.00
23514 - Petersen, Jennifer	04/14/2020	0.25	120.00	30.00

Senior Ecologist

38715 - Nicely, Cynthia	04/06/2020	0.50	155.00	77.50
38715 - Nicely, Cynthia	04/07/2020	0.50	155.00	77.50
38715 - Nicely, Cynthia	04/09/2020	0.10	155.00	15.50
38715 - Nicely, Cynthia	04/10/2020	2.00	155.00	310.00
38715 - Nicely, Cynthia	04/13/2020	4.50	155.00	697.50
38715 - Nicely, Cynthia	04/14/2020	3.50	155.00	542.50
38715 - Nicely, Cynthia	04/27/2020	1.00	155.00	155.00
38715 - Nicely, Cynthia	04/28/2020	0.50	155.00	77.50
38715 - Nicely, Cynthia	04/29/2020	3.50	155.00	542.50
38715 - Nicely, Cynthia	04/30/2020	0.50	155.00	77.50
38715 - Nicely, Cynthia	05/07/2020	5.50	155.00	852.50
38715 - Nicely, Cynthia	05/08/2020	4.00	155.00	620.00
38715 - Nicely, Cynthia	05/11/2020	5.30	155.00	821.50



38715 - Nicely, Cynthia	05/12/2020	3.50	155.00	542.50
38715 - Nicely, Cynthia	05/14/2020	1.00	155.00	155.00
Senior Environmental Scientist				
24561 - Carroll, Mary Cristine	04/29/2020	4.80	165.00	792.00
24561 - Carroll, Mary Cristine	05/13/2020	3.50	165.00	577.50
Staff Scientist				
35940 - Barclay, Dulaney	03/03/2020	3.00	115.00	345.00
35940 - Barclay, Dulaney	03/04/2020	4.00	115.00	460.00
35940 - Barclay, Dulaney	03/09/2020	0.50	115.00	57.50
35940 - Barclay, Dulaney	03/23/2020	3.00	115.00	345.00
35940 - Barclay, Dulaney	03/24/2020	2.50	115.00	287.50
35940 - Barclay, Dulaney	03/25/2020	1.50	115.00	172.50
35940 - Barclay, Dulaney	04/01/2020	1.25	115.00	143.75
35940 - Barclay, Dulaney	04/06/2020	6.00	115.00	690.00
35940 - Barclay, Dulaney	04/08/2020	4.00	115.00	460.00
35940 - Barclay, Dulaney	04/09/2020	1.00	115.00	115.00
35940 - Barclay, Dulaney	04/10/2020	2.50	115.00	287.50
35940 - Barclay, Dulaney	04/20/2020	2.25	115.00	258.75
35940 - Barclay, Dulaney	04/24/2020	0.50	115.00	57.50
35940 - Barclay, Dulaney	04/27/2020	0.50	115.00	57.50
35940 - Barclay, Dulaney	04/29/2020	1.00	115.00	115.00
35940 - Barclay, Dulaney	05/12/2020	1.00	115.00	115.00
37921 - Moua, Khua	04/10/2020	0.50	110.00	55.00
37921 - Moua, Khua	04/13/2020	1.00	110.00	110.00
37921 - Moua, Khua	04/13/2020	1.00	110.00	110.00
37921 - Moua, Khua	04/14/2020	1.50	110.00	165.00
37921 - Moua, Khua	04/20/2020	0.50	110.00	55.00
37921 - Moua, Khua	04/21/2020	0.50	110.00	55.00
37921 - Moua, Khua	04/27/2020	2.50	110.00	275.00
37921 - Moua, Khua	04/28/2020	0.50	110.00	55.00
		122.90		16,080.00
Total Labor				16,080.00
Total This Task				16,080.00

Project
 30008700 - CO002400.0002-SWG City of Mesquite
Task
 WA19.2b - Field - WA2019-2b Pre-Construction Cacti and Yucca Survey
Contract Line
 16 - WA19.2b Field - WA2019-2b Pre-Construction Cacti and Yucca Survey

Labor

Employee No. and Name	Date	Hours	Rate	This Invoice
Senior Ecologist				
38715 - Nicely, Cynthia	04/16/2020	12.00	173.00	2,076.00
38715 - Nicely, Cynthia	04/17/2020	4.00	173.00	692.00
		16.00		2,768.00
Total Labor				2,768.00

Subcontracting

Invoice Number **Invoice Date** **Supplier Name** **This Invoice**



Subcontractor 1

1006080	04/24/2020	American Integrated Services Inc	1,050.00
Total Subcontracting			1,050.00

Fees

Equipment (GPS) Rental, 1 unit @ \$165.00	165.00
Field Supplies, 2 units @ \$75.00	150.00
Mobilization, 2 units @ \$1,100.00	2,200.00
Per Diem - Lodging, 1 night @ \$129.00	129.00
Per Diem - Meals & Incidentals, 2 days @ \$61.00	122.00
Total Fees	2,766.00

Total This Task	6,584.00
------------------------	-----------------

Total This Project	24,990.00
---------------------------	------------------

Total This Invoice	24,990.00	USD
---------------------------	------------------	------------

Total This Invoice	24,990.00	USD
---------------------------	------------------	------------

**INVOICE**

Southwest Gas Corporation
Attn. : Bryan Thatcher
5241 Spring Mountain Rd
Las Vegas, NV 89150-0001
United States

Arcadis U.S., Inc.
Bank of America
Acct: :
ACH: Wire:
SWIFT: BOFAUS3N
Remit-mailbox@arcadis-us.com
62638 Collections Center Drive
Chicago, IL 60693-0626

Invoice Date	17-Jun-2020	Invoice Number	34169217
Payment Term	30 days	Due Date	17-Jul-2020
WA#2019 SWG City of Mesquite Approach Service Agreement: V81318			
Arcadis Reference Number	CO002400.0002	Project Number	30008700
Arcadis Reference Name	CO002400.0002-SWG City of Mesquite	Project Name	CO002400.0002-SWG City of Mesquite
Services Through	15-Jun-2020	Project Manager	Rachel Cruz
		Client Contact	Bryan Thatcher

Professional Services to 15-Jun-2020

Project - Task	Contract Line	Total Contract Value	Labor	Subcontracting, Expenses & Charges	Fees	Total To Date	% of Completion	Previously Billed	Total This Invoice
30008700 - 11.5	12	2,700.00	0.00	0.00	0.00	2,700.00	100.00%	2,700.00	0.00
30008700 - 18.3	29	5,250.00	0.00	0.00	5,250.00	5,250.00	100.00%	0.00	5,250.00
30008700 - WA030	5	5,420.00	0.00	0.00	0.00	4,852.50	89.53%	4,852.50	0.00
30008700 - WA03A	6	2,130.00	0.00	0.00	0.00	2,130.00	100.00%	2,130.00	0.00
30008700 - WA050	7	150,914.00	0.00	0.00	0.00	150,369.50	99.64%	150,369.50	0.00
30008700 - WA060	8	14,720.00	0.00	0.00	0.00	14,688.00	99.78%	14,688.00	0.00
30008700 - WA06a	11	14,720.00	0.00	0.00	0.00	14,146.25	96.10%	14,146.25	0.00
30008700 - WA06b	24	14,720.00	0.00	0.00	0.00	7,716.00	52.42%	7,716.00	0.00
30008700 - WA070	9	40,045.00	0.00	0.00	0.00	26,908.00	67.19%	26,908.00	0.00
30008700 - WA130	10	30,981.00	0.00	0.00	0.00	30,613.50	98.81%	30,613.50	0.00
30008700 - WA19.1a	13	9,365.00	0.00	0.00	0.00	11,473.50	122.51%	11,473.50	0.00
30008700 - WA19.1b	14	34,641.00	0.00	0.00	0.00	25,684.50	74.14%	25,684.50	0.00
30008700 - WA19.2a	15	17,275.00	0.00	0.00	0.00	28,571.00	165.39%	28,571.00	0.00
30008700 - WA19.2b	16	57,747.00	0.00	0.00	0.00	39,004.50	67.54%	39,004.50	0.00
30008700 - WA19.3a	17	9,510.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA19.3b	18	25,672.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA20.1	19	80,262.00	0.00	0.00	0.00	48,069.00	59.89%	48,069.00	0.00
30008700 - WA20PM	20	2,840.00	0.00	0.00	0.00	2,840.00	100.00%	2,840.00	0.00
30008700 - WA22	21	4,902.00	0.00	0.00	0.00	4,780.00	97.51%	4,780.00	0.00
30008700 - WA24	23	67,616.00	0.00	0.00	0.00	27,536.00	40.72%	27,536.00	0.00
30008700 - WA25.1	25	12,000.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA25.2	26	33,252.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA25.3	27	33,232.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA25.4	28	99,546.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00

Bank Name BANK OF AMERICA N.A.

Bank/Branch Code

BOFA-026009593

Account No.

SWIFT

BOFAUS3N

Remittance Address: Remit-Mailbox@arcadis-us.com

Please include the invoice number on all payments and include remittance copy with all postal payments. Late payments will be assessed according to contract terms.



30008700 - WA25a	30	25,994.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
Subtotal		795,454.00	0.00	0.00	5,250.00	447,332.25	56.24%	442,082.25	5,250.00

Total This Invoice 5,250.00 USD

OK to pay
A. ~~W~~ 06.19.2020 BFT

01-4125 - 0020 - 10700 - 9607 - 3215 - 0020W3816728 : 787.50 (15%)
(env) (topsite)

01-4125 - 0020 - 10700 - 9635 - 3215 - 0020W38167324 : 4462.50 (85%)
(env) (pipeline)



Details - Invoice Number 34169217

Project	Task	Contract Line
30008700 - CO002400.0002-SWG City of Mesquite	18.3 - ST&C 18.3 EI Manuals	29 - ST&C 18.3 EI Manuals

Fees

EI Manuals, 15 @ \$350.00	5,250.00
Total Fees	5,250.00
Total This Task	5,250.00
Total This Project	5,250.00
Total This Invoice	5,250.00 USD

Total This Invoice 5,250.00 **USD**



Transaction Details - Invoice Number 34169217

Project	Task	Contract Line
30008700 - CO002400.0002-SWG City of Mesquite	18.3 - ST&C 18.3 EI Manuals	29 - ST&C 18.3 EI Manuals

Fees

EI Manuals, 15 @ \$350.00	5,250.00	
Total Fees	5,250.00	
Total This Task	5,250.00	
Total This Project	5,250.00	
Total This Invoice	5,250.00	USD

Total This Invoice 5,250.00 **USD**

25704.00

C & L Inspection, LLC
 PO Box 610028
 Dallas, TX 75261-0028 US
 (972) 584-1610
 serickson@candlinspection.com
 www.candlinspection.com



INVOICE

BILL TO

SOUTHWEST GAS
 SOUTHWEST GAS-Las Vegas
 ATTN: EVAN SOUTHERLAND
 5241 SPRING MOUNTAIN RD
 LAS VEGAS, NV 89150

INVOICE # 202011-539
DATE 07/12/2020
DUE DATE 08/11/2020
TERMS Net 30

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
07/06/2020	SNV Steel Insp	STEEL; 3869401 - Juan F Gutierrez	68.54	6:00	411.24
07/06/2020	SNV Steel Insp	STEEL; 3869401 - Juan F Gutierrez	68.54	4:00	274.16
07/06/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
07/06/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
07/07/2020	SNV Steel Insp	STEEL; 3869401 - Juan F Gutierrez	68.54	6:00	411.24
07/07/2020	SNV Steel Insp	STEEL; 3869401 - Juan F Gutierrez	68.54	4:30	308.43
07/07/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
07/07/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
07/08/2020	SNV Steel Insp	STEEL; 3869401 - Juan F Gutierrez	68.54	6:00	411.24
07/08/2020	SNV Steel Insp	STEEL; 3869401 - Juan F Gutierrez	68.54	4:30	308.43
07/08/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
07/08/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	4:30	308.43
07/09/2020	SNV Steel Insp	STEEL; 3869401 - Juan F Gutierrez	68.54	6:00	411.24
07/09/2020	SNV Steel Insp	STEEL; 3869401 - Juan F Gutierrez	68.54	3:00	205.62
07/09/2020	SNV Steel OT	STEEL; 3869401 - Juan F Gutierrez	88.74	1:00	88.74
07/09/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
07/09/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	4:00	274.16
07/09/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	1:00	88.74

This Invoice has been assigned to, and must be paid to:
 Advance Business Capital LLC
 Dba Triumph Business Capital

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
07/10/2020	SNV Steel OT	STEEL; 3869401 - Juan F Gutierrez	88.74	6:00	532.44
07/10/2020	SNV Steel OT	STEEL; 3869401 - Juan F Gutierrez	88.74	4:00	354.96
07/10/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	5:00	443.70
07/10/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	5:00	443.70
07/11/2020	SNV Steel OT	STEEL; 3869401 - Juan F Gutierrez	88.74	6:00	532.44
07/11/2020	SNV Steel OT	STEEL; 3869401 - Juan F Gutierrez	88.74	2:00	177.48
07/11/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	5:30	488.07
07/11/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	4:30	399.33
07/12/2020	PER DIEM	MESQUITE PER DIEM- DENNIS MORRISSEY	102.00	6	612.00
07/12/2020	PER DIEM	MESQUITE PER DIEM- JUAN GUTIERREZ	102.00	6	612.00

Subtotal: 10,256.80

BALANCE DUE

\$10,256.80

CONSTRUCTION DEPARTMENT

July 13, 2020

PO# 809701

Molly Lake

5217.14

This Invoice has been assigned to, and must be paid to:

Advance Business Capital LLC

Dba Triumph Business Capital

**INVOICE**

810244

Southwest Gas Corporation
Attn: Bryan Thatcher
5241 Spring Mountain Rd
Las Vegas, NV 89150-0001
United States

Arcadis U.S., Inc.
Bank of America
Acct: 8188093937
ACH: 071 000 039 Wire: 026009 593
SWIFT: BOFAUS3N
Remit-mailbox@arcadis-us.com
62638 Collections Center Drive
Chicago, IL 60693-0626

Invoice Date	06-Jul-2020	Invoice Number	34172447
Payment Term	30 days	Due Date	05-Aug-2020
WA#2019 SWG City of Mesquite Approach Service Agreement: V81318			
Arcadis Reference Number	CO002400.0002	Project Number	30008700
Arcadis Reference Name	CO002400.0002-SWG City of Mesquite	Project Name	CO002400.0002-SWG City of Mesquite
Services Through	09-Jun-2020	Project Manager	Rachel Cruz
		Client Contact	Bryan Thatcher

Professional Services to 09-Jun-2020

Project - Task	Contract Line	Total Contract Value	Labor	Subcontracting, Expenses & Charges	Fees	Total To Date	% of Completion	Previously Billed	Total This Invoice
30008700 - 11.5	12	2,700.00	0.00	0.00	0.00	2,700.00	100.00%	2,700.00	0.00
30008700 - 18.3	29	5,250.00	0.00	0.00	0.00	5,250.00	100.00%	5,250.00	0.00
30008700 - WA030	5	5,420.00	0.00	0.00	0.00	4,852.50	89.53%	4,852.50	0.00
30008700 - WA03A	6	2,130.00	0.00	0.00	0.00	2,130.00	100.00%	2,130.00	0.00
30008700 - WA050	7	150,914.00	0.00	0.00	0.00	150,369.50	99.64%	150,369.50	0.00
30008700 - WA060	8	14,720.00	0.00	0.00	0.00	14,688.00	99.78%	14,688.00	0.00
30008700 - WA06a	11	14,720.00	0.00	0.00	0.00	14,146.25	96.10%	14,146.25	0.00
30008700 - WA06b	24	14,720.00	0.00	0.00	0.00	13,641.50	92.67%	13,641.50	0.00
30008700 - WA070	9	40,045.00	0.00	0.00	0.00	26,908.00	67.19%	26,908.00	0.00
30008700 - WA130	10	30,981.00	0.00	0.00	0.00	30,613.50	98.81%	30,613.50	0.00
30008700 - WA19.1a	13	9,365.00	0.00	0.00	0.00	11,473.50	122.51%	11,473.50	0.00
30008700 - WA19.1b	14	34,641.00	0.00	0.00	0.00	25,684.50	74.14%	25,684.50	0.00
30008700 - WA19.2a	15	17,275.00	0.00	0.00	0.00	28,571.00	165.39%	28,571.00	0.00
30008700 - WA19.2b	16	57,747.00	0.00	0.00	0.00	39,004.50	67.54%	39,004.50	0.00
30008700 - WA19.3a	17	9,510.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA19.3b	18	25,672.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA20.1	19	80,262.00	0.00	0.00	0.00	48,069.00	59.89%	48,069.00	0.00
30008700 - WA20PM	20	2,840.00	0.00	0.00	0.00	2,840.00	100.00%	2,840.00	0.00
30008700 - WA22	21	4,902.00	0.00	0.00	0.00	4,780.00	97.51%	4,780.00	0.00
30008700 - WA24	23	67,616.00	2,951.25	0.00	32,740.50	63,227.75	93.51%	27,536.00	35,691.75
30008700 - WA25.1	25	24,000.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA25.2	26	113,612.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA25.3	27	75,764.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA25.4	28	658,926.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00

Bank Name BANK OF AMERICA N.A.

Bank/Branch Code

BOFA-026009593

Account No. 8188093937

SWIFT

BOFAUS3N

Remittance Address: Remit-Mailbox@arcadis-us.com

Please include the invoice number on all payments and include remittance copy with all postal payments. Late payments will be assessed according to contract terms.



30008700 - WA25a	30	25,994.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
30008700 - WA27b	31	4,848.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
Subtotal		1,494,574.00	2,951.25	0.00	32,740.50	488,949.50	32.71%	453,257.75	35,691.75

Total This Invoice 35,691.75 USD *RM*

OK to pay *BFT*
M. [signature] 07.10.2020

ACKs

01 - 4125 - 0020 - 10700 - 9607 - 3205 - 0020W 3816728 : \$ 5,353.²² (15%)
(eng) (top)

01 - 4125 - 0020 - 10700 - 9635 - 3205 - 0020W 3867324 : 30,337.⁹¹ (85%)
(eng) (pipeline)



Details - Invoice Number 34172447

Project 30008700 - CO002400.0002-SWG City of Mesquite	Task WA24 - WA2020-24 Construction Staking	Contract Line 23 - WA2020-24 Construction Staking
---	--	---

Labor					
Employee Name	Quantity	UOM	Rate	This Invoice	
Project Assistant					
Petersen, Jennifer	4.25	Hours	120.00 ✓		510.00
Project Manager					
Bonner, Daniel	15.75	Hours	155.00 ✓		2,441.25
	20.00				2,951.25
Total Labor					2,951.25 ✓

Fees

Construction Staking, 208.50 hours @ \$147.00	30,649.50 ✓
Per Diem - Lodging (April), 9 nights @ \$102.00	918.00 ✓
Per Diem - Lodging (March), 2 nights at \$129.00	258.00 ✓
Per Diem - Meals and Incidentals, 15 days @ \$61.00	915.00 ✓
Total Fees	32,740.50
Total This Task	35,691.75
Total This Project	35,691.75
Total This Invoice	35,691.75 USD

Total This Invoice 35,691.75 **USD** ✓

**INVOICE**

Southwest Gas Corporation
Attn: Bryan Thatcher
5241 Spring Mountain Rd
Las Vegas, NV 89150-0001
United States

Arcadis U.S., Inc.
Bank of America
Acct: 8188093937
ACH: 071 000 039 Wire: 026009 593
SWIFT: BOFAUS3N
Remit-mailbox@arcadis-us.com
62638 Collections Center Drive
Chicago, IL 60693-0626

Invoice Date	08-Jul-2020	Invoice Number	34173241
Payment Term	30 days	Due Date	07-Aug-2020
WA#2019 SWG City of Mesquite Approach Service Agreement: V81318 Arcadis Reference Number CO002400.0002 Arcadis Reference Name CO002400.0002-SWG City of Mesquite Services Through 14-Jun-2020			
		Project Number	30008700
		Project Name	CO002400.0002-SWG City of Mesquite
		Project Manager	Rachel Cruz
		Client Contact	Bryan Thatcher

Professional Services to 14-Jun-2020

Labor	Employee Name	Quantity	UOM	Rate	This Invoice
Environmental Scientist 2					
	Shirley, Charleston	248.00	Hours	113.00	28,024.00
	Firman, Nick	32.00	Hours	106.00	3,392.00
	Hingle, Elizabeth	159.00	Hours	106.00	16,854.00
Field Technician 4					
	Hedley, Noah	106.80	Hours	106.00	11,320.80
	Shinoda Jr., Jeffrey	52.00	Hours	106.00	5,512.00
Geologist 1					
	Andrews, Michael	266.80	Hours	106.00	28,280.80
Geologist 2					
	McDonald, Eric	11.00	Hours	106.00	1,166.00
Staff Scientist					
	Moua, Khua	160.50	Hours	106.00	17,013.00
		1,036.10			111,562.60
Fees					
					36,753.00
	Total This Invoice				148,315.60 USD

ACKsTotal This Invoice **148,315.60 USD**

01-4125-0020-10700-9607-3215-0020W3816728: \$22,247²⁴ (15%)
(env) (top)

01-4125-0020-10700-9635-3215-0020W386732: \$126,068²² (85%)
(env) (pipeline)

OK to pay
BFT
07.10.2020

Bank Name BANK OF AMERICA N.A. Bank/Branch Code BOFA-026009593
Account No. 8188093937 SWIFT BOFAUS3N

Remittance Address: Remit-Mailbox@arcadis-us.com

Please include the invoice number on all payments and include remittance copy with all postal payments. Late payments will be assessed according to contract terms.



CONSTRUCTION DEPARTMENT

07/20/20

JESSICA ARGANDA

PO# 810985

Mears Pipeline

A UANTA SERVICES COMPANY

33725 N. Scottsdale Rd. Suite 108
Scottsdale, AZ 85266
(707)553-3342Date: 7/7/2020
TO: Southwest Gas CorporationINVOICE #: 11172
STATE/COUNTY/CITY: NV / Clark County / Mesquite
CONTRACT #: 14938
WR#: 3867324
PROJECT NAME: SB 151 Mesquite Approach - 8 IN STL Feeder
MEARS JOB #: 58032

Contract Items

Item Code	Description	UOM	QTY This Period	QTY Invoiced To Date	Contract Price	Total Invoiced to Date	Invoice Amount This Period
A.1	Completion of pre-construction activities required before constructing pipeline right-of-way, such as but not limited to cacti and yucca salvage, weed treatment, and desert tortoise fencing and clearance.	%	36.50%	57.60%	\$1,244,041.59	\$716,567.96	\$454,075.18
A.2	Construction of full pipeline right-of-way road, which is necessary to facilitate all other work and coordination for the SB 151 - Mesquite Approach Main.	%	35.40%	56.50%	\$646,463.64	\$365,251.96	\$228,848.13
A.3	Installation of all steel pipe and appurtenances including testing and tie-ins for the SB 151 - Mesquite Approach Main.	%	15.90%	20.90%	\$4,393,359.18	\$918,212.07	\$698,544.11
A.4	Surface repair to include but not limited to asphalt, concrete, desert topography, revegetation and all requirements per applicable entities.	%	0.00%	0.00%	\$1,046,002.28	\$0.00	\$0.00
SUBTOTAL						\$2,000,031.98	\$1,381,467.42

Change Orders

CO-001		%	0.00%	0.00%	\$0.00	\$0.00	\$0.00
SUBTOTAL						\$0.00	\$0.00

Total	\$2,000,031.98	\$1,381,467.42
Total Retention	\$200,003.20	\$138,146.74

TOTAL AMOUNT DUE	\$1,243,320.68
------------------	----------------

A.1 Performed preconstruction ROW activities - STA 407+00 to 220+50 (36.50%)

A.2 Construction of ROW - STA 407+00 to 226+00 - (35.4%)

A.3 Installed 8,131.9' of 8" pipe (15.9%) - STA 466+53.2 to 437+97.5 (6/18), 468+22.5 to 466+53.2 (6/19), STA 744+59.6 to 725+61.9 (6/20), STA 437+97.5 to 409+77.4 (6/20), STA 489+44.4 to 486+20.1 (6/24)

Cole Bianchini

Contractor's Signature

7/7/20

Date

PAYMENT TERMS:
Net 30 from Invoice Date AbovePAYMENT REMITTANCE ADDRESS:
Mears Pipeline Division
Accounts Receivable Dept.
33725 N. Scottsdale Rd Suite 108, Scottsdale, AZ 85266

C & L Inspection, LLC
 PO Box 610028
 Dallas, TX 75261-0028 US
 (972) 584-1610
 serickson@candlinspection.com
 www.candlinspection.com



INVOICE

BILL TO

SOUTHWEST GAS
 SOUTHWEST GAS-Las Vegas
 ATTN: EVAN SOUTHERLAND
 5241 SPRING MOUNTAIN RD
 LAS VEGAS, NV 89150

INVOICE # 202011-542
DATE 07/19/2020
DUE DATE 08/18/2020
TERMS Net 30

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
07/13/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
07/13/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
07/14/2020	SNV Steel Insp	STEEL; 3869401 - Juan F Gutierrez	68.54	6:00	411.24
07/14/2020	SNV Steel Insp	STEEL; 3869401 - Juan F Gutierrez	68.54	5:00	342.70
07/14/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
07/14/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
07/15/2020	SNV Steel Insp	STEEL; 3869401 - Juan F Gutierrez	68.54	6:00	411.24
07/15/2020	SNV Steel Insp	STEEL; 3869401 - Juan F Gutierrez	68.54	4:00	274.16
07/15/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
07/15/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	4:00	274.16
07/16/2020	SNV Steel Insp	STEEL; 3869401 - Juan F Gutierrez	68.54	6:00	411.24
07/16/2020	SNV Steel Insp	STEEL; 3869401 - Juan F Gutierrez	68.54	3:30	239.89
07/16/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
07/16/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
07/17/2020	SNV Steel Insp	STEEL; 3869401 - Juan F Gutierrez	68.54	6:00	411.24
07/17/2020	SNV Steel Insp	STEEL; 3869401 - Juan F Gutierrez	68.54	3:30	239.89
07/17/2020	SNV Steel OT	STEEL; 3869401 - Juan F Gutierrez	88.74	0:30	44.37
07/17/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	1:00	68.54

This Invoice has been assigned to, and must be paid to:
 Advance Business Capital LLC
 Dba Triumph Business Capital

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
07/17/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	4:30	399.33
07/17/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	5:00	443.70
07/18/2020	SNV Steel OT	STEEL; 3869401 - Juan F Gutierrez	88.74	6:00	532.44
07/18/2020	SNV Steel OT	STEEL; 3869401 - Juan F Gutierrez	88.74	2:00	177.48
07/18/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	5:00	443.70
07/18/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	5:00	443.70
07/19/2020	PER DIEM	Mesquite Per diem- JUAN GUTIERREZ	102.00	6	612.00
07/19/2020	PER DIEM	Mesquite Per Diem- Dennis Morrissey	102.00	6	612.00

Subtotal: 9,191.92

BALANCE DUE

\$9,191.92

CONSTRUCTION DEPARTMENT

July 21, 2020

PO# 811335

Molly Lake

5084.03

This Invoice has been assigned to, and must be paid to:

Advance Business Capital LLC

Dba Triumph Business Capital



4646 E VAN BUREN ST
PHOENIX AZ 85008-6927

(800) 456-1751
billingres@mobilemini.com
MobileMini.com

INVOICE



SOUTHWEST GAS CORPORATION
PO BOX 98510
LAS VEGAS NV 89193-8510



Customer #	Invoice #	Invoice Date	Seq #	Terms
10334159	9008524221	5/28/2020	008	NET 30
PAYMENT DUE		\$569.54		

CONSTRUCTION DEPT

07/21/20

JESSICA ARGANDA

PO# 811356

MOBILE MINI BRANCH:

LAS VEGAS
14425 ARVILLE STREET
LAS VEGAS NV 89054
(702) 651-1006

Contract #	Bill to ID	Customer PO	Ordered By	Rental Period	Invoice Due	Ship To
1001093318		WR 3867324	Cynthia Drashcovic h	5/28/2020 - 6/24/2020	6/27/2020	SOUTHWEST GAS CORPORATION 1300 PIONEER BLVD MESQUITE MESQUITE NV 89027

Quantity	Item #/Description	Price/Rate	Amount
1	25' OPEN BAY OFFICE AX25KYW003	\$455.00 Rental	\$455.00
1	LOSS LIMITATION WAIVER	\$70.53 Rental	\$70.53
		Sub-total	\$525.53
		Other Fees and Charges	\$44.01
		INVOICE TOTAL	\$569.54

T* - Denotes taxable item, N* - Denotes non-taxable item.



PAYMENT OPTIONS

Welcome to our new customer portal, MM Connect. Register today to make online payments, sign up for Auto-Pay, view invoice and statements, and other self-serve features.

<https://portal.mobilemini.com>

(800) 456-1751

You remain responsible for the invoice balance if there is a problem collecting payment. Late fees and finance charges may be assessed if payment is not received on time.

Thank you for your business!

PLEASE REMIT WITH PAYMENT

INVOICE TOTAL	\$569.54
Invoice #:	9008524221
Due Date:	6/27/2020
Customer:	SOUTHWEST GAS CORPORATION
Customer #:	10334159

PLEASE REMIT TO:

MOBILE MINI
PO BOX 650882
DALLAS TX 75265-0882



4646 E VAN BUREN ST
PHOENIX AZ 85008-6927

(800) 456-1751
billingres@mobilemini.com
MobileMini.com

INVOICE



SOUTHWEST GAS CORPORATION
PO BOX 98510
LAS VEGAS NV 89193-8510



Customer #	Invoice #	Invoice Date	Seq #	Terms
10334159	9008675066	6/25/2020	009	NET 30
PAYMENT DUE		\$569.54		

CONSTRUCTION DEPT

07/21/20

JESSICA ARGANDA

PO# 811364

MOBILE MINI BRANCH:

LAS VEGAS
14425 ARVILLE STREET
LAS VEGAS NV 89054
(702) 651-1006

Contract #	Bill to ID	Customer PO	Ordered By	Rental Period	Invoice Due	Ship To
1001093318		WR 3867324	Cynthia Drashcovic h	6/25/2020 - 7/22/2020	7/25/2020	SOUTHWEST GAS CORPORATION 1300 PIONEER BLVD MESQUITE MESQUITE NV 89027

Quantity	Item #/Description	Price/Rate	Amount
1	25' OPEN BAY OFFICE AX25KYW003	\$455.00 Rental	\$455.00
1	LOSS LIMITATION WAIVER	\$70.53 Rental	\$70.53
		Sub-total	\$525.53
		Other Fees and Charges	\$44.01
		INVOICE TOTAL	\$569.54

T* - Denotes taxable item, N* - Denotes non-taxable item.



PAYMENT OPTIONS

Welcome to our new customer portal, MM Connect. Register today to make online payments, sign up for Auto-Pay, view invoice and statements, and other self-serve features.

<https://portal.mobilemini.com>

(800) 456-1751

You remain responsible for the invoice balance if there is a problem collecting payment. Late fees and finance charges may be assessed if payment is not received on time.

Thank you for your business!

PLEASE REMIT WITH PAYMENT

INVOICE TOTAL	\$569.54
Invoice #:	9008675066
Due Date:	7/25/2020
Customer:	SOUTHWEST GAS CORPORATION
Customer #:	10334159

PLEASE REMIT TO:

MOBILE MINI
PO BOX 650882
DALLAS TX 75265-0882

C & L Inspection, LLC
 PO Box 610028
 Dallas, TX 75261-0028 US
 (972) 584-1610
 serickson@candlinspection.com
 www.candlinspection.com



INVOICE

BILL TO

SOUTHWEST GAS
 SOUTHWEST GAS-Las Vegas
 ATTN: EVAN SOUTHERLAND
 5241 SPRING MOUNTAIN RD
 LAS VEGAS, NV 89150

INVOICE # 202011-545
DATE 07/26/2020
DUE DATE 08/25/2020
TERMS Net 30

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
07/20/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
07/20/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	4:00	274.16
07/20/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
07/20/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
07/21/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
07/21/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	5:00	342.70
07/21/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
07/21/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	4:30	308.43
07/22/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
07/22/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	4:00	274.16
07/22/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
07/22/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
07/23/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
07/23/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	3:00	205.62
07/23/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	1:00	88.74
07/23/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
07/23/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	4:30	308.43
07/23/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	1:30	133.11

This Invoice has been assigned to, and must be paid to:
 Advance Business Capital LLC
 Dba Triumph Business Capital

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
07/24/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	6:00	532.44
07/24/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	4:00	354.96
07/24/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	5:30	488.07
07/24/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	6:00	532.44
07/25/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	6:00	532.44
07/25/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	4:00	354.96
07/25/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	5:30	488.07
07/25/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	4:00	354.96
07/26/2020	PER DIEM	MESQUITE PER DIEM- JUAN GUTIERREZ	102.00	6	612.00
07/26/2020	PER DIEM	MESQUITE PER DIEM- DENNIS MORRISSEY	102.00	6	612.00

Subtotal: 10,567.39

BALANCE DUE

\$10,567.39

8434.55

CONSTRUCTION DEPARTMENT

July 27, 2020

PO# 812740

Molly Lake

This Invoice has been assigned to, and must be paid to:

Advance Business Capital LLC

Dba Triumph Business Capital



CONSTRUCTION DEPARTMENT

07/30/20

JESSICA ARGANDA

PO# 813737

Mears Pipeline

A QUANTA SERVICES COMPANY

33725 N. Scottsdale Rd. Suite 108
Scottsdale, AZ 85266
(707)553-3342Date: 7/21/2020
TO: Southwest Gas CorporationINVOICE #: 11220
STATE/COUNTY/CITY: NV / Clark County / Mesquite
CONTRACT #: 14938
WR#: 3867324
PROJECT NAME: SB 151 Mesquite Approach - 8 IN STL Feeder
MEARS JOB #: 58032

Contract Items							
Item Code	Description	UOM	QTY This Period	QTY Invoiced To Date	Contract Price	Total Invoiced to Date	Invoice Amount This Period
A.1	Completion of pre-construction activities required before constructing pipeline right-of-way, such as but not limited to cacti and yucca salvage, weed treatment, and desert tortoise fencing and clearance.	%	42.40%	100.00%	\$1,244,041.59	\$1,244,041.59	\$527,473.63
A.2	Construction of full pipeline right-of-way road, which is necessary to facilitate all other work and coordination for the SB 151 - Mesquite Approach Main.	%	31.75%	88.25%	\$646,463.64	\$570,504.16	\$205,252.21
A.3	Installation of all steel pipe and appurtenances including testing and tie-ins for the SB 151 - Mesquite Approach Main.	%	2.30%	23.20%	\$4,393,359.18	\$1,019,259.33	\$101,047.26
A.4	Surface repair to include but not limited to asphalt, concrete, desert topography, revegetation and all requirements per applicable entities.	%	0.00%	0.00%	\$1,046,002.28	\$0.00	\$0.00
SUBTOTAL						\$2,833,805.08	\$833,773.10

Change Orders							
CO-001		%	0.00%	0.00%	\$0.00	\$0.00	\$0.00
SUBTOTAL						\$0.00	\$0.00

Total	\$2,833,805.08	\$833,773.10
Total Retention	\$283,380.51	\$83,377.31

TOTAL AMOUNT DUE	\$750,395.79
------------------	--------------

A.1 Performed preconstruction ROW activities - STA 22+50 to 10+00 (Tap site) - 42.40%

A.2 Construction of ROW - STA 226+00 to 60+00 - (31.75%)

A.3 Installed 5,108' of 8" steel pipe - STA 566+27 to 553+56.4 - 1,273' (7/1), STA 707+19 to 725+62 - 1,843.8' (7/7), STA 553+56 to 544+61 - 897' (7/9), STA 515+07 to 526+06 1,094' (7/17)

Cole Bianchini

Contractor's Signature

7/21/20

Date

PAYMENT TERMS:
Net 30 from Invoice Date AbovePAYMENT REMITTANCE ADDRESS:
Mears Pipeline Division
Accounts Receivable Dept.
33725 N. Scottsdale Rd Suite 108, Scottsdale, AZ 85266



4646 E VAN BUREN ST
PHOENIX AZ 85008-6927

(800) 456-1751
billingres@mobilemini.com
MobileMini.com

INVOICE



SOUTHWEST GAS CORPORATION
PO BOX 98510
LAS VEGAS NV 89193-8510



Customer #	Invoice #	Invoice Date	Seq #	Terms
10334159	9008819929	7/23/2020	010	NET 30
PAYMENT DUE		\$569.54		

CONSTRUCTION DEPARTMENT

07/30/20

JESSICA ARGANDA

PO# 813887

MOBILE MINI BRANCH:

LAS VEGAS
14425 ARVILLE STREET
LAS VEGAS NV 89054
(702) 651-1006

Contract #	Bill to ID	Customer PO	Ordered By	Rental Period	Invoice Due	Ship To
1001093318		WR 3867324	Cynthia Drashcovic h	7/23/2020 - 8/19/2020	8/22/2020	SOUTHWEST GAS CORPORATION 1300 PIONEER BLVD MESQUITE MESQUITE NV 89027

Quantity	Item #/Description	Price/Rate	Amount
1	25' OPEN BAY OFFICE AX25KYW003	\$455.00 Rental	\$455.00
1	LOSS LIMITATION WAIVER	\$70.53 Rental	\$70.53
		Sub-total	\$525.53
		Other Fees and Charges	\$44.01
		INVOICE TOTAL	\$569.54

T* - Denotes taxable item, N* - Denotes non-taxable item.



PAYMENT OPTIONS

Welcome to our new customer portal, MM Connect. Register today to make online payments, sign up for Auto-Pay, view invoice and statements, and other self-serve features.

<https://portal.mobilemini.com>

(800) 456-1751

You remain responsible for the invoice balance if there is a problem collecting payment. Late fees and finance charges may be assessed if payment is not received on time.

Thank you for your business!

PLEASE REMIT WITH PAYMENT

INVOICE TOTAL	\$569.54
Invoice #:	9008819929
Due Date:	8/22/2020
Customer:	SOUTHWEST GAS CORPORATION
Customer #:	10334159

PLEASE REMIT TO:

MOBILE MINI
PO BOX 650882
DALLAS TX 75265-0882



814655

SUNRISE ENGINEERING, INC.
25 East 500 North
Fillmore, UT 84631

INVOICE

June 30, 2020

Project No: S06845.021

Invoice No: 0110994

Southwest Gas Corporation
North Ops Ctr 21A-580
PO Box 98512
North Las Vegas, NV 89193-5812

Remit to:
SUNRISE ENGINEERING INC
Dept # 2071
P.O. Box 29675
Phoenix, AZ 85038-9675

Project S06845.021 SWG - SNV General Engineering 2019 - Contract No. 13801

SWG Originator: Kaelan Tanigawa

Professional Services Through June 20, 2020

Phase 0003 3867324 - SB 151 - Mesquite Approach - 8In Stl Feeder

Task 002 Design - CP

Professional Personnel

Engineer Designer

Design Update

added LVVWD Easement

Design Update

Print and upload PDF's

Draftsman

redlines 002

redlines 002

redlines 002

redlines 002

redlines 002

REDLINES 002

REDLINES 002

REDLINES 002

REDLINES 002

REDLINES 002

REDLINES 002

Hours

Rate

Amount

5/26/2020

1.50

72.50

108.75

5/27/2020

1.75

72.50

126.88

5/29/2020

4.00

72.50

290.00

6/4/2020

.50

72.50

36.25

5/26/2020

.75

54.50

40.88

6/1/2020

3.00

54.50

163.50

6/2/2020

5.75

54.50

313.38

6/3/2020

1.50

54.50

81.75

6/4/2020

3.00

54.50

163.50

6/15/2020

8.00

54.50

436.00

6/16/2020

8.00

54.50

436.00

6/17/2020

8.00

54.50

436.00

6/18/2020

3.75

54.50

204.38

6/19/2020

3.50

54.50

190.75

6/20/2020

1.00

54.50

54.50

Project	S06845.021	SWG - SNV 2019 - Kaelan Tanigawa	Invoice	0110994
Engineer Designer				
	6/4/2020	.50	72.50	36.25
Project review	6/15/2020	.50	72.50	36.25
Project review	6/17/2020	.50	72.50	36.25
Project review	6/18/2020	1.00	72.50	72.50
Project review	6/19/2020	1.00	72.50	72.50
Totals		57.50		3,336.27
Total Labor				3,336.27
Total this Task				\$3,336.27
Total this Phase				\$3,336.27

Phase	0005	3767097 - NBSI-Install 4PE @ Tropical & Clayton
Task	002	Design - CP
Professional Personnel		

		Hours	Rate	Amount
Engineer Designer				
	6/8/2020	.50	72.50	36.25
Survey communication				
Totals		.50		36.25
Total Labor				36.25
Total this Task				\$36.25

Task	004	Survey - CP
Professional Personnel		

		Hours	Rate	Amount
Survey Crew Chief				
	6/9/2020	5.00	140.00	700.00
Survey, monument location	6/10/2020	6.00	140.00	840.00
Complete staking for gas line and right of way				
Registered Surveyor	6/8/2020	1.00	140.00	140.00
Research Survey Monuments				
Totals		12.00		1,680.00
Total Labor				1,680.00

Date 7/29/2020
 RC/BPO# _____
 PO# _____
 COMPANY 01
 ORC 4125
 RD 0021
 FERC 10700
 Activity 1031
 CE 3205
 WO 0021W
 Prog Ref 0000
 Requestor Kaelan Tanigawa
 Preparer _____
 (print name)

Total this Task **\$1,680.00**
Total this Phase **\$1,716.25**
Total this Invoice **\$5,052.52**

5016.27

C & L Inspection, LLC
PO Box 610028
Dallas, TX 75261-0028 US
(972) 584-1610
serickson@candlinspection.com
www.candlinspection.com



INVOICE

BILL TO

SOUTHWEST GAS
SOUTHWEST GAS-Las Vegas
ATTN: EVAN SOUTHERLAND
5241 SPRING MOUNTAIN RD
LAS VEGAS, NV 89150

INVOICE # 202011-548
DATE 08/02/2020
DUE DATE 09/01/2020
TERMS Net 30

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
07/27/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
07/27/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	4:00	274.16
07/27/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	6:00	411.24
07/27/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	4:00	274.16
07/28/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
07/28/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	4:00	274.16
07/28/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	6:00	411.24
07/28/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
07/31/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	4:00	274.16
07/31/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	2:00	137.08
07/31/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	4:00	274.16
07/31/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	2:30	171.35
07/31/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	4:00	274.16
07/31/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	4:00	274.16
08/01/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
08/01/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	2:00	137.08
08/01/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	6:00	411.24
08/01/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	2:00	137.08

This Invoice has been assigned to, and must be paid to:
Advance Business Capital LLC
Dba Triumph Business Capital

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
08/02/2020	PER DIEM	MESQUITE PER DIEM- JUAN GUTIERREZ	102.00	6	612.00
08/02/2020	PER DIEM	MESQUITE PER DIEM- DENNIS MORRISSEY	102.00	6	612.00

Subtotal: 6,570.12

BALANCE DUE

\$6,570.12

3353.60

CONSTRUCTION DEPARTMENT

August 03, 2020

PO# 814693

Molly Lake

This Invoice has been assigned to, and must be paid to:

Advance Business Capital LLC

Db a Triumph Business Capital

**INVOICE**

Southwest Gas Corporation
Attn.: Bryan Thatcher
5241 Spring Mountain Rd
Las Vegas, NV 89150-0001
United States

815882

Arcadis U.S., Inc.
Bank of America
Acct: 010000000000
ACH: Wire:
SWIFT: BOFAUS3N
Remit-mailbox@arcadis-us.com
62638 Collections Center Drive
Chicago, IL 60693-0626

Invoice Date	20-Jul-2020	Invoice Number	34175742
Payment Term	30 days	Due Date	19-Aug-2020
Service Agrmnt 9/13/2018 SWG City of Mesquite Approach Service Agreement: V81318			
Arcadis Reference Number	CO002400.0001	Project Number	30008697
Arcadis Reference Name	SWG City of Mesquite Approach	Project Name	CO002400.0001-SWG City of Mesquite Approach
Arcadis Reference Description	SWG City of Mesquite Approach	Project Manager	Rachel Cruz
Services Through	24-Jun-2020	Client Contact	Bryan Thatcher

Professional Services to 24-Jun-2020

Project - Task	Phase	Total Contract Value	Total Billed	Previously Billed	% Billed	This Invoice
30008697 - 00001	1-00001 Project Specifications/Develop	240,610.00	240,610.00	240,610.00	100.00%	0.00
30008697 - 00002	2-00002 Project Management	98,807.00	98,807.00	98,807.00	100.00%	0.00
30008697 - 00003	3-00003 Wetlands and Waterbodies	45,520.00	45,520.00	45,520.00	100.00%	0.00
30008697 - 00004	4-00004 Biological Consultations	29,110.00	29,110.00	29,110.00	100.00%	0.00
30008697 - 00005	5-00005 Cultural Consultations	18,048.00	11,370.24	11,370.24	63.00%	0.00
30008697 - 00006	6-00006 Geological/Soil Investigations	32,320.00	32,320.00	32,320.00	100.00%	0.00
30008697 - 00007	7-00007 Air Quality	7,200.00	7,200.00	7,200.00	100.00%	0.00
30008697 - 00009	9-00009 Restoration/Revegetation Plan	3,600.00	3,600.00	3,600.00	100.00%	0.00
30008697 - 00010	10-00010 UDP Contaminated Soil	2,700.00	2,700.00	2,700.00	100.00%	0.00
30008697 - 00011	11-00011 Surface Area Disturbance Plan	3,200.00	3,200.00	3,200.00	100.00%	0.00
30008697 - 00012	12-00012 SWPPP	3,100.00	3,100.00	3,100.00	100.00%	0.00
30008697 - 00017	17-00017 SPRP	2,600.00	2,600.00	2,600.00	100.00%	0.00
30008697 - 00020	20-00020 Noxious and Invasive Weed Control	3,800.00	3,800.00	3,800.00	100.00%	0.00
30008697 - 00021	21-00021 Wildlife Plan	5,400.00	5,400.00	5,400.00	100.00%	0.00
30008697 - 00022	22-00022 Environmental Manual	3,085.00	3,085.00	2,313.75	100.00%	771.25
30008697 - WA001	26-WA001 WA2018-1 Macro Feasibility Study	6,460.00	6,460.00	6,460.00	100.00%	0.00
30008697 - WA002	27-WA002 WA2018-2 Drone Survey/Video	16,200.00	16,200.00	16,200.00	100.00%	0.00
30008697 - WA004	28-WA004 WA2019-4 Desert Tortoise Survey	26,930.00	26,930.00	26,930.00	100.00%	0.00
30008697 - WA008	30-WA008 WA2019-8 Addtl WOTUS	13,392.00	13,392.00	13,392.00	100.00%	0.00
30008697 - WA009	31-WA009 WA2019-9 Scour Analysis	23,956.00	23,956.00	23,956.00	100.00%	0.00

+1/p cle: 3215

Bank Name	BANK OF AMERICA N.A.	Bank/Branch Code	BOFA-026009593
Account No.		SWIFT	BOFAUS3N
Remittance Address: Remit-Mailbox@arcadis-us.com			
Please include the invoice number on all payments and include remittance copy with all postal payments. Late payments will be assessed according to contract terms.			



30008697 - WA010	32-WA010 WA2019-10 Bedrock Investigation	35,300.00	35,300.00	35,300.00	100.00%	0.00
30008697 - WA011	29-WA011 WA2019-11 Land Appraisal	12,500.00	12,500.00	12,500.00	100.00%	0.00
30008697 - WA011a	37-WA011a WA2019-11a Additional Appraisals	4,650.00	4,650.00	4,650.00	100.00%	0.00
30008697 - WA012	33-WA012 WA2019-12 Approach Change/Final Reports	2,500.00	2,500.00	2,500.00	100.00%	0.00
30008697 - WA014	34-WA014 WA2019-14 Geotech Investigation	24,100.00	24,100.00	24,100.00	100.00%	0.00
30008697 - WA015	35-WA015 WA2019-15 Additional ROW Acquisition	19,914.00	19,914.00	19,914.00	100.00%	0.00
30008697 - WA016	36-WA016 WA2019-16 Permitting Support	46,400.00	46,400.00	46,400.00	100.00%	0.00
30008697 - WA016a	50-WA2020-16a Prepare Additional NDEP TWW Permit Application	1,800.00	1,800.00	1,800.00	100.00%	0.00
30008697 - WA017	38-WA017 WA2019-17 Additional Geotech Investigation	56,600.00	56,600.00	56,600.00	100.00%	0.00
30008697 - WA18BP	40-WA18BP Blasting Plan	2,700.00	2,700.00	2,700.00	100.00%	0.00
30008697 - WA18FMP	41-WA18FMP Fire Mitigation Plan	3,060.00	3,060.00	3,060.00	100.00%	0.00
30008697 - WA18HTDP	39-WA18HTDP Hydrostatic Test Dewatering Plan	3,060.00	3,060.00	3,060.00	100.00%	0.00
30008697 - WA18PM	44-WA18PM Project Management	950.00	950.00	950.00	100.00%	0.00
30008697 - WA18TP	42-WA18TP Transportation Plan/Access Road Plan	2,860.00	2,860.00	2,860.00	100.00%	0.00
30008697 - WA18UCRDP	43-WA18UCRDP Unanticipated Cultural Resource Discovery Plan	2,000.00	2,000.00	2,000.00	100.00%	0.00
30008697 - WA19PC	46-WA19PC Project Coordination	24,900.00	18,675.00	14,940.00	75.00%	3,735.00
30008697 - WA19PCALP	45-WA19PCALP Pre-Construction Activities Logistics	29,300.00	17,580.00	8,790.00	60.00%	8,790.00
30008697 - WA21	48-WA21 Environmental Training	11,450.00	11,450.00	9,160.00	100.00%	2,290.00
30008697 - WA21a.1	52-WA2020-21a.1 Hard Hat Stickers	60.00	60.00	0.00	100.00%	60.00
30008697 - WA21a.2	53-WA2020-21a.2 Pamphlets (English)	590.00	590.00	0.00	100.00%	590.00
30008697 - WA21a.3	54-WA2020-21a.3 Signs (18"x24")	2,670.00	2,670.00	0.00	100.00%	2,670.00
30008697 - WA21a.4	55-WA2020-21a.4 Proj Mgmt	550.00	550.00	0.00	100.00%	550.00
30008697 - WA22	47-WA22 Pre-Bid Meeting	6,665.00	6,665.00	6,665.00	100.00%	0.00
30008697 - WA23	49-WA23 VVWD Field Meeting	4,730.00	4,730.00	4,730.00	100.00%	0.00
30008697 - WA26	51-WA26 360 Cameras	7,000.00	5,250.00	0.00	75.00%	5,250.00
30008697 - WA27.1	56-WA2020-27.1 Culvert Design	29,280.00	2,928.00	0.00	10.00%	2,928.00
30008697 - WA27.2	57-WA2020-27.2 Switchback Conceptual Plan	3,260.00	0.00	0.00	0.00%	0.00
30008697 - WA27.3	58-WA2020-27.3 NWP 14 and NDEP Water Quality Cert	8,220.00	0.00	0.00	0.00%	0.00
30008697 - WA27.4	59-WA2020-27.4 Preparation of NDEP TWW Permit Application	1,800.00	0.00	0.00	0.00%	0.00
30008697 - WA27.5	60-WA2020-27.5 BLM Coord. and POD Revision	3,170.00	475.50	0.00	15.00%	475.50
30008697 - WA27.6	61-WA2020-27.6 Project Mgmt	680.00	204.00	0.00	30.00%	204.00
		938,757.00	869,581.74	841,267.99	92.63%	28,313.75

x/p c/e: 3215

+1/p c/e: 3215

p c/e: 3205



Total This Invoice 28,313.75 USD

OK to pay

M. [Signature]

07.24.2020

BET

ACKs

01-4125-0020-10700-9607-3215-0020W3816728: 3705.94 (15%)
(eng.) (top)

01-4125-0020-10700-9635-3215-0020W3867324: 21,000.31 (95%)
(eng) (pipeline)

01-4125-0020-10700-9635-3205-0020W3867324: 3607.50
(eng) (pipeline)

C & L Inspection, LLC
PO Box 610028
Dallas, TX 75261-0028 US
(972) 584-1610
serickson@candlininspection.com
www.candlininspection.com



INVOICE

BILL TO

SOUTHWEST GAS
SOUTHWEST GAS-Las Vegas
ATTN: EVAN SOUTHERLAND
5241 SPRING MOUNTAIN RD
LAS VEGAS, NV 89150

INVOICE # 202011-551
DATE 08/09/2020
DUE DATE 09/08/2020
TERMS Net 30

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
08/03/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
08/03/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	2:00	137.08
08/03/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
08/03/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	6:00	411.24
08/04/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
08/04/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	4:00	274.16
08/04/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
08/04/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
08/05/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
08/05/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	4:00	274.16
08/05/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
08/05/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	6:00	411.24
08/06/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
08/06/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	5:00	342.70
08/06/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	6:00	411.24
08/06/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	5:30	488.07
08/07/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	1:00	68.54
08/07/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	5:00	443.70
08/07/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	5:00	443.70

This Invoice has been assigned to, and must be paid to:
Advance Business Capital LLC
Dba Triumph Business Capital

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
08/07/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	5:30	488.07
08/07/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	5:00	443.70
08/08/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	6:00	532.44
08/08/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	4:30	399.33
08/08/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	6:30	576.81
08/08/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	4:00	354.96
08/09/2020	PER DIEM	MESQUITE PER DIEM- JUAN GUTIERREZ	102.00	6	612.00
08/09/2020	PER DIEM	MESQUITE PER DIEM- DENNIS MORRISSEY	102.00	6	612.00

Subtotal: 10,877.98

BALANCE DUE

\$10,877.98

CONSTRUCTION DEPARTMENT

August 12, 2020

PO# 816850

Molly Lake

5705.21

This Invoice has been assigned to, and must be paid to:

Advance Business Capital LLC

Dba Triumph Business Capital

C & L Inspection, LLC
PO Box 610028
Dallas, TX 75261-0028 US
(972) 584-1610
serickson@candlinspection.com
www.candlinspection.com



INVOICE

BILL TO

SOUTHWEST GAS
SOUTHWEST GAS-Las Vegas
ATTN: EVAN SOUTHERLAND
5241 SPRING MOUNTAIN RD
LAS VEGAS, NV 89150

INVOICE # 202011-554
DATE 08/16/2020
DUE DATE 09/15/2020
TERMS Net 30

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
08/10/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
08/10/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	5:30	376.97
08/10/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	6:00	411.24
08/10/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
08/11/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
08/11/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	4:00	274.16
08/11/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	6:30	445.51
08/11/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	4:30	308.43
08/12/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
08/12/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	4:00	274.16
08/12/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	6:30	445.51
08/12/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
08/13/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
08/13/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	2:30	171.35
08/13/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	1:30	133.11
08/13/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	6:30	445.51
08/13/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	4:30	399.33
08/14/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	7:00	621.18
08/14/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	4:00	354.96
08/14/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	5:30	488.07
08/14/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	5:30	488.07
08/15/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	6:00	532.44
08/15/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	2:00	177.48
08/15/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	5:30	488.07
08/15/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	5:00	443.70

This Invoice has been assigned to, and must be paid to:
Advance Business Capital LLC
Db a Triumph Business Capital

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
08/16/2020	PER DIEM	MESQUITE PER DIEM-JUAN GUTIERREZ	102.00	6	612.00
08/16/2020	PER DIEM	MESQUITE PER DIEM-DENNIS MORRISSEY	102.00	6	612.00

BALANCE DUE

\$10,833.61

CONSTRUCTION DEPARTMENT

August 19, 2020

PO# 818616

Molly Lake

5660.84

This Invoice has been assigned to, and must be paid to:

Advance Business Capital LLC

Db a Triumph Business Capital

C & L Inspection, LLC
PO Box 610028
Dallas, TX 75261-0028 US
(972) 584-1610
serickson@candlinspection.com
www.candlinspection.com



INVOICE

BILL TO

SOUTHWEST GAS
SOUTHWEST GAS-Las Vegas
ATTN: EVAN SOUTHERLAND
5241 SPRING MOUNTAIN RD
LAS VEGAS, NV 89150

INVOICE # 202011-557
DATE 08/23/2020
DUE DATE 09/22/2020
TERMS Net 30

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
08/17/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
08/17/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	5:00	342.70
08/17/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
08/17/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
08/18/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
08/18/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	4:00	274.16
08/18/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
08/18/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	4:30	308.43
08/19/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
08/19/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	4:00	274.16
08/19/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	6:00	411.24
08/19/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	6:00	411.24
08/20/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	6:00	411.24
08/20/2020	SNV Steel Insp	STEEL; 3834629 - Juan F Gutierrez	68.54	3:00	205.62
08/20/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	1:00	88.74
08/20/2020	SNV Steel Insp	Steel; 3867324 - Mr Dennis J Morrissey	68.54	7:00	479.78
08/20/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	4:00	354.96
08/21/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	6:00	532.44
08/21/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	4:00	354.96

This Invoice has been assigned to, and must be paid to:
Advance Business Capital LLC
Dba Triumph Business Capital

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
08/21/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	5:30	488.07
08/21/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	6:00	532.44
08/22/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	6:00	532.44
08/22/2020	SNV Steel OT	STEEL; 3834629 - Juan F Gutierrez	88.74	2:00	177.48
08/22/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	5:30	488.07
08/22/2020	SNV Steel OT	Steel; 3867324 - Mr Dennis J Morrissey	88.74	4:00	354.96
08/23/2020	PER DIEM	MESQUITE PER DIEM-JUAN GUTIERREZ	102.00	6	612.00
08/23/2020	PER DIEM	MESQUITE PER DIEM-DENNIS MORRISSEY	102.00	6	612.00

Subtotal: 10,611.76

BALANCE DUE

\$10,611.76

4960.10

CONSTRUCTION DEPARTMENT

August 24, 2020

PO# 819852

Molly Lake

This Invoice has been assigned to, and must be paid to:

Advance Business Capital LLC

Dba Triumph Business Capital

**INVOICE**

Southwest Gas Corporation
Attn. : Bryan Thatcher
5241 Spring Mountain Rd
Las Vegas, NV 89150-0001
United States

Arcadis U.S., Inc.
Bank of America
Acct:
ACH: _____ Wire: (____)
SWIFT: BOFAUS3N
Remit-mailbox@arcadis-us.com
62638 Collections Center Drive
Chicago, IL 60693-0626

Invoice Date	29-Jul-2020	Invoice Number	34177044
Payment Term	30 days	Due Date	28-Aug-2020
WA#2019			
SWG City of Mesquite Approach			
Service Agreement: V81318			
Arcadis Reference Number	CO002400.0002	Project Number	30008700
Arcadis Reference Name	CO002400.0002-SWG City of Mesquite	Project Name	CO002400.0002-SWG City of Mesquite
Services Through	12-Jul-2020	Project Manager	Rachel Cruz
		Client Contact	Bryan Thatcher

Professional Services to 12-Jul-2020**Labor**

Employee Name	Quantity	UOM	Rate	This Invoice
Hosseini, Golnoush	147.50	Hours	106.00	15,635.00
Thibodeaux, Jayun	165.00	Hours	106.00	17,490.00
Radstake, Damiaan	25.00	Hours	106.00	2,650.00
Witherspoon, Emma	182.50	Hours	106.00	19,345.00
McGill, Meghan	261.50	Hours	106.00	27,719.00
Sepiol, Joseph	190.50	Hours	106.00	20,193.00
Shirley, Charleston	332.00	Hours	113.00	37,516.00
Brutscher, Katherine	162.60	Hours	106.00	17,235.60
Firman, Nick	203.50	Hours	106.00	21,571.00
Hingle, Elizabeth	141.00	Hours	106.00	14,946.00
Mauck, Branson	134.00	Hours	106.00	14,204.00
Molina, Danielle	144.00	Hours	106.00	15,264.00
O'Connor, Gabriel	52.60	Hours	106.00	5,575.60
Beaudoin, David	40.00	Hours	106.00	4,240.00
Milanowski, Shawna	61.00	Hours	106.00	6,466.00
Rucker, Jerry	50.00	Hours	106.00	5,300.00

Bank Name	BANK OF AMERICA N.A.	Bank/Branch Code	BOFA-026009593
Account No.		SWIFT	BOFAUS3N
Remittance Address: Remit-Mailbox@arcadis-us.com			
Please include the invoice number on all payments and include remittance copy with all postal payments. Late payments will be assessed according to contract terms.			



Sanborn, David	163.00	Hours	106.00	17,278.00
Shinoda Jr., Jeffrey	232.00	Hours	106.00	24,592.00
Darragh, Robert	234.00	Hours	106.00	24,804.00
Chen, Jie	0.50	Hours	106.00	53.00
Andrews, Michael	307.10	Hours	106.00	32,552.60
Matzke, Joseph	177.50	Hours	106.00	18,815.00
Pertunen, Brett	185.80	Hours	106.00	19,694.80
McDonald, Eric	41.75	Hours	106.00	4,425.50
Finch, Jocelyn	60.00	Hours	106.00	6,360.00
Finch, Jocelyn	77.00	Hours	135.00	10,395.00
Henson, Jeremy	32.00	Hours	106.00	3,392.00
Cruz, Rachel	64.00	Hours	155.00	9,920.00
Petersen, Jennifer	5.00	Hours	75.00	375.00
Driscoll, Kyle	67.00	Hours	106.00	7,102.00
Frackelton, Matthew	150.50	Hours	106.00	15,953.00
Miller, Margaret	151.50	Hours	106.00	16,059.00
McClenahan, Thomas	12.00	Hours	106.00	1,272.00
Gerdas, Jonathan	67.00	Hours	106.00	7,102.00
Guerrero, Marcos	36.00	Hours	106.00	3,816.00
Karten, Laurel	154.50	Hours	106.00	16,377.00
Moua, Khua	1.00	Hours	120.00	120.00
Tischer, Michael	196.00	Hours	106.00	20,776.00
Reidenbach, Kayla	61.50	Hours	106.00	6,519.00
	4,769.35			513,103.10

Fees

Total This Invoice

218,324.50

731,427.60 USD



Total This Invoice 731,427.60 USD //

OK to pay
~~///~~ 08/21/2020 BFT

Acks

01-4125-0020-10700-9607-3215-0020W3816728 : \$ 109,714.14 (15%)
(env) (top)
01-4125-0020-10700-9635-3215-0020W3867321 : \$ 621,713.46 (85%)
(env) (pipeline)



Transaction Details - Invoice Number 34177044

Project 30008700 - CO002400.0002-SWG City of Mesquite	Task WA25.1 - WA2020-25.1 Project Coordination	Contract Line 25 - WA2020-25.1 Project Coordination
---	--	---

Labor

Employee No. and Name	Date	Hours	Rate	This Invoice
24039 - Finch, Jocelyn	06/15/2020	7.00	135.00	945.00
24039 - Finch, Jocelyn	06/16/2020	7.00	135.00	945.00
24039 - Finch, Jocelyn	06/17/2020	7.00	135.00	945.00
24039 - Finch, Jocelyn	06/18/2020	7.00	135.00	945.00
24039 - Finch, Jocelyn	06/19/2020	6.00	135.00	810.00
24039 - Finch, Jocelyn	06/20/2020	2.00	135.00	270.00
24039 - Finch, Jocelyn	06/22/2020	6.00	135.00	810.00
24039 - Finch, Jocelyn	06/23/2020	7.00	135.00	945.00
24039 - Finch, Jocelyn	06/29/2020	7.00	135.00	945.00
24039 - Finch, Jocelyn	06/30/2020	7.00	135.00	945.00
24039 - Finch, Jocelyn	07/01/2020	8.00	135.00	1,080.00
24039 - Finch, Jocelyn	07/03/2020	2.00	135.00	270.00
24039 - Finch, Jocelyn	07/04/2020	2.00	135.00	270.00
24039 - Finch, Jocelyn	07/05/2020	2.00	135.00	270.00
23673 - Cruz, Rachel	06/15/2020	6.00	155.00	930.00
23673 - Cruz, Rachel	06/16/2020	6.00	155.00	930.00
23673 - Cruz, Rachel	06/18/2020	6.00	155.00	930.00
23673 - Cruz, Rachel	06/19/2020	1.00	155.00	155.00
23673 - Cruz, Rachel	06/22/2020	6.00	155.00	930.00
23673 - Cruz, Rachel	06/24/2020	8.00	155.00	1,240.00
23673 - Cruz, Rachel	06/25/2020	6.00	155.00	930.00
23673 - Cruz, Rachel	06/26/2020	1.00	155.00	155.00
23673 - Cruz, Rachel	06/30/2020	5.00	155.00	775.00
23673 - Cruz, Rachel	07/02/2020	8.00	155.00	1,240.00
23673 - Cruz, Rachel	07/08/2020	3.00	155.00	465.00
23673 - Cruz, Rachel	07/09/2020	6.00	155.00	930.00
23673 - Cruz, Rachel	07/10/2020	2.00	155.00	310.00
23514 - Petersen, Jennifer	06/30/2020	1.50	75.00	112.50
23514 - Petersen, Jennifer	07/07/2020	2.50	75.00	187.50
23514 - Petersen, Jennifer	07/08/2020	1.00	75.00	75.00
37921 - Moua, Khua	06/22/2020	1.00	120.00	120.00
		147.00		20,810.00
Total Labor				20,810.00

Fees

PM and Field Coordination, 4 weeks @ \$3,000.00	12,000.00
Total Fees	12,000.00

**Total This Task****32,810.00**

Project 30008700 - CO002400.0002-SWG City of Mesquite	Task WA25.2 - WA2020-25.2 Environmental Inspection	Contract Line 26 - WA2020-25.2 Environmental Inspection
--	---	---

Labor

Employee No. and Name	Date	Hours	Rate	This Invoice
37688 - Radstake, Damiaan	06/26/2020	4.00	106.00	424.00
37688 - Radstake, Damiaan	06/27/2020	0.50	106.00	53.00
37688 - Radstake, Damiaan	06/27/2020	10.00	106.00	1,060.00
37688 - Radstake, Damiaan	06/29/2020	10.50	106.00	1,113.00
38422 - Andrews, Michael	06/15/2020	12.30	106.00	1,303.80
38422 - Andrews, Michael	06/16/2020	13.50	106.00	1,431.00
38422 - Andrews, Michael	06/17/2020	0.60	106.00	63.60
38422 - Andrews, Michael	06/17/2020	14.20	106.00	1,505.20
38422 - Andrews, Michael	06/18/2020	15.50	106.00	1,643.00
38422 - Andrews, Michael	06/19/2020	13.20	106.00	1,399.20
38422 - Andrews, Michael	06/20/2020	14.20	106.00	1,505.20
38422 - Andrews, Michael	06/21/2020	12.30	106.00	1,303.80
38422 - Andrews, Michael	06/22/2020	13.20	106.00	1,399.20
38422 - Andrews, Michael	06/23/2020	15.30	106.00	1,621.80
38422 - Andrews, Michael	06/24/2020	2.10	106.00	222.60
38422 - Andrews, Michael	06/24/2020	11.50	106.00	1,219.00
38422 - Andrews, Michael	06/25/2020	13.50	106.00	1,431.00
38422 - Andrews, Michael	06/26/2020	12.00	106.00	1,272.00
38422 - Andrews, Michael	06/27/2020	12.00	106.00	1,272.00
38422 - Andrews, Michael	06/28/2020	1.50	106.00	159.00
38422 - Andrews, Michael	06/29/2020	12.10	106.00	1,282.60
38422 - Andrews, Michael	06/30/2020	13.20	106.00	1,399.20
38422 - Andrews, Michael	07/01/2020	6.50	106.00	689.00
38422 - Andrews, Michael	07/01/2020	6.70	106.00	710.20
38422 - Andrews, Michael	07/02/2020	9.70	106.00	1,028.20
38422 - Andrews, Michael	07/05/2020	2.80	106.00	296.80
38422 - Andrews, Michael	07/06/2020	12.40	106.00	1,314.40
38422 - Andrews, Michael	07/07/2020	11.40	106.00	1,208.40
38422 - Andrews, Michael	07/08/2020	13.10	106.00	1,388.60
38422 - Andrews, Michael	07/09/2020	9.40	106.00	996.40
38422 - Andrews, Michael	07/09/2020	3.10	106.00	328.60
38422 - Andrews, Michael	07/10/2020	13.40	106.00	1,420.40
38422 - Andrews, Michael	07/11/2020	14.10	106.00	1,494.60
38422 - Andrews, Michael	07/12/2020	2.30	106.00	243.80
35900 - Tischer, Michael	06/19/2020	12.50	106.00	1,325.00
35900 - Tischer, Michael	06/20/2020	12.00	106.00	1,272.00
35900 - Tischer, Michael	06/21/2020	7.50	106.00	795.00
35900 - Tischer, Michael	06/21/2020	1.50	106.00	159.00
35900 - Tischer, Michael	06/22/2020	13.00	106.00	1,378.00



35900 - Tischer, Michael	06/23/2020	12.00	106.00	1,272.00
35900 - Tischer, Michael	06/28/2020	10.00	106.00	1,060.00
35900 - Tischer, Michael	06/29/2020	11.50	106.00	1,219.00
35900 - Tischer, Michael	06/30/2020	12.00	106.00	1,272.00
35900 - Tischer, Michael	07/01/2020	2.50	106.00	265.00
35900 - Tischer, Michael	07/01/2020	8.50	106.00	901.00
35900 - Tischer, Michael	07/02/2020	9.50	106.00	1,007.00
35900 - Tischer, Michael	07/06/2020	11.00	106.00	1,166.00
35900 - Tischer, Michael	07/07/2020	13.00	106.00	1,378.00
35900 - Tischer, Michael	07/08/2020	12.00	106.00	1,272.00
35900 - Tischer, Michael	07/09/2020	8.50	106.00	901.00
35900 - Tischer, Michael	07/09/2020	4.00	106.00	424.00
35900 - Tischer, Michael	07/10/2020	12.00	106.00	1,272.00
35900 - Tischer, Michael	07/11/2020	12.00	106.00	1,272.00
35900 - Tischer, Michael	07/12/2020	11.00	106.00	1,166.00
		528.10		55,978.60
Total Labor				55,978.60

Fees

Mobilization, 1 unit @ \$1,100.00	1,100.00
Per Diem - Lodging, 57 nights @ \$102.00	5,814.00
Per Diem - Meals & Incidentals, 59 days @ \$61.00	3,599.00
UTV Rental, 3 units @ \$850.00	2,550.00
Total Fees	13,063.00

Total This Task**69,041.60**

Project	Task	Contract Line
30008700 - CO002400.0002-SWG City of Mesquite	WA25.3 - WA2020-25.3 Authorized Biologist	27 - WA2020-25.3 Authorized Biologist

Labor

Employee No. and Name	Date	Hours	Rate	This Invoice
37280 - Shirley, Charleston	06/15/2020	13.00	113.00	1,469.00
37280 - Shirley, Charleston	06/16/2020	13.00	113.00	1,469.00
37280 - Shirley, Charleston	06/17/2020	13.00	113.00	1,469.00
37280 - Shirley, Charleston	06/18/2020	15.00	113.00	1,695.00
37280 - Shirley, Charleston	06/18/2020	1.00	113.00	113.00
37280 - Shirley, Charleston	06/19/2020	13.00	113.00	1,469.00
37280 - Shirley, Charleston	06/20/2020	13.00	113.00	1,469.00
37280 - Shirley, Charleston	06/21/2020	12.00	113.00	1,356.00
37280 - Shirley, Charleston	06/22/2020	14.00	113.00	1,582.00
37280 - Shirley, Charleston	06/23/2020	14.00	113.00	1,582.00
37280 - Shirley, Charleston	06/24/2020	2.00	113.00	226.00
37280 - Shirley, Charleston	06/24/2020	12.00	113.00	1,356.00
37280 - Shirley, Charleston	06/25/2020	14.00	113.00	1,582.00
37280 - Shirley, Charleston	06/26/2020	14.00	113.00	1,582.00
37280 - Shirley, Charleston	06/27/2020	14.00	113.00	1,582.00
37280 - Shirley, Charleston	06/29/2020	14.00	113.00	1,582.00



37280 - Shirley, Charleston	06/30/2020	14.00	113.00	1,582.00
37280 - Shirley, Charleston	07/01/2020	10.00	113.00	1,130.00
37280 - Shirley, Charleston	07/01/2020	4.00	113.00	452.00
37280 - Shirley, Charleston	07/02/2020	14.00	113.00	1,582.00
37280 - Shirley, Charleston	07/05/2020	4.00	113.00	452.00
37280 - Shirley, Charleston	07/06/2020	14.00	113.00	1,582.00
37280 - Shirley, Charleston	07/07/2020	14.00	113.00	1,582.00
37280 - Shirley, Charleston	07/08/2020	2.00	113.00	226.00
37280 - Shirley, Charleston	07/08/2020	12.00	113.00	1,356.00
37280 - Shirley, Charleston	07/09/2020	14.00	113.00	1,582.00
37280 - Shirley, Charleston	07/10/2020	13.00	113.00	1,469.00
37280 - Shirley, Charleston	07/11/2020	13.00	113.00	1,469.00
37280 - Shirley, Charleston	07/12/2020	13.00	113.00	1,469.00
		332.00		37,516.00
Total Labor				37,516.00

Fees

Per Diem - Lodging, 34 nights @ \$102.00	3,468.00
Per Diem - Meals & Incidentals, 34 days @ \$61.00	2,074.00
Total Fees	5,542.00

Total This Task **43,058.00**

Project 30008700 - CO002400.0002-SWG City of Mesquite	Task WA25.4 - WA2020-25.4 Biological Monitor	Contract Line 28 - WA2020-25.4 Biological Monitor
---	--	---

Labor

Employee No. and Name	Date	Hours	Rate	This Invoice
63829 - Hosseini, Golnoush	06/25/2020	10.00	106.00	1,060.00
63829 - Hosseini, Golnoush	06/26/2020	10.00	106.00	1,060.00
63829 - Hosseini, Golnoush	06/27/2020	10.00	106.00	1,060.00
63829 - Hosseini, Golnoush	06/29/2020	0.50	106.00	53.00
63829 - Hosseini, Golnoush	06/29/2020	11.00	106.00	1,166.00
63829 - Hosseini, Golnoush	06/30/2020	0.50	106.00	53.00
63829 - Hosseini, Golnoush	06/30/2020	11.00	106.00	1,166.00
63829 - Hosseini, Golnoush	07/01/2020	12.00	106.00	1,272.00
63829 - Hosseini, Golnoush	07/02/2020	12.00	106.00	1,272.00
63829 - Hosseini, Golnoush	07/06/2020	13.00	106.00	1,378.00
63829 - Hosseini, Golnoush	07/07/2020	10.50	106.00	1,113.00
63829 - Hosseini, Golnoush	07/08/2020	9.00	106.00	954.00
63829 - Hosseini, Golnoush	07/08/2020	3.00	106.00	318.00
63829 - Hosseini, Golnoush	07/09/2020	11.00	106.00	1,166.00
63829 - Hosseini, Golnoush	07/10/2020	12.00	106.00	1,272.00
63829 - Hosseini, Golnoush	07/11/2020	12.00	106.00	1,272.00
65690 - Thibodeaux, Jayun	06/23/2020	11.00	106.00	1,166.00
65690 - Thibodeaux, Jayun	06/24/2020	11.00	106.00	1,166.00



65690 - Thibodeaux, Jayun	06/25/2020	11.00	106.00	1,166.00
65690 - Thibodeaux, Jayun	06/26/2020	4.00	106.00	424.00
65690 - Thibodeaux, Jayun	06/26/2020	7.00	106.00	742.00
65690 - Thibodeaux, Jayun	06/27/2020	11.00	106.00	1,166.00
65690 - Thibodeaux, Jayun	06/29/2020	11.00	106.00	1,166.00
65690 - Thibodeaux, Jayun	06/30/2020	11.00	106.00	1,166.00
65690 - Thibodeaux, Jayun	07/01/2020	1.00	106.00	106.00
65690 - Thibodeaux, Jayun	07/01/2020	10.00	106.00	1,060.00
65690 - Thibodeaux, Jayun	07/02/2020	8.00	106.00	848.00
65690 - Thibodeaux, Jayun	07/06/2020	11.00	106.00	1,166.00
65690 - Thibodeaux, Jayun	07/07/2020	12.00	106.00	1,272.00
65690 - Thibodeaux, Jayun	07/08/2020	12.00	106.00	1,272.00
65690 - Thibodeaux, Jayun	07/09/2020	6.00	106.00	636.00
65690 - Thibodeaux, Jayun	07/09/2020	5.00	106.00	530.00
65690 - Thibodeaux, Jayun	07/10/2020	12.00	106.00	1,272.00
65690 - Thibodeaux, Jayun	07/11/2020	11.00	106.00	1,166.00
36163 - Witherspoon, Emma	06/22/2020	11.00	106.00	1,166.00
36163 - Witherspoon, Emma	06/23/2020	11.00	106.00	1,166.00
36163 - Witherspoon, Emma	06/24/2020	12.50	106.00	1,325.00
36163 - Witherspoon, Emma	06/25/2020	4.50	106.00	477.00
36163 - Witherspoon, Emma	06/25/2020	5.50	106.00	583.00
36163 - Witherspoon, Emma	06/26/2020	10.00	106.00	1,060.00
36163 - Witherspoon, Emma	06/27/2020	10.00	106.00	1,060.00
36163 - Witherspoon, Emma	06/29/2020	11.50	106.00	1,219.00
36163 - Witherspoon, Emma	06/30/2020	12.50	106.00	1,325.00
36163 - Witherspoon, Emma	07/01/2020	4.00	106.00	424.00
36163 - Witherspoon, Emma	07/01/2020	8.00	106.00	848.00
36163 - Witherspoon, Emma	07/02/2020	10.50	106.00	1,113.00
36163 - Witherspoon, Emma	07/06/2020	11.50	106.00	1,219.00
36163 - Witherspoon, Emma	07/07/2020	12.00	106.00	1,272.00
36163 - Witherspoon, Emma	07/08/2020	12.50	106.00	1,325.00
36163 - Witherspoon, Emma	07/09/2020	9.00	106.00	954.00
36163 - Witherspoon, Emma	07/09/2020	3.00	106.00	318.00
36163 - Witherspoon, Emma	07/10/2020	12.00	106.00	1,272.00
36163 - Witherspoon, Emma	07/11/2020	11.50	106.00	1,219.00
35817 - McGill, Meghan	06/16/2020	12.50	106.00	1,325.00
35817 - McGill, Meghan	06/17/2020	12.00	106.00	1,272.00
35817 - McGill, Meghan	06/18/2020	5.50	106.00	583.00
35817 - McGill, Meghan	06/18/2020	6.50	106.00	689.00
35817 - McGill, Meghan	06/19/2020	12.00	106.00	1,272.00
35817 - McGill, Meghan	06/20/2020	12.50	106.00	1,325.00
35817 - McGill, Meghan	06/21/2020	9.00	106.00	954.00
35817 - McGill, Meghan	06/22/2020	12.00	106.00	1,272.00
35817 - McGill, Meghan	06/23/2020	12.00	106.00	1,272.00
35817 - McGill, Meghan	06/24/2020	11.00	106.00	1,166.00
35817 - McGill, Meghan	06/25/2020	7.00	106.00	742.00
35817 - McGill, Meghan	06/25/2020	5.00	106.00	530.00
35817 - McGill, Meghan	06/26/2020	11.00	106.00	1,166.00
35817 - McGill, Meghan	06/27/2020	12.00	106.00	1,272.00



35817 - McGill, Meghan	06/29/2020	12.00	106.00	1,272.00
35817 - McGill, Meghan	06/30/2020	11.50	106.00	1,219.00
35817 - McGill, Meghan	07/01/2020	3.00	106.00	318.00
35817 - McGill, Meghan	07/01/2020	8.50	106.00	901.00
35817 - McGill, Meghan	07/02/2020	10.00	106.00	1,060.00
35817 - McGill, Meghan	07/05/2020	3.00	106.00	318.00
35817 - McGill, Meghan	07/06/2020	12.00	106.00	1,272.00
35817 - McGill, Meghan	07/07/2020	12.50	106.00	1,325.00
35817 - McGill, Meghan	07/08/2020	13.00	106.00	1,378.00
35817 - McGill, Meghan	07/09/2020	9.00	106.00	954.00
35817 - McGill, Meghan	07/09/2020	2.50	106.00	265.00
35817 - McGill, Meghan	07/10/2020	12.00	106.00	1,272.00
35817 - McGill, Meghan	07/11/2020	12.50	106.00	1,325.00
37167 - Sepiol, Joseph	06/22/2020	12.50	106.00	1,325.00
37167 - Sepiol, Joseph	06/23/2020	12.00	106.00	1,272.00
37167 - Sepiol, Joseph	06/24/2020	12.00	106.00	1,272.00
37167 - Sepiol, Joseph	06/25/2020	11.50	106.00	1,219.00
37167 - Sepiol, Joseph	06/25/2020	0.50	106.00	53.00
37167 - Sepiol, Joseph	06/26/2020	12.00	106.00	1,272.00
37167 - Sepiol, Joseph	06/27/2020	12.00	106.00	1,272.00
37167 - Sepiol, Joseph	06/29/2020	11.50	106.00	1,219.00
37167 - Sepiol, Joseph	06/30/2020	11.50	106.00	1,219.00
37167 - Sepiol, Joseph	07/01/2020	3.00	106.00	318.00
37167 - Sepiol, Joseph	07/01/2020	9.00	106.00	954.00
37167 - Sepiol, Joseph	07/02/2020	12.00	106.00	1,272.00
37167 - Sepiol, Joseph	07/05/2020	2.00	106.00	212.00
37167 - Sepiol, Joseph	07/06/2020	11.50	106.00	1,219.00
37167 - Sepiol, Joseph	07/07/2020	12.00	106.00	1,272.00
37167 - Sepiol, Joseph	07/08/2020	11.50	106.00	1,219.00
37167 - Sepiol, Joseph	07/09/2020	6.00	106.00	636.00
37167 - Sepiol, Joseph	07/09/2020	4.00	106.00	424.00
37167 - Sepiol, Joseph	07/10/2020	12.00	106.00	1,272.00
37167 - Sepiol, Joseph	07/11/2020	12.00	106.00	1,272.00
36515 - Brutscher, Katherine	06/23/2020	11.00	106.00	1,166.00
36515 - Brutscher, Katherine	06/24/2020	11.00	106.00	1,166.00
36515 - Brutscher, Katherine	06/25/2020	9.70	106.00	1,028.20
36515 - Brutscher, Katherine	06/25/2020	1.30	106.00	137.80
36515 - Brutscher, Katherine	06/26/2020	11.30	106.00	1,197.80
36515 - Brutscher, Katherine	06/27/2020	10.00	106.00	1,060.00
36515 - Brutscher, Katherine	06/29/2020	11.00	106.00	1,166.00
36515 - Brutscher, Katherine	06/30/2020	11.00	106.00	1,166.00
36515 - Brutscher, Katherine	07/01/2020	2.50	106.00	265.00
36515 - Brutscher, Katherine	07/01/2020	9.50	106.00	1,007.00
36515 - Brutscher, Katherine	07/02/2020	7.50	106.00	795.00
36515 - Brutscher, Katherine	07/06/2020	11.00	106.00	1,166.00
36515 - Brutscher, Katherine	07/07/2020	11.00	106.00	1,166.00
36515 - Brutscher, Katherine	07/08/2020	11.50	106.00	1,219.00
36515 - Brutscher, Katherine	07/09/2020	4.50	106.00	477.00
36515 - Brutscher, Katherine	07/09/2020	6.50	106.00	689.00
36515 - Brutscher, Katherine	07/10/2020	11.50	106.00	1,219.00



36515 - Brutscher, Katherine	07/11/2020	10.80	106.00	1,144.80
37000 - Firman, Nick	06/15/2020	10.00	106.00	1,060.00
37000 - Firman, Nick	06/16/2020	10.00	106.00	1,060.00
37000 - Firman, Nick	06/17/2020	12.00	106.00	1,272.00
37000 - Firman, Nick	06/18/2020	2.00	106.00	212.00
37000 - Firman, Nick	06/18/2020	8.00	106.00	848.00
37000 - Firman, Nick	06/19/2020	10.50	106.00	1,113.00
37000 - Firman, Nick	06/20/2020	11.00	106.00	1,166.00
37000 - Firman, Nick	06/21/2020	8.50	106.00	901.00
37000 - Firman, Nick	06/22/2020	10.00	106.00	1,060.00
37000 - Firman, Nick	06/23/2020	12.00	106.00	1,272.00
37000 - Firman, Nick	06/24/2020	10.50	106.00	1,113.00
37000 - Firman, Nick	06/25/2020	3.00	106.00	318.00
37000 - Firman, Nick	06/25/2020	7.50	106.00	795.00
37000 - Firman, Nick	06/26/2020	10.50	106.00	1,113.00
37000 - Firman, Nick	06/27/2020	10.50	106.00	1,113.00
37000 - Firman, Nick	06/29/2020	11.50	106.00	1,219.00
37000 - Firman, Nick	06/30/2020	11.00	106.00	1,166.00
37000 - Firman, Nick	07/01/2020	1.50	106.00	159.00
37000 - Firman, Nick	07/01/2020	9.50	106.00	1,007.00
37000 - Firman, Nick	07/02/2020	8.00	106.00	848.00
37000 - Firman, Nick	07/06/2020	11.00	106.00	1,166.00
37000 - Firman, Nick	07/07/2020	13.00	106.00	1,378.00
37000 - Firman, Nick	07/08/2020	2.00	106.00	212.00
37642 - Hingle, Elizabeth	06/15/2020	12.00	106.00	1,272.00
37642 - Hingle, Elizabeth	06/16/2020	12.00	106.00	1,272.00
37642 - Hingle, Elizabeth	06/17/2020	12.00	106.00	1,272.00
37642 - Hingle, Elizabeth	06/18/2020	9.00	106.00	954.00
37642 - Hingle, Elizabeth	06/18/2020	4.00	106.00	424.00
37642 - Hingle, Elizabeth	06/19/2020	12.00	106.00	1,272.00
37642 - Hingle, Elizabeth	06/20/2020	13.00	106.00	1,378.00
37642 - Hingle, Elizabeth	07/07/2020	11.00	106.00	1,166.00
37642 - Hingle, Elizabeth	07/08/2020	12.00	106.00	1,272.00
37642 - Hingle, Elizabeth	07/09/2020	2.00	106.00	212.00
37642 - Hingle, Elizabeth	07/09/2020	9.00	106.00	954.00
37642 - Hingle, Elizabeth	07/10/2020	11.00	106.00	1,166.00
37642 - Hingle, Elizabeth	07/11/2020	11.00	106.00	1,166.00
37642 - Hingle, Elizabeth	07/12/2020	11.00	106.00	1,166.00
36513 - Mauck, Branson	06/19/2020	9.00	106.00	954.00
36513 - Mauck, Branson	06/19/2020	2.00	106.00	212.00
36513 - Mauck, Branson	06/20/2020	12.00	106.00	1,272.00
36513 - Mauck, Branson	06/21/2020	9.00	106.00	954.00
36513 - Mauck, Branson	06/22/2020	11.00	106.00	1,166.00
36513 - Mauck, Branson	06/23/2020	12.00	106.00	1,272.00
36513 - Mauck, Branson	06/24/2020	11.00	106.00	1,166.00
36513 - Mauck, Branson	06/25/2020	5.00	106.00	530.00
36513 - Mauck, Branson	06/25/2020	6.00	106.00	636.00
36513 - Mauck, Branson	06/26/2020	11.00	106.00	1,166.00
36513 - Mauck, Branson	06/27/2020	11.00	106.00	1,166.00
36513 - Mauck, Branson	06/29/2020	11.00	106.00	1,166.00
36513 - Mauck, Branson	06/30/2020	11.00	106.00	1,166.00



36513 - Mauck, Branson	07/01/2020	3.00	106.00	318.00
36513 - Mauck, Branson	07/01/2020	10.00	106.00	1,060.00
38056 - Molina, Danielle	06/16/2020	12.50	106.00	1,325.00
38056 - Molina, Danielle	06/17/2020	11.50	106.00	1,219.00
38056 - Molina, Danielle	06/18/2020	9.00	106.00	954.00
38056 - Molina, Danielle	06/18/2020	2.50	106.00	265.00
38056 - Molina, Danielle	06/19/2020	12.00	106.00	1,272.00
38056 - Molina, Danielle	06/20/2020	12.50	106.00	1,325.00
38056 - Molina, Danielle	06/21/2020	10.00	106.00	1,060.00
38056 - Molina, Danielle	06/22/2020	12.50	106.00	1,325.00
38056 - Molina, Danielle	06/23/2020	13.00	106.00	1,378.00
38056 - Molina, Danielle	06/24/2020	12.00	106.00	1,272.00
38056 - Molina, Danielle	06/25/2020	9.50	106.00	1,007.00
38056 - Molina, Danielle	06/25/2020	2.50	106.00	265.00
38056 - Molina, Danielle	06/26/2020	12.50	106.00	1,325.00
38056 - Molina, Danielle	06/27/2020	12.00	106.00	1,272.00
39000 - O'Connor, Gabriel	07/07/2020	10.00	106.00	1,060.00
39000 - O'Connor, Gabriel	07/08/2020	11.60	106.00	1,229.60
39000 - O'Connor, Gabriel	07/09/2020	6.60	106.00	699.60
39000 - O'Connor, Gabriel	07/09/2020	4.40	106.00	466.40
39000 - O'Connor, Gabriel	07/10/2020	10.00	106.00	1,060.00
39000 - O'Connor, Gabriel	07/11/2020	10.00	106.00	1,060.00
37898 - Beaudoin, David	07/08/2020	2.00	106.00	212.00
37898 - Beaudoin, David	07/08/2020	8.00	106.00	848.00
37898 - Beaudoin, David	07/09/2020	2.00	106.00	212.00
37898 - Beaudoin, David	07/09/2020	8.00	106.00	848.00
37898 - Beaudoin, David	07/10/2020	2.00	106.00	212.00
37898 - Beaudoin, David	07/10/2020	8.00	106.00	848.00
37898 - Beaudoin, David	07/11/2020	10.00	106.00	1,060.00
39007 - Milanowski, Shawna	07/06/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	07/06/2020	2.00	106.00	212.00
39007 - Milanowski, Shawna	07/07/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	07/07/2020	2.00	106.00	212.00
39007 - Milanowski, Shawna	07/08/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	07/08/2020	3.00	106.00	318.00
39007 - Milanowski, Shawna	07/09/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	07/09/2020	2.00	106.00	212.00
39007 - Milanowski, Shawna	07/10/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	07/10/2020	2.00	106.00	212.00
39007 - Milanowski, Shawna	07/11/2020	10.00	106.00	1,060.00
38918 - Rucker, Jerry	07/07/2020	10.00	106.00	1,060.00
38918 - Rucker, Jerry	07/08/2020	10.00	106.00	1,060.00
38918 - Rucker, Jerry	07/09/2020	10.00	106.00	1,060.00
38918 - Rucker, Jerry	07/10/2020	10.00	106.00	1,060.00
38918 - Rucker, Jerry	07/11/2020	10.00	106.00	1,060.00
37493 - Sanborn, David	06/23/2020	8.00	106.00	848.00
37493 - Sanborn, David	06/23/2020	2.00	106.00	212.00
37493 - Sanborn, David	06/24/2020	8.00	106.00	848.00



37493 - Sanborn, David	06/24/2020	2.00	106.00	212.00
37493 - Sanborn, David	06/25/2020	8.00	106.00	848.00
37493 - Sanborn, David	06/25/2020	2.00	106.00	212.00
37493 - Sanborn, David	06/26/2020	8.00	106.00	848.00
37493 - Sanborn, David	06/26/2020	2.00	106.00	212.00
37493 - Sanborn, David	06/27/2020	9.00	106.00	954.00
37493 - Sanborn, David	06/27/2020	1.00	106.00	106.00
37493 - Sanborn, David	06/29/2020	8.00	106.00	848.00
37493 - Sanborn, David	06/29/2020	3.00	106.00	318.00
37493 - Sanborn, David	06/30/2020	8.00	106.00	848.00
37493 - Sanborn, David	06/30/2020	4.00	106.00	424.00
37493 - Sanborn, David	07/01/2020	8.00	106.00	848.00
37493 - Sanborn, David	07/01/2020	3.00	106.00	318.00
37493 - Sanborn, David	07/02/2020	8.00	106.00	848.00
37493 - Sanborn, David	07/02/2020	2.00	106.00	212.00
37493 - Sanborn, David	07/06/2020	8.00	106.00	848.00
37493 - Sanborn, David	07/06/2020	3.50	106.00	371.00
37493 - Sanborn, David	07/07/2020	8.00	106.00	848.00
37493 - Sanborn, David	07/07/2020	3.50	106.00	371.00
37493 - Sanborn, David	07/08/2020	8.00	106.00	848.00
37493 - Sanborn, David	07/08/2020	3.50	106.00	371.00
37493 - Sanborn, David	07/09/2020	8.00	106.00	848.00
37493 - Sanborn, David	07/09/2020	3.50	106.00	371.00
37493 - Sanborn, David	07/10/2020	8.00	106.00	848.00
37493 - Sanborn, David	07/10/2020	3.50	106.00	371.00
37493 - Sanborn, David	07/11/2020	11.50	106.00	1,219.00
35315 - Shinoda Jr., Jeffrey	06/15/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	06/15/2020	3.00	106.00	318.00
35315 - Shinoda Jr., Jeffrey	06/16/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	06/16/2020	3.00	106.00	318.00
35315 - Shinoda Jr., Jeffrey	06/17/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	06/17/2020	3.00	106.00	318.00
35315 - Shinoda Jr., Jeffrey	06/18/2020	7.00	106.00	742.00
35315 - Shinoda Jr., Jeffrey	06/22/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	06/22/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	06/23/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	06/23/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	06/24/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	06/24/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	06/25/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	06/25/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	06/26/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	06/26/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	06/27/2020	12.00	106.00	1,272.00
35315 - Shinoda Jr., Jeffrey	06/29/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	06/29/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	06/30/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	06/30/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	07/01/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	07/01/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	07/02/2020	8.00	106.00	848.00



35315 - Shinoda Jr., Jeffrey	07/02/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	07/06/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	07/06/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	07/07/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	07/07/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	07/08/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	07/08/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	07/09/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	07/09/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	07/10/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	07/10/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	07/11/2020	12.00	106.00	1,272.00
36597 - Darragh, Robert	06/15/2020	3.00	106.00	318.00
36597 - Darragh, Robert	06/15/2020	8.00	106.00	848.00
36597 - Darragh, Robert	06/16/2020	3.00	106.00	318.00
36597 - Darragh, Robert	06/16/2020	8.00	106.00	848.00
36597 - Darragh, Robert	06/17/2020	3.00	106.00	318.00
36597 - Darragh, Robert	06/17/2020	8.00	106.00	848.00
36597 - Darragh, Robert	06/18/2020	3.00	106.00	318.00
36597 - Darragh, Robert	06/18/2020	8.00	106.00	848.00
36597 - Darragh, Robert	06/19/2020	3.00	106.00	318.00
36597 - Darragh, Robert	06/19/2020	8.00	106.00	848.00
36597 - Darragh, Robert	06/20/2020	10.00	106.00	1,060.00
36597 - Darragh, Robert	06/21/2020	9.00	106.00	954.00
36597 - Darragh, Robert	06/22/2020	4.00	106.00	424.00
36597 - Darragh, Robert	06/22/2020	8.00	106.00	848.00
36597 - Darragh, Robert	06/23/2020	2.00	106.00	212.00
36597 - Darragh, Robert	06/23/2020	8.00	106.00	848.00
36597 - Darragh, Robert	06/24/2020	3.00	106.00	318.00
36597 - Darragh, Robert	06/24/2020	8.00	106.00	848.00
36597 - Darragh, Robert	06/26/2020	3.00	106.00	318.00
36597 - Darragh, Robert	06/26/2020	8.00	106.00	848.00
36597 - Darragh, Robert	06/27/2020	2.00	106.00	212.00
36597 - Darragh, Robert	06/27/2020	8.00	106.00	848.00
36597 - Darragh, Robert	06/29/2020	8.00	106.00	848.00
36597 - Darragh, Robert	06/29/2020	2.00	106.00	212.00
36597 - Darragh, Robert	06/30/2020	8.00	106.00	848.00
36597 - Darragh, Robert	06/30/2020	2.00	106.00	212.00
36597 - Darragh, Robert	07/01/2020	8.00	106.00	848.00
36597 - Darragh, Robert	07/01/2020	2.00	106.00	212.00
36597 - Darragh, Robert	07/02/2020	8.00	106.00	848.00
36597 - Darragh, Robert	07/02/2020	2.00	106.00	212.00
36597 - Darragh, Robert	07/06/2020	3.00	106.00	318.00
36597 - Darragh, Robert	07/06/2020	8.00	106.00	848.00
36597 - Darragh, Robert	07/07/2020	2.00	106.00	212.00
36597 - Darragh, Robert	07/07/2020	8.00	106.00	848.00
36597 - Darragh, Robert	07/08/2020	3.00	106.00	318.00
36597 - Darragh, Robert	07/08/2020	8.00	106.00	848.00
36597 - Darragh, Robert	07/09/2020	4.00	106.00	424.00
36597 - Darragh, Robert	07/09/2020	8.00	106.00	848.00



36597 - Darragh, Robert	07/10/2020	3.00	106.00	318.00
36597 - Darragh, Robert	07/10/2020	8.00	106.00	848.00
36597 - Darragh, Robert	07/11/2020	11.00	106.00	1,166.00
38507 - Chen, Jie	07/07/2020	0.50	106.00	53.00
38514 - Matzke, Joseph	06/22/2020	11.50	106.00	1,219.00
38514 - Matzke, Joseph	06/23/2020	11.00	106.00	1,166.00
38514 - Matzke, Joseph	06/24/2020	11.50	106.00	1,219.00
38514 - Matzke, Joseph	06/25/2020	5.50	106.00	583.00
38514 - Matzke, Joseph	06/25/2020	6.00	106.00	636.00
38514 - Matzke, Joseph	06/26/2020	11.50	106.00	1,219.00
38514 - Matzke, Joseph	06/27/2020	11.50	106.00	1,219.00
38514 - Matzke, Joseph	06/29/2020	11.50	106.00	1,219.00
38514 - Matzke, Joseph	06/30/2020	11.50	106.00	1,219.00
38514 - Matzke, Joseph	07/01/2020	8.00	106.00	848.00
38514 - Matzke, Joseph	07/01/2020	4.00	106.00	424.00
38514 - Matzke, Joseph	07/02/2020	3.00	106.00	318.00
38514 - Matzke, Joseph	07/02/2020	5.00	106.00	530.00
38514 - Matzke, Joseph	07/06/2020	11.50	106.00	1,219.00
38514 - Matzke, Joseph	07/07/2020	11.50	106.00	1,219.00
38514 - Matzke, Joseph	07/08/2020	12.00	106.00	1,272.00
38514 - Matzke, Joseph	07/09/2020	6.50	106.00	689.00
38514 - Matzke, Joseph	07/09/2020	5.00	106.00	530.00
38514 - Matzke, Joseph	07/10/2020	11.50	106.00	1,219.00
38514 - Matzke, Joseph	07/11/2020	8.00	106.00	848.00
38288 - Pertunen, Brett	06/22/2020	11.50	106.00	1,219.00
38288 - Pertunen, Brett	06/23/2020	11.80	106.00	1,250.80
38288 - Pertunen, Brett	06/24/2020	11.20	106.00	1,187.20
38288 - Pertunen, Brett	06/25/2020	6.00	106.00	636.00
38288 - Pertunen, Brett	06/25/2020	5.50	106.00	583.00
38288 - Pertunen, Brett	06/26/2020	11.50	106.00	1,219.00
38288 - Pertunen, Brett	06/27/2020	11.50	106.00	1,219.00
38288 - Pertunen, Brett	06/29/2020	12.00	106.00	1,272.00
38288 - Pertunen, Brett	06/30/2020	11.50	106.00	1,219.00
38288 - Pertunen, Brett	07/01/2020	3.50	106.00	371.00
38288 - Pertunen, Brett	07/01/2020	8.50	106.00	901.00
38288 - Pertunen, Brett	07/02/2020	11.50	106.00	1,219.00
38288 - Pertunen, Brett	07/06/2020	12.00	106.00	1,272.00
38288 - Pertunen, Brett	07/07/2020	11.30	106.00	1,197.80
38288 - Pertunen, Brett	07/08/2020	11.50	106.00	1,219.00
38288 - Pertunen, Brett	07/09/2020	6.80	106.00	720.80
38288 - Pertunen, Brett	07/09/2020	5.20	106.00	551.20
38288 - Pertunen, Brett	07/10/2020	11.50	106.00	1,219.00
38288 - Pertunen, Brett	07/11/2020	11.50	106.00	1,219.00
36098 - McDonald, Eric	06/21/2020	8.50	106.00	901.00
36098 - McDonald, Eric	06/22/2020	11.00	106.00	1,166.00
36098 - McDonald, Eric	06/29/2020	11.25	106.00	1,192.50
36098 - McDonald, Eric	06/30/2020	11.00	106.00	1,166.00



24039 - Finch, Jocelyn	07/06/2020	8.00	106.00	848.00
24039 - Finch, Jocelyn	07/06/2020	2.00	106.00	212.00
24039 - Finch, Jocelyn	07/07/2020	2.00	106.00	212.00
24039 - Finch, Jocelyn	07/07/2020	8.00	106.00	848.00
24039 - Finch, Jocelyn	07/08/2020	10.00	106.00	1,060.00
24039 - Finch, Jocelyn	07/09/2020	10.00	106.00	1,060.00
24039 - Finch, Jocelyn	07/10/2020	10.00	106.00	1,060.00
24039 - Finch, Jocelyn	07/11/2020	10.00	106.00	1,060.00
24626 - Henson, Jeremy	06/22/2020	8.00	106.00	848.00
24626 - Henson, Jeremy	06/23/2020	8.00	106.00	848.00
24626 - Henson, Jeremy	06/24/2020	8.00	106.00	848.00
24626 - Henson, Jeremy	06/25/2020	8.00	106.00	848.00
39018 - Driscoll, Kyle	07/06/2020	11.00	106.00	1,166.00
39018 - Driscoll, Kyle	07/07/2020	11.00	106.00	1,166.00
39018 - Driscoll, Kyle	07/08/2020	12.00	106.00	1,272.00
39018 - Driscoll, Kyle	07/09/2020	5.00	106.00	530.00
39018 - Driscoll, Kyle	07/09/2020	6.00	106.00	636.00
39018 - Driscoll, Kyle	07/10/2020	11.00	106.00	1,166.00
39018 - Driscoll, Kyle	07/11/2020	11.00	106.00	1,166.00
38367 - Frackelton, Matthew	06/22/2020	10.50	106.00	1,113.00
38367 - Frackelton, Matthew	06/23/2020	8.00	106.00	848.00
38367 - Frackelton, Matthew	06/24/2020	8.00	106.00	848.00
38367 - Frackelton, Matthew	06/25/2020	8.00	106.00	848.00
38367 - Frackelton, Matthew	06/26/2020	5.50	106.00	583.00
38367 - Frackelton, Matthew	06/29/2020	11.00	106.00	1,166.00
38367 - Frackelton, Matthew	06/30/2020	11.00	106.00	1,166.00
38367 - Frackelton, Matthew	07/01/2020	0.50	106.00	53.00
38367 - Frackelton, Matthew	07/01/2020	10.00	106.00	1,060.00
38367 - Frackelton, Matthew	07/02/2020	8.00	106.00	848.00
38367 - Frackelton, Matthew	07/05/2020	2.00	106.00	212.00
38367 - Frackelton, Matthew	07/06/2020	11.00	106.00	1,166.00
38367 - Frackelton, Matthew	07/07/2020	10.00	106.00	1,060.00
38367 - Frackelton, Matthew	07/08/2020	0.50	106.00	53.00
38367 - Frackelton, Matthew	07/08/2020	11.50	106.00	1,219.00
38367 - Frackelton, Matthew	07/09/2020	6.50	106.00	689.00
38367 - Frackelton, Matthew	07/09/2020	7.50	106.00	795.00
38367 - Frackelton, Matthew	07/10/2020	11.00	106.00	1,166.00
38367 - Frackelton, Matthew	07/11/2020	10.00	106.00	1,060.00
37104 - Miller, Margaret	06/22/2020	10.00	106.00	1,060.00
37104 - Miller, Margaret	06/23/2020	6.50	106.00	689.00
37104 - Miller, Margaret	06/24/2020	10.00	106.00	1,060.00
37104 - Miller, Margaret	06/25/2020	10.00	106.00	1,060.00
37104 - Miller, Margaret	06/26/2020	10.00	106.00	1,060.00
37104 - Miller, Margaret	06/27/2020	10.00	106.00	1,060.00
37104 - Miller, Margaret	06/29/2020	10.00	106.00	1,060.00
37104 - Miller, Margaret	06/30/2020	10.00	106.00	1,060.00
37104 - Miller, Margaret	07/01/2020	7.00	106.00	742.00
37104 - Miller, Margaret	07/01/2020	4.00	106.00	424.00



37104 - Miller, Margaret	07/02/2020	8.00	106.00	848.00
37104 - Miller, Margaret	07/06/2020	8.00	106.00	848.00
37104 - Miller, Margaret	07/07/2020	7.00	106.00	742.00
37104 - Miller, Margaret	07/08/2020	1.00	106.00	106.00
37104 - Miller, Margaret	07/08/2020	10.00	106.00	1,060.00
37104 - Miller, Margaret	07/09/2020	10.00	106.00	1,060.00
37104 - Miller, Margaret	07/10/2020	10.00	106.00	1,060.00
37104 - Miller, Margaret	07/11/2020	10.00	106.00	1,060.00
38814 - McClenahan, Thomas	07/10/2020	1.00	106.00	106.00
38814 - McClenahan, Thomas	07/11/2020	11.00	106.00	1,166.00
38255 - Gerdes, Jonathan	07/06/2020	11.00	106.00	1,166.00
38255 - Gerdes, Jonathan	07/07/2020	11.00	106.00	1,166.00
38255 - Gerdes, Jonathan	07/08/2020	2.00	106.00	212.00
38255 - Gerdes, Jonathan	07/08/2020	10.00	106.00	1,060.00
38255 - Gerdes, Jonathan	07/09/2020	11.00	106.00	1,166.00
38255 - Gerdes, Jonathan	07/10/2020	11.00	106.00	1,166.00
38255 - Gerdes, Jonathan	07/11/2020	11.00	106.00	1,166.00
59005 - Guerrero, Marcos	07/09/2020	11.00	106.00	1,166.00
59005 - Guerrero, Marcos	07/10/2020	12.00	106.00	1,272.00
59005 - Guerrero, Marcos	07/11/2020	11.00	106.00	1,166.00
59005 - Guerrero, Marcos	07/12/2020	2.00	106.00	212.00
38263 - Karten, Laurel	06/25/2020	11.00	106.00	1,166.00
38263 - Karten, Laurel	06/26/2020	11.00	106.00	1,166.00
38263 - Karten, Laurel	06/27/2020	7.50	106.00	795.00
38263 - Karten, Laurel	06/27/2020	3.50	106.00	371.00
38263 - Karten, Laurel	06/29/2020	11.50	106.00	1,219.00
38263 - Karten, Laurel	06/30/2020	13.50	106.00	1,431.00
38263 - Karten, Laurel	07/01/2020	5.00	106.00	530.00
38263 - Karten, Laurel	07/01/2020	7.00	106.00	742.00
38263 - Karten, Laurel	07/02/2020	10.50	106.00	1,113.00
38263 - Karten, Laurel	07/03/2020	5.00	106.00	530.00
38263 - Karten, Laurel	07/06/2020	11.50	106.00	1,219.00
38263 - Karten, Laurel	07/07/2020	12.50	106.00	1,325.00
38263 - Karten, Laurel	07/08/2020	12.00	106.00	1,272.00
38263 - Karten, Laurel	07/09/2020	7.00	106.00	742.00
38263 - Karten, Laurel	07/09/2020	4.00	106.00	424.00
38263 - Karten, Laurel	07/10/2020	12.00	106.00	1,272.00
38263 - Karten, Laurel	07/11/2020	10.00	106.00	1,060.00
35158 - Reidenbach, Kayla	07/06/2020	10.00	106.00	1,060.00
35158 - Reidenbach, Kayla	07/07/2020	9.50	106.00	1,007.00
35158 - Reidenbach, Kayla	07/08/2020	11.00	106.00	1,166.00
35158 - Reidenbach, Kayla	07/09/2020	1.50	106.00	159.00
35158 - Reidenbach, Kayla	07/09/2020	9.50	106.00	1,007.00
35158 - Reidenbach, Kayla	07/10/2020	10.00	106.00	1,060.00
35158 - Reidenbach, Kayla	07/11/2020	10.00	106.00	1,060.00
		3,762.25		398,798.50



Total Labor	398,798.50
--------------------	-------------------

Fees

Mobilization ST&C 20.9.1, 4 units @ \$140.00	560.00
Mobilization ST&C 20.9.3, 41 units @ \$1,100.00	45,100.00
Per Diem - Lodging, 410 nights @ \$102.00	41,820.00
Per Diem - Meals & Incidentals, 421 days @ \$61.00	25,681.00
Total Fees	113,161.00

Total This Task	511,959.50
------------------------	-------------------

Project 30008700 - CO002400.0002-SWG City of Mesquite	Task WA25a - WA2020-25a EI Services	Contract Line 30 - WA2020-25a EI Services
---	---	---

Fees

Authorized Biologist, 522 hours @ \$86.00	44,892.00
Biological Monitor, 175.5 hours @ \$67.00	11,758.50
Mob/Demob, 103 units @ \$140.00	14,420.00
PM, Admin Activities, 1 unit @ \$880.00	880.00
Per Diem - Lodging, 16 nights @ \$102.00	1,632.00
Per Diem - Meals & Incidentals, 16 days @ \$61.00	976.00
Total Fees	74,558.50

Total This Task	74,558.50
------------------------	------------------

Total This Project	731,427.60
---------------------------	-------------------

Total This Invoice	731,427.60	USD
---------------------------	-------------------	------------

Total This Invoice	731,427.60	USD
---------------------------	-------------------	------------

CONSTRUCTION DEPARTMENT

08/27/20

JESSICA ARGANDA

PO# 820775



Mears Pipeline

A UANTA SERVICES COMPANY

33725 N. Scottsdale Rd. Suite 108
Scottsdale, AZ 85266
(707)553-3342Date: 8/6/2020
TO: Southwest Gas CorporationINVOICE #: 11267
STATE/COUNTY/CITY: NV / Clark County / Mesquite
CONTRACT #: 14938
WR#: 3867324
PROJECT NAME: SB 151 Mesquite Approach - 8 IN STL Feeder
MEARS JOB #: 58032

Contract Items							
Item Code	Description	UOM	QTY This Period	QTY Invoiced To Date	Contract Price	Total Invoiced to Date	Invoice Amount This Period
A.1	Completion of pre-construction activities required before constructing pipeline right-of-way, such as but not limited to cacti and yucca salvage, weed treatment, and desert tortoise fencing and clearance.	%	0.00%	100.00%	\$1,244,041.59	\$1,244,041.59	\$0.00
A.2	Construction of full pipeline right-of-way road, which is necessary to facilitate all other work and coordination for the SB 151 - Mesquite Approach Main.	%	11.75%	100.00%	\$646,463.64	\$646,463.64	\$75,959.48
A.3	Installation of all steel pipe and appurtenances including testing and tie-ins for the SB 151 - Mesquite Approach Main.	%	18.50%	41.70%	\$4,393,359.18	\$1,832,030.78	\$812,771.45
A.4	Surface repair to include but not limited to asphalt, concrete, desert topography, revegetation and all requirements per applicable entities.	%	4.25%	4.25%	\$1,046,002.28	\$44,455.10	\$44,455.10
SUBTOTAL						\$3,766,991.10	\$933,186.03

Change Orders							
CO-001		%	0.00%	0.00%	\$0.00	\$0.00	\$0.00
SUBTOTAL						\$0.00	\$0.00

Total	\$3,766,991.10	\$933,186.03
Total Retention	\$376,699.11	\$93,318.60

TOTAL AMOUNT DUE	\$839,867.43
------------------	--------------

A.1 Complete

A.2 Construction of ROW - STA 60+00 to 10+00 - (11.75%)

A.3 Installed 13,665' of 8" steel pipe- (18.50%) - Road STA 569+11 to 582+11 (1,305' on 7/27), 582+11 to 591+00 (1,000' 7/30), 687+91 to 696+62 (871' on 7/31)

Dirt - STA 396+14 to 373+36 (2,284' on 7/22), 371+57 to 350+00 (2,154' on 7/25), 371+57 to 373+36 (178' on 7/27), 339+92 to 348+30 (842' on 7/27),

330+95 to 338+12 (722.3 on 7/28), 311+22 to 329+14 (1,806 on 7/29), 291+78 to 309+54 (1,763 on 7/31), 291+20 to 291+03 (131' on 8/1)

A.4 Paved bore 1 and 2 - 4.25%

Cole Bianchini

Contractor's Signature

8/6/20

Date

PAYMENT TERMS:
Net 30 from Invoice Date AbovePAYMENT REMITTANCE ADDRESS:
Mears Pipeline Division
Accounts Receivable Dept.
33725 N. Scottsdale Rd Suite 108, Scottsdale, AZ 85266



4646 E VAN BUREN ST
PHOENIX AZ 85008-6927

(800) 456-1751
billingres@mobilemini.com
MobileMini.com

INVOICE



SOUTHWEST GAS CORPORATION
PO BOX 98510
LAS VEGAS NV 89193-8510



Customer #	Invoice #	Invoice Date	Seq #	Terms
10334159	9008967947	8/20/2020	011	NET 30
PAYMENT DUE		\$569.54		

CONSTRUCTION DEPARTMENT

08/28/20

JESSICA ARGANDA
PO# 820898

MOBILE MINI BRANCH:

LAS VEGAS
14425 ARVILLE STREET
LAS VEGAS NV 89054
(702) 651-1006

Contract #	Bill to ID	Customer PO	Ordered By	Rental Period	Invoice Due	Ship To
1001093318		WR 3867324	Cynthia Drashcovic h	8/20/2020 - 9/16/2020	9/19/2020	SOUTHWEST GAS CORPORATION 1300 PIONEER BLVD MESQUITE MESQUITE NV 89027

Quantity	Item #/Description	Price/Rate	Amount
1	25' OPEN BAY OFFICE AX25KYW003	\$455.00 Rental	\$455.00
1	LOSS LIMITATION WAIVER	\$70.53 Rental	\$70.53
		Sub-total	\$525.53
		Other Fees and Charges	\$44.01
		INVOICE TOTAL	\$569.54

T* - Denotes taxable item, N* - Denotes non-taxable item.



PAYMENT OPTIONS

Welcome to our new customer portal, MM Connect.
Register today to make online payments, sign up for
Auto-Pay, view invoice and statements, and other
self-serve features.

<https://portal.mobilemini.com>

(800) 456-1751

You remain responsible for the invoice balance if there is a problem
collecting payment. Late fees and finance charges may be assessed if
payment is not received on time.

Thank you for your business!

PLEASE REMIT WITH PAYMENT

INVOICE TOTAL **\$569.54**

Invoice #: 9008967947

Due Date: 9/19/2020

Customer: SOUTHWEST GAS CORPORATION

Customer #: 10334159

PLEASE REMIT TO:

MOBILE MINI
PO BOX 650882
DALLAS TX 75265-0882

C & L Inspection, LLC
PO Box 610028
Dallas, TX 75261-0028 US
(972) 584-1610
serickson@candlinspection.com
www.candlinspection.com



INVOICE

BILL TO

SOUTHWEST GAS
SOUTHWEST GAS-Las Vegas
ATTN: EVAN SOUTHERLAND
5241 SPRING MOUNTAIN RD
LAS VEGAS, NV 89150

INVOICE # 202011-560
DATE 08/30/2020
DUE DATE 09/29/2020
TERMS Net 30

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
08/24/2020	SNV Steel Insp	STEEL;3834629 - Juan F Gutierrez	68.54	6:00	411.24
08/24/2020	SNV Steel Insp	STEEL;3834629 - Juan F Gutierrez	68.54	4:00	274.16
08/24/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
08/24/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	4:30	308.43
08/25/2020	SNV Steel Insp	STEEL;3834629 - Juan F Gutierrez	68.54	6:00	411.24
08/25/2020	SNV Steel Insp	STEEL;3834629 - Juan F Gutierrez	68.54	4:00	274.16
08/25/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
08/25/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	4:30	308.43
08/26/2020	SNV Steel Insp	STEEL;3834629 - Juan F Gutierrez	68.54	6:00	411.24
08/26/2020	SNV Steel Insp	STEEL;3834629 - Juan F Gutierrez	68.54	4:00	274.16
08/26/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
08/26/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
08/27/2020	SNV Steel Insp	STEEL;3834629 - Juan F Gutierrez	68.54	6:00	411.24
08/27/2020	SNV Steel Insp	STEEL;3834629 - Juan F Gutierrez	68.54	4:00	274.16
08/27/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
08/27/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	4:00	274.16
08/27/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	1:00	88.74
08/28/2020	SNV Steel OT	STEEL;3834629 - Juan F Gutierrez	88.74	6:00	532.44

This Invoice has been assigned to, and must be paid to:
Advance Business Capital LLC
Db a Triumph Business Capital

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
08/28/2020	SNV Steel OT	STEEL;3834629 - Juan F Gutierrez	88.74	8:30	754.29
08/28/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	5:30	488.07
08/28/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	5:00	443.70
08/29/2020	SNV Steel OT	STEEL;3834629 - Juan F Gutierrez	88.74	6:00	532.44
08/29/2020	SNV Steel OT	STEEL;3834629 - Juan F Gutierrez	88.74	8:00	709.92
08/29/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	5:30	488.07
08/29/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	5:00	443.70
08/30/2020	PER DIEM	MESQUITE PER DIEM- DENNIS MORRISEY	102.00	6	612.00
08/30/2020	PER DIEM	MESQUITE PER DIEM- JUAN GUTIERREZ	102.00	6	612.00

Subtotal: 11,188.57

BALANCE DUE

\$11,188.57

5305.88

CONSTRUCTION DEPARTMENT

August 31, 2020

PO# 821751

Molly Lake

This Invoice has been assigned to, and must be paid to:

Advance Business Capital LLC

Dba Triumph Business Capital

CONSTRUCTION DEPARTMENT

09/10/20

JESSICA ARGANDA

IO# 824038



Mears Pipeline

A QUANTA SERVICES COMPANY

33725 N. Scottsdale Rd. Suite 108
Scottsdale, AZ 85266
(707)553-3342Date: 8/27/2020
TO: Southwest Gas CorporationINVOICE #: 11318
STATE/COUNTY/CITY: NV / Clark County / Mesquite
CONTRACT #: 14938
WR#: 3867324
PROJECT NAME: SB 151 Mesquite Approach - 8 IN STL Feeder
MEARS JOB #: 58032

Contract Items							
Item Code	Description	UOM	QTY This Period	QTY Invoiced To Date	Contract Price	Total Invoiced to Date	Invoice Amount This Period
A.1	Completion of pre-construction activities required before constructing pipeline right-of-way, such as but not limited to cacti and yucca salvage, weed treatment, and desert tortoise fencing and clearance.	%	0.00%	100.00%	\$1,244,041.59	\$1,244,041.59	\$0.00
A.2	Construction of full pipeline right-of-way road, which is necessary to facilitate all other work and coordination for the SB 151 - Mesquite Approach Main.	%	0.00%	100.00%	\$646,463.64	\$646,463.64	\$0.00
A.3	Installation of all steel pipe and appurtenances including testing and tie-ins for the SB 151 - Mesquite Approach Main.	%	30.80%	72.50%	\$4,393,359.18	\$3,185,185.41	\$1,353,154.63
A.4	Surface repair to include but not limited to asphalt, concrete, desert topography, revegetation and all requirements per applicable entities.	%	0.00%	4.25%	\$1,046,002.28	\$44,455.10	\$0.00
SUBTOTAL						\$5,120,145.73	\$1,353,154.63

Change Orders							
CO-001		%	0.00%	0.00%	\$0.00	\$0.00	\$0.00
SUBTOTAL						\$0.00	\$0.00

Total	\$5,120,145.73	\$1,353,154.63
Total Retention	\$512,014.57	\$135,315.46

TOTAL AMOUNT DUE	\$1,217,839.17
------------------	----------------

A.1 Complete
A.2 Complete
A.3 Installed 22,880.6' of 8" Steel Pipe - See attached breakdown for stations and footage

A.4

Cole Bianchini

Contractor's Signature

8/27/20

Date

PAYMENT TERMS:
Net 30 from Invoice Date AbovePAYMENT REMITTANCE ADDRESS:
Mears Pipeline Division
Accounts Receivable Dept.
33725 N. Scottsdale Rd Suite 108, Scottsdale, AZ 85266

C & L Inspection, LLC
PO Box 610028
Dallas, TX 75261-0028 US
(972) 584-1610
serickson@candlinspection.com
www.candlinspection.com



INVOICE

BILL TO

SOUTHWEST GAS
SOUTHWEST GAS-Las Vegas
ATTN: EVAN SOUTHERLAND
5241 SPRING MOUNTAIN RD
LAS VEGAS, NV 89150

INVOICE # 202011-563
DATE 09/06/2020
DUE DATE 10/06/2020
TERMS Net 30

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
08/31/2020	SNV Steel Insp	STEEL;3834629 - Juan F Gutierrez	68.54	6:00	411.24
08/31/2020	SNV Steel Insp	STEEL;3834629 - Juan F Gutierrez	68.54	5:30	376.97
08/31/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
08/31/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
09/01/2020	SNV Steel Insp	STEEL;3834629 - Juan F Gutierrez	68.54	6:00	411.24
09/01/2020	SNV Steel Insp	STEEL;3834629 - Juan F Gutierrez	68.54	4:00	274.16
09/01/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
09/01/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
09/02/2020	SNV Steel Insp	STEEL;3869401 - Juan F Gutierrez	68.54	6:00	411.24
09/02/2020	SNV Steel Insp	STEEL;3869401 - Juan F Gutierrez	68.54	4:00	274.16
09/02/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
09/02/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
09/03/2020	SNV Steel Insp	STEEL;3834629 - Juan F Gutierrez	68.54	6:00	411.24
09/03/2020	SNV Steel Insp	STEEL;3834629 - Juan F Gutierrez	68.54	2:30	171.35
09/03/2020	SNV Steel OT	STEEL;3834629 - Juan F Gutierrez	88.74	1:30	133.11
09/03/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
09/03/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	2:30	171.35
09/03/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	3:00	266.22

This Invoice has been assigned to, and must be paid to:
Advance Business Capital LLC
Dba Triumph Business Capital

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
09/04/2020	SNV Steel OT	STEEL;3834629 - Juan F Gutierrez	88.74	6:00	532.44
09/04/2020	SNV Steel OT	STEEL;3834629 - Juan F Gutierrez	88.74	2:00	177.48
09/04/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	5:30	488.07
09/04/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	3:30	310.59
09/06/2020	PER DIEM	MESQUITE PER DIEM- DENNIS MORRISSEY	102.00	5	510.00
09/06/2020	PER DIEM	MESQUITE PER DIEM- JUAN GUTIERREZ	102.00	5	510.00

Subtotal: 8,411.11

BALANCE DUE

\$8,411.11

5001.88

CONSTRUCTION DEPARTMENT
September 14, 2020
PO# 824719
Molly Lake

This Invoice has been assigned to, and must be paid to:
Advance Business Capital LLC
Dba Triumph Business Capital

C & L Inspection, LLC
PO Box 610028
Dallas, TX 75261-0028 US
(972) 584-1610
serickson@candlininspection.com
www.candlininspection.com



INVOICE

BILL TO

SOUTHWEST GAS
SOUTHWEST GAS-Las Vegas
ATTN: EVAN SOUTHERLAND
5241 SPRING MOUNTAIN RD
LAS VEGAS, NV 89150

INVOICE # 202011-566
DATE 09/13/2020
DUE DATE 10/13/2020
TERMS Net 30

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
09/08/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	5:00	342.70
09/08/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	3:00	205.62
09/08/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
09/08/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
09/09/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	5:00	342.70
09/09/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	5:00	342.70
09/09/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
09/09/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
09/10/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	5:00	342.70
09/10/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	4:00	274.16
09/10/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
09/10/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
09/11/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	5:00	342.70
09/11/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	5:00	342.70
09/11/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	8:00	548.32
09/11/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	2:30	221.85
09/12/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	3:00	205.62
09/12/2020	SNV Steel OT	STEEL;3814467 - Juan F Gutierrez	88.74	2:00	177.48
09/12/2020	SNV Steel OT	STEEL;3814467 - Juan F Gutierrez	88.74	3:00	266.22

This Invoice has been assigned to, and must be paid to:
Advance Business Capital LLC
Dba Triumph Business Capital

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
09/12/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	5:30	488.07
09/12/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	4:30	399.33
09/13/2020	PER DIEM	MESQUITE PER DIEM- DENNIS MORRISSEY	102.00	5	510.00

Subtotal: 7,546.15

BALANCE DUE

\$7,546.15

4360.85

CONSTRUCTION DEPARTMENT
September 14, 2020
PO# 824733
Molly Lake

This Invoice has been assigned to, and must be paid to:
Advance Business Capital LLC
Dba Triumph Business Capital



CONSTRUCTION DEPARTMENT

09/15/20

JESSICA ARGANDA

PO# 824936

Mears Pipeline

A QUANTA SERVICES COMPANY

33725 N. Scottsdale Rd. Suite 108
Scottsdale, AZ 85266
(707)553-3342Date: 9/11/2020
TO: Southwest Gas CorporationINVOICE #: 11392
STATE/COUNTY/CITY: NV / Clark County / Mesquite
CONTRACT #: 14938
WR#: 3867324
PROJECT NAME: SB 151 Mesquite Approach - 8 IN STL Feeder
MEARS JOB #: 58032

Contract Items							
Item Code	Description	UOM	QTY This Period	QTY Invoiced To Date	Contract Price	Total Invoiced to Date	Invoice Amount This Period
A.1	Completion of pre-construction activities required before constructing pipeline right-of-way, such as but not limited to cacti and yucca salvage, weed treatment, and desert tortoise fencing and clearance.	%	0.00%	100.00%	\$1,244,041.59	\$1,244,041.59	\$0.00
A.2	Construction of full pipeline right-of-way road, which is necessary to facilitate all other work and coordination for the SB 151 - Mesquite Approach Main.	%	0.00%	100.00%	\$646,463.64	\$646,463.64	\$0.00
A.3	Installation of all steel pipe and appurtenances including testing and tie-ins for the SB 151 - Mesquite Approach Main.	%	19.00%	91.50%	\$4,393,359.18	\$4,019,923.65	\$834,738.24
A.4	Surface repair to include but not limited to asphalt, concrete, desert topography, revegetation and all requirements per applicable entities.	%	12.25%	16.50%	\$1,046,002.28	\$172,590.38	\$128,135.28
SUBTOTAL						\$6,083,019.26	\$962,873.52

Change Orders							
CO-001		%	0.00%	0.00%	\$0.00	\$0.00	\$0.00
SUBTOTAL						\$0.00	\$0.00

Total	\$6,083,019.26	\$962,873.52
Total Retention	\$608,301.93	\$96,287.33

TOTAL AMOUNT DUE	\$866,586.17
------------------	--------------

A.1 Complete
A.2 Complete
A.3 Installed 14,128.5' of 8" Steel Pipe - See attached breakdown for stations and footage
A.4 Restore from STA 99+00 to 190+00

Cole Bianchini

Contractor's Signature

9/11/20

Date

PAYMENT TERMS:
Net 30 from Invoice Date AbovePAYMENT REMITTANCE ADDRESS:
Mears Pipeline Division
Accounts Receivable Dept.
33725 N. Scottsdale Rd Suite 108, Scottsdale, AZ 85266

825204
SUNRISE ENGINEERING, INC.
25 East 500 North
Fillmore, UT 84631

INVOICE

March 31, 2020

Project No: S06845.021

Invoice No: 0109194

Southwest Gas Corporation
North Ops Ctr 21A-580
PO Box 98512
North Las Vegas, NV 89193-5812Remit to:
SUNRISE ENGINEERING INC
Dept # 2071
P.O. Box 29675
Phoenix, AZ 85038-9675

Project S06845.021 SWG - SNV General Engineering 2019 - Contract No. 13801

SWG Originator: Kaelan Tanigawa

Professional Services Through March 31, 2020

Phase 0003 3867324 - SB 151 - Mesquite Approach - 8In Stl Feeder

Task 001 Design - FF

Unit Billing

Publishing Mylars sheets	128.0 sheets @ 4.50	576.00	
Total Units		576.00	576.00
Total this Task			\$576.00
Total this Phase			\$576.00
Total this Invoice			\$576.00

Date 9/4/2020
RC/BPO#
PO#
COMPANY 01
ORC 4125
RD 0021
FERC 10700
Activity 1031
CE 3205
WO 0020 0021W
Prog Ref 0000
Requestor
Preparer
(print name)

825209



SUNRISE ENGINEERING, INC.
25 East 500 North
Fillmore, UT 84631

INVOICE

April 6, 2020

Project No: S06845.021

Invoice No: 0107567

Southwest Gas Corporation
North Ops Ctr 21A-580
PO Box 98512
North Las Vegas, NV 89193-5812

Remit to:
SUNRISE ENGINEERING INC
Dept # 2071
P.O. Box 29675
Phoenix, AZ 85038-9675

Project S06845.021 SWG - SNV General Engineering 2019 - Contract No. 13801

SWG Originator: Kaelan Tanigawa

Professional Services Through December 21, 2019

 Phase 0003 3867324 - SB 151 - Mesquite Approach - 8In Stl Feeder

 Task 002 Design - CP

Professional Personnel

		Hours	Rate	Amount
Engineer Designer				
	12/4/2019	.50	72.50	36.25
communication design	12/9/2019	2.00	72.50	145.00
communication design	12/10/2019	1.25	72.50	90.63
communication design	12/16/2019	5.50	72.50	398.75
communication design				
Draftsman				
	12/9/2019	4.00	54.50	218.00
Drafting	11/18/2019	12.25	54.50	667.63
Drafting	11/19/2019	16.00	54.50	872.00
Drafting	11/21/2019	6.00	54.50	327.00
Drafting	11/22/2019	5.75	54.50	313.38
Drafting	11/25/2019	8.00	54.50	436.00
Drafting	11/26/2019	8.00	54.50	436.00
Drafting	12/9/2019	8.00	54.50	436.00
Drafting	12/13/2019	8.00	54.50	436.00
Drafting	12/16/2019	16.75	54.50	912.88
Drafting	12/17/2019	7.25	54.50	395.13
Drafting	12/19/2019	5.00	54.50	272.50
Drafting				

Project	S06845.021	SWG - SNV 2019 - Kaelan Tanigawa			Invoice	0107567
		12/20/2019	4.25	54.50	231.63	
Drafting						
Engineer Designer		11/19/2019	2.00	72.50	145.00	
Project review		11/27/2019	1.00	72.50	72.50	
Project communication		12/2/2019	1.00	72.50	72.50	
Project communication		12/9/2019	2.00	72.50	145.00	
Project review		12/10/2019	2.00	72.50	145.00	
Project review		12/16/2019	4.00	72.50	290.00	
Project review and communication		12/17/2019	1.00	72.50	72.50	
Project review						
Draftsman		12/9/2019	1.00	54.50	54.50	
Job reviewed		12/10/2019	5.00	54.50	272.50	
Job reviewed		12/16/2019	6.00	54.50	327.00	
Reviewed design						
Totals			143.50		8,221.28	
Total Labor						8,221.28
					Total this Task	\$8,221.28
					Total this Phase	\$8,221.28
					Total this Invoice	\$8,221.28

Date 9/4/2020
 RC/BPO# _____
 PO# _____
 COMPANY 01
 ORC 4125
 RD 0021
 FERC 10700
 Activity 1031
 CE 3205
 WO 0021W
 Prog Ref 0000
 Requestor _____
 Preparer _____
 (print name)





825745

INVOICE

Southwest Gas Corporation
Attn. : Bryan Thatcher
5241 Spring Mountain Rd
Las Vegas, NV 89150-0001
United States

Arcadis U.S., Inc.
Bank of America
Acct:
ACH: Wire:
SWIFT: BOFAUS3N
Remit-mailbox@arcadis-us.com
62638 Collections Center Drive
Chicago, IL 60693-0626

Invoice Date	27-Aug-2020	Invoice Number	34183184
Payment Term	30 days	Due Date	25-Sep-2020
WA#2019 SWG City of Mesquite Approach Service Agreement: V81318 Arcadis Reference Number CO002400.0002 Arcadis Reference Name CO002400.0002-SWG City of Mesquite Services Through 09-Aug-2020			
		Project Number	30008700
		Project Name	CO002400.0002-SWG City of Mesquite
		Project Manager	Rachel Cruz
		Client Contact	Bryan Thatcher

Professional Services to 09-Aug-2020**Labor**

Employee Name	Quantity	UOM	Rate	This Invoice
Brown, Clarinda	10.80	Hours	120.00	1,296.00
Hosseini, Golnoush	64.00	Hours	106.00	6,784.00
Radstake, Damiaan	8.00	Hours	75.00	600.00
Radstake, Damiaan	68.50	Hours	106.00	7,261.00
Witherspoon, Emma	67.00	Hours	106.00	7,102.00
King, Anna	216.50	Hours	106.00	22,949.00
Farrow, Clare	4.00	Hours	90.00	360.00
Fioravanti, Sarah	175.50	Hours	106.00	18,603.00
McGill, Meghan	60.00	Hours	106.00	6,360.00
Roy, Sarah	145.50	Hours	106.00	15,423.00
Sepiol, Joseph	245.00	Hours	106.00	25,970.00
Shirley, Charleston	368.00	Hours	113.00	41,584.00
Brutscher, Katherine	40.00	Hours	106.00	4,240.00
Everitt, Ross	73.40	Hours	106.00	7,780.40
Hingle, Elizabeth	180.00	Hours	106.00	19,080.00
Holder, Charles	124.50	Hours	106.00	13,197.00
Mauck, Branson	151.00	Hours	106.00	16,006.00

Bank Name	BANK OF AMERICA N.A.	Bank/Branch Code	BOFA-026009593
Account No.		SWIFT	BOFAUS3N

Remittance Address: Remit-Mailbox@arcadis-us.com

Please include the invoice number on all payments and include remittance copy with all postal payments. Late payments will be assessed according to contract terms.



Medziuch, Sarah	135.80	Hours	106.00	14,394.80
O'Connor, Gabriel	271.80	Hours	106.00	28,810.80
Beaudoin, David	152.00	Hours	106.00	16,112.00
Milanowski, Shawna	210.00	Hours	106.00	22,260.00
Isom, DeAnno	230.00	Hours	106.00	24,380.00
Merino, Nelson	126.00	Hours	106.00	13,356.00
Gerety, Austin	213.00	Hours	106.00	22,578.00
Hedley, Noah	104.70	Hours	106.00	11,098.20
Rucker, Jerry	230.00	Hours	106.00	24,380.00
Sanborn, David	158.50	Hours	106.00	16,801.00
Shinoda Jr., Jeffrey	276.00	Hours	106.00	29,256.00
Darragh, Robert	205.00	Hours	106.00	21,730.00
Andrews, Michael	203.40	Hours	106.00	21,560.40
Maldonado, Michael	107.50	Hours	106.00	11,395.00
Matzke, Joseph	75.00	Hours	106.00	7,950.00
Pertunen, Brett	75.00	Hours	106.00	7,950.00
Franko, Kelsey	71.80	Hours	106.00	7,610.80
Finch, Jocelyn	73.00	Hours	135.00	9,855.00
Cruz, Rachel	32.50	Hours	155.00	5,037.50
Petersen, Jennifer	26.00	Hours	75.00	1,950.00
Driscoll, Kyle	55.00	Hours	106.00	5,830.00
Miller, Margaret	65.00	Hours	106.00	6,890.00
Nicely, Cynthia	69.00	Hours	106.00	7,314.00
McClenahan, Thomas	154.00	Hours	106.00	16,324.00
Graves, Bret	8.00	Hours	106.00	848.00
Gerdes, Jonathan	53.00	Hours	106.00	5,618.00
Guerrero, Marcos	181.50	Hours	106.00	19,239.00



Karten, Laurel	45.50	Hours	106.00	4,823.00
Serna, Erica	186.50	Hours	106.00	19,769.00
Moua, Khua	209.00	Hours	106.00	22,154.00
Tischer, Michael	15.00	Hours	106.00	1,590.00
Reidenbach, Kayla	86.00	Hours	106.00	9,116.00
Bonner, Daniel	5.50	Hours	155.00	852.50
	6,111.70			653,428.40

Fees

Total This Invoice

706,917.00

1,360,345.40 USD

Total This Invoice 1,360,345.40 USD



Transaction Details - Invoice Number 34183184

Project	Task	Contract Line
30008700 - CO002400.0002-SWG City of Mesquite	WA25.1 - WA2020-25.1 Project Coordination	25 - WA2020-25.1 Project Coordination

Labor

Employee No. and Name	Date	Hours	Rate	This Invoice
24455 - Brown, Clarinda	07/20/2020	4.00	120.00	480.00
24455 - Brown, Clarinda	07/21/2020	4.80	120.00	576.00
24455 - Brown, Clarinda	07/22/2020	2.00	120.00	240.00
60031 - Farrow, Clare	07/14/2020	3.00	90.00	270.00
60031 - Farrow, Clare	07/15/2020	1.00	90.00	90.00
24039 - Finch, Jocelyn	07/13/2020	6.00	135.00	810.00
24039 - Finch, Jocelyn	07/14/2020	6.00	135.00	810.00
24039 - Finch, Jocelyn	07/15/2020	6.00	135.00	810.00
24039 - Finch, Jocelyn	07/16/2020	6.00	135.00	810.00
24039 - Finch, Jocelyn	07/20/2020	6.00	135.00	810.00
24039 - Finch, Jocelyn	07/24/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	07/27/2020	5.00	135.00	675.00
24039 - Finch, Jocelyn	07/28/2020	5.00	135.00	675.00
24039 - Finch, Jocelyn	07/29/2020	5.00	135.00	675.00
24039 - Finch, Jocelyn	07/30/2020	5.00	135.00	675.00
24039 - Finch, Jocelyn	08/03/2020	6.00	135.00	810.00
24039 - Finch, Jocelyn	08/04/2020	6.00	135.00	810.00
24039 - Finch, Jocelyn	08/05/2020	6.00	135.00	810.00
24039 - Finch, Jocelyn	08/07/2020	4.00	135.00	540.00
23673 - Cruz, Rachel	07/13/2020	5.00	155.00	775.00
23673 - Cruz, Rachel	07/14/2020	2.00	155.00	310.00
23673 - Cruz, Rachel	07/22/2020	4.00	155.00	620.00
23673 - Cruz, Rachel	07/24/2020	3.00	155.00	465.00
23673 - Cruz, Rachel	07/27/2020	3.00	155.00	465.00
23673 - Cruz, Rachel	07/28/2020	2.50	155.00	387.50
23673 - Cruz, Rachel	07/29/2020	6.00	155.00	930.00
23673 - Cruz, Rachel	08/04/2020	2.00	155.00	310.00
23673 - Cruz, Rachel	08/06/2020	4.00	155.00	620.00
23673 - Cruz, Rachel	08/07/2020	1.00	155.00	155.00
23514 - Petersen, Jennifer	07/14/2020	0.50	75.00	37.50
23514 - Petersen, Jennifer	07/15/2020	2.25	75.00	168.75
23514 - Petersen, Jennifer	07/16/2020	3.00	75.00	225.00
23514 - Petersen, Jennifer	07/17/2020	1.00	75.00	75.00
23514 - Petersen, Jennifer	07/20/2020	1.25	75.00	93.75
23514 - Petersen, Jennifer	07/21/2020	2.00	75.00	150.00
23514 - Petersen, Jennifer	07/22/2020	3.00	75.00	225.00
23514 - Petersen, Jennifer	07/23/2020	1.00	75.00	75.00



23514 - Petersen, Jennifer	07/28/2020	1.00	75.00	75.00
23514 - Petersen, Jennifer	07/29/2020	3.00	75.00	225.00
23514 - Petersen, Jennifer	07/30/2020	3.00	75.00	225.00
23514 - Petersen, Jennifer	08/03/2020	2.00	75.00	150.00
23514 - Petersen, Jennifer	08/04/2020	2.00	75.00	150.00
23514 - Petersen, Jennifer	08/05/2020	1.00	75.00	75.00
23672 - Bonner, Daniel	08/03/2020	1.50	155.00	232.50
23672 - Bonner, Daniel	08/04/2020	2.00	155.00	310.00
23672 - Bonner, Daniel	08/06/2020	2.00	155.00	310.00
		151.80		19,351.00
Total Labor				19,351.00

Fees

PM and Field Coordination, 4 weeks @ \$3,000.00	12,000.00
Total Fees	12,000.00
Total This Task	31,351.00

Project	Task	Contract Line
30008700 - CO002400.0002-SWG City of Mesquite	WA25.2 - WA2020-25.2 Environmental Inspection	26 - WA2020-25.2 Environmental Inspection

Labor

Employee No. and Name	Date	Hours	Rate	This Invoice
37688 - Radstake, Damiaan	07/29/2020	0.50	75.00	37.50
37688 - Radstake, Damiaan	08/02/2020	7.50	75.00	562.50
37688 - Radstake, Damiaan	08/03/2020	10.50	106.00	1,113.00
37688 - Radstake, Damiaan	08/04/2020	11.50	106.00	1,219.00
37688 - Radstake, Damiaan	08/05/2020	11.00	106.00	1,166.00
37688 - Radstake, Damiaan	08/06/2020	5.50	106.00	583.00
37688 - Radstake, Damiaan	08/06/2020	7.00	106.00	742.00
37688 - Radstake, Damiaan	08/07/2020	11.50	106.00	1,219.00
37688 - Radstake, Damiaan	08/08/2020	11.50	106.00	1,219.00
39007 - Milanowski, Shawna	07/20/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	07/20/2020	2.00	106.00	212.00
39007 - Milanowski, Shawna	07/21/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	07/21/2020	3.00	106.00	318.00
39007 - Milanowski, Shawna	07/22/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	07/22/2020	2.50	106.00	265.00
39007 - Milanowski, Shawna	07/23/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	07/23/2020	2.50	106.00	265.00
39007 - Milanowski, Shawna	07/24/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	07/24/2020	2.00	106.00	212.00
39007 - Milanowski, Shawna	07/25/2020	10.00	106.00	1,060.00
39007 - Milanowski, Shawna	07/27/2020	8.00	106.00	848.00



39007 - Milanowski, Shawna	07/27/2020	4.00	106.00	424.00
39007 - Milanowski, Shawna	07/28/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	07/28/2020	4.00	106.00	424.00
39007 - Milanowski, Shawna	07/29/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	07/29/2020	3.00	106.00	318.00
39007 - Milanowski, Shawna	07/30/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	07/30/2020	3.00	106.00	318.00
39007 - Milanowski, Shawna	07/31/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	07/31/2020	3.00	106.00	318.00
39007 - Milanowski, Shawna	08/01/2020	11.00	106.00	1,166.00
39007 - Milanowski, Shawna	08/02/2020	9.00	106.00	954.00
39007 - Milanowski, Shawna	08/03/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	08/03/2020	3.00	106.00	318.00
39007 - Milanowski, Shawna	08/03/2020	4.00	106.00	424.00
39007 - Milanowski, Shawna	08/04/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	08/04/2020	3.00	106.00	318.00
39007 - Milanowski, Shawna	08/04/2020	4.00	106.00	424.00
38422 - Andrews, Michael	07/13/2020	14.80	106.00	1,568.80
38422 - Andrews, Michael	07/14/2020	13.60	106.00	1,441.60
38422 - Andrews, Michael	07/15/2020	2.30	106.00	243.80
38422 - Andrews, Michael	07/15/2020	11.60	106.00	1,229.60
38422 - Andrews, Michael	07/16/2020	13.60	106.00	1,441.60
38422 - Andrews, Michael	07/17/2020	12.30	106.00	1,303.80
38422 - Andrews, Michael	07/18/2020	14.10	106.00	1,494.60
38422 - Andrews, Michael	07/19/2020	6.20	106.00	657.20
38422 - Andrews, Michael	07/27/2020	14.20	106.00	1,505.20
38422 - Andrews, Michael	07/28/2020	14.80	106.00	1,568.80
38422 - Andrews, Michael	07/29/2020	1.50	106.00	159.00
38422 - Andrews, Michael	07/29/2020	11.00	106.00	1,166.00
38422 - Andrews, Michael	07/30/2020	6.30	106.00	667.80
38422 - Andrews, Michael	08/04/2020	4.50	106.00	477.00
38422 - Andrews, Michael	08/05/2020	13.20	106.00	1,399.20
38422 - Andrews, Michael	08/06/2020	14.10	106.00	1,494.60
38422 - Andrews, Michael	08/07/2020	4.60	106.00	487.60
38422 - Andrews, Michael	08/07/2020	8.20	106.00	869.20
38422 - Andrews, Michael	08/08/2020	12.50	106.00	1,325.00
38422 - Andrews, Michael	08/09/2020	10.00	106.00	1,060.00
37921 - Moua, Khua	07/31/2020	10.00	106.00	1,060.00
37921 - Moua, Khua	08/01/2020	10.00	106.00	1,060.00
35900 - Tischer, Michael	07/13/2020	13.00	106.00	1,378.00
35900 - Tischer, Michael	07/14/2020	2.00	106.00	212.00
		483.90		51,045.40
Total Labor				51,045.40

Fees

Mobilization, 4 units @ \$1,100.00 4,400.00



Per Diem - Lodging, 59 days @ \$102.00	6,018.00
Per Diem - Meals & Incidentals, 56 days @ \$61.00	3,416.00
UTV Rental, 2 units @ \$850.00	1,700.00
Total Fees	15,534.00
Total This Task	66,579.40

Project 30008700 - CO002400.0002-SWG City of Mesquite	Task WA25.3 - WA2020-25.3 Authorized Biologist	Contract Line 27 - WA2020-25.3 Authorized Biologist
---	--	---

Labor

Employee No. and Name	Date	Hours	Rate	This Invoice
37280 - Shirley, Charleston	07/13/2020	13.00	113.00	1,469.00
37280 - Shirley, Charleston	07/14/2020	13.00	113.00	1,469.00
37280 - Shirley, Charleston	07/15/2020	14.00	113.00	1,582.00
37280 - Shirley, Charleston	07/16/2020	13.00	113.00	1,469.00
37280 - Shirley, Charleston	07/17/2020	14.00	113.00	1,582.00
37280 - Shirley, Charleston	07/18/2020	13.00	113.00	1,469.00
37280 - Shirley, Charleston	07/20/2020	13.00	113.00	1,469.00
37280 - Shirley, Charleston	07/21/2020	13.00	113.00	1,469.00
37280 - Shirley, Charleston	07/22/2020	14.00	113.00	1,582.00
37280 - Shirley, Charleston	07/23/2020	13.00	113.00	1,469.00
37280 - Shirley, Charleston	07/24/2020	14.00	113.00	1,582.00
37280 - Shirley, Charleston	07/25/2020	15.00	113.00	1,695.00
37280 - Shirley, Charleston	07/26/2020	13.00	113.00	1,469.00
37280 - Shirley, Charleston	07/27/2020	14.00	113.00	1,582.00
37280 - Shirley, Charleston	07/28/2020	14.00	113.00	1,582.00
37280 - Shirley, Charleston	07/29/2020	2.00	113.00	226.00
37280 - Shirley, Charleston	07/29/2020	12.00	113.00	1,356.00
37280 - Shirley, Charleston	07/30/2020	14.00	113.00	1,582.00
37280 - Shirley, Charleston	07/31/2020	14.00	113.00	1,582.00
37280 - Shirley, Charleston	08/01/2020	14.00	113.00	1,582.00
37280 - Shirley, Charleston	08/02/2020	12.00	113.00	1,356.00
37280 - Shirley, Charleston	08/03/2020	15.00	113.00	1,695.00
37280 - Shirley, Charleston	08/04/2020	15.00	113.00	1,695.00
37280 - Shirley, Charleston	08/05/2020	7.00	113.00	791.00
37280 - Shirley, Charleston	08/05/2020	10.00	113.00	1,130.00
37280 - Shirley, Charleston	08/06/2020	17.00	113.00	1,921.00
37280 - Shirley, Charleston	08/07/2020	17.00	113.00	1,921.00
37280 - Shirley, Charleston	08/08/2020	16.00	113.00	1,808.00
Total Labor		368.00		41,584.00

Fees

Per Diem - Lodging, 28 nights @ \$102	2,856.00
Per Diem - Meals & Incidentals, 28 days @ \$61.00	1,708.00
Total Fees	4,564.00

**Total This Task****46,148.00**

Project 30008700 - CO002400.0002-SWG City of Mesquite	Task WA25.4 - WA2020-25.4 Biological Monitor	Contract Line 28 - WA2020-25.4 Biological Monitor
---	--	---

Labor

Employee No. and Name	Date	Hours	Rate	This Invoice
63829 - Hosseini, Golnoush	07/13/2020	1.00	106.00	106.00
63829 - Hosseini, Golnoush	07/14/2020	12.00	106.00	1,272.00
63829 - Hosseini, Golnoush	07/15/2020	10.50	106.00	1,113.00
63829 - Hosseini, Golnoush	07/15/2020	3.00	106.00	318.00
63829 - Hosseini, Golnoush	07/16/2020	12.50	106.00	1,325.00
63829 - Hosseini, Golnoush	07/17/2020	12.50	106.00	1,325.00
63829 - Hosseini, Golnoush	07/18/2020	12.50	106.00	1,325.00
36163 - Witherspoon, Emma	07/13/2020	12.00	106.00	1,272.00
36163 - Witherspoon, Emma	07/14/2020	11.00	106.00	1,166.00
36163 - Witherspoon, Emma	07/15/2020	11.00	106.00	1,166.00
36163 - Witherspoon, Emma	07/16/2020	6.00	106.00	636.00
36163 - Witherspoon, Emma	07/16/2020	6.00	106.00	636.00
36163 - Witherspoon, Emma	07/17/2020	10.00	106.00	1,060.00
36163 - Witherspoon, Emma	07/18/2020	11.00	106.00	1,166.00
35935 - King, Anna	07/18/2020	10.00	106.00	1,060.00
35935 - King, Anna	07/20/2020	10.00	106.00	1,060.00
35935 - King, Anna	07/21/2020	10.00	106.00	1,060.00
35935 - King, Anna	07/22/2020	10.50	106.00	1,113.00
35935 - King, Anna	07/23/2020	10.80	106.00	1,144.80
35935 - King, Anna	07/24/2020	10.50	106.00	1,113.00
35935 - King, Anna	07/25/2020	10.50	106.00	1,113.00
35935 - King, Anna	07/27/2020	10.50	106.00	1,113.00
35935 - King, Anna	07/28/2020	9.50	106.00	1,007.00
35935 - King, Anna	07/29/2020	9.50	106.00	1,007.00
35935 - King, Anna	07/30/2020	10.00	106.00	1,060.00
35935 - King, Anna	07/31/2020	10.50	106.00	1,113.00
35935 - King, Anna	08/01/2020	12.20	106.00	1,293.20
35935 - King, Anna	08/03/2020	10.50	106.00	1,113.00
35935 - King, Anna	08/04/2020	11.20	106.00	1,187.20
35935 - King, Anna	08/05/2020	12.00	106.00	1,272.00
35935 - King, Anna	08/06/2020	14.30	106.00	1,515.80
35935 - King, Anna	08/07/2020	12.00	106.00	1,272.00
35935 - King, Anna	08/08/2020	12.00	106.00	1,272.00
35935 - King, Anna	08/09/2020	10.00	106.00	1,060.00
65696 - Fioravanti, Sarah	07/25/2020	11.00	106.00	1,166.00
65696 - Fioravanti, Sarah	07/27/2020	9.75	106.00	1,033.50
65696 - Fioravanti, Sarah	07/28/2020	10.00	106.00	1,060.00
65696 - Fioravanti, Sarah	07/29/2020	1.05	106.00	111.30

65696 - Fioravanti, Sarah	07/29/2020	12.25	106.00	1,298.50
65696 - Fioravanti, Sarah	07/30/2020	12.90	106.00	1,367.40
65696 - Fioravanti, Sarah	07/31/2020	11.90	106.00	1,261.40
65696 - Fioravanti, Sarah	08/01/2020	12.90	106.00	1,367.40
65696 - Fioravanti, Sarah	08/02/2020	9.40	106.00	996.40
65696 - Fioravanti, Sarah	08/03/2020	0.40	106.00	42.40
65696 - Fioravanti, Sarah	08/03/2020	12.00	106.00	1,272.00
65696 - Fioravanti, Sarah	08/04/2020	0.40	106.00	42.40
65696 - Fioravanti, Sarah	08/04/2020	11.25	106.00	1,192.50
65696 - Fioravanti, Sarah	08/05/2020	2.90	106.00	307.40
65696 - Fioravanti, Sarah	08/05/2020	8.75	106.00	927.50
65696 - Fioravanti, Sarah	08/06/2020	14.90	106.00	1,579.40
65696 - Fioravanti, Sarah	08/07/2020	14.00	106.00	1,484.00
65696 - Fioravanti, Sarah	08/08/2020	12.50	106.00	1,325.00
65696 - Fioravanti, Sarah	08/09/2020	7.25	106.00	768.50
35817 - McGill, Meghan	07/13/2020	12.00	106.00	1,272.00
35817 - McGill, Meghan	07/14/2020	10.50	106.00	1,113.00
35817 - McGill, Meghan	07/15/2020	12.00	106.00	1,272.00
35817 - McGill, Meghan	07/16/2020	5.50	106.00	583.00
35817 - McGill, Meghan	07/16/2020	5.50	106.00	583.00
35817 - McGill, Meghan	07/17/2020	11.00	106.00	1,166.00
35817 - McGill, Meghan	07/18/2020	3.50	106.00	371.00
37384 - Roy, Sarah	07/13/2020	10.00	106.00	1,060.00
37384 - Roy, Sarah	07/14/2020	10.00	106.00	1,060.00
37384 - Roy, Sarah	07/15/2020	10.00	106.00	1,060.00
37384 - Roy, Sarah	07/16/2020	10.00	106.00	1,060.00
37384 - Roy, Sarah	07/17/2020	10.00	106.00	1,060.00
37384 - Roy, Sarah	07/18/2020	1.00	106.00	106.00
37384 - Roy, Sarah	07/20/2020	10.50	106.00	1,113.00
37384 - Roy, Sarah	07/21/2020	10.00	106.00	1,060.00
37384 - Roy, Sarah	07/22/2020	10.50	106.00	1,113.00
37384 - Roy, Sarah	07/23/2020	1.00	106.00	106.00
37384 - Roy, Sarah	07/23/2020	9.00	106.00	954.00
37384 - Roy, Sarah	07/24/2020	10.00	106.00	1,060.00
37384 - Roy, Sarah	07/25/2020	12.00	106.00	1,272.00
37384 - Roy, Sarah	07/27/2020	10.50	106.00	1,113.00
37384 - Roy, Sarah	07/28/2020	12.00	106.00	1,272.00
37384 - Roy, Sarah	07/29/2020	9.00	106.00	954.00
37167 - Sepiol, Joseph	07/13/2020	12.00	106.00	1,272.00
37167 - Sepiol, Joseph	07/14/2020	10.00	106.00	1,060.00
37167 - Sepiol, Joseph	07/15/2020	12.50	106.00	1,325.00
37167 - Sepiol, Joseph	07/16/2020	7.50	106.00	795.00
37167 - Sepiol, Joseph	07/16/2020	5.50	106.00	583.00
37167 - Sepiol, Joseph	07/17/2020	11.50	106.00	1,219.00
37167 - Sepiol, Joseph	07/20/2020	12.00	106.00	1,272.00
37167 - Sepiol, Joseph	07/21/2020	11.00	106.00	1,166.00
37167 - Sepiol, Joseph	07/22/2020	12.00	106.00	1,272.00
37167 - Sepiol, Joseph	07/23/2020	7.00	106.00	742.00
37167 - Sepiol, Joseph	07/23/2020	5.00	106.00	530.00
37167 - Sepiol, Joseph	07/24/2020	12.00	106.00	1,272.00

37167 - Sepiol, Joseph	07/25/2020	12.00	106.00	1,272.00
37167 - Sepiol, Joseph	07/27/2020	13.00	106.00	1,378.00
37167 - Sepiol, Joseph	07/28/2020	13.00	106.00	1,378.00
37167 - Sepiol, Joseph	07/29/2020	14.00	106.00	1,484.00
37167 - Sepiol, Joseph	07/30/2020	13.00	106.00	1,378.00
37167 - Sepiol, Joseph	07/31/2020	12.50	106.00	1,325.00
37167 - Sepiol, Joseph	08/01/2020	12.50	106.00	1,325.00
37167 - Sepiol, Joseph	08/02/2020	11.00	106.00	1,166.00
37167 - Sepiol, Joseph	08/03/2020	12.00	106.00	1,272.00
37167 - Sepiol, Joseph	08/04/2020	14.00	106.00	1,484.00
36515 - Brutscher, Katherine	07/13/2020	11.00	106.00	1,166.00
36515 - Brutscher, Katherine	07/14/2020	8.00	106.00	848.00
36515 - Brutscher, Katherine	07/15/2020	11.00	106.00	1,166.00
36515 - Brutscher, Katherine	07/16/2020	10.00	106.00	1,060.00
66062 - Everitt, Ross	07/25/2020	6.50	106.00	689.00
66062 - Everitt, Ross	07/25/2020	5.00	106.00	530.00
66062 - Everitt, Ross	07/27/2020	12.00	106.00	1,272.00
66062 - Everitt, Ross	07/28/2020	10.50	106.00	1,113.00
66062 - Everitt, Ross	07/29/2020	8.40	106.00	890.40
66062 - Everitt, Ross	07/30/2020	5.40	106.00	572.40
66062 - Everitt, Ross	07/30/2020	4.90	106.00	519.40
66062 - Everitt, Ross	07/31/2020	12.20	106.00	1,293.20
66062 - Everitt, Ross	08/01/2020	8.50	106.00	901.00
37642 - Hingle, Elizabeth	07/13/2020	11.00	106.00	1,166.00
37642 - Hingle, Elizabeth	07/14/2020	11.00	106.00	1,166.00
37642 - Hingle, Elizabeth	07/15/2020	11.00	106.00	1,166.00
37642 - Hingle, Elizabeth	07/16/2020	4.00	106.00	424.00
37642 - Hingle, Elizabeth	07/16/2020	7.00	106.00	742.00
37642 - Hingle, Elizabeth	07/17/2020	10.00	106.00	1,060.00
37642 - Hingle, Elizabeth	07/18/2020	2.00	106.00	212.00
37642 - Hingle, Elizabeth	07/22/2020	10.00	106.00	1,060.00
37642 - Hingle, Elizabeth	07/23/2020	10.00	106.00	1,060.00
37642 - Hingle, Elizabeth	07/24/2020	8.50	106.00	901.00
37642 - Hingle, Elizabeth	07/24/2020	1.50	106.00	159.00
37642 - Hingle, Elizabeth	07/27/2020	15.00	106.00	1,590.00
37642 - Hingle, Elizabeth	07/28/2020	15.00	106.00	1,590.00
37642 - Hingle, Elizabeth	07/29/2020	3.00	106.00	318.00
37642 - Hingle, Elizabeth	07/29/2020	10.00	106.00	1,060.00
37642 - Hingle, Elizabeth	07/30/2020	12.50	106.00	1,325.00
37642 - Hingle, Elizabeth	07/31/2020	12.50	106.00	1,325.00
37642 - Hingle, Elizabeth	08/01/2020	13.00	106.00	1,378.00
37642 - Hingle, Elizabeth	08/03/2020	13.00	106.00	1,378.00
36432 - Holder, Charles	07/30/2020	11.00	106.00	1,166.00
36432 - Holder, Charles	08/01/2020	12.50	106.00	1,325.00
36432 - Holder, Charles	08/02/2020	5.00	106.00	530.00
36432 - Holder, Charles	08/02/2020	4.50	106.00	477.00
36432 - Holder, Charles	08/03/2020	6.50	106.00	689.00
36432 - Holder, Charles	08/03/2020	8.00	106.00	848.00
36432 - Holder, Charles	08/04/2020	3.00	106.00	318.00

36432 - Holder, Charles	08/04/2020	8.00	106.00	848.00
36432 - Holder, Charles	08/05/2020	4.50	106.00	477.00
36432 - Holder, Charles	08/05/2020	8.00	106.00	848.00
36432 - Holder, Charles	08/06/2020	6.50	106.00	689.00
36432 - Holder, Charles	08/06/2020	8.00	106.00	848.00
36432 - Holder, Charles	08/07/2020	5.00	106.00	530.00
36432 - Holder, Charles	08/07/2020	8.00	106.00	848.00
36432 - Holder, Charles	08/08/2020	13.00	106.00	1,378.00
36432 - Holder, Charles	08/09/2020	13.00	106.00	1,378.00
36513 - Mauck, Branson	07/14/2020	11.00	106.00	1,166.00
36513 - Mauck, Branson	07/15/2020	11.00	106.00	1,166.00
36513 - Mauck, Branson	07/16/2020	3.00	106.00	318.00
36513 - Mauck, Branson	07/16/2020	8.00	106.00	848.00
36513 - Mauck, Branson	07/17/2020	11.00	106.00	1,166.00
36513 - Mauck, Branson	07/18/2020	10.00	106.00	1,060.00
36513 - Mauck, Branson	07/20/2020	11.00	106.00	1,166.00
36513 - Mauck, Branson	07/21/2020	14.00	106.00	1,484.00
36513 - Mauck, Branson	07/22/2020	14.00	106.00	1,484.00
36513 - Mauck, Branson	07/23/2020	11.00	106.00	1,166.00
36513 - Mauck, Branson	07/23/2020	1.00	106.00	106.00
36513 - Mauck, Branson	07/24/2020	11.00	106.00	1,166.00
36513 - Mauck, Branson	07/25/2020	11.00	106.00	1,166.00
36513 - Mauck, Branson	07/27/2020	12.00	106.00	1,272.00
36513 - Mauck, Branson	07/28/2020	12.00	106.00	1,272.00
37654 - Medziuch, Sarah	07/13/2020	10.00	106.00	1,060.00
37654 - Medziuch, Sarah	07/14/2020	9.80	106.00	1,038.80
37654 - Medziuch, Sarah	07/15/2020	11.60	106.00	1,229.60
37654 - Medziuch, Sarah	07/16/2020	2.80	106.00	296.80
37654 - Medziuch, Sarah	07/16/2020	7.90	106.00	837.40
37654 - Medziuch, Sarah	07/17/2020	11.70	106.00	1,240.20
37654 - Medziuch, Sarah	07/18/2020	11.60	106.00	1,229.60
37654 - Medziuch, Sarah	07/20/2020	12.20	106.00	1,293.20
37654 - Medziuch, Sarah	07/21/2020	12.20	106.00	1,293.20
37654 - Medziuch, Sarah	07/22/2020	12.60	106.00	1,335.60
37654 - Medziuch, Sarah	07/23/2020	8.80	106.00	932.80
37654 - Medziuch, Sarah	07/23/2020	3.00	106.00	318.00
37654 - Medziuch, Sarah	07/24/2020	12.00	106.00	1,272.00
37654 - Medziuch, Sarah	07/25/2020	9.60	106.00	1,017.60
39000 - O'Connor, Gabriel	07/13/2020	11.00	106.00	1,166.00
39000 - O'Connor, Gabriel	07/14/2020	9.40	106.00	996.40
39000 - O'Connor, Gabriel	07/15/2020	11.10	106.00	1,176.60
39000 - O'Connor, Gabriel	07/16/2020	2.40	106.00	254.40
39000 - O'Connor, Gabriel	07/16/2020	8.50	106.00	901.00
39000 - O'Connor, Gabriel	07/17/2020	11.30	106.00	1,197.80
39000 - O'Connor, Gabriel	07/18/2020	8.40	106.00	890.40
39000 - O'Connor, Gabriel	07/20/2020	13.00	106.00	1,378.00
39000 - O'Connor, Gabriel	07/21/2020	9.90	106.00	1,049.40
39000 - O'Connor, Gabriel	07/22/2020	12.00	106.00	1,272.00
39000 - O'Connor, Gabriel	07/23/2020	6.40	106.00	678.40
39000 - O'Connor, Gabriel	07/23/2020	5.10	106.00	540.60

39000 - O'Connor, Gabriel	07/24/2020	10.00	106.00	1,060.00
39000 - O'Connor, Gabriel	07/25/2020	10.60	106.00	1,123.60
39000 - O'Connor, Gabriel	07/27/2020	11.00	106.00	1,166.00
39000 - O'Connor, Gabriel	07/28/2020	9.50	106.00	1,007.00
39000 - O'Connor, Gabriel	07/29/2020	10.30	106.00	1,091.80
39000 - O'Connor, Gabriel	07/30/2020	1.10	106.00	116.60
39000 - O'Connor, Gabriel	07/30/2020	9.20	106.00	975.20
39000 - O'Connor, Gabriel	07/31/2020	12.00	106.00	1,272.00
39000 - O'Connor, Gabriel	08/01/2020	12.50	106.00	1,325.00
39000 - O'Connor, Gabriel	08/03/2020	12.80	106.00	1,356.80
39000 - O'Connor, Gabriel	08/04/2020	11.60	106.00	1,229.60
39000 - O'Connor, Gabriel	08/05/2020	11.40	106.00	1,208.40
39000 - O'Connor, Gabriel	08/06/2020	10.00	106.00	1,060.00
39000 - O'Connor, Gabriel	08/06/2020	4.20	106.00	445.20
39000 - O'Connor, Gabriel	08/07/2020	14.80	106.00	1,568.80
39000 - O'Connor, Gabriel	08/08/2020	12.30	106.00	1,303.80
37898 - Beaudoin, David	07/13/2020	8.00	106.00	848.00
37898 - Beaudoin, David	07/14/2020	1.50	106.00	159.00
37898 - Beaudoin, David	07/14/2020	8.00	106.00	848.00
37898 - Beaudoin, David	07/15/2020	2.50	106.00	265.00
37898 - Beaudoin, David	07/15/2020	8.00	106.00	848.00
37898 - Beaudoin, David	07/16/2020	2.00	106.00	212.00
37898 - Beaudoin, David	07/16/2020	8.00	106.00	848.00
37898 - Beaudoin, David	07/17/2020	2.00	106.00	212.00
37898 - Beaudoin, David	07/17/2020	8.00	106.00	848.00
37898 - Beaudoin, David	07/18/2020	10.00	106.00	1,060.00
37898 - Beaudoin, David	07/20/2020	1.00	106.00	106.00
37898 - Beaudoin, David	07/20/2020	8.00	106.00	848.00
37898 - Beaudoin, David	07/21/2020	2.00	106.00	212.00
37898 - Beaudoin, David	07/21/2020	8.00	106.00	848.00
37898 - Beaudoin, David	07/22/2020	4.00	106.00	424.00
37898 - Beaudoin, David	07/22/2020	8.00	106.00	848.00
37898 - Beaudoin, David	07/23/2020	2.00	106.00	212.00
37898 - Beaudoin, David	07/23/2020	8.00	106.00	848.00
37898 - Beaudoin, David	07/24/2020	2.00	106.00	212.00
37898 - Beaudoin, David	07/24/2020	8.00	106.00	848.00
37898 - Beaudoin, David	07/25/2020	10.00	106.00	1,060.00
37898 - Beaudoin, David	07/27/2020	0.50	106.00	53.00
37898 - Beaudoin, David	07/27/2020	13.00	106.00	1,378.00
37898 - Beaudoin, David	07/28/2020	2.00	106.00	212.00
37898 - Beaudoin, David	07/28/2020	8.00	106.00	848.00
37898 - Beaudoin, David	07/29/2020	1.50	106.00	159.00
37898 - Beaudoin, David	07/29/2020	8.00	106.00	848.00
38458 - Isom, DeAnno	07/20/2020	2.00	106.00	212.00
38458 - Isom, DeAnno	07/20/2020	8.00	106.00	848.00
38458 - Isom, DeAnno	07/21/2020	2.00	106.00	212.00
38458 - Isom, DeAnno	07/21/2020	8.00	106.00	848.00
38458 - Isom, DeAnno	07/22/2020	3.00	106.00	318.00

38458 - Isom, DeAnno	07/22/2020	8.00	106.00	848.00
38458 - Isom, DeAnno	07/23/2020	3.00	106.00	318.00
38458 - Isom, DeAnno	07/23/2020	8.00	106.00	848.00
38458 - Isom, DeAnno	07/24/2020	3.00	106.00	318.00
38458 - Isom, DeAnno	07/24/2020	8.00	106.00	848.00
38458 - Isom, DeAnno	07/25/2020	10.50	106.00	1,113.00
38458 - Isom, DeAnno	07/27/2020	2.00	106.00	212.00
38458 - Isom, DeAnno	07/27/2020	8.00	106.00	848.00
38458 - Isom, DeAnno	07/28/2020	3.00	106.00	318.00
38458 - Isom, DeAnno	07/28/2020	8.00	106.00	848.00
38458 - Isom, DeAnno	07/29/2020	2.00	106.00	212.00
38458 - Isom, DeAnno	07/29/2020	8.00	106.00	848.00
38458 - Isom, DeAnno	07/30/2020	3.00	106.00	318.00
38458 - Isom, DeAnno	07/30/2020	8.00	106.00	848.00
38458 - Isom, DeAnno	07/31/2020	3.00	106.00	318.00
38458 - Isom, DeAnno	07/31/2020	8.00	106.00	848.00
38458 - Isom, DeAnno	08/01/2020	12.00	106.00	1,272.00
38458 - Isom, DeAnno	08/02/2020	10.50	106.00	1,113.00
38458 - Isom, DeAnno	08/03/2020	6.00	106.00	636.00
38458 - Isom, DeAnno	08/03/2020	8.00	106.00	848.00
38458 - Isom, DeAnno	08/04/2020	5.50	106.00	583.00
38458 - Isom, DeAnno	08/04/2020	8.00	106.00	848.00
38458 - Isom, DeAnno	08/05/2020	6.00	106.00	636.00
38458 - Isom, DeAnno	08/05/2020	8.00	106.00	848.00
38458 - Isom, DeAnno	08/06/2020	6.50	106.00	689.00
38458 - Isom, DeAnno	08/06/2020	8.00	106.00	848.00
38458 - Isom, DeAnno	08/07/2020	6.00	106.00	636.00
38458 - Isom, DeAnno	08/07/2020	8.00	106.00	848.00
38458 - Isom, DeAnno	08/08/2020	14.00	106.00	1,484.00
38458 - Isom, DeAnno	08/09/2020	7.00	106.00	742.00
38305 - Merino, Nelson	07/20/2020	6.00	106.00	636.00
38305 - Merino, Nelson	07/20/2020	3.00	106.00	318.00
38305 - Merino, Nelson	07/20/2020	2.00	106.00	212.00
38305 - Merino, Nelson	07/21/2020	6.00	106.00	636.00
38305 - Merino, Nelson	07/21/2020	3.00	106.00	318.00
38305 - Merino, Nelson	07/21/2020	2.00	106.00	212.00
38305 - Merino, Nelson	07/22/2020	6.00	106.00	636.00
38305 - Merino, Nelson	07/22/2020	3.00	106.00	318.00
38305 - Merino, Nelson	07/22/2020	2.00	106.00	212.00
38305 - Merino, Nelson	07/23/2020	6.00	106.00	636.00
38305 - Merino, Nelson	07/23/2020	2.00	106.00	212.00
38305 - Merino, Nelson	07/24/2020	6.00	106.00	636.00
38305 - Merino, Nelson	07/24/2020	3.00	106.00	318.00
38305 - Merino, Nelson	07/24/2020	2.00	106.00	212.00
38305 - Merino, Nelson	07/25/2020	2.00	106.00	212.00
38305 - Merino, Nelson	07/25/2020	3.00	106.00	318.00
38305 - Merino, Nelson	07/25/2020	6.00	106.00	636.00
38305 - Merino, Nelson	07/27/2020	6.00	106.00	636.00
38305 - Merino, Nelson	07/27/2020	3.00	106.00	318.00
38305 - Merino, Nelson	07/27/2020	2.00	106.00	212.00

38305 - Merino, Nelson	07/28/2020	6.00	106.00	636.00
38305 - Merino, Nelson	07/28/2020	3.00	106.00	318.00
38305 - Merino, Nelson	07/28/2020	2.00	106.00	212.00
38305 - Merino, Nelson	07/29/2020	6.00	106.00	636.00
38305 - Merino, Nelson	07/29/2020	3.00	106.00	318.00
38305 - Merino, Nelson	07/29/2020	2.00	106.00	212.00
38305 - Merino, Nelson	07/30/2020	6.00	106.00	636.00
38305 - Merino, Nelson	07/30/2020	3.00	106.00	318.00
38305 - Merino, Nelson	07/30/2020	2.00	106.00	212.00
38305 - Merino, Nelson	07/31/2020	6.00	106.00	636.00
38305 - Merino, Nelson	07/31/2020	3.00	106.00	318.00
38305 - Merino, Nelson	07/31/2020	2.00	106.00	212.00
38305 - Merino, Nelson	08/03/2020	6.00	106.00	636.00
38305 - Merino, Nelson	08/03/2020	2.00	106.00	212.00
39007 - Milanowski, Shawna	07/13/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	07/13/2020	2.00	106.00	212.00
39007 - Milanowski, Shawna	07/14/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	07/14/2020	2.00	106.00	212.00
39007 - Milanowski, Shawna	07/15/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	07/15/2020	3.00	106.00	318.00
39007 - Milanowski, Shawna	07/16/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	07/16/2020	2.00	106.00	212.00
38264 - Gerety, Austin	07/13/2020	8.00	106.00	848.00
38264 - Gerety, Austin	07/13/2020	1.00	106.00	106.00
38264 - Gerety, Austin	07/14/2020	8.00	106.00	848.00
38264 - Gerety, Austin	07/14/2020	2.00	106.00	212.00
38264 - Gerety, Austin	07/15/2020	8.00	106.00	848.00
38264 - Gerety, Austin	07/15/2020	4.00	106.00	424.00
38264 - Gerety, Austin	07/16/2020	8.00	106.00	848.00
38264 - Gerety, Austin	07/16/2020	4.00	106.00	424.00
38264 - Gerety, Austin	07/17/2020	8.00	106.00	848.00
38264 - Gerety, Austin	07/17/2020	4.00	106.00	424.00
38264 - Gerety, Austin	07/20/2020	8.00	106.00	848.00
38264 - Gerety, Austin	07/20/2020	2.00	106.00	212.00
38264 - Gerety, Austin	07/21/2020	8.00	106.00	848.00
38264 - Gerety, Austin	07/21/2020	2.00	106.00	212.00
38264 - Gerety, Austin	07/22/2020	8.00	106.00	848.00
38264 - Gerety, Austin	07/22/2020	4.00	106.00	424.00
38264 - Gerety, Austin	07/23/2020	8.00	106.00	848.00
38264 - Gerety, Austin	07/23/2020	2.00	106.00	212.00
38264 - Gerety, Austin	07/24/2020	8.00	106.00	848.00
38264 - Gerety, Austin	07/24/2020	4.00	106.00	424.00
38264 - Gerety, Austin	07/25/2020	10.00	106.00	1,060.00
38264 - Gerety, Austin	07/27/2020	8.00	106.00	848.00
38264 - Gerety, Austin	07/27/2020	1.00	106.00	106.00
38264 - Gerety, Austin	07/28/2020	8.00	106.00	848.00
38264 - Gerety, Austin	07/28/2020	1.00	106.00	106.00
38264 - Gerety, Austin	07/29/2020	8.00	106.00	848.00
38264 - Gerety, Austin	07/29/2020	4.00	106.00	424.00

38264 - Gerety, Austin	07/30/2020	8.00	106.00	848.00
38264 - Gerety, Austin	07/30/2020	4.00	106.00	424.00
38264 - Gerety, Austin	07/31/2020	8.00	106.00	848.00
38264 - Gerety, Austin	07/31/2020	4.00	106.00	424.00
38264 - Gerety, Austin	08/03/2020	8.00	106.00	848.00
38264 - Gerety, Austin	08/04/2020	8.00	106.00	848.00
38264 - Gerety, Austin	08/05/2020	8.00	106.00	848.00
38264 - Gerety, Austin	08/06/2020	8.00	106.00	848.00
38264 - Gerety, Austin	08/07/2020	8.00	106.00	848.00
36620 - Hedley, Noah	07/27/2020	9.30	106.00	985.80
36620 - Hedley, Noah	07/28/2020	12.30	106.00	1,303.80
36620 - Hedley, Noah	07/29/2020	9.50	106.00	1,007.00
36620 - Hedley, Noah	07/30/2020	1.80	106.00	190.80
36620 - Hedley, Noah	07/30/2020	8.50	106.00	901.00
36620 - Hedley, Noah	07/31/2020	12.30	106.00	1,303.80
36620 - Hedley, Noah	08/01/2020	10.00	106.00	1,060.00
36620 - Hedley, Noah	08/03/2020	14.30	106.00	1,515.80
36620 - Hedley, Noah	08/04/2020	12.00	106.00	1,272.00
36620 - Hedley, Noah	08/05/2020	13.00	106.00	1,378.00
36620 - Hedley, Noah	08/07/2020	0.70	106.00	74.20
36620 - Hedley, Noah	08/09/2020	1.00	106.00	106.00
38918 - Rucker, Jerry	07/13/2020	10.00	106.00	1,060.00
38918 - Rucker, Jerry	07/14/2020	8.00	106.00	848.00
38918 - Rucker, Jerry	07/15/2020	9.00	106.00	954.00
38918 - Rucker, Jerry	07/16/2020	10.00	106.00	1,060.00
38918 - Rucker, Jerry	07/17/2020	6.00	106.00	636.00
38918 - Rucker, Jerry	07/17/2020	3.00	106.00	318.00
38918 - Rucker, Jerry	07/18/2020	10.00	106.00	1,060.00
38918 - Rucker, Jerry	07/20/2020	10.00	106.00	1,060.00
38918 - Rucker, Jerry	07/21/2020	11.00	106.00	1,166.00
38918 - Rucker, Jerry	07/22/2020	11.00	106.00	1,166.00
38918 - Rucker, Jerry	07/23/2020	4.00	106.00	424.00
38918 - Rucker, Jerry	07/23/2020	8.00	106.00	848.00
38918 - Rucker, Jerry	07/24/2020	11.00	106.00	1,166.00
38918 - Rucker, Jerry	07/25/2020	11.00	106.00	1,166.00
38918 - Rucker, Jerry	07/27/2020	12.00	106.00	1,272.00
38918 - Rucker, Jerry	07/28/2020	12.00	106.00	1,272.00
38918 - Rucker, Jerry	07/29/2020	12.00	106.00	1,272.00
38918 - Rucker, Jerry	07/30/2020	8.00	106.00	848.00
38918 - Rucker, Jerry	07/30/2020	4.00	106.00	424.00
38918 - Rucker, Jerry	07/31/2020	12.00	106.00	1,272.00
38918 - Rucker, Jerry	08/01/2020	12.00	106.00	1,272.00
38918 - Rucker, Jerry	08/03/2020	12.00	106.00	1,272.00
38918 - Rucker, Jerry	08/04/2020	12.00	106.00	1,272.00
38918 - Rucker, Jerry	08/05/2020	12.00	106.00	1,272.00
37493 - Sanborn, David	07/13/2020	8.00	106.00	848.00
37493 - Sanborn, David	07/13/2020	3.00	106.00	318.00
37493 - Sanborn, David	07/14/2020	8.00	106.00	848.00
37493 - Sanborn, David	07/14/2020	2.00	106.00	212.00
37493 - Sanborn, David	07/15/2020	8.00	106.00	848.00

37493 - Sanborn, David	07/15/2020	3.00	106.00	318.00
37493 - Sanborn, David	07/16/2020	8.00	106.00	848.00
37493 - Sanborn, David	07/16/2020	3.00	106.00	318.00
37493 - Sanborn, David	07/17/2020	8.00	106.00	848.00
37493 - Sanborn, David	07/17/2020	3.00	106.00	318.00
37493 - Sanborn, David	07/20/2020	8.00	106.00	848.00
37493 - Sanborn, David	07/20/2020	3.00	106.00	318.00
37493 - Sanborn, David	07/21/2020	8.00	106.00	848.00
37493 - Sanborn, David	07/21/2020	2.00	106.00	212.00
37493 - Sanborn, David	07/22/2020	8.00	106.00	848.00
37493 - Sanborn, David	07/22/2020	2.00	106.00	212.00
37493 - Sanborn, David	07/23/2020	8.00	106.00	848.00
37493 - Sanborn, David	07/23/2020	3.00	106.00	318.00
37493 - Sanborn, David	07/24/2020	8.00	106.00	848.00
37493 - Sanborn, David	07/24/2020	2.00	106.00	212.00
37493 - Sanborn, David	07/24/2020	4.00	106.00	424.00
37493 - Sanborn, David	07/25/2020	13.00	106.00	1,378.00
37493 - Sanborn, David	07/27/2020	8.00	106.00	848.00
37493 - Sanborn, David	07/27/2020	1.50	106.00	159.00
37493 - Sanborn, David	07/28/2020	8.00	106.00	848.00
37493 - Sanborn, David	07/28/2020	1.00	106.00	106.00
37493 - Sanborn, David	07/28/2020	4.00	106.00	424.00
37493 - Sanborn, David	07/29/2020	8.00	106.00	848.00
37493 - Sanborn, David	07/29/2020	1.00	106.00	106.00
37493 - Sanborn, David	07/29/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	07/13/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	07/13/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	07/14/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	07/14/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	07/15/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	07/15/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	07/16/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	07/16/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	07/17/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	07/17/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	07/20/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	07/20/2020	1.00	106.00	106.00
35315 - Shinoda Jr., Jeffrey	07/20/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	07/21/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	07/21/2020	1.00	106.00	106.00
35315 - Shinoda Jr., Jeffrey	07/21/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	07/22/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	07/22/2020	1.00	106.00	106.00
35315 - Shinoda Jr., Jeffrey	07/22/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	07/23/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	07/23/2020	1.00	106.00	106.00
35315 - Shinoda Jr., Jeffrey	07/23/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	07/24/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	07/24/2020	1.00	106.00	106.00
35315 - Shinoda Jr., Jeffrey	07/24/2020	4.00	106.00	424.00

35315 - Shinoda Jr., Jeffrey	07/25/2020	12.00	106.00	1,272.00
35315 - Shinoda Jr., Jeffrey	07/27/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	07/27/2020	3.00	106.00	318.00
35315 - Shinoda Jr., Jeffrey	07/28/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	07/28/2020	3.00	106.00	318.00
35315 - Shinoda Jr., Jeffrey	07/29/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	07/29/2020	3.00	106.00	318.00
35315 - Shinoda Jr., Jeffrey	07/30/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	07/30/2020	3.00	106.00	318.00
35315 - Shinoda Jr., Jeffrey	08/03/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	08/03/2020	3.00	106.00	318.00
35315 - Shinoda Jr., Jeffrey	08/03/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	08/04/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	08/04/2020	3.00	106.00	318.00
35315 - Shinoda Jr., Jeffrey	08/04/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	08/05/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	08/05/2020	1.00	106.00	106.00
35315 - Shinoda Jr., Jeffrey	08/05/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	08/06/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	08/06/2020	3.00	106.00	318.00
35315 - Shinoda Jr., Jeffrey	08/06/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	08/07/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	08/07/2020	3.00	106.00	318.00
35315 - Shinoda Jr., Jeffrey	08/07/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	08/08/2020	12.00	106.00	1,272.00
35315 - Shinoda Jr., Jeffrey	08/09/2020	10.00	106.00	1,060.00
36597 - Darragh, Robert	07/13/2020	3.00	106.00	318.00
36597 - Darragh, Robert	07/13/2020	8.00	106.00	848.00
36597 - Darragh, Robert	07/14/2020	2.00	106.00	212.00
36597 - Darragh, Robert	07/14/2020	8.00	106.00	848.00
36597 - Darragh, Robert	07/15/2020	3.00	106.00	318.00
36597 - Darragh, Robert	07/15/2020	8.00	106.00	848.00
36597 - Darragh, Robert	07/16/2020	3.00	106.00	318.00
36597 - Darragh, Robert	07/16/2020	8.00	106.00	848.00
36597 - Darragh, Robert	07/17/2020	3.00	106.00	318.00
36597 - Darragh, Robert	07/17/2020	8.00	106.00	848.00
36597 - Darragh, Robert	07/18/2020	12.00	106.00	1,272.00
36597 - Darragh, Robert	07/20/2020	12.00	106.00	1,272.00
36597 - Darragh, Robert	07/21/2020	13.00	106.00	1,378.00
36597 - Darragh, Robert	07/22/2020	13.00	106.00	1,378.00
36597 - Darragh, Robert	07/23/2020	11.00	106.00	1,166.00
36597 - Darragh, Robert	07/23/2020	2.00	106.00	212.00
36597 - Darragh, Robert	07/24/2020	16.00	106.00	1,696.00
36597 - Darragh, Robert	07/25/2020	11.00	106.00	1,166.00
36597 - Darragh, Robert	07/27/2020	9.00	106.00	954.00
36597 - Darragh, Robert	07/28/2020	9.00	106.00	954.00
36597 - Darragh, Robert	07/29/2020	9.00	106.00	954.00
36597 - Darragh, Robert	07/30/2020	10.00	106.00	1,060.00
36597 - Darragh, Robert	07/31/2020	9.00	106.00	954.00

36597 - Darragh, Robert	07/31/2020	3.00	106.00	318.00
36597 - Darragh, Robert	08/01/2020	12.00	106.00	1,272.00
38619 - Maldonado, Michael	07/18/2020	10.00	106.00	1,060.00
38619 - Maldonado, Michael	07/20/2020	11.50	106.00	1,219.00
38619 - Maldonado, Michael	07/21/2020	11.50	106.00	1,219.00
38619 - Maldonado, Michael	07/22/2020	12.00	106.00	1,272.00
38619 - Maldonado, Michael	07/23/2020	6.50	106.00	689.00
38619 - Maldonado, Michael	07/23/2020	5.00	106.00	530.00
38619 - Maldonado, Michael	07/24/2020	11.50	106.00	1,219.00
38619 - Maldonado, Michael	07/25/2020	8.50	106.00	901.00
38619 - Maldonado, Michael	07/27/2020	11.00	106.00	1,166.00
38619 - Maldonado, Michael	07/28/2020	11.00	106.00	1,166.00
38619 - Maldonado, Michael	07/29/2020	9.00	106.00	954.00
38514 - Matzke, Joseph	07/13/2020	10.00	106.00	1,060.00
38514 - Matzke, Joseph	07/14/2020	8.50	106.00	901.00
38514 - Matzke, Joseph	07/15/2020	11.50	106.00	1,219.00
38514 - Matzke, Joseph	07/16/2020	1.00	106.00	106.00
38514 - Matzke, Joseph	07/16/2020	10.00	106.00	1,060.00
38514 - Matzke, Joseph	07/17/2020	11.00	106.00	1,166.00
38514 - Matzke, Joseph	07/20/2020	12.00	106.00	1,272.00
38514 - Matzke, Joseph	07/21/2020	11.00	106.00	1,166.00
38288 - Pertunen, Brett	07/13/2020	12.80	106.00	1,356.80
38288 - Pertunen, Brett	07/14/2020	12.70	106.00	1,346.20
38288 - Pertunen, Brett	07/15/2020	13.50	106.00	1,431.00
38288 - Pertunen, Brett	07/16/2020	12.00	106.00	1,272.00
38288 - Pertunen, Brett	07/16/2020	1.00	106.00	106.00
38288 - Pertunen, Brett	07/17/2020	13.00	106.00	1,378.00
38288 - Pertunen, Brett	07/18/2020	10.00	106.00	1,060.00
38867 - Franko, Kelsey	07/13/2020	10.00	106.00	1,060.00
38867 - Franko, Kelsey	07/14/2020	10.00	106.00	1,060.00
38867 - Franko, Kelsey	07/15/2020	11.00	106.00	1,166.00
38867 - Franko, Kelsey	07/16/2020	9.50	106.00	1,007.00
38867 - Franko, Kelsey	07/17/2020	10.00	106.00	1,060.00
38867 - Franko, Kelsey	07/17/2020	10.00	106.00	1,060.00
38867 - Franko, Kelsey	07/18/2020	11.30	106.00	1,197.80
39018 - Driscoll, Kyle	07/13/2020	10.00	106.00	1,060.00
39018 - Driscoll, Kyle	07/14/2020	10.00	106.00	1,060.00
39018 - Driscoll, Kyle	07/15/2020	11.00	106.00	1,166.00
39018 - Driscoll, Kyle	07/16/2020	3.00	106.00	318.00
39018 - Driscoll, Kyle	07/16/2020	9.00	106.00	954.00
39018 - Driscoll, Kyle	07/17/2020	12.00	106.00	1,272.00
37104 - Miller, Margaret	07/13/2020	12.00	106.00	1,272.00
37104 - Miller, Margaret	07/14/2020	11.50	106.00	1,219.00
37104 - Miller, Margaret	07/15/2020	4.50	106.00	477.00
37104 - Miller, Margaret	07/15/2020	6.50	106.00	689.00
37104 - Miller, Margaret	07/16/2020	9.50	106.00	1,007.00

37104 - Miller, Margaret	07/17/2020	11.00	106.00	1,166.00
37104 - Miller, Margaret	07/18/2020	10.00	106.00	1,060.00
38715 - Nicely, Cynthia	08/04/2020	2.00	106.00	212.00
38715 - Nicely, Cynthia	08/04/2020	8.00	106.00	848.00
38715 - Nicely, Cynthia	08/05/2020	4.00	106.00	424.00
38715 - Nicely, Cynthia	08/05/2020	8.00	106.00	848.00
38715 - Nicely, Cynthia	08/06/2020	6.00	106.00	636.00
38715 - Nicely, Cynthia	08/06/2020	8.00	106.00	848.00
38715 - Nicely, Cynthia	08/07/2020	5.00	106.00	530.00
38715 - Nicely, Cynthia	08/07/2020	8.00	106.00	848.00
38715 - Nicely, Cynthia	08/08/2020	14.00	106.00	1,484.00
38715 - Nicely, Cynthia	08/09/2020	6.00	106.00	636.00
38814 - McClenahan, Thomas	07/13/2020	9.90	106.00	1,049.40
38814 - McClenahan, Thomas	07/14/2020	9.70	106.00	1,028.20
38814 - McClenahan, Thomas	07/15/2020	0.10	106.00	10.60
38814 - McClenahan, Thomas	07/15/2020	10.40	106.00	1,102.40
38814 - McClenahan, Thomas	07/16/2020	10.30	106.00	1,091.80
38814 - McClenahan, Thomas	07/17/2020	10.00	106.00	1,060.00
38814 - McClenahan, Thomas	07/18/2020	9.30	106.00	985.80
38814 - McClenahan, Thomas	07/20/2020	9.10	106.00	964.60
38814 - McClenahan, Thomas	07/21/2020	11.80	106.00	1,250.80
38814 - McClenahan, Thomas	07/22/2020	3.00	106.00	318.00
38814 - McClenahan, Thomas	07/22/2020	9.10	106.00	964.60
38814 - McClenahan, Thomas	07/23/2020	9.50	106.00	1,007.00
38814 - McClenahan, Thomas	07/24/2020	9.50	106.00	1,007.00
38814 - McClenahan, Thomas	07/25/2020	8.50	106.00	901.00
38814 - McClenahan, Thomas	07/26/2020	0.50	106.00	53.00
38814 - McClenahan, Thomas	07/27/2020	8.90	106.00	943.40
38814 - McClenahan, Thomas	07/28/2020	8.70	106.00	922.20
38814 - McClenahan, Thomas	07/29/2020	9.50	106.00	1,007.00
38814 - McClenahan, Thomas	07/30/2020	3.30	106.00	349.80
38814 - McClenahan, Thomas	07/30/2020	2.90	106.00	307.40
37326 - Graves, Bret	08/08/2020	8.00	106.00	848.00
38255 - Gerdes, Jonathan	07/13/2020	9.00	106.00	954.00
38255 - Gerdes, Jonathan	07/14/2020	10.00	106.00	1,060.00
38255 - Gerdes, Jonathan	07/15/2020	11.50	106.00	1,219.00
38255 - Gerdes, Jonathan	07/16/2020	10.00	106.00	1,060.00
38255 - Gerdes, Jonathan	07/16/2020	1.50	106.00	159.00
38255 - Gerdes, Jonathan	07/17/2020	11.00	106.00	1,166.00
59005 - Guerrero, Marcos	07/13/2020	12.00	106.00	1,272.00
59005 - Guerrero, Marcos	07/14/2020	12.00	106.00	1,272.00
59005 - Guerrero, Marcos	07/15/2020	12.00	106.00	1,272.00
59005 - Guerrero, Marcos	07/16/2020	12.00	106.00	1,272.00
59005 - Guerrero, Marcos	07/17/2020	12.00	106.00	1,272.00
59005 - Guerrero, Marcos	07/18/2020	10.00	106.00	1,060.00

59005 - Guerrero, Marcos	07/20/2020	14.50	106.00	1,537.00
59005 - Guerrero, Marcos	07/21/2020	14.50	106.00	1,537.00
59005 - Guerrero, Marcos	07/22/2020	12.00	106.00	1,272.00
59005 - Guerrero, Marcos	07/23/2020	14.00	106.00	1,484.00
59005 - Guerrero, Marcos	07/24/2020	15.00	106.00	1,590.00
59005 - Guerrero, Marcos	07/25/2020	14.50	106.00	1,537.00
59005 - Guerrero, Marcos	07/27/2020	13.50	106.00	1,431.00
59005 - Guerrero, Marcos	07/28/2020	13.50	106.00	1,431.00
38263 - Karten, Laurel	07/13/2020	12.50	106.00	1,325.00
38263 - Karten, Laurel	07/14/2020	10.00	106.00	1,060.00
38263 - Karten, Laurel	07/15/2020	11.00	106.00	1,166.00
38263 - Karten, Laurel	07/16/2020	5.50	106.00	583.00
38263 - Karten, Laurel	07/16/2020	6.50	106.00	689.00
35484 - Sema, Erica	07/21/2020	9.50	106.00	1,007.00
35484 - Sema, Erica	07/22/2020	11.00	106.00	1,166.00
35484 - Sema, Erica	07/23/2020	3.50	106.00	371.00
35484 - Sema, Erica	07/23/2020	7.50	106.00	795.00
35484 - Sema, Erica	07/24/2020	12.50	106.00	1,325.00
35484 - Sema, Erica	07/25/2020	14.00	106.00	1,484.00
35484 - Sema, Erica	07/27/2020	13.50	106.00	1,431.00
35484 - Sema, Erica	07/28/2020	12.00	106.00	1,272.00
35484 - Sema, Erica	07/29/2020	13.00	106.00	1,378.00
35484 - Sema, Erica	07/30/2020	9.00	106.00	954.00
35484 - Sema, Erica	07/30/2020	1.50	106.00	159.00
35484 - Sema, Erica	07/31/2020	10.50	106.00	1,113.00
35484 - Sema, Erica	08/01/2020	12.00	106.00	1,272.00
35484 - Sema, Erica	08/03/2020	11.00	106.00	1,166.00
35484 - Sema, Erica	08/04/2020	11.00	106.00	1,166.00
35484 - Sema, Erica	08/05/2020	12.00	106.00	1,272.00
35484 - Sema, Erica	08/06/2020	5.00	106.00	530.00
35484 - Sema, Erica	08/06/2020	6.00	106.00	636.00
35484 - Sema, Erica	08/07/2020	12.00	106.00	1,272.00
37921 - Moua, Khua	07/13/2020	10.00	106.00	1,060.00
37921 - Moua, Khua	07/14/2020	11.00	106.00	1,166.00
37921 - Moua, Khua	07/15/2020	10.00	106.00	1,060.00
37921 - Moua, Khua	07/16/2020	7.00	106.00	742.00
37921 - Moua, Khua	07/16/2020	4.00	106.00	424.00
37921 - Moua, Khua	07/17/2020	10.00	106.00	1,060.00
37921 - Moua, Khua	07/20/2020	13.50	106.00	1,431.00
37921 - Moua, Khua	07/21/2020	14.00	106.00	1,484.00
37921 - Moua, Khua	07/22/2020	5.50	106.00	583.00
37921 - Moua, Khua	07/22/2020	7.50	106.00	795.00
37921 - Moua, Khua	07/23/2020	13.00	106.00	1,378.00
37921 - Moua, Khua	07/24/2020	14.00	106.00	1,484.00
37921 - Moua, Khua	07/25/2020	14.00	106.00	1,484.00
37921 - Moua, Khua	07/27/2020	14.00	106.00	1,484.00
37921 - Moua, Khua	07/28/2020	14.00	106.00	1,484.00
37921 - Moua, Khua	07/29/2020	7.00	106.00	742.00



37921 - Moua, Khua	07/29/2020	7.00	106.00	742.00
37921 - Moua, Khua	07/30/2020	13.50	106.00	1,431.00
35158 - Reidenbach, Kayla	07/13/2020	10.00	106.00	1,060.00
35158 - Reidenbach, Kayla	07/14/2020	11.00	106.00	1,166.00
35158 - Reidenbach, Kayla	07/15/2020	9.50	106.00	1,007.00
35158 - Reidenbach, Kayla	07/16/2020	0.50	106.00	53.00
35158 - Reidenbach, Kayla	07/16/2020	9.50	106.00	1,007.00
35158 - Reidenbach, Kayla	07/17/2020	10.00	106.00	1,060.00
35158 - Reidenbach, Kayla	07/20/2020	10.00	106.00	1,060.00
35158 - Reidenbach, Kayla	07/21/2020	11.00	106.00	1,166.00
35158 - Reidenbach, Kayla	07/22/2020	9.50	106.00	1,007.00
35158 - Reidenbach, Kayla	07/23/2020	5.00	106.00	530.00
		5,108.00		541,448.00
Total Labor				541,448.00

Fees

Mobilization ST&C 20.9.3, 41 units @ \$1,100.00	45,100.00
Per Diem - Lodging, 517 nights @ \$102.00	52,734.00
Per Diem - Meals & Incidentals, 547 days @ \$61.00	33,367.00
Total Fees	131,201.00
Total This Task	672,649.00

Project 30008700 - CO002400.0002-SWG City of Mesquite
Task WA25a - WA2020-25a EI Services
Contract Line 30 - WA2020-25a EI Services

Fees

Aardvark Authorized Biologist, 2,055 hours @ \$89.00	182,895.00
Aardvark Biological Monitor, 496 hours @ \$73.50	36,456.00
SNEI Authorized Biologist, 1,135 hours @ \$86.00	97,610.00
SNEI Biological Monitor, 1,793 hours @ \$67.00	120,131.00
SNEI Mob/Demob, 323 units @ \$140.00	45,220.00
Aardvark Mobilization/Demobilization, 35 @ \$140.00	4,900.00
WA25a.2 Monthly Subcontractor Mgmt Admin Activities, 1 unit @ \$620.00	620.00
SNEI Per Diem - Lodging, 119 nights @ \$102.00	12,138.00
Aardvark Per Diem - Lodging, 198 nights @ \$102.00	20,196.00
SNEI Per Diem - Meals & Incidentals, 119 days @ \$61.00	7,259.00
Aardvark Per Diem - Meals & Incidentals, 198 days @ \$61.00	12,078.00
SNEI Equipment Costs for Data Collection, 1 unit @ \$800.00	800.00
WA25a.3 Subcontractor Equipment Costs for Data Collection, 1 unit @ \$915.00	915.00
WA25a.3 Subcontractor Management Administrative Activities, 1 unit @ \$1,550.00	1,550.00
WA25a UTV Rental, 1 unit @ \$850.00	850.00
Total Fees	543,618.00
Total This Task	543,618.00
Total This Project	1,360,345.40
Total This Invoice	1,360,345.40 USD

Total This Invoice 1,360,345.40 **USD**

1,156,293.59



SUNRISE ENGINEERING, INC.
25 East 500 North
Fillmore, UT 84631

INVOICE

August 31, 2020

Project No: S06845.021

Invoice No: 0112213

Southwest Gas Corporation
North Ops Ctr 21A-580
PO Box 98512
North Las Vegas, NV 89193-5812

Remit to:
SUNRISE ENGINEERING INC
Dept # 2071
P.O. Box 29675
Phoenix, AZ 85038-9675

Project S06845.021 SWG - SNV General Engineering 2019 - Contract No. 13801

SWG Originator: Kaelan Tanigawa

Professional Services Through August 22, 2020

Phase 0003 3867324 - SB 151 - Mesquite Approach - 8In Stl Feeder

Task 004 Survey - CP

Professional Personnel

	Hours	Rate	Amount
Survey Crew Chief			
7/28/2020	9.50	140.00	1,330.00
Access Road Topo			
8/17/2020	6.00	140.00	840.00
Stake 25' stations on CL pipe in curves on Mesquite Heights			
Totals	15.50		2,170.00
Total Labor			2,170.00
Total this Task			\$2,170.00
Total this Phase			\$2,170.00

Phase 0006 4053238 - Mesquite Impressed CP Site

Task 002 Design - CP

Professional Personnel

	Hours	Rate	Amount
Draftsman			
7/22/2020	5.75	54.50	313.38
DRAFTING			
7/23/2020	2.50	54.50	136.25
DRAFTING			
7/27/2020	1.25	54.50	68.13
drafting			
7/29/2020	3.50	54.50	190.75
drafting			
7/30/2020	2.50	54.50	136.25
drafting			
8/3/2020	2.00	54.50	109.00
drafting			
8/6/2020	.25	54.50	13.63
drafting			
8/12/2020	.50	54.50	27.25
drafting			

Project	S06845.021	SWG - SNV 2019 - Kaelan Tanigawa			Invoice	0112213
Engineer Designer						
		7/23/2020	1.00	72.50	72.50	
	Data Verification and set up	7/27/2020	1.00	72.50	72.50	
	Project communication	7/29/2020	1.00	72.50	72.50	
	Project review	8/3/2020	.50	72.50	36.25	
	Project communication	8/5/2020	1.00	72.50	72.50	
	Project review	8/7/2020	.50	72.50	36.25	
	Project review					
Draftsman						
		8/10/2020	1.00	54.50	54.50	
	Review work request					
	Totals		24.25		1,411.64	
	Total Labor					1,411.64
Total this Task						\$1,411.64
Total this Phase						\$1,411.64

Phase	0007	4053220 - Mesquite AC Mitigation & Post Survey
Task	002	Design - CP

Professional Personnel

		Hours	Rate	Amount
Draftsman				
	7/27/2020	4.25	54.50	231.63
drafting	7/28/2020	4.25	54.50	231.63
drafting	7/29/2020	1.50	54.50	81.75
drafting	7/31/2020	1.00	54.50	54.50
drafting	8/3/2020	5.00	54.50	272.50
drafting	8/4/2020	3.50	54.50	190.75
drafting	8/5/2020	4.50	54.50	245.25
drafting	8/6/2020	.50	54.50	27.25
drafting	8/10/2020	.25	54.50	13.63
drafting	8/17/2020	6.25	54.50	340.63
drafting	8/18/2020	2.25	54.50	122.63
drafting	8/19/2020	.50	54.50	27.25
Engineer Designer				
	7/23/2020	1.00	72.50	72.50
	Data Verification and set up			

Project	S06845.021	SWG - SNV 2019 - Kaelan Tanigawa			Invoice	0112213
		8/5/2020	1.00	72.50	72.50	
	Project review	8/7/2020	.50	72.50	36.25	
	Project review	8/10/2020	1.50	72.50	108.75	
	Project review	8/18/2020	1.00	72.50	72.50	
	review	8/19/2020	1.50	72.50	108.75	
	review					
	Draftsman					
		8/10/2020	3.00	54.50	163.50	
	Review work request	8/18/2020	2.00	54.50	109.00	
	Job Review					
	Totals		45.25		2,583.15	
	Total Labor					2,583.15
					Total this Task	\$2,583.15
					Total this Phase	\$2,583.15
					Total this Invoice	\$6,164.79

Date 9/17/2020
 RC/BPO# _____
 PO# _____
 COMPANY 01
 ORC 4125
 RD 0021
 FERC 10700
 Activity 1031
 CE 3205
 WO 0021W
 Prog Ref 0000
 Requestor Kaelan Tanigawa
 Preparer _____
 (print name)

0020W...

Kaelan Tanigawa

C & L Inspection, LLC
 PO Box 610028
 Dallas, TX 75261-0028 US
 (972) 584-1610
 serickson@candlinspection.com
 www.candlinspection.com



INVOICE

BILL TO

SOUTHWEST GAS
 SOUTHWEST GAS-Las Vegas
 ATTN: EVAN SOUTHERLAND
 5241 SPRING MOUNTAIN RD
 LAS VEGAS, NV 89150

INVOICE # 202011-569
DATE 09/20/2020
DUE DATE 10/20/2020
TERMS Net 30

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
09/14/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	5:00	342.70
09/14/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	5:00	342.70
09/14/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
09/14/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	4:30	308.43
09/15/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	5:00	342.70
09/15/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	3:00	205.62
09/15/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	6:00	411.24
09/15/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	4:00	274.16
09/16/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	5:00	342.70
09/16/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	5:00	342.70
09/16/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
09/16/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	8:00	548.32
09/17/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	5:00	342.70
09/17/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	3:00	205.62
09/17/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	6:30	445.51
09/17/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	3:30	310.59
09/18/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	4:00	274.16
09/18/2020	SNV Steel OT	STEEL;3814467 - Juan F Gutierrez	88.74	1:00	88.74
09/18/2020	SNV Steel OT	STEEL;3814467 - Juan F Gutierrez	88.74	5:00	443.70

This Invoice has been assigned to, and must be paid to:
 Advance Business Capital LLC
 Dba Triumph Business Capital

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
09/18/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	5:30	488.07
09/18/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	6:30	576.81
09/19/2020	SNV Steel OT	STEEL;3814467 - Juan F Gutierrez	88.74	5:30	488.07
09/19/2020	SNV Steel OT	STEEL;3814467 - Juan F Gutierrez	88.74	3:00	266.22
09/19/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	5:30	488.07
09/19/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	4:00	354.96
09/20/2020	PER DIEM	MESQUITE PER DIEM- DENNIS MORRISSEY	102.00	6	612.00

Subtotal: 9,600.43

BALANCE DUE

\$9,600.43

5572.10

CONSTRUCTION DEPARTMENT
September 24, 2020
PC# 828465
Molly Lake

This Invoice has been assigned to, and must be paid to:
Advance Business Capital LLC
Db a Triumph Business Capital

CONSTRUCTION DEPARTMENT10/02/20JESSICA ARGANDAPC# 831136**Mears Pipeline**

A QUANTA SERVICES COMPANY

33725 N. Scottsdale Rd. Suite 108
Scottsdale, AZ 85266
(707)553-3342Date: 9/21/2020
TO: Southwest Gas CorporationINVOICE #: 11446
STATE/COUNTY/CITY: NV / Clark County / Mesquite
CONTRACT #: 14938
WR#: 3867324
PROJECT NAME: SB 151 Mesquite Approach - 8 IN STL Feeder
MEARS JOB #: 58032**Contract Items**

Item Code	Description	UOM	QTY This Period	QTY Invoiced To Date	Contract Price	Total Invoiced to Date	Invoice Amount This Period
A.1	Completion of pre-construction activities required before constructing pipeline right-of-way, such as but not limited to cacti and yucca salvage, weed treatment, and desert tortoise fencing and clearance.	%	0.00%	100.00%	\$1,244,041.59	\$1,244,041.59	\$0.00
A.2	Construction of full pipeline right-of-way road, which is necessary to facilitate all other work and coordination for the SB 151 - Mesquite Approach Main.	%	0.00%	100.00%	\$646,463.64	\$646,463.64	\$0.00
A.3	Installation of all steel pipe and appurtenances including testing and tie-ins for the SB 151 - Mesquite Approach Main.	%	6.00%	97.50%	\$4,393,359.18	\$4,283,525.20	\$263,601.55
A.4	Surface repair to include but not limited to asphalt, concrete, desert topography, revegetation and all requirements per applicable entities.	%	14.25%	30.75%	\$1,046,002.28	\$321,645.70	\$149,055.32
SUBTOTAL						\$6,495,676.13	\$412,656.87

Change Orders

CO-001		%	0.00%	0.00%	\$0.00	\$0.00	\$0.00
SUBTOTAL						\$0.00	\$0.00

Total	\$6,495,676.13	\$412,656.87
Total Retention	\$649,567.61	\$41,265.69

TOTAL AMOUNT DUE	\$371,391.18
-------------------------	---------------------

A.1 Complete
A.2 Complete
A.3 Installed 8" steel STA 526+00 to 544+65, 623+00 to 648+00 - 4,365' (6%)
A.4 Restored from STA 10+00 to 99+00 and 190+00 to 207+00 - 10,600' - (14.25%)

Cole Bianchini

Contractor's Signature

9/19/20

Date

PAYMENT TERMS:
Net 30 from Invoice Date AbovePAYMENT REMITTANCE ADDRESS:
Mears Pipeline Division
Accounts Receivable Dept.
33725 N. Scottsdale Rd Suite 108, Scottsdale, AZ 85266

**INVOICE**

831507

Southwest Gas Corporation
Attn. : Bryan Thatcher
5241 Spring Mountain Rd
Las Vegas, NV 89150-0001
United States

Arcadis U.S., Inc.
Bank of America
Acct:
ACH: Wire:
SWIFT: BOFAUS3N
Remit-mailbox@arcadis-us.com
62638 Collections Center Drive
Chicago, IL 60693-0626

Invoice Date	23-Sep-2020	Invoice Number	34188718
Payment Term	30 days	Due Date	23-Oct-2020
Service Agrmnt 9/13/2018 SWG City of Mesquite Approach Service Agreement: V81318			
Arcadis Reference Number	CO002400.0001	Project Number	30008697
Arcadis Reference Name	SWG City of Mesquite Approach	Project Name	CO002400.0001-SWG City of Mesquite Approach
Arcadis Reference Description	SWG City of Mesquite Approach	Project Manager	Rachel Cruz
Services Through	23-Aug-2020	Client Contact	Bryan Thatcher

Professional Services to 23-Aug-2020

Project - Task	Phase	Total Contract Value	Total Billed	Previously Billed	% Billed	This Invoice
30008697 - 00001	1-00001 Project Specifications/Develop	240,610.00	240,610.00	240,610.00	100.00%	0.00
30008697 - 00002	2-00002 Project Management	98,807.00	98,807.00	98,807.00	100.00%	0.00
30008697 - 00003	3-00003 Wetlands and Waterbodies	45,520.00	45,520.00	45,520.00	100.00%	0.00
30008697 - 00004	4-00004 Biological Consultations	29,110.00	29,110.00	29,110.00	100.00%	0.00
30008697 - 00005	5-00005 Cultural Consultations	18,048.00	11,370.24	11,370.24	63.00%	0.00
30008697 - 00006	6-00006 Geological/Soil Investigations	32,320.00	32,320.00	32,320.00	100.00%	0.00
30008697 - 00007	7-00007 Air Quality	7,200.00	7,200.00	7,200.00	100.00%	0.00
30008697 - 00009	9-00009 Restoration/Revegetation Plan	3,600.00	3,600.00	3,600.00	100.00%	0.00
30008697 - 00010	10-00010 UDP Contaminated Soil	2,700.00	2,700.00	2,700.00	100.00%	0.00
30008697 - 00011	11-00011 Surface Area Disturbance Plan	3,200.00	3,200.00	3,200.00	100.00%	0.00
30008697 - 00012	12-00012 SWPPP	3,100.00	3,100.00	3,100.00	100.00%	0.00
30008697 - 00017	17-00017 SPRP	2,600.00	2,600.00	2,600.00	100.00%	0.00
30008697 - 00020	20-00020 Noxious and Invasive Weed Control	3,800.00	3,800.00	3,800.00	100.00%	0.00
30008697 - 00021	21-00021 Wildlife Plan	5,400.00	5,400.00	5,400.00	100.00%	0.00
30008697 - 00022	22-00022 Environmental Manual	3,085.00	3,085.00	3,085.00	100.00%	0.00
30008697 - WA001	26-WA001 WA2018-1 Macro Feasibility Study	6,460.00	6,460.00	6,460.00	100.00%	0.00
30008697 - WA002	27-WA002 WA2018-2 Drone Survey/Video	16,200.00	16,200.00	16,200.00	100.00%	0.00
30008697 - WA004	28-WA004 WA2019-4 Desert Tortoise SurveyCO002400.0001/WA004	26,930.00	26,930.00	26,930.00	100.00%	0.00
30008697 - WA008	30-WA008 WA2019-8 Addtl WOTUS	13,392.00	13,392.00	13,392.00	100.00%	0.00
30008697 - WA009	31-WA009 WA2019-9 Scour Analysis	23,956.00	23,956.00	23,956.00	100.00%	0.00

Bank Name	BANK OF AMERICA N.A.	Bank/Branch Code	BOFA-026009593
Account No.		SWIFT	BOFAUS3N
Remittance Address: Remit-Mailbox@arcadis-us.com			
Please include the invoice number on all payments and include remittance copy with all postal payments. Late payments will be assessed according to contract terms.			

30008697 - WA010	32-WA010 WA2019-10 Bedrock Investigation	35,300.00	35,300.00	35,300.00	100.00%	0.00	
30008697 - WA011	29-WA011 WA2019-11 Land Appraisal	12,500.00	12,500.00	12,500.00	100.00%	0.00	
30008697 - WA011a	37-WA011a WA2019-11a Additional Appraisals	4,650.00	4,650.00	4,650.00	100.00%	0.00	
30008697 - WA012	33-WA012 WA2019-12 Approach Change/Final Reports	2,500.00	2,500.00	2,500.00	100.00%	0.00	
30008697 - WA014	34-WA014 WA2019-14 Geotech Investigation	24,100.00	24,100.00	24,100.00	100.00%	0.00	
30008697 - WA015	35-WA015 WA2019-15 Additional ROW Acquisition	19,914.00	19,914.00	19,914.00	100.00%	0.00	
30008697 - WA016	36-WA016 WA2019-16 Permitting Support	46,400.00	46,400.00	46,400.00	100.00%	0.00	
30008697 - WA016a	50-WA2020-16a Prepare Additional NDEP TWW Permit Application	1,800.00	1,800.00	1,800.00	100.00%	0.00	
30008697 - WA017	38-WA017 WA2019-17 Additional Geotech Investigation	56,600.00	56,600.00	56,600.00	100.00%	0.00	
30008697 - WA18BP	40-WA18BP Blasting Plan	2,700.00	2,700.00	2,700.00	100.00%	0.00	
30008697 - WA18FMP	41-WA18FMP Fire Mitigation Plan	3,060.00	3,060.00	3,060.00	100.00%	0.00	
30008697 - WA18HTDP	39-WA18HTDP Hydrostatic Test Dewatering Plan	3,060.00	3,060.00	3,060.00	100.00%	0.00	
30008697 - WA18PM	44-WA18PM Project Management	950.00	950.00	950.00	100.00%	0.00	
30008697 - WA18TP	42-WA18TP Transportation Plan/Access Road Plan	2,860.00	2,860.00	2,860.00	100.00%	0.00	
30008697 - WA18UCRDP	43-WA18UCRDP Unanticipated Cultural Resource Discovery Plan	2,000.00	2,000.00	2,000.00	100.00%	0.00	
30008697 - WA19PC	46-WA19PC Project Coordination	24,900.00	18,675.00	18,675.00	75.00%	0.00	
30008697 - WA19PCALP	45-WA19PCALP Pre- Construction Activities Logistics	29,300.00	17,580.00	17,580.00	60.00%	0.00	
30008697 - WA21	48-WA21 Environmental Training	11,450.00	11,450.00	11,450.00	100.00%	0.00	
30008697 - WA21a.1	52-WA2020-21a.1 Hard Hat Stickers	60.00	60.00	60.00	100.00%	0.00	
30008697 - WA21a.2	53-WA2020-21a.2 Pamphlets (English)	590.00	590.00	590.00	100.00%	0.00	
30008697 - WA21a.3	54-WA2020-21a.3 Signs (18"x24")	2,670.00	2,670.00	2,670.00	100.00%	0.00	
30008697 - WA21a.4	55-WA2020-21a.4 Proj Mgmt	550.00	550.00	550.00	100.00%	0.00	
30008697 - WA21b	62-WA2020-21b Additional Training Material	1,800.00	1,800.00	0.00	100.00%	1,800.00	
30008697 - WA21c	63-WA2020-21c Additional Training Material	1,056.00	1,056.00	0.00	100.00%	1,056.00	
30008697 - WA22	47-WA22 Pre-Bid Meeting	6,665.00	6,665.00	6,665.00	100.00%	0.00	
30008697 - WA23	49-WA23 VVWD Field Meeting	4,730.00	4,730.00	4,730.00	100.00%	0.00	
30008697 - WA26	51-WA26 360 Cameras	7,000.00	7,000.00	5,250.00	100.00%	1,750.00	
30008697 - WA27.1	56-WA2020-27.1 Culvert Design	29,280.00	34,460.00	2,928.00	117.69%	31,532.00	
30008697 - WA27.2	57-WA2020-27.2 Switchback Conceptual Plan	3,260.00	0.00	0.00	0.00%	0.00	
30008697 - WA27.3	58-WA2020-27.3 NWP 14 and NDEP Water Quality Cert	8,220.00	0.00	0.00	0.00%	0.00	
30008697 - WA27.4	59-WA2020-27.4 Preparation of NDEP TWW Permit Application	1,800.00	1,800.00	0.00	100.00%	1,800.00	
30008697 - WA27.5	60-WA2020-27.5 BLM Coord. and POD Revision	3,170.00	3,170.00	475.50	100.00%	2,694.50	
30008697 - WA27.6	61-WA2020-27.6 Project Mgmt	680.00	680.00	204.00	100.00%	476.00	
		941,613.00	910,690.24	869,581.74	96.72%	41,108.50	

40417.60



Total This Invoice _____ **41,108.50** **USD**



4646 E VAN BUREN ST
PHOENIX AZ 85008-6927

(800) 456-1751
billingres@mobilemini.com
MobileMini.com

INVOICE



SOUTHWEST GAS CORPORATION
PO BOX 98510
LAS VEGAS NV 89193-8510



Customer #	Invoice #	Invoice Date	Seq #	Terms
10334159	9009120931	9/17/2020	012	NET 30
PAYMENT DUE		\$569.54		

CONSTRUCTION DEPARTMENT

MOBILE MINI BRANCH:
LAS VEGAS
14425 ARVILLE STREET
LAS VEGAS NV 89054
(702) 651-1006

10/06/20
JESSICA ARGANDA
PO# 831613

Contract #	Bill to ID	Customer PO	Ordered By	Rental Period	Invoice Due	Ship To
1001093318		WR 3867324	Cynthia Drashcovic h	9/17/2020 - 10/14/2020	10/17/2020	SOUTHWEST GAS CORPORATION 1300 PIONEER BLVD MESQUITE MESQUITE NV 89027

Quantity	Item #/Description	Price/Rate	Amount
1	25' OPEN BAY OFFICE AX25KYW003	\$455.00 Rental	\$455.00
1	LOSS LIMITATION WAIVER	\$70.53 Rental	\$70.53
		Sub-total	\$525.53
		Other Fees and Charges	\$44.01
		INVOICE TOTAL	\$569.54

T* - Denotes taxable item, N* - Denotes non-taxable item.



PAYMENT OPTIONS

Welcome to our new customer portal, MM Connect. Register today to make online payments, sign up for Auto-Pay, view invoice and statements, and other self-serve features.

<https://portal.mobilemini.com>

(800) 456-1751

You remain responsible for the invoice balance if there is a problem collecting payment. Late fees and finance charges may be assessed if payment is not received on time.

Thank you for your business!

PLEASE REMIT WITH PAYMENT

INVOICE TOTAL	\$569.54
Invoice #:	9009120931
Due Date:	10/17/2020
Customer:	SOUTHWEST GAS CORPORATION
Customer #:	10334159

PLEASE REMIT TO:

MOBILE MINI
PO BOX 650882
DALLAS TX 75265-0882



CONSTRUCTION DEPARTMENT

10/06/20

JESSICA ARGANDA

PO# 831641

Mears Pipeline

A QUANTA SERVICES COMPANY

33725 N. Scottsdale Rd. Suite 108
Scottsdale, AZ 85266
(707)553-3342Date: 10/5/2020
TO: Southwest Gas CorporationINVOICE #: 11525
STATE/COUNTY/CITY: NV / Clark County / Mesquite
CONTRACT #: 14938
WR#: 3867324
PROJECT NAME: SB 151 Mesquite Approach - 8 IN STL Feeder
MEARS JOB #: 58032

Contract Items

Item Code	Description	UOM	QTY This Period	QTY Invoiced To Date	Contract Price	Total Invoiced to Date	Invoice Amount This Period
A.1	Completion of pre-construction activities required before constructing pipeline right-of-way, such as but not limited to cacti and yucca salvage, weed treatment, and desert tortoise fencing and clearance.	%	0.00%	100.00%	\$1,244,041.59	\$1,244,041.59	\$0.00
A.2	Construction of full pipeline right-of-way road, which is necessary to facilitate all other work and coordination for the SB 151 - Mesquite Approach Main.	%	0.00%	100.00%	\$646,463.64	\$646,463.64	\$0.00
A.3	Installation of all steel pipe and appurtenances including testing and tie-ins for the SB 151 - Mesquite Approach Main.	%	0.00%	97.50%	\$4,393,359.18	\$4,283,525.20	\$0.00
A.4	Surface repair to include but not limited to asphalt, concrete, desert topography, revegetation and all requirements per applicable entities.	%	0.00%	30.75%	\$1,046,002.28	\$321,645.70	\$0.00
SUBTOTAL						\$6,495,676.13	\$0.00

Change Orders

CO-001	PUP Permit Delay	%	100.00%	100.00%	\$672,800.10	\$672,800.10	\$672,800.10
SUBTOTAL						\$672,800.10	\$672,800.10

Total	\$7,168,476.23	\$672,800.10
Total Retention	\$716,847.62	\$67,280.01

TOTAL AMOUNT DUE	\$605,520.09
------------------	--------------

CO-001 PUP Permit Delay

Cole Bianchini

Contractor's Signature

10/5/20

Date

PAYMENT TERMS:
Net 30 from Invoice Date AbovePAYMENT REMITTANCE ADDRESS:
Mears Pipeline Division
Accounts Receivable Dept.
33725 N. Scottsdale Rd Suite 108, Scottsdale, AZ 85266

C & L Inspection, LLC
PO Box 610028
Dallas, TX 75261-0028 US
(972) 584-1610
serickson@candlinspection.com
www.candlinspection.com



INVOICE

BILL TO

SOUTHWEST GAS
SOUTHWEST GAS-Las Vegas
ATTN: EVAN SOUTHERLAND
5241 SPRING MOUNTAIN RD
LAS VEGAS, NV 89150

INVOICE # 202011-572
DATE 09/27/2020
DUE DATE 10/27/2020
TERMS Net 30

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
09/21/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	5:00	342.70
09/21/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	2:30	171.35
09/21/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
09/21/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	4:30	308.43
09/22/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	5:00	342.70
09/22/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	5:00	342.70
09/22/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
09/22/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
09/23/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	5:00	342.70
09/23/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	5:00	342.70
09/23/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	6:15	428.38
09/23/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	3:45	257.03
09/24/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	5:00	342.70
09/24/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	5:00	342.70
09/24/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
09/24/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	4:00	274.16
09/24/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	0:30	44.37
09/25/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	2:30	171.35

This Invoice has been assigned to, and must be paid to:
Advance Business Capital LLC
Dba Triumph Business Capital

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
09/25/2020	SNV Steel OT	STEEL;3814467 - Juan F Gutierrez	88.74	2:30	221.85
09/25/2020	SNV Steel OT	STEEL;3814467 - Juan F Gutierrez	88.74	5:00	443.70
09/25/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	5:30	488.07
09/25/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	4:30	399.33
09/26/2020	SNV Steel OT	STEEL;3814467 - Juan F Gutierrez	88.74	5:00	443.70
09/26/2020	SNV Steel OT	STEEL;3814467 - Juan F Gutierrez	88.74	5:00	443.70
09/26/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	5:30	488.07
09/26/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	4:30	399.33
09/27/2020	PER DIEM	MESQUITE PER DIEM- DENNIS MORRISSEY	102.00	6	612.00

Subtotal: 9,467.33

BALANCE DUE

\$9,467.33

4905.92

CONSTRUCTION DEPARTMENT
October 08, 2020
PO# 832362
Molly Lake

This Invoice has been assigned to, and must be paid to:

Advance Business Capital LLC
Dba Triumph Business Capital

C & L Inspection, LLC
PO Box 610028
Dallas, TX 75261-0028 US
(972) 584-1610
serickson@candlinspection.com
www.candlinspection.com



INVOICE

BILL TO

SOUTHWEST GAS
SOUTHWEST GAS-Las Vegas
ATTN: EVAN SOUTHERLAND
5241 SPRING MOUNTAIN RD
LAS VEGAS, NV 89150

INVOICE # 202011-575
DATE 10/04/2020
DUE DATE 11/03/2020
TERMS Net 30

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
09/28/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	5:00	342.70
09/28/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	5:00	342.70
09/28/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
09/28/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	4:30	308.43
09/29/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	5:00	342.70
09/29/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	5:00	342.70
09/29/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	6:00	411.24
09/29/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	4:00	274.16
09/30/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	5:00	342.70
09/30/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	5:30	376.97
09/30/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
09/30/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
10/01/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	5:00	342.70
10/01/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	4:00	274.16
10/01/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
10/01/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	4:00	274.16
10/01/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	3:30	310.59
10/02/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	0:30	34.27

This Invoice has been assigned to, and must be paid to:
Advance Business Capital LLC
Db a Triumph Business Capital

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
10/02/2020	SNV Steel OT	STEEL;3814467 - Juan F Gutierrez	88.74	7:30	665.55
10/02/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	5:30	488.07
10/02/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	7:00	621.18
10/03/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	5:30	488.07
10/03/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	6:00	532.44
10/04/2020	PER DIEM	MESQUITE PER DIEM- DENNIS MORRISSEY- 10/01/20-10/03/20	120.00	3	360.00
10/04/2020	PER DIEM	MESQUITE PER DIEM- DENNIS MORRISSEY - 09/28/20-09/30/20	102.00	3	306.00
Subtotal: 9,255.10					

BALANCE DUE

\$9,255.10

5847.95

CONSTRUCTION DEPARTMENT

October 08, 2020

PO# 832372

Molly Lake

This Invoice has been assigned to, and must be paid to:

Advance Business Capital LLC

Dba Triumph Business Capital

C & L Inspection, LLC
PO Box 610028
Dallas, TX 75261-0028 US
(972) 584-1610
serickson@candlinspection.com
www.candlinspection.com



INVOICE

BILL TO

SOUTHWEST GAS
SOUTHWEST GAS-Las Vegas
ATTN: EVAN SOUTHERLAND
5241 SPRING MOUNTAIN RD
LAS VEGAS, NV 89150

INVOICE # 202011-578
DATE 10/11/2020
DUE DATE 11/10/2020
TERMS Net 30

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
10/05/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	5:30	376.97
10/05/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	2:30	171.35
10/05/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
10/05/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	4:30	308.43
10/06/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	5:30	376.97
10/06/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	4:30	308.43
10/06/2020	SNV Steel Insp	Stee;3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
10/06/2020	SNV Steel Insp	Stee;3867324 - Mr Dennis J Morrissey	68.54	7:00	479.78
10/07/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	5:30	376.97
10/07/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	4:30	308.43
10/07/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
10/07/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	7:00	479.78
10/08/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	5:30	376.97
10/08/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	4:30	308.43
10/08/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
10/08/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	7:30	665.55
10/09/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	2:00	137.08
10/09/2020	SNV Steel OT	STEEL;3814467 - Juan F Gutierrez	88.74	3:30	310.59
10/09/2020	SNV Steel OT	STEEL;3814467 - Juan F Gutierrez	88.74	5:00	443.70

This Invoice has been assigned to, and must be paid to:
Advance Business Capital LLC
Dba Triumph Business Capital

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
10/09/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	4:30	399.33
10/09/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	8:00	709.92
10/10/2020	SNV Steel OT	STEEL;3814467 - Juan F Gutierrez	88.74	5:30	488.07
10/10/2020	SNV Steel OT	STEEL;3814467 - Juan F Gutierrez	88.74	4:30	399.33
10/10/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	6:00	532.44
10/10/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	4:30	399.33
10/12/2020	PER DIEM	MESQUITE- DENNIS MORRISSEY	120.00	6	720.00
					Subtotal: 10,551.46

BALANCE DUE

\$10,551.46

6173.17

CONSTRUCTION DEPARTMENT
October 12, 2020
PO# 833031
Molly Lake

This Invoice has been assigned to, and must be paid to:
Advance Business Capital LLC
Dba Triumph Business Capital

Matthew Todd

From: Carole Ambler
Sent: Tuesday, October 13, 2020 3:19 PM
To: Carole Ambler
Subject: FW: SWG Invoice Pymt
Attachments: Arcadis Inv 34189213.pdf

833506

From: Robert Miller <robert.miller@swgas.com>
Sent: Tuesday, October 13, 2020 2:48 PM
To: Carole Ambler <Carole.Ambler@swgas.com>
Cc: Bryan Thatcher <bryan.thatcher@swgas.com>
Subject: RE: SWG Invoice Pymt

Thanks for catching that, Carole! They had sent me a revised invoice for \$15,680 more but I didn't update the amount in my spreadsheet. Revised amounts are shown in the table below.

`Rob

From: Carole Ambler <Carole.Ambler@swgas.com>
Sent: Tuesday, October 13, 2020 2:39 PM
To: Robert Miller <robert.miller@swgas.com>
Cc: Bryan Thatcher <bryan.thatcher@swgas.com>
Subject: RE: SWG Invoice Pymt
Importance: High

Hi-

I wanted to let you know that the amounts below do not equal to total of invoice.
Short by \$ 15,680.
Invoice shows \$1,119,850.20 and total you have below is \$1,104,170.20

Please provide me coding for the remaining balance of \$15,680.

Thank You
Carole

From: Robert Miller <robert.miller@swgas.com>
Sent: Tuesday, October 13, 2020 2:19 PM
To: Carole Ambler <Carole.Ambler@swgas.com>
Cc: Bryan Thatcher <bryan.thatcher@swgas.com>
Subject: SWG Invoice Pymt

Carole,

Could you please process the attached invoice for me in Oracle? The applicable accounting strings are below:

Invoice #	Amount	Company	ORC	RD	FERC	Activity	C/E	WO
-----------	--------	---------	-----	----	------	----------	-----	----

34189213	\$167,977.53	01	4125	0020	10700	9607	3215	0020W3816728
	\$951,872.67	01	4125	0020	10700	9635	3215	0020W3867324

Thanks!

`Rob

From: Bryan Thatcher <bryan.thatcher@swgas.com>

Sent: Thursday, October 8, 2020 4:57 PM

To: Robert Miller <robert.miller@swgas.com>

Subject: RE: EXTERNAL: Revised Arcadis Invoice 34189213 / Mesquite WA25

I agree, please proceed.

From: Robert Miller

Sent: Thursday, October 8, 2020 2:20 PM

To: Bryan Thatcher <bryan.thatcher@swgas.com>

Subject: FW: EXTERNAL: Revised Arcadis Invoice 34189213 / Mesquite WA25

Bryan,

I have reviewed the attached invoice and find it acceptable. I recommend we proceed the same route as last time and provide it to SND for review and Chris Sohus' authorization. If you agree, I will do so.

`Rob

From: Sutton, Travis <Travis.Sutton@arcadis.com>

Sent: Thursday, October 8, 2020 1:05 PM

To: Bryan Thatcher <bryan.thatcher@swgas.com>; Robert Miller <robert.miller@swgas.com>

Cc: Cruz, Rachel <rachel.cruz@arcadis.com>; Finch, Jocelyn <Jocelyn.Finch@arcadis.com>; Petersen, Jennifer <Jennifer.Petersen@arcadis.com>

Subject: EXTERNAL: Revised Arcadis Invoice 34189213 / Mesquite WA25

[WARNING] This message originated outside of Southwest Gas. **DO NOT CLICK** links or attachments unless you recognize the sender and know the content is safe.

Good afternoon,

Please find attached our revised invoice on this work authorization for your review. Thank you!

Invoice 34189213 2020-10-08 \$1,119,850.20 Our contract: CO002400.0002 / WA25.1, WA25.2, WA25.3, WA25.4, WA25a

Travis Sutton | Billing Specialist | travis.sutton@arcadis.com

Arcadis | Arcadis U.S., Inc.

630 Plaza Drive Highlands Ranch CO | 80129 | USA

T. +1 720 344 3761 |

Connect with us! www.arcadis.com | [LinkedIn](#) | [Twitter](#) | [Facebook](#)



Be green, leave it on the screen.

From: Sutton, Travis
Sent: Friday, September 25, 2020 2:09 PM
To: Bryan Thatcher <Bryan.Thatcher@swgas.com>; Robert Miller <robert.miller@swgas.com>
Cc: Cruz, Rachel <Rachel.Cruz@arcadis.com>; Finch, Jocelyn <Jocelyn.Finch@arcadis.com>; Petersen, Jennifer <Jennifer.Petersen@arcadis.com>
Subject: Arcadis Invoice 34189213 / Mesquite WA25

Good afternoon,

Please find attached our most recent invoice on this work authorization for your review. Thank you!

Invoice 34189213 2020-09-25 \$1,104,170.20 Our contract: CO002400.0002 / WA25.1, WA25.2, WA25.3, WA25.4, WA25a

Travis Sutton | Billing Specialist | travis.sutton@arcadis.com
Arcadis | Arcadis U.S., Inc.
630 Plaza Drive Highlands Ranch CO | 80129 | USA
T. +1 720 344 3761 |

Connect with us! www.arcadis.com | [LinkedIn](#) | [Twitter](#) | [Facebook](#)



Be green, leave it on the screen.

This email and any files transmitted with it are the property of Arcadis and its affiliates. All rights, including without limitation copyright, are reserved. This email contains information that may be confidential and may also be privileged. It is for the exclusive use of the intended recipient(s). If you are not an intended recipient, please note that any form of distribution, copying or use of this communication or the information in it is strictly prohibited and may be unlawful. If you have received this communication in error, please return it to the sender and then delete the email and destroy any copies of it. While reasonable precautions have been taken to ensure that no software or viruses are present in our emails, we cannot guarantee that this email or any attachment is virus free or has not been intercepted or changed. Any opinions or other information in this email that do not relate to the official business of Arcadis are neither given nor endorsed by it.

**INVOICE**

Southwest Gas Corporation
Attn. : Bryan Thatcher
5241 Spring Mountain Rd
Las Vegas, NV 89150-0001
United States

Arcadis U.S., Inc.
Bank of America
Acct:
ACH: Wire:
SWIFT: BOFAUS3N
Remit-mailbox@arcadis-us.com
62638 Collections Center Drive
Chicago, IL 60693-0626

Invoice Date	25-Sep-2020	Invoice Number	34189213
Payment Term	30 days	Due Date	25-Oct-2020
WA#2019 SWG City of Mesquite Approach Service Agreement: V81318			
Arcadis Reference Number	CO002400.0002	Project Number	30008700
Arcadis Reference Name	CO002400.0002-SWG City of Mesquite	Project Name	CO002400.0002-SWG City of Mesquite
Services Through	06-Sep-2020	Project Manager	Rachel Cruz
		Client Contact	Bryan Thatcher

Professional Services to 06-Sep-2020**Labor**

Employee Name	Quantity	UOM	Rate	This Invoice
Sutton, Travis	9.10	Hours	75.00	682.50
Brown, Clarinda	13.10	Hours	120.00	1,572.00
Thibodeaux, Jayun	24.00	Hours	106.00	2,544.00
Radstake, Damiaan	1.50	Hours	106.00	159.00
King, Anna	273.80	Hours	106.00	29,022.80
Fioravanti, Sarah	76.25	Hours	106.00	8,082.50
McGill, Meghan	221.00	Hours	106.00	23,426.00
Sepiol, Joseph	88.00	Hours	106.00	9,328.00
Shirley, Charleston	371.00	Hours	113.00	41,923.00
Firman, Nick	137.00	Hours	106.00	14,522.00
Hingle, Elizabeth	193.00	Hours	106.00	20,458.00
Holder, Charles	69.50	Hours	106.00	7,367.00
Mauck, Branson	147.00	Hours	106.00	15,582.00
O'Connor, Gabriel	195.80	Hours	106.00	20,754.80
Milanowski, Shawna	285.50	Hours	106.00	30,263.00
Isom, DeAnno	54.00	Hours	106.00	5,724.00

Bank Name	BANK OF AMERICA N.A.	Bank/Branch Code	BOFA-026009593
Account No.		SWIFT	BOFAUS3N

Remittance Address: Remit-Mailbox@arcadis-us.com

Please include the invoice number on all payments and include remittance copy with all postal payments. Late payments will be assessed according to contract terms.



Gerety, Austin	58.00	Hours	106.00	6,148.00
Hedley, Noah	77.60	Hours	106.00	8,225.60
Rucker, Jerry	199.50	Hours	106.00	21,147.00
Sanborn, David	38.50	Hours	106.00	4,081.00
Shinoda Jr., Jeffrey	301.00	Hours	106.00	31,906.00
Darragh, Robert	199.00	Hours	106.00	21,094.00
Andrews, Michael	300.20	Hours	106.00	31,821.20
Finch, Jocelyn	65.50	Hours	135.00	8,842.50
Cruz, Rachel	49.00	Hours	155.00	7,595.00
Petersen, Jennifer	19.00	Hours	75.00	1,425.00
Tallis, Joshua	127.05	Hours	106.00	13,467.30
Nicely, Cynthia	45.00	Hours	106.00	4,770.00
Graves, Bret	200.00	Hours	106.00	21,200.00
Serna, Erica	59.50	Hours	106.00	6,307.00
Barclay, Dulaney	1.25	Hours	115.00	143.75
Moua, Khua	3.50	Hours	120.00	420.00
	3,903.15			420,003.95

Fees

Total This Invoice

699,846.25
1,119,850.20 USD

Total This Invoice 1,119,850.20 USD



Transaction Details - Invoice Number 34189213

Project 30008700 - CO002400.0002-SWG City of Mesquite	Task WA25.1 - WA2020-25.1 Project Coordination	Contract Line 25 - WA2020-25.1 Project Coordination
---	--	---

Labor

Employee No. and Name	Date	Hours	Rate	This Invoice
36538 - Sutton, Travis	08/24/2020	6.00	75.00	450.00
36538 - Sutton, Travis	08/25/2020	1.00	75.00	75.00
36538 - Sutton, Travis	08/26/2020	1.70	75.00	127.50
36538 - Sutton, Travis	08/27/2020	0.30	75.00	22.50
36538 - Sutton, Travis	08/28/2020	0.10	75.00	7.50
24455 - Brown, Clarinda	08/24/2020	0.90	120.00	108.00
24455 - Brown, Clarinda	08/25/2020	1.50	120.00	180.00
24455 - Brown, Clarinda	08/26/2020	2.20	120.00	264.00
24455 - Brown, Clarinda	08/27/2020	2.70	120.00	324.00
24455 - Brown, Clarinda	08/31/2020	0.80	120.00	96.00
24455 - Brown, Clarinda	09/01/2020	5.00	120.00	600.00
24039 - Finch, Jocelyn	08/10/2020	5.00	135.00	675.00
24039 - Finch, Jocelyn	08/11/2020	5.00	135.00	675.00
24039 - Finch, Jocelyn	08/12/2020	4.50	135.00	607.50
24039 - Finch, Jocelyn	08/17/2020	4.00	135.00	540.00
24039 - Finch, Jocelyn	08/18/2020	4.00	135.00	540.00
24039 - Finch, Jocelyn	08/19/2020	6.00	135.00	810.00
24039 - Finch, Jocelyn	08/20/2020	2.00	135.00	270.00
24039 - Finch, Jocelyn	08/24/2020	4.00	135.00	540.00
24039 - Finch, Jocelyn	08/25/2020	4.00	135.00	540.00
24039 - Finch, Jocelyn	08/26/2020	4.00	135.00	540.00
24039 - Finch, Jocelyn	08/31/2020	6.00	135.00	810.00
24039 - Finch, Jocelyn	09/01/2020	5.00	135.00	675.00
24039 - Finch, Jocelyn	09/02/2020	5.00	135.00	675.00
24039 - Finch, Jocelyn	09/04/2020	5.00	135.00	675.00
24039 - Finch, Jocelyn	09/05/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	09/06/2020	1.00	135.00	135.00
23673 - Cruz, Rachel	08/10/2020	7.00	155.00	1,085.00
23673 - Cruz, Rachel	08/11/2020	2.50	155.00	387.50
23673 - Cruz, Rachel	08/14/2020	1.00	155.00	155.00
23673 - Cruz, Rachel	08/18/2020	0.50	155.00	77.50
23673 - Cruz, Rachel	08/19/2020	4.00	155.00	620.00
23673 - Cruz, Rachel	08/20/2020	4.00	155.00	620.00
23673 - Cruz, Rachel	08/21/2020	3.00	155.00	465.00
23673 - Cruz, Rachel	08/24/2020	5.00	155.00	775.00
23673 - Cruz, Rachel	08/25/2020	2.50	155.00	387.50
23673 - Cruz, Rachel	08/26/2020	7.00	155.00	1,085.00
23673 - Cruz, Rachel	08/31/2020	5.50	155.00	852.50



23673 - Cruz, Rachel	09/01/2020	7.00	155.00	1,085.00
23514 - Petersen, Jennifer	08/10/2020	1.50	75.00	112.50
23514 - Petersen, Jennifer	08/11/2020	2.50	75.00	187.50
23514 - Petersen, Jennifer	08/13/2020	1.00	75.00	75.00
23514 - Petersen, Jennifer	08/17/2020	3.00	75.00	225.00
23514 - Petersen, Jennifer	08/18/2020	3.00	75.00	225.00
23514 - Petersen, Jennifer	08/31/2020	3.00	75.00	225.00
23514 - Petersen, Jennifer	09/01/2020	3.00	75.00	225.00
23514 - Petersen, Jennifer	09/02/2020	2.00	75.00	150.00
35940 - Barclay, Dulaney	08/31/2020	1.25	115.00	143.75
37921 - Moua, Khua	08/24/2020	1.00	120.00	120.00
37921 - Moua, Khua	08/25/2020	1.00	120.00	120.00
37921 - Moua, Khua	08/26/2020	1.50	120.00	180.00
		160.45		20,680.75
Total Labor				20,680.75

Fees

PM and Field Coordination, 4 weeks @ \$3,000.00	12,000.00
Total Fees	12,000.00
Total This Task	32,680.75

Project 30008700 - CO002400.0002-SWG City of Mesquite	Task WA25.2 - WA2020-25.2 Environmental Inspection	Contract Line 26 - WA2020-25.2 Environmental Inspection
---	--	---

Labor

Employee No. and Name	Date	Hours	Rate	This Invoice
37688 - Radstake, Damiaan	08/13/2020	1.00	106.00	106.00
37688 - Radstake, Damiaan	08/14/2020	0.50	106.00	53.00
39007 - Milanowski, Shawna	08/10/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	08/10/2020	1.00	106.00	106.00
39007 - Milanowski, Shawna	08/10/2020	4.00	106.00	424.00
39007 - Milanowski, Shawna	08/11/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	08/11/2020	1.00	106.00	106.00
39007 - Milanowski, Shawna	08/11/2020	4.00	106.00	424.00
39007 - Milanowski, Shawna	08/12/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	08/12/2020	4.00	106.00	424.00
39007 - Milanowski, Shawna	08/13/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	08/13/2020	1.00	106.00	106.00
39007 - Milanowski, Shawna	08/13/2020	4.00	106.00	424.00
39007 - Milanowski, Shawna	08/14/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	08/14/2020	2.00	106.00	212.00
39007 - Milanowski, Shawna	08/14/2020	4.00	106.00	424.00
39007 - Milanowski, Shawna	08/15/2020	12.00	106.00	1,272.00

39007 - Milanowski, Shawna	08/17/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	08/17/2020	2.50	106.00	265.00
39007 - Milanowski, Shawna	08/17/2020	4.00	106.00	424.00
39007 - Milanowski, Shawna	08/18/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	08/18/2020	4.00	106.00	424.00
39007 - Milanowski, Shawna	08/19/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	08/19/2020	1.00	106.00	106.00
39007 - Milanowski, Shawna	08/19/2020	4.00	106.00	424.00
39007 - Milanowski, Shawna	08/20/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	08/20/2020	4.00	106.00	424.00
39007 - Milanowski, Shawna	08/21/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	08/21/2020	1.00	106.00	106.00
39007 - Milanowski, Shawna	08/21/2020	4.00	106.00	424.00
39007 - Milanowski, Shawna	08/22/2020	12.00	106.00	1,272.00
39007 - Milanowski, Shawna	08/24/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	08/24/2020	4.00	106.00	424.00
39007 - Milanowski, Shawna	08/25/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	08/25/2020	4.00	106.00	424.00
39007 - Milanowski, Shawna	08/26/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	08/26/2020	4.00	106.00	424.00
39007 - Milanowski, Shawna	08/27/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	08/27/2020	4.00	106.00	424.00
39007 - Milanowski, Shawna	08/28/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	08/28/2020	4.00	106.00	424.00
39007 - Milanowski, Shawna	08/29/2020	12.00	106.00	1,272.00
39007 - Milanowski, Shawna	08/31/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	08/31/2020	4.00	106.00	424.00
39007 - Milanowski, Shawna	09/01/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	09/01/2020	4.00	106.00	424.00
39007 - Milanowski, Shawna	09/02/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	09/02/2020	4.00	106.00	424.00
39007 - Milanowski, Shawna	09/03/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	09/03/2020	4.00	106.00	424.00
39007 - Milanowski, Shawna	09/04/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	09/04/2020	4.00	106.00	424.00
38422 - Andrews, Michael	08/10/2020	13.40	106.00	1,420.40
38422 - Andrews, Michael	08/11/2020	15.20	106.00	1,611.20
38422 - Andrews, Michael	08/12/2020	4.80	106.00	508.80
38422 - Andrews, Michael	08/12/2020	11.40	106.00	1,208.40
38422 - Andrews, Michael	08/13/2020	15.90	106.00	1,685.40
38422 - Andrews, Michael	08/14/2020	14.30	106.00	1,515.80
38422 - Andrews, Michael	08/15/2020	14.00	106.00	1,484.00
38422 - Andrews, Michael	08/17/2020	13.20	106.00	1,399.20
38422 - Andrews, Michael	08/18/2020	14.20	106.00	1,505.20
38422 - Andrews, Michael	08/19/2020	12.40	106.00	1,314.40
38422 - Andrews, Michael	08/20/2020	13.10	106.00	1,388.60
38422 - Andrews, Michael	08/20/2020	0.20	106.00	21.20
38422 - Andrews, Michael	08/21/2020	13.00	106.00	1,378.00
38422 - Andrews, Michael	08/22/2020	13.00	106.00	1,378.00



38422 - Andrews, Michael	08/24/2020	12.10	106.00	1,282.60
38422 - Andrews, Michael	08/25/2020	11.00	106.00	1,166.00
38422 - Andrews, Michael	08/26/2020	13.50	106.00	1,431.00
38422 - Andrews, Michael	08/27/2020	8.20	106.00	869.20
38422 - Andrews, Michael	08/27/2020	3.40	106.00	360.40
38422 - Andrews, Michael	08/28/2020	12.50	106.00	1,325.00
38422 - Andrews, Michael	08/29/2020	10.70	106.00	1,134.20
38422 - Andrews, Michael	08/31/2020	11.90	106.00	1,261.40
38422 - Andrews, Michael	09/01/2020	12.80	106.00	1,356.80
38422 - Andrews, Michael	09/02/2020	12.00	106.00	1,272.00
38422 - Andrews, Michael	09/03/2020	8.70	106.00	922.20
38422 - Andrews, Michael	09/03/2020	3.30	106.00	349.80
38422 - Andrews, Michael	09/04/2020	12.00	106.00	1,272.00
		587.20		62,243.20
Total Labor				62,243.20

Fees

Mobilization, 1 unit @ \$1,100.00	1,100.00
Per Diem - Lodging, 59 units @ \$102.00	6,018.00
Per Diem - Meals & Incidentals, 60 units @ \$61.00	3,660.00
Total Fees	10,778.00
Total This Task	73,021.20

Project	Task	Contract Line
30008700 - CO002400.0002-SWG City of Mesquite	WA25.3 - WA2020-25.3 Authorized Biologist	27 - WA2020-25.3 Authorized Biologist

Labor

Employee No. and Name	Date	Hours	Rate	This Invoice
37280 - Shirley, Charleston	08/10/2020	16.00	113.00	1,808.00
37280 - Shirley, Charleston	08/11/2020	16.00	113.00	1,808.00
37280 - Shirley, Charleston	08/12/2020	8.00	113.00	904.00
37280 - Shirley, Charleston	08/12/2020	8.00	113.00	904.00
37280 - Shirley, Charleston	08/13/2020	16.00	113.00	1,808.00
37280 - Shirley, Charleston	08/14/2020	16.00	113.00	1,808.00
37280 - Shirley, Charleston	08/15/2020	15.00	113.00	1,695.00
37280 - Shirley, Charleston	08/16/2020	5.00	113.00	565.00
37280 - Shirley, Charleston	08/17/2020	15.00	113.00	1,695.00
37280 - Shirley, Charleston	08/18/2020	14.00	113.00	1,582.00
37280 - Shirley, Charleston	08/19/2020	3.00	113.00	339.00
37280 - Shirley, Charleston	08/19/2020	11.00	113.00	1,243.00
37280 - Shirley, Charleston	08/20/2020	16.00	113.00	1,808.00
37280 - Shirley, Charleston	08/21/2020	16.00	113.00	1,808.00
37280 - Shirley, Charleston	08/22/2020	16.00	113.00	1,808.00
37280 - Shirley, Charleston	08/23/2020	6.00	113.00	678.00
37280 - Shirley, Charleston	08/24/2020	15.00	113.00	1,695.00
37280 - Shirley, Charleston	08/25/2020	14.00	113.00	1,582.00
37280 - Shirley, Charleston	08/26/2020	4.00	113.00	452.00



37280 - Shirley, Charleston	08/26/2020	11.00	113.00	1,243.00
37280 - Shirley, Charleston	08/27/2020	16.00	113.00	1,808.00
37280 - Shirley, Charleston	08/28/2020	16.00	113.00	1,808.00
37280 - Shirley, Charleston	08/29/2020	16.00	113.00	1,808.00
37280 - Shirley, Charleston	08/30/2020	6.00	113.00	678.00
37280 - Shirley, Charleston	08/31/2020	15.00	113.00	1,695.00
37280 - Shirley, Charleston	09/01/2020	14.00	113.00	1,582.00
37280 - Shirley, Charleston	09/02/2020	4.00	113.00	452.00
37280 - Shirley, Charleston	09/02/2020	11.00	113.00	1,243.00
37280 - Shirley, Charleston	09/03/2020	16.00	113.00	1,808.00
37280 - Shirley, Charleston	09/04/2020	16.00	113.00	1,808.00
		371.00		41,923.00
Total Labor				41,923.00

Fees

Per Diem - Lodging, 28 units @ \$102.00	2,856.00
Per Diem - Meals & Incidentals, 28 units @ \$61.00	1,708.00
Total Fees	4,564.00
Total This Task	46,487.00

Project	Task	Contract Line
30008700 - CO002400.0002-SWG City of Mesquite	WA25.4 - WA2020-25.4 Biological Monitor	28 - WA2020-25.4 Biological Monitor

Labor

Employee No. and Name	Date	Hours	Rate	This Invoice
65690 - Thibodeaux, Jayun	09/03/2020	12.00	106.00	1,272.00
65690 - Thibodeaux, Jayun	09/04/2020	12.00	106.00	1,272.00
35935 - King, Anna	08/10/2020	12.00	106.00	1,272.00
35935 - King, Anna	08/11/2020	13.50	106.00	1,431.00
35935 - King, Anna	08/12/2020	13.00	106.00	1,378.00
35935 - King, Anna	08/13/2020	10.00	106.00	1,060.00
35935 - King, Anna	08/14/2020	12.00	106.00	1,272.00
35935 - King, Anna	08/15/2020	8.50	106.00	901.00
35935 - King, Anna	08/17/2020	13.50	106.00	1,431.00
35935 - King, Anna	08/18/2020	13.00	106.00	1,378.00
35935 - King, Anna	08/19/2020	12.00	106.00	1,272.00
35935 - King, Anna	08/20/2020	13.50	106.00	1,431.00
35935 - King, Anna	08/21/2020	13.00	106.00	1,378.00
35935 - King, Anna	08/22/2020	11.00	106.00	1,166.00
35935 - King, Anna	08/24/2020	12.70	106.00	1,346.20
35935 - King, Anna	08/25/2020	11.50	106.00	1,219.00
35935 - King, Anna	08/26/2020	12.50	106.00	1,325.00
35935 - King, Anna	08/27/2020	10.80	106.00	1,144.80
35935 - King, Anna	08/28/2020	13.30	106.00	1,409.80
35935 - King, Anna	08/29/2020	9.50	106.00	1,007.00
35935 - King, Anna	08/31/2020	11.50	106.00	1,219.00

35935 - King, Anna	09/01/2020	12.50	106.00	1,325.00
35935 - King, Anna	09/02/2020	10.50	106.00	1,113.00
35935 - King, Anna	09/03/2020	12.50	106.00	1,325.00
35935 - King, Anna	09/04/2020	11.50	106.00	1,219.00
65696 - Fioravanti, Sarah	08/10/2020	12.25	106.00	1,298.50
65696 - Fioravanti, Sarah	08/11/2020	13.25	106.00	1,404.50
65696 - Fioravanti, Sarah	08/12/2020	8.50	106.00	901.00
65696 - Fioravanti, Sarah	08/12/2020	6.50	106.00	689.00
65696 - Fioravanti, Sarah	08/13/2020	11.75	106.00	1,245.50
65696 - Fioravanti, Sarah	08/14/2020	11.50	106.00	1,219.00
65696 - Fioravanti, Sarah	08/22/2020	12.50	106.00	1,325.00
35817 - McGill, Meghan	08/17/2020	11.50	106.00	1,219.00
35817 - McGill, Meghan	08/18/2020	13.00	106.00	1,378.00
35817 - McGill, Meghan	08/19/2020	12.50	106.00	1,325.00
35817 - McGill, Meghan	08/20/2020	10.50	106.00	1,113.00
35817 - McGill, Meghan	08/20/2020	3.00	106.00	318.00
35817 - McGill, Meghan	08/21/2020	13.00	106.00	1,378.00
35817 - McGill, Meghan	08/22/2020	13.00	106.00	1,378.00
35817 - McGill, Meghan	08/24/2020	13.00	106.00	1,378.00
35817 - McGill, Meghan	08/25/2020	14.00	106.00	1,484.00
35817 - McGill, Meghan	08/26/2020	13.00	106.00	1,378.00
35817 - McGill, Meghan	08/27/2020	14.00	106.00	1,484.00
35817 - McGill, Meghan	08/28/2020	13.00	106.00	1,378.00
35817 - McGill, Meghan	08/29/2020	13.00	106.00	1,378.00
35817 - McGill, Meghan	08/31/2020	13.00	106.00	1,378.00
35817 - McGill, Meghan	09/01/2020	12.50	106.00	1,325.00
35817 - McGill, Meghan	09/02/2020	13.00	106.00	1,378.00
35817 - McGill, Meghan	09/03/2020	11.50	106.00	1,219.00
35817 - McGill, Meghan	09/03/2020	1.50	106.00	159.00
35817 - McGill, Meghan	09/04/2020	13.00	106.00	1,378.00
37167 - Sepiol, Joseph	08/27/2020	13.00	106.00	1,378.00
37167 - Sepiol, Joseph	08/28/2020	11.00	106.00	1,166.00
37167 - Sepiol, Joseph	08/29/2020	8.50	106.00	901.00
37167 - Sepiol, Joseph	08/31/2020	9.50	106.00	1,007.00
37167 - Sepiol, Joseph	09/01/2020	12.50	106.00	1,325.00
37167 - Sepiol, Joseph	09/02/2020	9.50	106.00	1,007.00
37167 - Sepiol, Joseph	09/03/2020	10.50	106.00	1,113.00
37167 - Sepiol, Joseph	09/03/2020	1.50	106.00	159.00
37167 - Sepiol, Joseph	09/04/2020	12.00	106.00	1,272.00
37000 - Firman, Nick	08/24/2020	12.50	106.00	1,325.00
37000 - Firman, Nick	08/25/2020	12.00	106.00	1,272.00
37000 - Firman, Nick	08/26/2020	12.00	106.00	1,272.00
37000 - Firman, Nick	08/27/2020	8.50	106.00	901.00
37000 - Firman, Nick	08/27/2020	1.50	106.00	159.00
37000 - Firman, Nick	08/28/2020	13.00	106.00	1,378.00
37000 - Firman, Nick	08/29/2020	14.00	106.00	1,484.00
37000 - Firman, Nick	08/30/2020	2.00	106.00	212.00
37000 - Firman, Nick	08/31/2020	13.50	106.00	1,431.00

37000 - Firman, Nick	09/01/2020	12.00	106.00	1,272.00
37000 - Firman, Nick	09/02/2020	12.00	106.00	1,272.00
37000 - Firman, Nick	09/03/2020	9.50	106.00	1,007.00
37000 - Firman, Nick	09/03/2020	2.50	106.00	265.00
37000 - Firman, Nick	09/04/2020	12.00	106.00	1,272.00
37642 - Hingle, Elizabeth	08/18/2020	12.50	106.00	1,325.00
37642 - Hingle, Elizabeth	08/19/2020	10.00	106.00	1,060.00
37642 - Hingle, Elizabeth	08/20/2020	13.00	106.00	1,378.00
37642 - Hingle, Elizabeth	08/21/2020	8.00	106.00	848.00
37642 - Hingle, Elizabeth	08/21/2020	4.50	106.00	477.00
37642 - Hingle, Elizabeth	08/22/2020	12.50	106.00	1,325.00
37642 - Hingle, Elizabeth	08/24/2020	12.00	106.00	1,272.00
37642 - Hingle, Elizabeth	08/25/2020	15.50	106.00	1,643.00
37642 - Hingle, Elizabeth	08/26/2020	11.50	106.00	1,219.00
37642 - Hingle, Elizabeth	08/27/2020	8.00	106.00	848.00
37642 - Hingle, Elizabeth	08/27/2020	1.00	106.00	106.00
37642 - Hingle, Elizabeth	08/28/2020	13.00	106.00	1,378.00
37642 - Hingle, Elizabeth	08/29/2020	12.50	106.00	1,325.00
37642 - Hingle, Elizabeth	08/31/2020	9.00	106.00	954.00
37642 - Hingle, Elizabeth	09/01/2020	12.50	106.00	1,325.00
37642 - Hingle, Elizabeth	09/02/2020	12.50	106.00	1,325.00
37642 - Hingle, Elizabeth	09/03/2020	6.50	106.00	689.00
37642 - Hingle, Elizabeth	09/03/2020	6.00	106.00	636.00
37642 - Hingle, Elizabeth	09/04/2020	12.50	106.00	1,325.00
36432 - Holder, Charles	08/11/2020	3.50	106.00	371.00
36432 - Holder, Charles	08/11/2020	8.00	106.00	848.00
36432 - Holder, Charles	08/12/2020	7.50	106.00	795.00
36432 - Holder, Charles	08/12/2020	8.00	106.00	848.00
36432 - Holder, Charles	08/13/2020	6.50	106.00	689.00
36432 - Holder, Charles	08/13/2020	8.00	106.00	848.00
36432 - Holder, Charles	08/14/2020	6.00	106.00	636.00
36432 - Holder, Charles	08/14/2020	8.00	106.00	848.00
36432 - Holder, Charles	08/15/2020	6.00	106.00	636.00
36432 - Holder, Charles	08/15/2020	8.00	106.00	848.00
36513 - Mauck, Branson	08/21/2020	12.00	106.00	1,272.00
36513 - Mauck, Branson	08/22/2020	11.00	106.00	1,166.00
36513 - Mauck, Branson	08/22/2020	1.00	106.00	106.00
36513 - Mauck, Branson	08/23/2020	3.00	106.00	318.00
36513 - Mauck, Branson	08/24/2020	12.00	106.00	1,272.00
36513 - Mauck, Branson	08/25/2020	12.00	106.00	1,272.00
36513 - Mauck, Branson	08/26/2020	12.00	106.00	1,272.00
36513 - Mauck, Branson	08/27/2020	5.00	106.00	530.00
36513 - Mauck, Branson	08/27/2020	4.00	106.00	424.00
36513 - Mauck, Branson	08/28/2020	12.00	106.00	1,272.00
36513 - Mauck, Branson	08/29/2020	14.00	106.00	1,484.00
36513 - Mauck, Branson	08/30/2020	5.00	106.00	530.00
36513 - Mauck, Branson	08/31/2020	11.00	106.00	1,166.00
36513 - Mauck, Branson	09/01/2020	12.00	106.00	1,272.00
36513 - Mauck, Branson	09/02/2020	13.00	106.00	1,378.00
36513 - Mauck, Branson	09/03/2020	8.00	106.00	848.00

39000 - O'Connor, Gabriel	08/18/2020	13.20	106.00	1,399.20
39000 - O'Connor, Gabriel	08/19/2020	12.00	106.00	1,272.00
39000 - O'Connor, Gabriel	08/20/2020	9.40	106.00	996.40
39000 - O'Connor, Gabriel	08/20/2020	3.80	106.00	402.80
39000 - O'Connor, Gabriel	08/21/2020	12.00	106.00	1,272.00
39000 - O'Connor, Gabriel	08/22/2020	12.00	106.00	1,272.00
39000 - O'Connor, Gabriel	08/24/2020	12.30	106.00	1,303.80
39000 - O'Connor, Gabriel	08/25/2020	11.50	106.00	1,219.00
39000 - O'Connor, Gabriel	08/26/2020	12.30	106.00	1,303.80
39000 - O'Connor, Gabriel	08/27/2020	8.90	106.00	943.40
39000 - O'Connor, Gabriel	08/27/2020	3.90	106.00	413.40
39000 - O'Connor, Gabriel	08/28/2020	11.50	106.00	1,219.00
39000 - O'Connor, Gabriel	08/29/2020	13.00	106.00	1,378.00
39000 - O'Connor, Gabriel	08/31/2020	12.80	106.00	1,356.80
39000 - O'Connor, Gabriel	09/01/2020	11.00	106.00	1,166.00
39000 - O'Connor, Gabriel	09/02/2020	13.00	106.00	1,378.00
39000 - O'Connor, Gabriel	09/03/2020	10.00	106.00	1,060.00
39000 - O'Connor, Gabriel	09/03/2020	3.20	106.00	339.20
39000 - O'Connor, Gabriel	09/04/2020	10.00	106.00	1,060.00
38458 - Isom, DeAnno	08/10/2020	15.00	106.00	1,590.00
38458 - Isom, DeAnno	08/12/2020	3.00	106.00	318.00
38458 - Isom, DeAnno	08/12/2020	9.00	106.00	954.00
38458 - Isom, DeAnno	08/13/2020	7.00	106.00	742.00
38458 - Isom, DeAnno	08/13/2020	8.00	106.00	848.00
38458 - Isom, DeAnno	08/14/2020	4.00	106.00	424.00
38458 - Isom, DeAnno	08/14/2020	8.00	106.00	848.00
38264 - Gerety, Austin	08/10/2020	8.00	106.00	848.00
38264 - Gerety, Austin	08/10/2020	4.00	106.00	424.00
38264 - Gerety, Austin	08/11/2020	8.00	106.00	848.00
38264 - Gerety, Austin	08/11/2020	3.50	106.00	371.00
38264 - Gerety, Austin	08/11/2020	4.00	106.00	424.00
38264 - Gerety, Austin	08/12/2020	8.00	106.00	848.00
38264 - Gerety, Austin	08/12/2020	4.00	106.00	424.00
38264 - Gerety, Austin	08/13/2020	8.00	106.00	848.00
38264 - Gerety, Austin	08/14/2020	8.00	106.00	848.00
38264 - Gerety, Austin	08/14/2020	2.50	106.00	265.00
36620 - Hedley, Noah	08/11/2020	12.80	106.00	1,356.80
36620 - Hedley, Noah	08/12/2020	15.30	106.00	1,621.80
36620 - Hedley, Noah	08/13/2020	8.10	106.00	858.60
36620 - Hedley, Noah	08/13/2020	5.90	106.00	625.40
36620 - Hedley, Noah	08/14/2020	11.50	106.00	1,219.00
36620 - Hedley, Noah	08/15/2020	12.50	106.00	1,325.00
36620 - Hedley, Noah	08/17/2020	11.50	106.00	1,219.00
38918 - Rucker, Jerry	08/11/2020	3.00	106.00	318.00
38918 - Rucker, Jerry	08/11/2020	12.00	106.00	1,272.00
38918 - Rucker, Jerry	08/12/2020	2.50	106.00	265.00
38918 - Rucker, Jerry	08/12/2020	12.00	106.00	1,272.00
38918 - Rucker, Jerry	08/13/2020	5.50	106.00	583.00

38918 - Rucker, Jerry	08/13/2020	8.00	106.00	848.00
38918 - Rucker, Jerry	08/14/2020	13.00	106.00	1,378.00
38918 - Rucker, Jerry	08/15/2020	11.50	106.00	1,219.00
38918 - Rucker, Jerry	08/17/2020	1.50	106.00	159.00
38918 - Rucker, Jerry	08/17/2020	12.00	106.00	1,272.00
38918 - Rucker, Jerry	08/18/2020	0.50	106.00	53.00
38918 - Rucker, Jerry	08/18/2020	12.00	106.00	1,272.00
38918 - Rucker, Jerry	08/19/2020	11.00	106.00	1,166.00
38918 - Rucker, Jerry	08/20/2020	7.00	106.00	742.00
38918 - Rucker, Jerry	08/20/2020	5.00	106.00	530.00
38918 - Rucker, Jerry	08/21/2020	13.00	106.00	1,378.00
38918 - Rucker, Jerry	08/22/2020	11.00	106.00	1,166.00
38918 - Rucker, Jerry	08/31/2020	11.00	106.00	1,166.00
38918 - Rucker, Jerry	09/01/2020	12.00	106.00	1,272.00
38918 - Rucker, Jerry	09/02/2020	12.00	106.00	1,272.00
38918 - Rucker, Jerry	09/03/2020	7.00	106.00	742.00
38918 - Rucker, Jerry	09/03/2020	5.00	106.00	530.00
38918 - Rucker, Jerry	09/04/2020	12.00	106.00	1,272.00
37493 - Sanborn, David	09/01/2020	8.00	106.00	848.00
37493 - Sanborn, David	09/01/2020	1.50	106.00	159.00
37493 - Sanborn, David	09/02/2020	8.00	106.00	848.00
37493 - Sanborn, David	09/02/2020	1.00	106.00	106.00
37493 - Sanborn, David	09/03/2020	8.00	106.00	848.00
37493 - Sanborn, David	09/03/2020	2.00	106.00	212.00
37493 - Sanborn, David	09/04/2020	8.00	106.00	848.00
37493 - Sanborn, David	09/04/2020	2.00	106.00	212.00
35315 - Shinoda Jr., Jeffrey	08/10/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	08/10/2020	3.00	106.00	318.00
35315 - Shinoda Jr., Jeffrey	08/10/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	08/11/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	08/11/2020	3.00	106.00	318.00
35315 - Shinoda Jr., Jeffrey	08/11/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	08/12/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	08/12/2020	3.00	106.00	318.00
35315 - Shinoda Jr., Jeffrey	08/12/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	08/13/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	08/13/2020	3.00	106.00	318.00
35315 - Shinoda Jr., Jeffrey	08/13/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	08/14/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	08/14/2020	3.00	106.00	318.00
35315 - Shinoda Jr., Jeffrey	08/14/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	08/15/2020	12.00	106.00	1,272.00
35315 - Shinoda Jr., Jeffrey	08/16/2020	5.00	106.00	530.00
35315 - Shinoda Jr., Jeffrey	08/17/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	08/17/2020	3.00	106.00	318.00
35315 - Shinoda Jr., Jeffrey	08/17/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	08/18/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	08/18/2020	1.00	106.00	106.00
35315 - Shinoda Jr., Jeffrey	08/18/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	08/19/2020	8.00	106.00	848.00

35315 - Shinoda Jr., Jeffrey	08/19/2020	1.00	106.00	106.00
35315 - Shinoda Jr., Jeffrey	08/19/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	08/20/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	08/20/2020	2.00	106.00	212.00
35315 - Shinoda Jr., Jeffrey	08/20/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	08/21/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	08/21/2020	2.00	106.00	212.00
35315 - Shinoda Jr., Jeffrey	08/21/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	08/22/2020	12.00	106.00	1,272.00
35315 - Shinoda Jr., Jeffrey	08/23/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	08/24/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	08/24/2020	1.00	106.00	106.00
35315 - Shinoda Jr., Jeffrey	08/24/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	08/25/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	08/25/2020	1.00	106.00	106.00
35315 - Shinoda Jr., Jeffrey	08/25/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	08/26/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	08/26/2020	3.00	106.00	318.00
35315 - Shinoda Jr., Jeffrey	08/27/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	08/27/2020	2.00	106.00	212.00
35315 - Shinoda Jr., Jeffrey	08/27/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	08/28/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	08/28/2020	2.00	106.00	212.00
35315 - Shinoda Jr., Jeffrey	08/28/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	08/29/2020	14.00	106.00	1,484.00
35315 - Shinoda Jr., Jeffrey	08/30/2020	2.00	106.00	212.00
35315 - Shinoda Jr., Jeffrey	08/31/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	08/31/2020	1.00	106.00	106.00
35315 - Shinoda Jr., Jeffrey	08/31/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	09/01/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	09/01/2020	1.00	106.00	106.00
35315 - Shinoda Jr., Jeffrey	09/01/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	09/02/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	09/02/2020	1.00	106.00	106.00
35315 - Shinoda Jr., Jeffrey	09/02/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	09/04/2020	4.00	106.00	424.00
36597 - Darragh, Robert	08/17/2020	13.00	106.00	1,378.00
36597 - Darragh, Robert	08/18/2020	11.00	106.00	1,166.00
36597 - Darragh, Robert	08/19/2020	11.00	106.00	1,166.00
36597 - Darragh, Robert	08/20/2020	5.00	106.00	530.00
36597 - Darragh, Robert	08/20/2020	5.00	106.00	530.00
36597 - Darragh, Robert	08/21/2020	12.00	106.00	1,272.00
36597 - Darragh, Robert	08/22/2020	13.00	106.00	1,378.00
36597 - Darragh, Robert	08/24/2020	11.00	106.00	1,166.00
36597 - Darragh, Robert	08/25/2020	13.00	106.00	1,378.00
36597 - Darragh, Robert	08/26/2020	10.00	106.00	1,060.00
36597 - Darragh, Robert	08/27/2020	7.00	106.00	742.00
36597 - Darragh, Robert	08/27/2020	6.00	106.00	636.00
36597 - Darragh, Robert	08/28/2020	13.00	106.00	1,378.00



36597 - Darragh, Robert	08/29/2020	13.00	106.00	1,378.00
36597 - Darragh, Robert	08/31/2020	12.00	106.00	1,272.00
36597 - Darragh, Robert	09/01/2020	10.00	106.00	1,060.00
36597 - Darragh, Robert	09/02/2020	12.00	106.00	1,272.00
36597 - Darragh, Robert	09/03/2020	6.00	106.00	636.00
36597 - Darragh, Robert	09/03/2020	6.00	106.00	636.00
36597 - Darragh, Robert	09/04/2020	10.00	106.00	1,060.00
36837 - Tallis, Joshua	08/24/2020	7.50	106.00	795.00
36837 - Tallis, Joshua	08/25/2020	12.00	106.00	1,272.00
36837 - Tallis, Joshua	08/26/2020	2.10	106.00	222.60
36837 - Tallis, Joshua	08/26/2020	10.50	106.00	1,113.00
36837 - Tallis, Joshua	08/27/2020	12.60	106.00	1,335.60
36837 - Tallis, Joshua	08/28/2020	11.60	106.00	1,229.60
36837 - Tallis, Joshua	08/29/2020	11.50	106.00	1,219.00
36837 - Tallis, Joshua	08/31/2020	13.50	106.00	1,431.00
36837 - Tallis, Joshua	09/01/2020	13.50	106.00	1,431.00
36837 - Tallis, Joshua	09/02/2020	8.75	106.00	927.50
36837 - Tallis, Joshua	09/02/2020	3.00	106.00	318.00
36837 - Tallis, Joshua	09/03/2020	12.00	106.00	1,272.00
36837 - Tallis, Joshua	09/04/2020	8.50	106.00	901.00
38715 - Nicely, Cynthia	08/10/2020	15.00	106.00	1,590.00
38715 - Nicely, Cynthia	08/11/2020	15.00	106.00	1,590.00
38715 - Nicely, Cynthia	08/12/2020	5.00	106.00	530.00
38715 - Nicely, Cynthia	08/12/2020	10.00	106.00	1,060.00
37326 - Graves, Bret	08/10/2020	14.00	106.00	1,484.00
37326 - Graves, Bret	08/11/2020	13.00	106.00	1,378.00
37326 - Graves, Bret	08/12/2020	13.00	106.00	1,378.00
37326 - Graves, Bret	08/13/2020	14.00	106.00	1,484.00
37326 - Graves, Bret	08/14/2020	15.00	106.00	1,590.00
37326 - Graves, Bret	08/15/2020	14.00	106.00	1,484.00
37326 - Graves, Bret	08/17/2020	13.00	106.00	1,378.00
37326 - Graves, Bret	08/18/2020	14.00	106.00	1,484.00
37326 - Graves, Bret	08/19/2020	13.00	106.00	1,378.00
37326 - Graves, Bret	08/20/2020	13.50	106.00	1,431.00
37326 - Graves, Bret	08/21/2020	13.50	106.00	1,431.00
37326 - Graves, Bret	08/22/2020	13.00	106.00	1,378.00
37326 - Graves, Bret	08/24/2020	13.00	106.00	1,378.00
37326 - Graves, Bret	08/25/2020	13.00	106.00	1,378.00
37326 - Graves, Bret	08/26/2020	11.00	106.00	1,166.00
35484 - Serna, Erica	08/31/2020	10.00	106.00	1,060.00
35484 - Serna, Erica	09/01/2020	12.50	106.00	1,325.00
35484 - Serna, Erica	09/02/2020	1.00	106.00	106.00
35484 - Serna, Erica	09/02/2020	12.00	106.00	1,272.00
35484 - Serna, Erica	09/03/2020	6.50	106.00	689.00
35484 - Serna, Erica	09/03/2020	5.50	106.00	583.00
35484 - Serna, Erica	09/04/2020	12.00	106.00	1,272.00



	<u>2,784.50</u>	<u>295,157.00</u>
Total Labor		295,157.00

Fees

Mobilization ST&C 20.9.3, 27 units @ \$1,100.00	29,700.00
Per Diem - Lodging, 295 units @ \$102.00	30,090.00
Per Diem - Meals & Incidentals, 308 units @ \$61.00	18,788.00
Total Fees	<u>78,578.00</u>

Total This Task	<u>373,735.00</u>
------------------------	--------------------------

Project	Task	Contract Line
30008700 - CO002400.0002-SWG City of Mesquite	WA25a - WA2020-25a EI Services	30 - WA2020-25a EI Services

Fees

Aardvark Authorized Biologist (WA25a.3), 2,680.5 hours @ \$89.00	238,564.50
Aardvark Biological Monitor, 929.5 hours @ \$73.50	68,318.25
Mobilizations/demobilizations (WA25a.3), 290 units @ \$140.00	40,600.00
Monthly Subcontractor Mgmt Admin Activities (25a.2) (SNEI), 1 unit @ \$620.00	620.00
Per Diem - Lodging (WA25a.3), 352 units @ \$102.00	35,904.00
Per Diem - Meals & Incidentals (WA25a.3), 352 units @ \$61.00	21,472.00
SNEI Authorized Biologist (WA25a.3), 683.75 hours @ \$86.00	58,802.50
SNEI Biological Monitor (WA25a.3), 1,935 hours @ \$67.00	129,645.00
Total Fees	<u>593,926.25</u>

Total This Task	<u>593,926.25</u>
------------------------	--------------------------

Total This Project	<u>1,119,850.20</u>
---------------------------	----------------------------

Total This Invoice	<u>1,119,850.20</u>	USD
---------------------------	----------------------------	------------

Total This Invoice	<u>1,119,850.20</u>	USD
---------------------------	----------------------------	------------

C & L Inspection, LLC
PO Box 610028
Dallas, TX 75261-0028 US
(972) 584-1610
serickson@candlinspection.com
www.candlinspection.com



INVOICE

BILL TO

SOUTHWEST GAS
SOUTHWEST GAS-Las Vegas
ATTN: EVAN SOUTHERLAND
5241 SPRING MOUNTAIN RD
LAS VEGAS, NV 89150

INVOICE # 202011-581
DATE 10/18/2020
DUE DATE 11/17/2020
TERMS Net 30

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
10/12/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	5:30	376.97
10/12/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	4:30	308.43
10/12/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
10/12/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	6:00	411.24
10/13/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	5:30	376.97
10/13/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	4:30	308.43
10/13/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
10/13/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	6:00	411.24
10/14/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	5:30	376.97
10/14/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	4:30	308.43
10/14/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
10/14/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	6:30	445.51
10/15/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	5:30	376.97
10/15/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	4:30	308.43
10/15/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
10/15/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	6:30	576.81
10/16/2020	SNV Steel OT	STEEL;3814467 - Juan F Gutierrez	88.74	6:00	532.44
10/16/2020	SNV Steel OT	STEEL;3814467 - Juan F Gutierrez	88.74	4:00	354.96
10/16/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J	88.74	5:30	488.07

This Invoice has been assigned to, and must be paid to:
Advance Business Capital LLC
Dba Triumph Business Capital

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
10/16/2020	SNV Steel OT	Morrissey Steel;3867324 - Mr Dennis J Morrissey	88.74	5:30	488.07
10/17/2020	SNV Steel OT	STEEL;3814467 - Juan F Gutierrez	88.74	5:30	488.07
10/17/2020	SNV Steel OT	STEEL;3814467 - Juan F Gutierrez	88.74	2:30	221.85
10/17/2020	SNV Steel OT	Steel;38673244 - Mr Dennis J Morrissey	88.74	5:30	488.07
10/17/2020	SNV Steel OT	Steel;38673244 - Mr Dennis J Morrissey	88.74	4:45	421.52
10/18/2020	PER DIEM		120.00	6	720.00
					Subtotal: 10,263.06

BALANCE DUE

\$10,263.06

5924.14

CONSTRUCTION DEPARTMENT

October 26, 2020

PO# 836347

Molly Lake

This Invoice has been assigned to, and must be paid to:

Advance Business Capital LLC

Dba Triumph Business Capital

C & L Inspection, LLC
PO Box 610028
Dallas, TX 75261-0028 US
(972) 584-1610
serickson@candlinspection.com
www.candlinspection.com



INVOICE

BILL TO

SOUTHWEST GAS
SOUTHWEST GAS-Las Vegas
ATTN: EVAN SOUTHERLAND
5241 SPRING MOUNTAIN RD
LAS VEGAS, NV 89150

INVOICE # 202011-584
DATE 10/25/2020
DUE DATE 11/24/2020
TERMS Net 30

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
10/19/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	6:00	411.24
10/19/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	6:00	411.24
10/19/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	4:00	274.16
10/20/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	5:30	376.97
10/20/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	4:30	308.43
10/20/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
10/20/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	7:30	514.05
10/21/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	5:30	376.97
10/21/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	4:30	308.43
10/21/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:30	376.97
10/21/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	4:30	308.43
10/22/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	5:30	376.97
10/22/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	4:30	308.43
10/22/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	7:00	479.78
10/22/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	11:30	1,020.51
10/23/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	3:00	205.62
10/23/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	1:00	68.54
10/23/2020	SNV Steel OT	STEEL;3814467 - Juan F Gutierrez	88.74	4:30	399.33
10/23/2020	SNV Steel OT	STEEL;3814467 - Juan F Gutierrez	88.74	0:30	44.37

This Invoice has been assigned to, and must be paid to:
Advance Business Capital LLC
Dba Triumph Business Capital

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
10/23/2020	SNV Steel OT	STEEL;3814467 - Juan F Gutierrez	88.74	0:30	44.37
10/23/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	3:00	266.22
10/23/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	3:30	310.59
10/23/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	2:30	221.85
10/24/2020	SNV Steel OT	STEEL;3814467 - Juan F Gutierrez	88.74	6:00	532.44
10/24/2020	SNV Steel OT	STEEL;3814467 - Juan F Gutierrez	88.74	3:30	310.59
10/24/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	5:00	443.70
10/24/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	8:30	754.29
10/24/2020	PER DIEM	Per Diem-Dennis Morrissey	120.00	6	720.00
					Subtotal: 10,551.46

BALANCE DUE

\$10,551.46

6478.76

CONSTRUCTION DEPARTMENT

October 26, 2020

PO# 836353

Molly Lake

This Invoice has been assigned to, and must be paid to:

Advance Business Capital LLC

Dba Triumph Business Capital



4646 E VAN BUREN ST
PHOENIX AZ 85008-6927

(800) 456-1751
billingres@mobilemini.com
MobileMini.com

INVOICE



SOUTHWEST GAS CORPORATION
PO BOX 98510
LAS VEGAS NV 89193-8510



Customer #	Invoice #	Invoice Date	Seq #	Terms
10334159	9009283938	10/15/2020	013	NET 30
PAYMENT DUE		\$569.54		

CONSTRUCTION DEPARTMENT

11/03/20

JESSICA ARGANDA

PO# 838207

MOBILE MINI BRANCH:

LAS VEGAS
14425 ARVILLE STREET
LAS VEGAS NV 89054
(702) 651-1006

Contract #	Bill to ID	Customer PO	Ordered By	Rental Period	Invoice Due	Ship To
1001093318		WR 3867324	Cynthia Drashcovic h	10/15/2020 - 11/11/2020	11/14/2020	SOUTHWEST GAS CORPORATION 1300 PIONEER BLVD MESQUITE MESQUITE NV 89027

Quantity	Item #/Description	Price/Rate	Amount
1	25' OPEN BAY OFFICE AX25KYW003	\$455.00 Rental	\$455.00
1	LOSS LIMITATION WAIVER	\$70.53 Rental	\$70.53
		Sub-total	\$525.53
		Other Fees and Charges	\$44.01
		INVOICE TOTAL	\$569.54

T* - Denotes taxable item, N* - Denotes non-taxable item.



PAYMENT OPTIONS

Welcome to our new customer portal, MM Connect. Register today to make online payments, sign up for Auto-Pay, view invoice and statements, and other self-serve features.

<https://portal.mobilemini.com>

(800) 456-1751

You remain responsible for the invoice balance if there is a problem collecting payment. Late fees and finance charges may be assessed if payment is not received on time.

Thank you for your business!

PLEASE REMIT WITH PAYMENT

INVOICE TOTAL	\$569.54
Invoice #:	9009283938
Due Date:	11/14/2020
Customer:	SOUTHWEST GAS CORPORATION
Customer #:	10334159

PLEASE REMIT TO:

MOBILE MINI
PO BOX 650882
DALLAS TX 75265-0882

PO#

838853

EXHIBIT NO. (TWC-3)
SHEET 3950 OF 5387

SUNRISE ENGINEERING, INC.
25 East 500 North
Fillmore, UT 84631

INVOICE

Southwest Gas Corporation
North Ops Ctr 21A-580
PO Box 98512
North Las Vegas, NV 89193-5812

July 30, 2020

Project No: S06845.021

Invoice No: 0111576

Remit to:
SUNRISE ENGINEERING INC
Dept # 2071
P.O. Box 29675
Phoenix, AZ 85038-9675

Project S06845.021 SWG - SNV General Engineering 2019 - Contract No. 13801

SWG Originator: Kaelan Tanigawa

Professional Services Through July 25, 2020

Phase 0001 3140521-3140422-3140525-Sunset & Paradise Reg Station Replacement

Task 004 Survey - CP

Professional Personnel

Survey Crew Chief

7/10/2020 3.00 140.00 420.00
AM Briefed on 06845.021.001 Sunset & Paradise Sta. Replacement 1 hr
Proceed to Pard. & Sun. perform VRS survey.
6:30 pm - 8:30 pm

7/10/2020 2.75 140.00 385.00
AM briefing and evening VRS survey for control

7/11/2020 6.00 140.00 840.00
6:00 am - 4:30 pm
6:00 - 10:30, locate mons.
Begin staking.
10:30 - 4:30 low productivity due to heat.
6 hours charged for day.

7/12/2020 11.00 140.00 1,540.00
Complete Staking

7/23/2020 3.00 140.00 420.00
Night survey, shoot 3 way Mueller T.

Registered Surveyor

7/10/2020 6.00 140.00 840.00
Resolve boundary and calculate reg station alignments for field

Totals 31.75 4,445.00

Total Labor

4,445.00

Total this Task \$4,445.00

Total this Phase \$4,445.00

Phase 0003 3867324 - SB 151 - Mesquite Approach - 8In Stl Feeder

Task 002 Design - CP

Professional Personnel

Engineer Designer

6/23/2020 1.00 72.50 72.50
design change review for Chad

Project	S06845.021	SWG - SNV 2019 - Kaelan Tanigawa			Invoice	0111576
Draftsman						
	design changes 002	6/22/2020	1.50	54.50	81.75	
	design changes 002	6/23/2020	3.25	54.50	177.13	
	design changes 002	6/24/2020	.75	54.50	40.88	
	design changes 002	6/25/2020	.50	54.50	27.25	
Engineer Designer						
	Project communication	6/23/2020	.50	72.50	36.25	
	Project review	6/24/2020	1.00	72.50	72.50	
Draftsman						
	Work request review	6/24/2020	4.00	54.50	218.00	
	Totals		12.50		726.26	
	Total Labor					726.26
Total this Task						\$726.26

Task	004	Survey - CP				
Professional Personnel						
Survey Crew Chief			Hours	Rate	Amount	
	7/1/2020		10.50	140.00	1,470.00	
Re-stake CL gas line with new stations.	6/25/2020		2.00	140.00	280.00	
Start restaking CL pipe from Water towers going south.	6/29/2020		3.00	140.00	420.00	
Restake CL pipe on approach	6/30/2020		8.00	140.00	1,120.00	
restake CL pipe	7/1/2020		4.00	140.00	560.00	
Restake CL pipe	7/6/2020		8.00	140.00	1,120.00	
Re-stake CL pipe down Mesquite Heights Rd.	7/9/2020		6.00	140.00	840.00	
Restake Water Crossings and topo culvert locations	7/14/2020		3.00	140.00	420.00	
re stake water crossings	7/15/2020		5.00	140.00	700.00	
re stake water crossings	7/21/2020		4.00	140.00	560.00	
Topo Sandhill	7/22/2020		6.00	140.00	840.00	
Topo Sandhill	7/23/2020		9.00	140.00	1,260.00	
Topo Sandhill	7/24/2020		5.00	140.00	700.00	
Topo sandhill	7/13/2020		9.00	140.00	1,260.00	
Restake Water Crossings and topo culvert locations	7/14/2020		9.00	140.00	1,260.00	
Restake Water Crossings and topo culvert locations						

Project	S06845.021	SWG - SNV 2019 - Kaelan Tanigawa			Invoice	0111576
		7/15/2020	10.00	140.00	1,400.00	
	Restake Water Crossings and topo culvert locations	7/16/2020	10.00	140.00	1,400.00	
	Restake Water Crossings and topo culvert locations	7/17/2020	10.00	140.00	1,400.00	
	Restake Water Crossings and topo culvert locations	7/18/2020	8.00	140.00	1,120.00	
	Registered Surveyor					
	Topo for SW Gas ROW	7/24/2020	8.00	140.00	1,120.00	
	Calculate positions of new culvert topo locations and restaking designations of water crossings per Arcadis	7/6/2020	4.00	140.00	560.00	
	Totals		141.50		19,810.00	
	Total Labor					19,810.00
				Total this Task		\$19,810.00
				Total this Phase		\$20,536.26
				Total this Invoice		\$24,981.26

Date 11/2/2020
 RC/BPO# _____
 PO# _____
 COMPANY 01
 ORC 4125
 RD 0021
 FERC 10700
 Activity 1031
 CE 3205
 WO 0021W
 Prog Ref 0000
 Requestor Kaelan Tanigawa
 Preparer _____
 (print name)

KB Tanigawa

**INVOICE**

839545

Southwest Gas Corporation
Attn. : Bryan Thatcher
5241 Spring Mountain Rd
Las Vegas, NV 89150-0001
United States

Arcadis U.S., Inc.
Bank of America
Acct:
ACH: Wire:
SWIFT: BOFAUS3N
Remit-mailbox@arcadis-us.com
62638 Collections Center Drive
Chicago, IL 60693-0626

Invoice Date	16-Oct-2020	Invoice Number	34193877
Payment Term	30 days	Due Date	15-Nov-2020
WA#2019 SWG City of Mesquite Approach Service Agreement: V81318 Arcadis Reference Number CO002400.0002 Arcadis Reference Name CO002400.0002-SWG City of Mesquite Services Through 04-Oct-2020			
		Project Number	30008700
		Project Name	CO002400.0002-SWG City of Mesquite
		Project Manager	Rachel Cruz
		Client Contact	Bryan Thatcher

Professional Services to 04-Oct-2020**Labor**

Employee Name	Quantity	UOM	Rate	This Invoice
Sutton, Travis	7.10	Hours	75.00	532.50
Brown, Clarinda	9.60	Hours	120.00	1,152.00
Thibodeaux, Jayun	239.50	Hours	106.00	25,387.00
Witherspoon, Emma	262.50	Hours	106.00	27,825.00
King, Anna	179.00	Hours	106.00	18,974.00
McGill, Meghan	257.50	Hours	106.00	27,295.00
Sepiol, Joseph	136.50	Hours	106.00	14,469.00
Shirley, Charleston	380.00	Hours	113.00	42,940.00
Brutscher, Katherine	231.80	Hours	106.00	24,570.80
Hingle, Elizabeth	40.00	Hours	106.00	4,240.00
Holder, Charles	201.00	Hours	106.00	21,306.00
Ladd, Hayden	194.00	Hours	106.00	20,564.00
Mauck, Branson	12.00	Hours	106.00	1,272.00
Medziuch, Sarah	118.70	Hours	106.00	12,582.20
Molina, Danielle	73.50	Hours	106.00	7,791.00
O'Connor, Gabriel	185.90	Hours	106.00	19,705.40

Bank Name	BANK OF AMERICA N.A.	Bank/Branch Code	BOFA-026009593
Account No.		SWIFT	BOFAUS3N

Remittance Address: Remit-Mailbox@arcadis-us.com

Please include the invoice number on all payments and include remittance copy with all postal payments. Late payments will be assessed according to contract terms.



Milanowski, Shawna	218.00	Hours	106.00	23,108.00
Rucker, Jerry	85.50	Hours	106.00	9,063.00
Sanborn, David	213.50	Hours	106.00	22,631.00
Shinoda Jr., Jeffrey	214.00	Hours	106.00	22,684.00
Andrews, Michael	271.50	Hours	106.00	28,779.00
Finch, Jocelyn	68.00	Hours	135.00	9,180.00
Cruz, Rachel	29.50	Hours	155.00	4,572.50
Petersen, Jennifer	9.50	Hours	75.00	712.50
Graves, Bret	52.00	Hours	106.00	5,512.00
Serna, Erica	74.50	Hours	106.00	7,897.00
	3,764.60			404,744.90

Fees

Total This Invoice

454,654.88

859,399.78

USD

Total This Invoice 859,399.78 USD



Transaction Details - Invoice Number 34193877

Project 30008700 - CO002400.0002-SWG City of Mesquite	Task WA25.1 - WA2020-25.1 Project Coordination	Contract Line 25 - WA2020-25.1 Project Coordination
---	--	---

Labor

Employee No. and Name	Date	Hours	Rate	This Invoice
36538 - Sutton, Travis	09/21/2020	2.00	75.00	150.00
36538 - Sutton, Travis	09/22/2020	1.50	75.00	112.50
36538 - Sutton, Travis	09/23/2020	3.00	75.00	225.00
36538 - Sutton, Travis	09/24/2020	0.40	75.00	30.00
36538 - Sutton, Travis	09/25/2020	0.20	75.00	15.00
24455 - Brown, Clarinda	09/21/2020	1.70	120.00	204.00
24455 - Brown, Clarinda	09/22/2020	5.10	120.00	612.00
24455 - Brown, Clarinda	09/23/2020	2.30	120.00	276.00
24455 - Brown, Clarinda	09/28/2020	0.50	120.00	60.00
24039 - Finch, Jocelyn	09/08/2020	5.00	135.00	675.00
24039 - Finch, Jocelyn	09/09/2020	5.00	135.00	675.00
24039 - Finch, Jocelyn	09/11/2020	5.00	135.00	675.00
24039 - Finch, Jocelyn	09/12/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	09/13/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	09/15/2020	5.00	135.00	675.00
24039 - Finch, Jocelyn	09/16/2020	5.00	135.00	675.00
24039 - Finch, Jocelyn	09/17/2020	5.00	135.00	675.00
24039 - Finch, Jocelyn	09/18/2020	5.00	135.00	675.00
24039 - Finch, Jocelyn	09/19/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	09/20/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	09/23/2020	5.00	135.00	675.00
24039 - Finch, Jocelyn	09/25/2020	5.00	135.00	675.00
24039 - Finch, Jocelyn	09/26/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	09/27/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	09/28/2020	5.00	135.00	675.00
24039 - Finch, Jocelyn	09/30/2020	6.00	135.00	810.00
24039 - Finch, Jocelyn	10/01/2020	5.00	135.00	675.00
24039 - Finch, Jocelyn	10/03/2020	1.00	135.00	135.00
23673 - Cruz, Rachel	09/10/2020	7.50	155.00	1,162.50
23673 - Cruz, Rachel	09/11/2020	1.00	155.00	155.00
23673 - Cruz, Rachel	09/16/2020	6.00	155.00	930.00
23673 - Cruz, Rachel	09/21/2020	1.00	155.00	155.00
23673 - Cruz, Rachel	09/22/2020	3.00	155.00	465.00
23673 - Cruz, Rachel	09/28/2020	4.00	155.00	620.00
23673 - Cruz, Rachel	09/29/2020	2.00	155.00	310.00
23673 - Cruz, Rachel	10/02/2020	5.00	155.00	775.00
23514 - Petersen, Jennifer	09/08/2020	3.00	75.00	225.00



23514 - Petersen, Jennifer	09/09/2020	1.00	75.00	75.00
23514 - Petersen, Jennifer	09/10/2020	2.00	75.00	150.00
23514 - Petersen, Jennifer	09/24/2020	1.50	75.00	112.50
23514 - Petersen, Jennifer	09/29/2020	1.00	75.00	75.00
23514 - Petersen, Jennifer	10/01/2020	1.00	75.00	75.00
		123.70		16,149.50
Total Labor				16,149.50

Fees

PM and Field Coordination, 4 weeks @ \$3,000.00

12,000.00

Total Fees**12,000.00****Total This Task****28,149.50**

Project	Task	Contract Line
30008700 - CO002400.0002-SWG City of Mesquite	WA25.2 - WA2020-25.2 Environmental Inspection	26 - WA2020-25.2 Environmental Inspection

Labor

Employee No. and Name	Date	Hours	Rate	This Invoice
39007 - Milanowski, Shawna	09/08/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	09/08/2020	4.00	106.00	424.00
39007 - Milanowski, Shawna	09/09/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	09/09/2020	4.00	106.00	424.00
39007 - Milanowski, Shawna	09/10/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	09/10/2020	4.00	106.00	424.00
39007 - Milanowski, Shawna	09/11/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	09/11/2020	4.00	106.00	424.00
39007 - Milanowski, Shawna	09/12/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	09/12/2020	4.00	106.00	424.00
39007 - Milanowski, Shawna	09/14/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	09/14/2020	4.00	106.00	424.00
39007 - Milanowski, Shawna	09/15/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	09/15/2020	4.00	106.00	424.00
39007 - Milanowski, Shawna	09/16/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	09/16/2020	1.00	106.00	106.00
39007 - Milanowski, Shawna	09/16/2020	4.00	106.00	424.00
39007 - Milanowski, Shawna	09/17/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	09/17/2020	4.00	106.00	424.00
39007 - Milanowski, Shawna	09/18/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	09/18/2020	4.00	106.00	424.00
39007 - Milanowski, Shawna	09/19/2020	12.00	106.00	1,272.00
39007 - Milanowski, Shawna	09/21/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	09/21/2020	1.00	106.00	106.00
39007 - Milanowski, Shawna	09/21/2020	4.00	106.00	424.00
39007 - Milanowski, Shawna	09/22/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	09/22/2020	4.00	106.00	424.00
39007 - Milanowski, Shawna	09/23/2020	8.00	106.00	848.00



39007 - Milanowski, Shawna	09/23/2020	4.00	106.00	424.00
39007 - Milanowski, Shawna	09/24/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	09/24/2020	4.00	106.00	424.00
39007 - Milanowski, Shawna	09/25/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	09/25/2020	4.00	106.00	424.00
39007 - Milanowski, Shawna	09/26/2020	12.00	106.00	1,272.00
39007 - Milanowski, Shawna	09/28/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	09/28/2020	4.00	106.00	424.00

38422 - Andrews, Michael	09/08/2020	7.70	106.00	816.20
38422 - Andrews, Michael	09/09/2020	10.50	106.00	1,113.00
38422 - Andrews, Michael	09/10/2020	12.20	106.00	1,293.20
38422 - Andrews, Michael	09/11/2020	9.20	106.00	975.20
38422 - Andrews, Michael	09/11/2020	1.60	106.00	169.60
38422 - Andrews, Michael	09/12/2020	12.30	106.00	1,303.80
38422 - Andrews, Michael	09/14/2020	11.50	106.00	1,219.00
38422 - Andrews, Michael	09/15/2020	12.20	106.00	1,293.20
38422 - Andrews, Michael	09/16/2020	13.20	106.00	1,399.20
38422 - Andrews, Michael	09/17/2020	8.40	106.00	890.40
38422 - Andrews, Michael	09/17/2020	3.10	106.00	328.60
38422 - Andrews, Michael	09/18/2020	12.00	106.00	1,272.00
38422 - Andrews, Michael	09/19/2020	12.00	106.00	1,272.00
38422 - Andrews, Michael	09/21/2020	12.30	106.00	1,303.80
38422 - Andrews, Michael	09/22/2020	11.50	106.00	1,219.00
38422 - Andrews, Michael	09/23/2020	12.80	106.00	1,356.80
38422 - Andrews, Michael	09/24/2020	8.60	106.00	911.60
38422 - Andrews, Michael	09/24/2020	3.40	106.00	360.40
38422 - Andrews, Michael	09/25/2020	12.00	106.00	1,272.00
38422 - Andrews, Michael	09/26/2020	12.00	106.00	1,272.00
38422 - Andrews, Michael	09/28/2020	11.50	106.00	1,219.00
38422 - Andrews, Michael	09/29/2020	12.00	106.00	1,272.00
38422 - Andrews, Michael	09/30/2020	13.50	106.00	1,431.00
38422 - Andrews, Michael	10/01/2020	9.50	106.00	1,007.00
38422 - Andrews, Michael	10/01/2020	3.00	106.00	318.00
38422 - Andrews, Michael	10/02/2020	11.50	106.00	1,219.00
38422 - Andrews, Michael	10/03/2020	12.00	106.00	1,272.00

489.50

51,887.00

Total Labor

51,887.00

Fees

Mobilization, 1 unit @ \$1,100.00	1,100.00
Per Diem - Lodging, 47 days @ \$102.00	4,794.00
Per Diem - Meals & Incidentals, 48 days @ \$61.00	2,928.00

Total Fees

8,822.00

Total This Task

60,709.00

Project
30008700 - CO002400.0002-SWG City of
Mesquite

Task
WA25.3 - WA2020-25.3 Authorized
Biologist

Contract Line
27 - WA2020-25.3 Authorized Biologist

**Labor**

Employee No. and Name	Date	Hours	Rate	This Invoice
37280 - Shirley, Charleston	09/08/2020	10.00	113.00	1,130.00
37280 - Shirley, Charleston	09/09/2020	15.00	113.00	1,695.00
37280 - Shirley, Charleston	09/10/2020	9.00	113.00	1,017.00
37280 - Shirley, Charleston	09/10/2020	7.00	113.00	791.00
37280 - Shirley, Charleston	09/11/2020	16.00	113.00	1,808.00
37280 - Shirley, Charleston	09/12/2020	20.00	113.00	2,260.00
37280 - Shirley, Charleston	09/14/2020	20.00	113.00	2,260.00
37280 - Shirley, Charleston	09/15/2020	14.00	113.00	1,582.00
37280 - Shirley, Charleston	09/16/2020	8.00	113.00	904.00
37280 - Shirley, Charleston	09/16/2020	6.00	113.00	678.00
37280 - Shirley, Charleston	09/17/2020	16.00	113.00	1,808.00
37280 - Shirley, Charleston	09/18/2020	16.00	113.00	1,808.00
37280 - Shirley, Charleston	09/19/2020	16.00	113.00	1,808.00
37280 - Shirley, Charleston	09/20/2020	6.00	113.00	678.00
37280 - Shirley, Charleston	09/21/2020	15.00	113.00	1,695.00
37280 - Shirley, Charleston	09/22/2020	15.00	113.00	1,695.00
37280 - Shirley, Charleston	09/23/2020	5.00	113.00	565.00
37280 - Shirley, Charleston	09/23/2020	10.00	113.00	1,130.00
37280 - Shirley, Charleston	09/24/2020	16.00	113.00	1,808.00
37280 - Shirley, Charleston	09/25/2020	16.00	113.00	1,808.00
37280 - Shirley, Charleston	09/26/2020	16.00	113.00	1,808.00
37280 - Shirley, Charleston	09/27/2020	12.00	113.00	1,356.00
37280 - Shirley, Charleston	09/28/2020	15.00	113.00	1,695.00
37280 - Shirley, Charleston	09/29/2020	15.00	113.00	1,695.00
37280 - Shirley, Charleston	09/30/2020	5.00	113.00	565.00
37280 - Shirley, Charleston	09/30/2020	10.00	113.00	1,130.00
37280 - Shirley, Charleston	10/01/2020	15.00	113.00	1,695.00
37280 - Shirley, Charleston	10/02/2020	15.00	113.00	1,695.00
37280 - Shirley, Charleston	10/03/2020	15.00	113.00	1,695.00
37280 - Shirley, Charleston	10/04/2020	6.00	113.00	678.00
		380.00		42,940.00
Total Labor				42,940.00

Fees

Per Diem - Lodging, 28 days @ \$102.00	2,856.00
Per Diem - Meals & Incidentals, 28 days @ \$61.00	1,708.00
Total Fees	4,564.00
Total This Task	47,504.00

Project 30008700 - CO002400.0002-SWG City of Mesquite	Task WA25.4 - WA2020-25.4 Biological Monitor	Contract Line 28 - WA2020-25.4 Biological Monitor
---	--	---

Labor

Employee No. and Name	Date	Hours	Rate	This Invoice
65690 - Thibodeaux, Jayun	09/08/2020	4.50	106.00	477.00
65690 - Thibodeaux, Jayun	09/09/2020	9.00	106.00	954.00
65690 - Thibodeaux, Jayun	09/10/2020	13.00	106.00	1,378.00
65690 - Thibodeaux, Jayun	09/11/2020	10.00	106.00	1,060.00
65690 - Thibodeaux, Jayun	09/12/2020	12.00	106.00	1,272.00
65690 - Thibodeaux, Jayun	09/14/2020	9.50	106.00	1,007.00
65690 - Thibodeaux, Jayun	09/15/2020	13.50	106.00	1,431.00
65690 - Thibodeaux, Jayun	09/16/2020	13.00	106.00	1,378.00
65690 - Thibodeaux, Jayun	09/17/2020	8.00	106.00	848.00
65690 - Thibodeaux, Jayun	09/17/2020	4.00	106.00	424.00
65690 - Thibodeaux, Jayun	09/18/2020	10.00	106.00	1,060.00
65690 - Thibodeaux, Jayun	09/19/2020	10.00	106.00	1,060.00
65690 - Thibodeaux, Jayun	09/21/2020	11.00	106.00	1,166.00
65690 - Thibodeaux, Jayun	09/22/2020	12.00	106.00	1,272.00
65690 - Thibodeaux, Jayun	09/23/2020	11.00	106.00	1,166.00
65690 - Thibodeaux, Jayun	09/24/2020	6.00	106.00	636.00
65690 - Thibodeaux, Jayun	09/24/2020	6.00	106.00	636.00
65690 - Thibodeaux, Jayun	09/25/2020	10.00	106.00	1,060.00
65690 - Thibodeaux, Jayun	09/26/2020	9.00	106.00	954.00
65690 - Thibodeaux, Jayun	09/28/2020	11.00	106.00	1,166.00
65690 - Thibodeaux, Jayun	09/29/2020	10.00	106.00	1,060.00
65690 - Thibodeaux, Jayun	09/30/2020	15.00	106.00	1,590.00
65690 - Thibodeaux, Jayun	10/01/2020	6.00	106.00	636.00
65690 - Thibodeaux, Jayun	10/01/2020	4.00	106.00	424.00
65690 - Thibodeaux, Jayun	10/02/2020	12.00	106.00	1,272.00
36163 - Witherspoon, Emma	09/09/2020	12.00	106.00	1,272.00
36163 - Witherspoon, Emma	09/10/2020	4.50	106.00	477.00
36163 - Witherspoon, Emma	09/10/2020	8.00	106.00	848.00
36163 - Witherspoon, Emma	09/11/2020	11.50	106.00	1,219.00
36163 - Witherspoon, Emma	09/12/2020	11.50	106.00	1,219.00
36163 - Witherspoon, Emma	09/14/2020	11.50	106.00	1,219.00
36163 - Witherspoon, Emma	09/15/2020	12.50	106.00	1,325.00
36163 - Witherspoon, Emma	09/16/2020	13.00	106.00	1,378.00
36163 - Witherspoon, Emma	09/17/2020	9.00	106.00	954.00
36163 - Witherspoon, Emma	09/17/2020	3.00	106.00	318.00
36163 - Witherspoon, Emma	09/18/2020	12.00	106.00	1,272.00
36163 - Witherspoon, Emma	09/19/2020	12.00	106.00	1,272.00
36163 - Witherspoon, Emma	09/21/2020	13.00	106.00	1,378.00
36163 - Witherspoon, Emma	09/22/2020	11.50	106.00	1,219.00
36163 - Witherspoon, Emma	09/23/2020	11.50	106.00	1,219.00
36163 - Witherspoon, Emma	09/24/2020	8.00	106.00	848.00
36163 - Witherspoon, Emma	09/24/2020	4.00	106.00	424.00
36163 - Witherspoon, Emma	09/25/2020	12.00	106.00	1,272.00
36163 - Witherspoon, Emma	09/26/2020	12.00	106.00	1,272.00
36163 - Witherspoon, Emma	09/28/2020	12.00	106.00	1,272.00
36163 - Witherspoon, Emma	09/29/2020	11.50	106.00	1,219.00
36163 - Witherspoon, Emma	09/30/2020	11.50	106.00	1,219.00

36163 - Witherspoon, Emma	10/01/2020	6.00	106.00	636.00
36163 - Witherspoon, Emma	10/01/2020	5.00	106.00	530.00
36163 - Witherspoon, Emma	10/02/2020	12.00	106.00	1,272.00
36163 - Witherspoon, Emma	10/03/2020	12.00	106.00	1,272.00
35935 - King, Anna	09/08/2020	3.00	106.00	318.00
35935 - King, Anna	09/09/2020	9.50	106.00	1,007.00
35935 - King, Anna	09/10/2020	8.00	106.00	848.00
35935 - King, Anna	09/11/2020	12.00	106.00	1,272.00
35935 - King, Anna	09/12/2020	10.00	106.00	1,060.00
35935 - King, Anna	09/14/2020	10.00	106.00	1,060.00
35935 - King, Anna	09/15/2020	12.00	106.00	1,272.00
35935 - King, Anna	09/16/2020	13.00	106.00	1,378.00
35935 - King, Anna	09/17/2020	11.50	106.00	1,219.00
35935 - King, Anna	09/18/2020	12.00	106.00	1,272.00
35935 - King, Anna	09/19/2020	11.00	106.00	1,166.00
35935 - King, Anna	09/21/2020	12.50	106.00	1,325.00
35935 - King, Anna	09/22/2020	11.00	106.00	1,166.00
35935 - King, Anna	09/23/2020	9.50	106.00	1,007.00
35935 - King, Anna	09/24/2020	12.00	106.00	1,272.00
35935 - King, Anna	09/25/2020	12.00	106.00	1,272.00
35935 - King, Anna	09/26/2020	10.00	106.00	1,060.00
35817 - McGill, Meghan	09/08/2020	4.50	106.00	477.00
35817 - McGill, Meghan	09/09/2020	12.00	106.00	1,272.00
35817 - McGill, Meghan	09/10/2020	13.50	106.00	1,431.00
35817 - McGill, Meghan	09/11/2020	10.00	106.00	1,060.00
35817 - McGill, Meghan	09/11/2020	2.00	106.00	212.00
35817 - McGill, Meghan	09/12/2020	11.00	106.00	1,166.00
35817 - McGill, Meghan	09/14/2020	12.00	106.00	1,272.00
35817 - McGill, Meghan	09/15/2020	11.50	106.00	1,219.00
35817 - McGill, Meghan	09/16/2020	12.50	106.00	1,325.00
35817 - McGill, Meghan	09/17/2020	8.50	106.00	901.00
35817 - McGill, Meghan	09/17/2020	4.00	106.00	424.00
35817 - McGill, Meghan	09/18/2020	11.50	106.00	1,219.00
35817 - McGill, Meghan	09/19/2020	13.00	106.00	1,378.00
35817 - McGill, Meghan	09/21/2020	12.50	106.00	1,325.00
35817 - McGill, Meghan	09/22/2020	11.00	106.00	1,166.00
35817 - McGill, Meghan	09/23/2020	12.50	106.00	1,325.00
35817 - McGill, Meghan	09/24/2020	8.00	106.00	848.00
35817 - McGill, Meghan	09/24/2020	4.00	106.00	424.00
35817 - McGill, Meghan	09/25/2020	12.00	106.00	1,272.00
35817 - McGill, Meghan	09/26/2020	12.00	106.00	1,272.00
35817 - McGill, Meghan	09/27/2020	2.00	106.00	212.00
35817 - McGill, Meghan	09/28/2020	9.00	106.00	954.00
35817 - McGill, Meghan	09/29/2020	12.00	106.00	1,272.00
35817 - McGill, Meghan	09/30/2020	14.00	106.00	1,484.00
35817 - McGill, Meghan	10/01/2020	5.50	106.00	583.00
35817 - McGill, Meghan	10/01/2020	5.00	106.00	530.00
35817 - McGill, Meghan	10/02/2020	12.00	106.00	1,272.00

37167 - Sepiol, Joseph	09/21/2020	12.50	106.00	1,325.00
37167 - Sepiol, Joseph	09/22/2020	10.50	106.00	1,113.00
37167 - Sepiol, Joseph	09/23/2020	11.00	106.00	1,166.00
37167 - Sepiol, Joseph	09/24/2020	5.50	106.00	583.00
37167 - Sepiol, Joseph	09/24/2020	6.00	106.00	636.00
37167 - Sepiol, Joseph	09/25/2020	11.00	106.00	1,166.00
37167 - Sepiol, Joseph	09/26/2020	11.00	106.00	1,166.00
37167 - Sepiol, Joseph	09/28/2020	12.50	106.00	1,325.00
37167 - Sepiol, Joseph	09/29/2020	9.00	106.00	954.00
37167 - Sepiol, Joseph	09/30/2020	14.50	106.00	1,537.00
37167 - Sepiol, Joseph	10/01/2020	7.00	106.00	742.00
37167 - Sepiol, Joseph	10/01/2020	4.00	106.00	424.00
37167 - Sepiol, Joseph	10/02/2020	11.00	106.00	1,166.00
37167 - Sepiol, Joseph	10/03/2020	11.00	106.00	1,166.00
36515 - Brutscher, Katherine	09/09/2020	11.50	106.00	1,219.00
36515 - Brutscher, Katherine	09/10/2020	9.50	106.00	1,007.00
36515 - Brutscher, Katherine	09/11/2020	12.50	106.00	1,325.00
36515 - Brutscher, Katherine	09/11/2020	0.50	106.00	53.00
36515 - Brutscher, Katherine	09/12/2020	15.00	106.00	1,590.00
36515 - Brutscher, Katherine	09/14/2020	12.00	106.00	1,272.00
36515 - Brutscher, Katherine	09/15/2020	8.50	106.00	901.00
36515 - Brutscher, Katherine	09/16/2020	13.00	106.00	1,378.00
36515 - Brutscher, Katherine	09/17/2020	5.50	106.00	583.00
36515 - Brutscher, Katherine	09/17/2020	6.50	106.00	689.00
36515 - Brutscher, Katherine	09/18/2020	10.30	106.00	1,091.80
36515 - Brutscher, Katherine	09/19/2020	10.30	106.00	1,091.80
36515 - Brutscher, Katherine	09/21/2020	10.30	106.00	1,091.80
36515 - Brutscher, Katherine	09/22/2020	11.30	106.00	1,197.80
36515 - Brutscher, Katherine	09/23/2020	11.80	106.00	1,250.80
36515 - Brutscher, Katherine	09/24/2020	5.40	106.00	572.40
36515 - Brutscher, Katherine	09/24/2020	6.60	106.00	699.60
36515 - Brutscher, Katherine	09/25/2020	11.00	106.00	1,166.00
36515 - Brutscher, Katherine	09/26/2020	10.50	106.00	1,113.00
36515 - Brutscher, Katherine	09/28/2020	9.80	106.00	1,038.80
36515 - Brutscher, Katherine	09/29/2020	12.50	106.00	1,325.00
36515 - Brutscher, Katherine	09/30/2020	14.50	106.00	1,537.00
36515 - Brutscher, Katherine	10/01/2020	9.80	106.00	1,038.80
36515 - Brutscher, Katherine	10/01/2020	3.20	106.00	339.20
37642 - Hingle, Elizabeth	09/08/2020	3.00	106.00	318.00
37642 - Hingle, Elizabeth	09/09/2020	13.00	106.00	1,378.00
37642 - Hingle, Elizabeth	09/10/2020	10.00	106.00	1,060.00
37642 - Hingle, Elizabeth	09/11/2020	8.00	106.00	848.00
37642 - Hingle, Elizabeth	09/11/2020	6.00	106.00	636.00
36432 - Holder, Charles	09/15/2020	8.00	106.00	848.00
36432 - Holder, Charles	09/16/2020	4.00	106.00	424.00
36432 - Holder, Charles	09/16/2020	8.00	106.00	848.00
36432 - Holder, Charles	09/17/2020	4.00	106.00	424.00
36432 - Holder, Charles	09/17/2020	8.00	106.00	848.00
36432 - Holder, Charles	09/18/2020	8.00	106.00	848.00

36432 - Holder, Charles	09/18/2020	4.00	106.00	424.00
36432 - Holder, Charles	09/19/2020	12.00	106.00	1,272.00
36432 - Holder, Charles	09/21/2020	4.00	106.00	424.00
36432 - Holder, Charles	09/21/2020	8.00	106.00	848.00
36432 - Holder, Charles	09/22/2020	4.00	106.00	424.00
36432 - Holder, Charles	09/22/2020	8.00	106.00	848.00
36432 - Holder, Charles	09/23/2020	4.00	106.00	424.00
36432 - Holder, Charles	09/23/2020	8.00	106.00	848.00
36432 - Holder, Charles	09/24/2020	4.00	106.00	424.00
36432 - Holder, Charles	09/24/2020	8.00	106.00	848.00
36432 - Holder, Charles	09/25/2020	4.00	106.00	424.00
36432 - Holder, Charles	09/25/2020	8.00	106.00	848.00
36432 - Holder, Charles	09/26/2020	12.00	106.00	1,272.00
36432 - Holder, Charles	09/28/2020	4.00	106.00	424.00
36432 - Holder, Charles	09/28/2020	8.00	106.00	848.00
36432 - Holder, Charles	09/29/2020	4.00	106.00	424.00
36432 - Holder, Charles	09/29/2020	8.00	106.00	848.00
36432 - Holder, Charles	09/30/2020	6.50	106.00	689.00
36432 - Holder, Charles	09/30/2020	8.00	106.00	848.00
36432 - Holder, Charles	10/01/2020	2.50	106.00	265.00
36432 - Holder, Charles	10/01/2020	8.00	106.00	848.00
36432 - Holder, Charles	10/02/2020	4.00	106.00	424.00
36432 - Holder, Charles	10/02/2020	8.00	106.00	848.00
36432 - Holder, Charles	10/03/2020	12.00	106.00	1,272.00
35217 - Ladd, Hayden	09/14/2020	3.00	106.00	318.00
35217 - Ladd, Hayden	09/14/2020	8.00	106.00	848.00
35217 - Ladd, Hayden	09/15/2020	5.00	106.00	530.00
35217 - Ladd, Hayden	09/15/2020	8.00	106.00	848.00
35217 - Ladd, Hayden	09/16/2020	8.00	106.00	848.00
35217 - Ladd, Hayden	09/17/2020	4.00	106.00	424.00
35217 - Ladd, Hayden	09/17/2020	8.00	106.00	848.00
35217 - Ladd, Hayden	09/18/2020	5.00	106.00	530.00
35217 - Ladd, Hayden	09/18/2020	8.00	106.00	848.00
35217 - Ladd, Hayden	09/19/2020	8.00	106.00	848.00
35217 - Ladd, Hayden	09/21/2020	5.00	106.00	530.00
35217 - Ladd, Hayden	09/21/2020	8.00	106.00	848.00
35217 - Ladd, Hayden	09/22/2020	1.00	106.00	106.00
35217 - Ladd, Hayden	09/22/2020	8.00	106.00	848.00
35217 - Ladd, Hayden	09/23/2020	5.00	106.00	530.00
35217 - Ladd, Hayden	09/23/2020	8.00	106.00	848.00
35217 - Ladd, Hayden	09/24/2020	4.50	106.00	477.00
35217 - Ladd, Hayden	09/24/2020	8.00	106.00	848.00
35217 - Ladd, Hayden	09/25/2020	1.50	106.00	159.00
35217 - Ladd, Hayden	09/25/2020	8.00	106.00	848.00
35217 - Ladd, Hayden	09/26/2020	12.00	106.00	1,272.00
35217 - Ladd, Hayden	09/28/2020	3.00	106.00	318.00
35217 - Ladd, Hayden	09/28/2020	8.00	106.00	848.00
35217 - Ladd, Hayden	09/29/2020	3.00	106.00	318.00
35217 - Ladd, Hayden	09/29/2020	8.00	106.00	848.00
35217 - Ladd, Hayden	09/30/2020	7.00	106.00	742.00

35217 - Ladd, Hayden	09/30/2020	8.00	106.00	848.00
35217 - Ladd, Hayden	10/01/2020	4.00	106.00	424.00
35217 - Ladd, Hayden	10/01/2020	8.00	106.00	848.00
35217 - Ladd, Hayden	10/02/2020	3.00	106.00	318.00
35217 - Ladd, Hayden	10/02/2020	8.00	106.00	848.00
36513 - Mauck, Branson	09/07/2020	8.00	106.00	848.00
36513 - Mauck, Branson	09/08/2020	4.00	106.00	424.00
37654 - Medziuch, Sarah	09/22/2020	11.50	106.00	1,219.00
37654 - Medziuch, Sarah	09/23/2020	9.30	106.00	985.80
37654 - Medziuch, Sarah	09/24/2020	1.50	106.00	159.00
37654 - Medziuch, Sarah	09/24/2020	10.00	106.00	1,060.00
37654 - Medziuch, Sarah	09/25/2020	11.50	106.00	1,219.00
37654 - Medziuch, Sarah	09/26/2020	11.50	106.00	1,219.00
37654 - Medziuch, Sarah	09/28/2020	12.30	106.00	1,303.80
37654 - Medziuch, Sarah	09/29/2020	11.30	106.00	1,197.80
37654 - Medziuch, Sarah	09/30/2020	9.30	106.00	985.80
37654 - Medziuch, Sarah	10/01/2020	4.40	106.00	466.40
37654 - Medziuch, Sarah	10/01/2020	6.60	106.00	699.60
37654 - Medziuch, Sarah	10/02/2020	10.00	106.00	1,060.00
37654 - Medziuch, Sarah	10/03/2020	9.50	106.00	1,007.00
38056 - Molina, Danielle	09/14/2020	12.50	106.00	1,325.00
38056 - Molina, Danielle	09/15/2020	12.00	106.00	1,272.00
38056 - Molina, Danielle	09/16/2020	3.50	106.00	371.00
38056 - Molina, Danielle	09/16/2020	9.00	106.00	954.00
38056 - Molina, Danielle	09/17/2020	11.50	106.00	1,219.00
38056 - Molina, Danielle	09/18/2020	12.00	106.00	1,272.00
38056 - Molina, Danielle	09/19/2020	12.00	106.00	1,272.00
38056 - Molina, Danielle	09/20/2020	1.00	106.00	106.00
39000 - O'Connor, Gabriel	09/08/2020	3.90	106.00	413.40
39000 - O'Connor, Gabriel	09/09/2020	9.80	106.00	1,038.80
39000 - O'Connor, Gabriel	09/10/2020	11.50	106.00	1,219.00
39000 - O'Connor, Gabriel	09/11/2020	5.40	106.00	572.40
39000 - O'Connor, Gabriel	09/11/2020	6.80	106.00	720.80
39000 - O'Connor, Gabriel	09/12/2020	11.00	106.00	1,166.00
39000 - O'Connor, Gabriel	09/13/2020	1.00	106.00	106.00
39000 - O'Connor, Gabriel	09/14/2020	12.20	106.00	1,293.20
39000 - O'Connor, Gabriel	09/15/2020	9.50	106.00	1,007.00
39000 - O'Connor, Gabriel	09/16/2020	13.20	106.00	1,399.20
39000 - O'Connor, Gabriel	09/17/2020	6.70	106.00	710.20
39000 - O'Connor, Gabriel	09/17/2020	5.10	106.00	540.60
39000 - O'Connor, Gabriel	09/18/2020	10.00	106.00	1,060.00
39000 - O'Connor, Gabriel	09/19/2020	10.00	106.00	1,060.00
39000 - O'Connor, Gabriel	09/25/2020	2.00	106.00	212.00
39000 - O'Connor, Gabriel	09/28/2020	12.50	106.00	1,325.00
39000 - O'Connor, Gabriel	09/29/2020	11.90	106.00	1,261.40
39000 - O'Connor, Gabriel	09/30/2020	10.00	106.00	1,060.00
39000 - O'Connor, Gabriel	10/01/2020	5.80	106.00	614.80
39000 - O'Connor, Gabriel	10/01/2020	5.60	106.00	593.60
39000 - O'Connor, Gabriel	10/02/2020	11.00	106.00	1,166.00
39000 - O'Connor, Gabriel	10/03/2020	11.00	106.00	1,166.00



38918 - Rucker, Jerry	09/08/2020	12.00	106.00	1,272.00
38918 - Rucker, Jerry	09/09/2020	11.00	106.00	1,166.00
38918 - Rucker, Jerry	09/10/2020	11.00	106.00	1,166.00
38918 - Rucker, Jerry	09/11/2020	6.00	106.00	636.00
38918 - Rucker, Jerry	09/11/2020	6.00	106.00	636.00
38918 - Rucker, Jerry	09/12/2020	7.00	106.00	742.00
38918 - Rucker, Jerry	09/14/2020	11.50	106.00	1,219.00
38918 - Rucker, Jerry	09/15/2020	12.00	106.00	1,272.00
38918 - Rucker, Jerry	09/16/2020	9.00	106.00	954.00
37493 - Sanborn, David	09/08/2020	3.00	106.00	318.00
37493 - Sanborn, David	09/09/2020	8.00	106.00	848.00
37493 - Sanborn, David	09/09/2020	3.00	106.00	318.00
37493 - Sanborn, David	09/10/2020	8.00	106.00	848.00
37493 - Sanborn, David	09/10/2020	1.50	106.00	159.00
37493 - Sanborn, David	09/11/2020	8.00	106.00	848.00
37493 - Sanborn, David	09/11/2020	1.50	106.00	159.00
37493 - Sanborn, David	09/12/2020	8.00	106.00	848.00
37493 - Sanborn, David	09/12/2020	3.00	106.00	318.00
37493 - Sanborn, David	09/14/2020	8.00	106.00	848.00
37493 - Sanborn, David	09/14/2020	2.00	106.00	212.00
37493 - Sanborn, David	09/15/2020	8.00	106.00	848.00
37493 - Sanborn, David	09/15/2020	3.50	106.00	371.00
37493 - Sanborn, David	09/16/2020	8.00	106.00	848.00
37493 - Sanborn, David	09/16/2020	4.00	106.00	424.00
37493 - Sanborn, David	09/17/2020	8.00	106.00	848.00
37493 - Sanborn, David	09/18/2020	8.00	106.00	848.00
37493 - Sanborn, David	09/18/2020	2.50	106.00	265.00
37493 - Sanborn, David	09/19/2020	11.00	106.00	1,166.00
37493 - Sanborn, David	09/21/2020	8.00	106.00	848.00
37493 - Sanborn, David	09/21/2020	4.00	106.00	424.00
37493 - Sanborn, David	09/22/2020	8.00	106.00	848.00
37493 - Sanborn, David	09/22/2020	2.50	106.00	265.00
37493 - Sanborn, David	09/23/2020	8.00	106.00	848.00
37493 - Sanborn, David	09/23/2020	1.00	106.00	106.00
37493 - Sanborn, David	09/24/2020	8.00	106.00	848.00
37493 - Sanborn, David	09/24/2020	3.00	106.00	318.00
37493 - Sanborn, David	09/25/2020	8.00	106.00	848.00
37493 - Sanborn, David	09/25/2020	3.00	106.00	318.00
37493 - Sanborn, David	09/26/2020	11.00	106.00	1,166.00
37493 - Sanborn, David	09/28/2020	8.00	106.00	848.00
37493 - Sanborn, David	09/28/2020	1.00	106.00	106.00
37493 - Sanborn, David	09/29/2020	8.00	106.00	848.00
37493 - Sanborn, David	09/29/2020	3.00	106.00	318.00
37493 - Sanborn, David	09/30/2020	8.00	106.00	848.00
37493 - Sanborn, David	09/30/2020	2.00	106.00	212.00
37493 - Sanborn, David	09/30/2020	4.00	106.00	424.00
37493 - Sanborn, David	10/01/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	09/15/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	09/15/2020	3.00	106.00	318.00

35315 - Shinoda Jr., Jeffrey	09/16/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	09/16/2020	1.00	106.00	106.00
35315 - Shinoda Jr., Jeffrey	09/16/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	09/17/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	09/17/2020	3.00	106.00	318.00
35315 - Shinoda Jr., Jeffrey	09/18/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	09/18/2020	1.00	106.00	106.00
35315 - Shinoda Jr., Jeffrey	09/18/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	09/19/2020	13.00	106.00	1,378.00
35315 - Shinoda Jr., Jeffrey	09/20/2020	2.00	106.00	212.00
35315 - Shinoda Jr., Jeffrey	09/21/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	09/21/2020	1.00	106.00	106.00
35315 - Shinoda Jr., Jeffrey	09/21/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	09/22/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	09/22/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	09/23/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	09/23/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	09/24/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	09/24/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	09/25/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	09/25/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	09/26/2020	12.00	106.00	1,272.00
35315 - Shinoda Jr., Jeffrey	09/27/2020	2.00	106.00	212.00
35315 - Shinoda Jr., Jeffrey	09/28/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	09/28/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	09/29/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	09/29/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	09/30/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	09/30/2020	3.00	106.00	318.00
35315 - Shinoda Jr., Jeffrey	09/30/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	10/01/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	10/01/2020	1.00	106.00	106.00
35315 - Shinoda Jr., Jeffrey	10/01/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	10/02/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	10/02/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	10/03/2020	10.00	106.00	1,060.00
35315 - Shinoda Jr., Jeffrey	10/04/2020	2.00	106.00	212.00
37326 - Graves, Bret	09/29/2020	11.00	106.00	1,166.00
37326 - Graves, Bret	09/30/2020	9.00	106.00	954.00
37326 - Graves, Bret	10/01/2020	1.00	106.00	106.00
37326 - Graves, Bret	10/01/2020	10.00	106.00	1,060.00
37326 - Graves, Bret	10/02/2020	11.00	106.00	1,166.00
37326 - Graves, Bret	10/03/2020	10.00	106.00	1,060.00
35484 - Serna, Erica	09/08/2020	3.50	106.00	371.00
35484 - Serna, Erica	09/09/2020	12.00	106.00	1,272.00
35484 - Serna, Erica	09/10/2020	12.50	106.00	1,325.00
35484 - Serna, Erica	09/11/2020	8.00	106.00	848.00
35484 - Serna, Erica	09/11/2020	3.00	106.00	318.00



35484 - Serna, Erica	09/12/2020	10.00	106.00	1,060.00
35484 - Serna, Erica	09/12/2020	1.00	106.00	106.00
35484 - Serna, Erica	09/14/2020	12.00	106.00	1,272.00
35484 - Serna, Erica	09/15/2020	12.50	106.00	1,325.00
		2,771.40		293,768.40

Total Labor**293,768.40****Fees**

Mobilization ST&C 20.9.3, 20 units @ \$1,100.00	22,000.00
Per Diem - Lodging, 306 days @ \$102.00	31,212.00
Per Diem - Meals & Incidentals, 311 days @ \$61.00	18,971.00
Total Fees	72,183.00

Total This Task**365,951.40**

Project	Task	Contract Line
30008700 - CO002400.0002-SWG City of Mesquite	WA25a - WA2020-25a EI Services	30 - WA2020-25a EI Services

Fees

Aardvark Authorized Biologist (WA25a.3), 1,561 hours @ \$89.00	138,929.00
Aardvark Biological Monitor, 1,304.25 hours @ \$73.50	95,862.38
Mobilizations/demobilizations (WA25a.3), 145 units @ \$140.00	20,300.00
Per Diem - Lodging (WA25a.3), 243 days @ \$102.00	24,786.00
Per Diem - Meals & Incidentals (WA25a.3), 243 days @ \$61.00	14,823.00
SNEI Authorized Biologist (WA25a.3), 221.25 hours @ \$86.00	19,027.50
SNEI Biological Monitor (WA25a.3), 624 hours @ \$67.00	41,808.00
Subcontractor Management Administrative Activities (WA 25a.3), 1 unit @ \$1,550.00	1,550.00
Total Fees	357,085.88

Total This Task**357,085.88****Total This Project****859,399.78****Total This Invoice****859,399.78 USD****Total This Invoice 859,399.78 USD**

730,489.81

CONSTRUCTION DEPARTMENT

11/10/20

JESSICA ARGANDA

PO# 839704



Mears Pipeline

A QUANTA SERVICES COMPANY

33725 N. Scottsdale Rd. Suite 108
Scottsdale, AZ 85266
(707)553-3342Date: 10/20/2020
TO: Southwest Gas CorporationINVOICE #: 11585
STATE/COUNTY/CITY: NV / Clark County / Mesquite
CONTRACT #: 14938
WR#: 3867324
PROJECT NAME: SB 151 Mesquite Approach - 8 IN STL Feeder
MEARS JOB #: 58032

Contract Items							
Item Code	Description	UOM	QTY This Period	QTY Invoiced To Date	Contract Price	Total Invoiced to Date	Invoice Amount This Period
A.1	Completion of pre-construction activities required before constructing pipeline right-of-way, such as but not limited to cacti and yucca salvage, weed treatment, and desert tortoise fencing and clearance.	%	0.00%	100.00%	\$1,244,041.59	\$1,244,041.59	\$0.00
A.2	Construction of full pipeline right-of-way road, which is necessary to facilitate all other work and coordination for the SB 151 - Mesquite Approach Main.	%	0.00%	100.00%	\$646,463.64	\$646,463.64	\$0.00
A.3	Installation of all steel pipe and appurtenances including testing and tie-ins for the SB 151 - Mesquite Approach Main.	%	0.00%	97.50%	\$4,393,359.18	\$4,283,525.20	\$0.00
A.4	Surface repair to include but not limited to asphalt, concrete, desert topography, revegetation and all requirements per applicable entities.	%	37.00%	67.75%	\$1,046,002.28	\$708,666.54	\$387,020.84
SUBTOTAL						\$6,882,696.98	\$387,020.84

Change Orders							
CO-001	PUP Permit Delay	%	0.00%	100.00%	\$672,800.10	\$672,800.10	\$0.00
SUBTOTAL						\$672,800.10	\$0.00
Total						\$7,555,497.08	\$387,020.84
Total Retention						\$755,549.71	\$38,702.08
TOTAL AMOUNT DUE							\$348,318.76

A.1 Complete
 A.2 Complete
 A.3 na
 A.4 Restored from STA 207+00 to 482+00 - 27,500' (excludes revegetation)

Cole Bianchini

Contractor's Signature

10/20/20

Date

PAYMENT TERMS:
Net 30 from Invoice Date AbovePAYMENT REMITTANCE ADDRESS:
Mears Pipeline Division
Accounts Receivable Dept.
33725 N. Scottsdale Rd Suite 108, Scottsdale, AZ 85266

C & L Inspection, LLC
PO Box 610028
Dallas, TX 75261-0028 US
(972) 584-1610
serickson@candlinspection.com
www.candlinspection.com



INVOICE

BILL TO

SOUTHWEST GAS
SOUTHWEST GAS-Las Vegas
ATTN: EVAN SOUTHERLAND
5241 SPRING MOUNTAIN RD
LAS VEGAS, NV 89150

INVOICE # 202011-587
DATE 11/01/2020
DUE DATE 12/01/2020
TERMS Net 30

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
10/26/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	6:00	411.24
10/26/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	4:00	274.16
10/26/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
10/26/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
10/27/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	6:00	411.24
10/27/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	4:00	274.16
10/27/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
10/27/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
10/28/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	6:00	411.24
10/28/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	4:00	274.16
10/28/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
10/29/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	6:00	411.24
10/29/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	4:00	274.16
10/29/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
10/29/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
10/30/2020	SNV Steel OT	STEEL;3814467 - Juan F Gutierrez	88.74	6:00	532.44
10/30/2020	SNV Steel OT	STEEL;3814467 - Juan F Gutierrez	88.74	4:00	354.96
10/30/2020	SNV Steel Insp	Steel;4119181 - Mr Dennis J Morrissey	68.54	3:00	205.62
10/31/2020	SNV Steel Insp	Steel;4119181 - Mr Dennis J	68.54	2:00	137.08

This Invoice has been assigned to, and must be paid to:
Advance Business Capital LLC
Dba Triumph Business Capital

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
		Morrissey			
10/31/2020	SNV Steel OT	Steel;4119181 - Mr Dennis J Morrissey	88.74	3:00	266.22
10/31/2020	SNV Steel OT	Steel;4119181 - Mr Dennis J Morrissey	88.74	3:00	266.22
11/01/2020	SNV Steel OT	Steel;4119181 - Mr Dennis J Morrissey	88.74	6:00	532.44
11/01/2020	PER DIEM	Per Diem-Dennis Morrissey	120.00	7	840.00
					Subtotal: 8,275.48

BALANCE DUE

\$8,275.48

3238.90

CONSTRUCTION DEPARTMENT
November 17, 2020
PO # 840606
Molly Lake

This Invoice has been assigned to, and must be paid to:
Advance Business Capital LLC
Dba Triumph Business Capital

C & L Inspection, LLC
PO Box 610028
Dallas, TX 75261-0028 US
(972) 584-1610
serickson@candlinspection.com
www.candlinspection.com



INVOICE

BILL TO

SOUTHWEST GAS
SOUTHWEST GAS-Las Vegas
ATTN: EVAN SOUTHERLAND
5241 SPRING MOUNTAIN RD
LAS VEGAS, NV 89150

INVOICE # 202011-590
DATE 11/08/2020
DUE DATE 12/08/2020
TERMS Net 30

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
11/02/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	6:00	411.24
11/02/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	4:00	274.16
11/02/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
11/02/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
11/03/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	6:00	411.24
11/03/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	4:00	274.16
11/03/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
11/03/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
11/04/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	6:00	411.24
11/04/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	4:00	274.16
11/04/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
11/04/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
11/05/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	6:30	445.51
11/05/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	3:30	239.89
11/05/2020	SNV Steel OT	STEEL;3814467 - Juan F Gutierrez	88.74	2:00	177.48
11/05/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
11/05/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	4:00	274.16
11/06/2020	SNV Steel OT	STEEL;3814467 - Juan F Gutierrez	88.74	6:00	532.44
11/06/2020	SNV Steel OT	STEEL;3814467 - Juan F Gutierrez	88.74	4:00	354.96

This Invoice has been assigned to, and must be paid to:
Advance Business Capital LLC
Db a Triumph Business Capital

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
11/06/2020	SNV Steel Insp	Steel;3814467 - Mr Dennis J Morrissey	68.54	1:00	68.54
11/06/2020	SNV Steel OT	Steel;3814467 - Mr Dennis J Morrissey	88.74	4:30	399.33
11/06/2020	SNV Steel OT	Steel;3814467 - Mr Dennis J Morrissey	88.74	4:30	399.33
11/08/2020	PER DIEM	MESQUITE PER DIEM- DENNIS MORRISSEY	120.00	5	600.00

Subtotal: 7,946.74

BALANCE DUE

\$7,946.74

3273.06

CONSTRUCTION DEPARTMENT

November 17, 2020

PO# 840646

Molly Lake

This Invoice has been assigned to, and must be paid to:

Advance Business Capital LLC

Db a Triumph Business Capital

**INVOICE**

842447

Southwest Gas Corporation
Attn. : Bryan Thatcher
5241 Spring Mountain Rd
Las Vegas, NV 89150-0001
United States

Arcadis U.S., Inc.
Bank of America
Acct:
ACH: Wire:
SWIFT: BOFAUS3N
Remit-mailbox@arcadis-us.com
62638 Collections Center Drive
Chicago, IL 60693-0626

Invoice Date	19-Nov-2020	Invoice Number	34200517
Payment Term	30 days	Due Date	19-Dec-2020
Service Agrmnt 9/13/2018 SWG City of Mesquite Approach Service Agreement: V81318			
Arcadis Reference Number	CO002400.0001	Project Number	30008697
Arcadis Reference Name	SWG City of Mesquite Approach	Project Name	CO002400.0001-SWG City of Mesquite Approach
Arcadis Reference Description	SWG City of Mesquite Approach	Project Manager	Rachel Cruz
Services Through	25-Oct-2020	Client Contact	Bryan Thatcher

Professional Services to 25-Oct-2020

Project - Task	Phase	Total Contract Value	Total Billed	Previously Billed	% Billed	This Invoice
30008697 - 00001	1-00001 Project Specifications/Develop	240,610.00	240,610.00	240,610.00	100.00%	0.00
30008697 - 00002	2-00002 Project Management	98,807.00	98,807.00	98,807.00	100.00%	0.00
30008697 - 00003	3-00003 Wetlands and Waterbodies	45,520.00	45,520.00	45,520.00	100.00%	0.00
30008697 - 00004	4-00004 Biological Consultations	29,110.00	29,110.00	29,110.00	100.00%	0.00
30008697 - 00005	5-00005 Cultural Consultations	18,048.00	11,370.24	11,370.24	63.00%	0.00
30008697 - 00006	6-00006 Geological/Soil Investigations	32,320.00	32,320.00	32,320.00	100.00%	0.00
30008697 - 00007	7-00007 Air Quality	7,200.00	7,200.00	7,200.00	100.00%	0.00
30008697 - 00009	9-00009 Restoration/Revegetation Plan	3,600.00	3,600.00	3,600.00	100.00%	0.00
30008697 - 00010	10-00010 UDP Contaminated Soil	2,700.00	2,700.00	2,700.00	100.00%	0.00
30008697 - 00011	11-00011 Surface Area Disturbance Plan	3,200.00	3,200.00	3,200.00	100.00%	0.00
30008697 - 00012	12-00012 SWPPP	3,100.00	3,100.00	3,100.00	100.00%	0.00
30008697 - 00017	17-00017 SPRP	2,600.00	2,600.00	2,600.00	100.00%	0.00
30008697 - 00020	20-00020 Noxious and Invasive Weed Control	3,800.00	3,800.00	3,800.00	100.00%	0.00
30008697 - 00021	21-00021 Wildlife Plan	5,400.00	5,400.00	5,400.00	100.00%	0.00
30008697 - 00022	22-00022 Environmental Manual	3,085.00	3,085.00	3,085.00	100.00%	0.00
30008697 - WA001	26-WA001 WA2018-1 Macro Feasibility Study	6,460.00	6,460.00	6,460.00	100.00%	0.00
30008697 - WA002	27-WA002 WA2018-2 Drone Survey/Video	16,200.00	16,200.00	16,200.00	100.00%	0.00
30008697 - WA004	28-WA004 WA2019-4 Desert Tortoise SurveyCO002400.0001/WA004	26,930.00	26,930.00	26,930.00	100.00%	0.00
30008697 - WA008	30-WA008 WA2019-8 Addtl WOTUS	13,392.00	13,392.00	13,392.00	100.00%	0.00
30008697 - WA009	31-WA009 WA2019-9 Scour Analysis	23,956.00	23,956.00	23,956.00	100.00%	0.00

Bank Name	BANK OF AMERICA N.A.	Bank/Branch Code	BOFA-026009593
Account No.		SWIFT	BOFAUS3N
Remittance Address: Remit-Mailbox@arcadis-us.com			
Please include the invoice number on all payments and include remittance copy with all postal payments. Late payments will be assessed according to contract terms.			



30008697 - WA010	32-WA010 WA2019-10 Bedrock Investigation	35,300.00	35,300.00	35,300.00	100.00%	0.00
30008697 - WA011	29-WA011 WA2019-11 Land Appraisal	12,500.00	12,500.00	12,500.00	100.00%	0.00
30008697 - WA011a	37-WA011a WA2019-11a Additional Appraisals	4,650.00	4,650.00	4,650.00	100.00%	0.00
30008697 - WA012	33-WA012 WA2019-12 Approach Change/Final Reports	2,500.00	2,500.00	2,500.00	100.00%	0.00
30008697 - WA014	34-WA014 WA2019-14 Geotech Investigation	24,100.00	24,100.00	24,100.00	100.00%	0.00
30008697 - WA015	35-WA015 WA2019-15 Additional ROW Acquisition	19,914.00	19,914.00	19,914.00	100.00%	0.00
30008697 - WA016	36-WA016 WA2019-16 Permitting Support	46,400.00	46,400.00	46,400.00	100.00%	0.00
30008697 - WA016a	50-WA2020-16a Prepare Additional NDEP TWW Permit Application	1,800.00	1,800.00	1,800.00	100.00%	0.00
30008697 - WA017	38-WA017 WA2019-17 Additional Geotech Investigation	56,600.00	56,600.00	56,600.00	100.00%	0.00
30008697 - WA18BP	40-WA18BP Blasting Plan	2,700.00	2,700.00	2,700.00	100.00%	0.00
30008697 - WA18FMP	41-WA18FMP Fire Mitigation Plan	3,060.00	3,060.00	3,060.00	100.00%	0.00
30008697 - WA18HTDP	39-WA18HTDP Hydrostatic Test Dewatering Plan	3,060.00	3,060.00	3,060.00	100.00%	0.00
30008697 - WA18PM	44-WA18PM Project Management	950.00	950.00	950.00	100.00%	0.00
30008697 - WA18TP	42-WA18TP Transportation Plan/Access Road Plan	2,860.00	2,860.00	2,860.00	100.00%	0.00
30008697 - WA18UCRDP	43-WA18UCRDP Unanticipated Cultural Resource Discovery Plan	2,000.00	2,000.00	2,000.00	100.00%	0.00
30008697 - WA19PC	46-WA19PC Project Coordination	18,675.00	18,675.00	18,675.00	100.00%	0.00
30008697 - WA19PCALP	45-WA19PCALP Pre-Construction Activities Logistics	17,580.00	17,580.00	17,580.00	100.00%	0.00
30008697 - WA21	48-WA21 Environmental Training	11,450.00	11,450.00	11,450.00	100.00%	0.00
30008697 - WA21a.1	52-WA2020-21a.1 Hard Hat Stickers	60.00	60.00	60.00	100.00%	0.00
30008697 - WA21a.2	53-WA2020-21a.2 Pamphlets (English)	590.00	590.00	590.00	100.00%	0.00
30008697 - WA21a.3	54-WA2020-21a.3 Signs (18"x24")	2,670.00	2,670.00	2,670.00	100.00%	0.00
30008697 - WA21a.4	55-WA2020-21a.4 Proj Mgmt	550.00	550.00	550.00	100.00%	0.00
30008697 - WA21b	62-WA2020-21b Additional Training Material	1,800.00	1,800.00	1,800.00	100.00%	0.00
30008697 - WA21c	63-WA2020-21c Additional Training Material	1,056.00	1,056.00	1,056.00	100.00%	0.00
30008697 - WA22	47-WA22 Pre-Bid Meeting	6,665.00	6,665.00	6,665.00	100.00%	0.00
30008697 - WA23	49-WA23 VVWD Field Meeting	4,730.00	4,730.00	4,730.00	100.00%	0.00
30008697 - WA26	51-WA26 360 Cameras	7,000.00	7,000.00	7,000.00	100.00%	0.00
30008697 - WA27.1	56-WA2020-27.1 Culvert Design	34,460.00	34,460.00	34,460.00	100.00%	0.00
30008697 - WA27.4	59-WA2020-27.4 Preparation of NDEP TWW Permit Application	1,800.00	1,800.00	1,800.00	100.00%	0.00
30008697 - WA27.5	60-WA2020-27.5 BLM Coord. and POD Revision	3,170.00	3,170.00	3,170.00	100.00%	0.00
30008697 - WA27.6	61-WA2020-27.6 Project Mgmt	680.00	680.00	680.00	100.00%	0.00
30008697 - WA28	64-WA2020-28 Additional Easement and ROW	6,930.00	4,158.00	0.00	60.00%	4,158.00
		924,298.00	914,848.24	910,690.24	98.98%	4,158.00



Total This Invoice _____ **4,158.00** USD

C & L Inspection, LLC
PO Box 610028
Dallas, TX 75261-0028 US
(972) 584-1610
serickson@candlinspection.com
www.candlinspection.com



INVOICE

BILL TO

SOUTHWEST GAS
SOUTHWEST GAS-Las Vegas
ATTN: EVAN SOUTHERLAND
5241 SPRING MOUNTAIN RD
LAS VEGAS, NV 89150

INVOICE # 202011-596
DATE 11/22/2020
DUE DATE 12/22/2020
TERMS Net 30

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
11/16/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	5:00	342.70
11/16/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	3:00	205.62
11/16/2020	SNV Steel Insp	Steel;3814467 - Mr Dennis J Morrissey	68.54	5:00	342.70
11/16/2020	SNV Steel Insp	Steel;3814467 - Mr Dennis J Morrissey	68.54	4:00	274.16
11/17/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	4:00	274.16
11/17/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	4:00	274.16
11/17/2020	SNV Steel Insp	Steel;3814467 - Mr Dennis J Morrissey	68.54	4:00	274.16
11/17/2020	SNV Steel Insp	Steel;3814467 - Mr Dennis J Morrissey	68.54	4:00	274.16
11/18/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	4:00	274.16
11/18/2020	SNV Steel Insp	STEEL;3814467 - Juan F Gutierrez	68.54	4:00	274.16
11/18/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
11/18/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
11/19/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
11/19/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
11/20/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	3:00	205.62
11/20/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	2:00	177.48
11/20/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	5:00	443.70

This Invoice has been assigned to, and must be paid to:
Advance Business Capital LLC
Db a Triumph Business Capital

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
11/22/2020	PER DIEM	MESQUITE PER DIEM- DENNIS MORRISSEY	120.00	3	360.00

Subtotal: 5,367.74

BALANCE DUE

\$5,367.74

2557.60

CONSTRUCTION DEPARTMENT

November 23, 2020

PO# 842523

Molly Lake

This Invoice has been assigned to, and must be paid to:

Advance Business Capital LLC

Db a Triumph Business Capital



4646 E VAN BUREN ST
PHOENIX AZ 85008-6927

(800) 456-1751
billingres@mobilemini.com
MobileMini.com

INVOICE



SOUTHWEST GAS CORPORATION
PO BOX 98510
LAS VEGAS NV 89193-8510



Customer #	Invoice #	Invoice Date	Seq #	Terms
10334159	9009455092	11/12/2020	014	NET 30
PAYMENT DUE		\$569.54		

MOBILE MINI BRANCH:

LAS VEGAS
14425 ARVILLE STREET
LAS VEGAS NV 89054
(702) 651-1006

CONSTRUCTION DEPARTMENT

11/30/20
JESSICA ARGANDA
PO# 843487

Contract #	Bill to ID	Customer PO	Ordered By	Rental Period	Invoice Due	Ship To
1001093318		WR 3867324	Cynthia Drashcovic h	11/12/2020 - 12/9/2020	12/12/2020	SOUTHWEST GAS CORPORATION 1300 PIONEER BLVD MESQUITE MESQUITE NV 89027

Quantity	Item #/Description	Price/Rate	Amount
1	25' OPEN BAY OFFICE AX25KYW003	\$455.00 Rental	\$455.00
1	LOSS LIMITATION WAIVER	\$70.53 Rental	\$70.53
		Sub-total	\$525.53
		Other Fees and Charges	\$44.01
		INVOICE TOTAL	\$569.54

T* - Denotes taxable item, N* - Denotes non-taxable item.



PAYMENT OPTIONS

Welcome to our new customer portal, MM Connect. Register today to make online payments, sign up for Auto-Pay, view invoice and statements, and other self-serve features.

<https://portal.mobilemini.com>

(800) 456-1751

You remain responsible for the invoice balance if there is a problem collecting payment. Late fees and finance charges may be assessed if payment is not received on time.

Thank you for your business!

PLEASE REMIT WITH PAYMENT

INVOICE TOTAL	\$569.54
Invoice #:	9009455092
Due Date:	12/12/2020
Customer:	SOUTHWEST GAS CORPORATION
Customer #:	10334159

PLEASE REMIT TO:

MOBILE MINI
PO BOX 650882
DALLAS TX 75265-0882

C & L Inspection, LLC
PO Box 610028
Dallas, TX 75261-0028 US
(972) 584-1610
serickson@candlinspection.com
www.candlinspection.com



INVOICE

BILL TO

SOUTHWEST GAS
SOUTHWEST GAS-Las Vegas
ATTN: EVAN SOUTHERLAND
5241 SPRING MOUNTAIN RD
LAS VEGAS, NV 89150

INVOICE # 202011-599
DATE 11/29/2020
DUE DATE 12/29/2020
TERMS Net 30

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
11/23/2020	SNV Steel Insp	STEEL;3834629 - Juan F Gutierrez	68.54	7:00	479.78
11/23/2020	SNV Steel Insp	STEEL;3834629 - Juan F Gutierrez	68.54	7:00	479.78
11/23/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
11/23/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	8:00	548.32
11/24/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
11/24/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
11/29/2020	PER DIEM	Mesquite Per Diem- Dennis Morrissey	120.00	2	240.00

Subtotal: 2,775.98

BALANCE DUE

\$2,775.98

CONSTRUCTION DEPARTMENT

1816.42

December 01, 2020

PO# 843669

Molly Lake

This Invoice has been assigned to, and must be paid to:

Advance Business Capital LLC
Dba Triumph Business Capital

**INVOICE**

Southwest Gas Corporation
Attn. : Bryan Thatcher
5241 Spring Mountain Rd
Las Vegas, NV 89150-0001
United States

Arcadis U.S., Inc.
Bank of America
Acct:
ACH: Wire:
SWIFT: BOFAUS3N
Remit-mailbox@arcadis-us.com
62638 Collections Center Drive
Chicago, IL 60693-0626

Invoice Date	25-Nov-2020	Invoice Number	34201412
Payment Term	30 days	Due Date	25-Dec-2020
WA#2019 SWG City of Mesquite Approach Service Agreement: V81318			
Arcadis Reference Number	CO002400.0002	Project Number	30008700
Arcadis Reference Name	CO002400.0002-SWG City of Mesquite	Project Name	CO002400.0002-SWG City of Mesquite
Services Through	20-Sep-2020	Project Manager	Rachel Cruz
		Client Contact	Bryan Thatcher

Professional Services to 20-Sep-2020**Labor**

Employee Name	Quantity	UOM	Rate	This Invoice
Cruz, Rachel	2.00	Hours	155.00	310.00
	2.00			310.00

Fees

Total This Invoice **860.00 USD**

Total This Invoice **860.00 USD**

844421

844421

Bank Name BANK OF AMERICA N.A. Bank/Branch Code BOFA-026009593
Account No. SWIFT BOFAUS3N

Remittance Address: Remit-Mailbox@arcadis-us.com

Please include the invoice number on all payments and include remittance copy with all postal payments. Late payments will be assessed according to contract terms.



Transaction Details - Invoice Number 34201412

Project 30008700 - CO002400.0002-SWG City of Mesquite	Task WA06b - WA2019-6b Addtl Mtgs with Agencies	Contract Line 24 - WA06b WA2019-6b Addtl Mtgs with Agencies
---	---	---

Labor

Employee No. and Name	Date	Hours	Rate	This Invoice
23673 - Cruz, Rachel	08/12/2020	1.00	155.00	155.00
23673 - Cruz, Rachel	09/03/2020	1.00	155.00	155.00
		<u>2.00</u>		<u>310.00</u>
Total Labor				310.00

Fees

8/12/2020 Vidler Meeting	550.00
Total Fees	<u>550.00</u>
Total This Task	<u>860.00</u>
Total This Project	<u>860.00</u>
Total This Invoice	<u>860.00</u> USD
Total This Invoice	<u>860.00</u> USD



**Western
Technologies Inc.**
The Quality People
Since 1955

REMIT TO
6633 W Post Rd, Ste 100
Las Vegas, NV 89118-2113
(702) 798-8050 • wt-us.com

JS

EXHIBIT NO. (EWC-2)
PAGE 1 OF 1
SHEET 3981 OF 5387

INVOICE

W3867324

WT INVOICE NUMBER **41600072**
WT PROJECT NUMBER **4169JT002**
WT CLIENT NUMBER **40249**
INVOICE DATE **11/30/20**

SOUTHWEST GAS CORPORATION - LAS VEGAS
ATTENTION: ROBERT BACA
6355 SHATZ STREET
LAS VEGAS, NV 89115

PO #844900
JO 12/4/20

PROJECT **Southwest Gas Non-Destructive Testing Inspection Services**
LOCATION **Various Las Vegas, Las Vegas, NV**
AUTHORIZED BY
CLIENT PROJECT NUMBER
CLIENT P.O. NUMBER
COMMENTS

DATE	QUANTITY	SERVICE DESCRIPTION	UNIT	AMOUNT
11/06/20	8.0	RADIOGRAPHIC EXAMINATION (CRT) (2-MAN), INCL MOBILE DARKROOM MESQUITE 8-INCH SECTION, SEAM RADIOGRAPHY	128.90	1,031.20
11/06/20	22.0	RADIOGRAPHY IMAGING PLATE ACCT: 3867324	6.50	143.00
11/06/20	8.0	RADIOGRAPHIC EXAMINATION (CRT) (2-MAN), INCL MOBILE DARKROOM OVERTIME >8 HOURS PER DAY	173.91	1,391.28
11/06/20		CRT MOB/DEMOB PHX - LV		

INVOICE

INVOICED BY: T TIEDEMANN/CS

INVOICE TOTAL

2,565.48

INVOICES ARE DUE AND PAYABLE UPON RECEIPT. INVOICES NOT PAID IN FULL WITHIN THIRTY (30) DAYS WILL BEAR INTEREST AT THE RATE OF 1.5% PER MONTH.
PAYMENTS RECEIVED SHALL BE APPLIED FIRST TO PAYMENT OF INTEREST, AND THEN TO THE UNPAID BALANCE OF THE OLDEST UNPAID INVOICE.



Mears Pipeline

A QUANTA SERVICES COMPANY

33725 N. Scottsdale Rd. Suite 108
Scottsdale, AZ 85266
(707)553-3342Date: 11/30/2020
TO: Southwest Gas CorporationCONSTRUCTION DEPARTMENT12/07/20JESSICA ARGANDAPO# 845062INVOICE #: 11728
STATE/COUNTY/CITY: NV / Clark County / Mesquite
CONTRACT #: 14938
WR#: 3867324
PROJECT NAME: SB 151 Mesquite Approach - 8 IN STL Feeder
MEARS JOB #: 58032**Contract Items**

Item Code	Description	UOM	QTY This Period	QTY Invoiced To Date	Contract Price	Total Invoiced to Date	Invoice Amount This Period
A.1	Completion of pre-construction activities required before constructing pipeline right-of-way, such as but not limited to cacti and yucca salvage, weed treatment, and desert tortoise fencing and clearance.	%	0.00%	100.00%	\$1,244,041.59	\$1,244,041.59	\$0.00
A.2	Construction of full pipeline right-of-way road, which is necessary to facilitate all other work and coordination for the SB 151 - Mesquite Approach Main.	%	0.00%	100.00%	\$646,463.64	\$646,463.64	\$0.00
A.3	Installation of all steel pipe and appurtenances including testing and tie-ins for the SB 151 - Mesquite Approach Main.	%	2.50%	100.00%	\$4,393,359.18	\$4,393,359.18	\$109,833.98
A.4	Surface repair to include but not limited to asphalt, concrete, desert topography, revegetation and all requirements per applicable entities.	%	20.00%	87.75%	\$1,046,002.28	\$917,867.00	\$209,200.46
SUBTOTAL						\$7,201,731.41	\$319,034.44

Change Orders

CO-001	PUP Permit Delay	%	0.00%	100.00%	\$672,800.10	\$672,800.10	\$0.00
CO-002	Additional Plant Salvage	%	0.00%	0.00%	\$44,898.45	\$0.00	\$0.00
CO-003	NVE Road Improvements	%	0.00%	0.00%	\$66,020.86	\$0.00	\$0.00
CO-004	Extreme Roack Trenching	%	0.00%	0.00%	\$349,424.20	\$0.00	\$0.00
CO-005	Install Culverts	%	0.00%	0.00%			
CO-006	Install AB Road	%	0.00%	0.00%			
CO-007	Leak Detection	%	0.00%	0.00%			
SUBTOTAL						\$672,800.10	\$0.00

Total	\$7,874,531.61	\$319,034.44
Total Retention	\$787,453.15	\$31,903.44

TOTAL AMOUNT DUE	\$287,131.00
-------------------------	---------------------

A.1 Complete
 A.2 Complete
 A.3 Test and gas up
 A.4 Restored from STA 515+00 to 744+00 - 22,900' (excludes revegetation)

Cole Bianchini

Contractor's Signature

11/30/20

Date

PAYMENT TERMS:
Net 30 from Invoice Date AbovePAYMENT REMITTANCE ADDRESS:
Mears Pipeline Division
Accounts Receivable Dept.
33725 N. Scottsdale Rd Suite 108, Scottsdale, AZ 85266

C & L Inspection, LLC
PO Box 610028
Dallas, TX 75261-0028 US
(972) 584-1610
serickson@candlinspection.com
www.candlinspection.com



INVOICE

BILL TO

SOUTHWEST GAS
SOUTHWEST GAS-Las Vegas
ATTN: EVAN SOUTHERLAND
5241 SPRING MOUNTAIN RD
LAS VEGAS, NV 89150

INVOICE # 202011-602
DATE 12/06/2020
DUE DATE 01/05/2021
TERMS Net 30

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
11/30/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
11/30/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
12/02/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
12/02/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
12/03/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	1:00	68.54
12/04/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	3:00	205.62
12/04/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	2:00	177.48
12/04/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	5:00	443.70
12/06/2020	PER DIEM	Mesquite Per Diem- DENNIS MORRISSEY	120.00	4	480.00

Subtotal: 2,746.14

BALANCE DUE

\$2,746.14

CONSTRUCTION DEPARTMENT

December 08, 2020

PO# 845527

Molly Lake

This Invoice has been assigned to, and must be paid to:

Advance Business Capital LLC
Db a Triumph Business Capital

Matthew Todd

From: Robert Miller
Sent: Tuesday, December 15, 2020 3:38 PM
To: Carole Ambler
Cc: Bryan Thatcher
Subject: SWG Invoice Pymt
Attachments: WA25 Inv 34201418.pdf

Carole,

Could you please process the attached invoice for me in Oracle? The applicable accounting strings are below:

Invoice #	Amount	Company	ORC	RD	FERC	Activity	C/E	WO
34201418	\$87,007.17	01	4125	0020	10700	9607	3215	0020W3816728
	\$493,040.63	01	4125	0020	10700	9635	3215	0020W3867324

The applicable Arcadis contract # for these charges, if needed, is #13005.

Thanks!
`Rob

From: Bryan Thatcher <bryan.thatcher@swgas.com>
Sent: Thursday, October 8, 2020 4:57 PM
To: Robert Miller <robert.miller@swgas.com>
Subject: RE: EXTERNAL: Revised Arcadis Invoice 34189213 / Mesquite WA25

I agree, please proceed.

From: Robert Miller
Sent: Thursday, October 8, 2020 2:20 PM
To: Bryan Thatcher <bryan.thatcher@swgas.com>
Subject: FW: EXTERNAL: Revised Arcadis Invoice 34189213 / Mesquite WA25

Bryan,

I have reviewed the attached invoice and find it acceptable. I recommend we proceed the same route as last time and provide it to SND for review and Chris Sohus' authorization. If you agree, I will do so.

`Rob

From: Sutton, Travis <Travis.Sutton@arcadis.com>
Sent: Thursday, October 8, 2020 1:05 PM
To: Bryan Thatcher <bryan.thatcher@swgas.com>; Robert Miller <robert.miller@swgas.com>
Cc: Cruz, Rachel <rachel.cruz@arcadis.com>; Finch, Jocelyn <Jocelyn.Finch@arcadis.com>; Petersen, Jennifer <Jennifer.Petersen@arcadis.com>
Subject: EXTERNAL: Revised Arcadis Invoice 34189213 / Mesquite WA25

[WARNING] This message originated outside of Southwest Gas. **DO NOT CLICK** links or attachments unless you recognize the sender and know the content is safe.

Good afternoon,

Please find attached our revised invoice on this work authorization for your review. Thank you!

Invoice 34189213 2020-10-08 \$1,119,850.20 Our contract: CO002400.0002 / WA25.1, WA25.2, WA25.3, WA25.4, WA25a

Travis Sutton | Billing Specialist | travis.sutton@arcadis.com
Arcadis | Arcadis U.S., Inc.
630 Plaza Drive Highlands Ranch CO | 80129 | USA
T. +1 720 344 3761 |

Connect with us! www.arcadis.com | [LinkedIn](#) | [Twitter](#) | [Facebook](#)



Be green, leave it on the screen.

From: Sutton, Travis
Sent: Friday, September 25, 2020 2:09 PM
To: Bryan Thatcher <Bryan.Thatcher@swgas.com>; Robert Miller <robert.miller@swgas.com>
Cc: Cruz, Rachel <Rachel.Cruz@arcadis.com>; Finch, Jocelyn <Jocelyn.Finch@arcadis.com>; Petersen, Jennifer <Jennifer.Petersen@arcadis.com>
Subject: Arcadis Invoice 34189213 / Mesquite WA25

Good afternoon,

Please find attached our most recent invoice on this work authorization for your review. Thank you!

Invoice 34189213 2020-09-25 \$1,104,170.20 Our contract: CO002400.0002 / WA25.1, WA25.2, WA25.3, WA25.4, WA25a

Travis Sutton | Billing Specialist | travis.sutton@arcadis.com
Arcadis | Arcadis U.S., Inc.
630 Plaza Drive Highlands Ranch CO | 80129 | USA
T. +1 720 344 3761 |

Connect with us! www.arcadis.com | [LinkedIn](#) | [Twitter](#) | [Facebook](#)



Be green, leave it on the screen.

This email and any files transmitted with it are the property of Arcadis and its affiliates. All rights, including without limitation copyright, are reserved. This email contains information that may be confidential and may also be privileged. It is for the exclusive use of the intended recipient(s). If you are not an intended recipient, please note that any form of distribution, copying or use of this communication or the information in it is strictly prohibited and may be unlawful. If you have received this communication in error, please return it to the sender and then delete the email and destroy any copies of it. While reasonable precautions have been taken to ensure that no software or viruses are present in our emails, we cannot guarantee that this email or any attachment is virus free or has not been intercepted or changed. Any opinions or other information in this email that do not relate to the official business of Arcadis are neither given nor endorsed by it.

**INVOICE**

Southwest Gas Corporation
Attn. : Bryan Thatcher
5241 Spring Mountain Rd
Las Vegas, NV 89150-0001
United States

Arcadis U.S., Inc.
Bank of America
Acct:
ACH: Wire:
SWIFT: BOFAUS3N
Remit-mailbox@arcadis-us.com
62638 Collections Center Drive
Chicago, IL 60693-0626

Invoice Date	25-Nov-2020	Invoice Number	34201418
Payment Term	30 days	Due Date	25-Dec-2020
WA#2019 SWG City of Mesquite Approach Service Agreement: V81318 Arcadis Reference Number CO002400.0002 Arcadis Reference Name CO002400.0002-SWG City of Mesquite Services Through 01-Nov-2020			
		Project Number	30008700
		Project Name	CO002400.0002-SWG City of Mesquite
		Project Manager	Rachel Cruz
		Client Contact	Bryan Thatcher

Professional Services to 01-Nov-2020**Labor**

Employee Name	Quantity	UOM	Rate	This Invoice
Sutton, Travis	4.80	Hours	75.00	360.00
Brown, Clarinda	1.20	Hours	120.00	144.00
Witherspoon, Emma	267.50	Hours	106.00	28,355.00
King, Anna	123.80	Hours	106.00	13,122.80
McGill, Meghan	202.00	Hours	106.00	21,412.00
Sepiol, Joseph	23.00	Hours	106.00	2,438.00
Shirley, Charleston	299.00	Hours	113.00	33,787.00
Hingle, Elizabeth	116.50	Hours	106.00	12,349.00
Holder, Charles	36.50	Hours	106.00	3,869.00
Medziuch, Sarah	33.30	Hours	106.00	3,529.80
O'Connor, Gabriel	253.70	Hours	106.00	26,892.20
Milanowski, Shawna	18.00	Hours	106.00	1,908.00
Merino, Nelson	46.00	Hours	106.00	4,876.00
Gerety, Austin	43.00	Hours	106.00	4,558.00
Shinoda Jr., Jeffrey	233.00	Hours	106.00	24,698.00

Bank Name	BANK OF AMERICA N.A.	Bank/Branch Code	BOFA-026009593
Account No.		SWIFT	BOFAUS3N

Remittance Address: Remit-Mailbox@arcadis-us.com

Please include the invoice number on all payments and include remittance copy with all postal payments. Late payments will be assessed according to contract terms.



Andrews, Michael	347.00	Hours	106.00	36,782.00
Finch, Jocelyn	50.00	Hours	135.00	6,750.00
Cruz, Rachel	16.00	Hours	155.00	2,480.00
Petersen, Jennifer	5.25	Hours	75.00	393.75
Frackelton, Matthew	10.00	Hours	106.00	1,060.00
Nicely, Cynthia	136.00	Hours	106.00	14,416.00
Graves, Bret	103.00	Hours	106.00	10,918.00
Moua, Khua	128.00	Hours	106.00	13,568.00
	2,496.55			268,666.55

Fees

Total This Invoice

311,381.25

580,047.80

USD

Total This Invoice 580,047.80 USD



Transaction Details - Invoice Number 34201418

Project 30008700 - CO002400.0002-SWG City of Mesquite	Task WA25.1 - WA2020-25.1 Project Coordination	Contract Line 25 - WA2020-25.1 Project Coordination
---	--	---

Labor

Employee No. and Name	Date	Hours	Rate	This Invoice
36538 - Sutton, Travis	10/12/2020	1.00	75.00	75.00
36538 - Sutton, Travis	10/13/2020	3.00	75.00	225.00
36538 - Sutton, Travis	10/14/2020	0.50	75.00	37.50
36538 - Sutton, Travis	10/16/2020	0.30	75.00	22.50
24455 - Brown, Clarinda	10/05/2020	0.80	120.00	96.00
24455 - Brown, Clarinda	10/07/2020	0.40	120.00	48.00
24039 - Finch, Jocelyn	10/06/2020	4.00	135.00	540.00
24039 - Finch, Jocelyn	10/08/2020	4.00	135.00	540.00
24039 - Finch, Jocelyn	10/09/2020	4.00	135.00	540.00
24039 - Finch, Jocelyn	10/14/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	10/15/2020	5.00	135.00	675.00
24039 - Finch, Jocelyn	10/16/2020	5.00	135.00	675.00
24039 - Finch, Jocelyn	10/18/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	10/21/2020	4.00	135.00	540.00
24039 - Finch, Jocelyn	10/22/2020	4.00	135.00	540.00
24039 - Finch, Jocelyn	10/23/2020	4.00	135.00	540.00
24039 - Finch, Jocelyn	10/26/2020	4.50	135.00	607.50
24039 - Finch, Jocelyn	10/27/2020	4.50	135.00	607.50
24039 - Finch, Jocelyn	10/28/2020	4.50	135.00	607.50
24039 - Finch, Jocelyn	10/30/2020	0.50	135.00	67.50
23673 - Cruz, Rachel	10/06/2020	4.00	155.00	620.00
23673 - Cruz, Rachel	10/07/2020	3.50	155.00	542.50
23673 - Cruz, Rachel	10/15/2020	4.00	155.00	620.00
23673 - Cruz, Rachel	10/16/2020	3.00	155.00	465.00
23673 - Cruz, Rachel	10/21/2020	1.50	155.00	232.50
23514 - Petersen, Jennifer	10/05/2020	1.50	75.00	112.50
23514 - Petersen, Jennifer	10/06/2020	1.75	75.00	131.25
23514 - Petersen, Jennifer	10/08/2020	2.00	75.00	150.00
Total Labor		77.25		10,127.75

Fees

PM and Field Coordination, 4 weeks @ \$3,000.00	12,000.00
Total Fees	12,000.00
Total This Task	22,127.75



Project	Task	Contract Line
30008700 - CO002400.0002-SWG City of Mesquite	WA25.2 - WA2020-25.2 Environmental Inspection	26 - WA2020-25.2 Environmental Inspection

Labor

Employee No. and Name	Date	Hours	Rate	This Invoice
39007 - Milanowski, Shawna	07/17/2020	8.00	106.00	848.00
39007 - Milanowski, Shawna	07/18/2020	10.00	106.00	1,060.00
38422 - Andrews, Michael	07/20/2020	13.10	106.00	1,388.60
38422 - Andrews, Michael	07/21/2020	12.50	106.00	1,325.00
38422 - Andrews, Michael	07/22/2020	14.30	106.00	1,515.80
38422 - Andrews, Michael	07/23/2020	13.50	106.00	1,431.00
38422 - Andrews, Michael	07/24/2020	14.20	106.00	1,505.20
38422 - Andrews, Michael	07/25/2020	13.30	106.00	1,409.80
38422 - Andrews, Michael	10/05/2020	11.50	106.00	1,219.00
38422 - Andrews, Michael	10/06/2020	11.70	106.00	1,240.20
38422 - Andrews, Michael	10/07/2020	12.80	106.00	1,356.80
38422 - Andrews, Michael	10/08/2020	7.70	106.00	816.20
38422 - Andrews, Michael	10/08/2020	4.00	106.00	424.00
38422 - Andrews, Michael	10/09/2020	12.00	106.00	1,272.00
38422 - Andrews, Michael	10/10/2020	12.30	106.00	1,303.80
38422 - Andrews, Michael	10/11/2020	2.30	106.00	243.80
38422 - Andrews, Michael	10/12/2020	11.70	106.00	1,240.20
38422 - Andrews, Michael	10/13/2020	12.50	106.00	1,325.00
38422 - Andrews, Michael	10/14/2020	12.50	106.00	1,325.00
38422 - Andrews, Michael	10/15/2020	8.50	106.00	901.00
38422 - Andrews, Michael	10/15/2020	3.30	106.00	349.80
38422 - Andrews, Michael	10/16/2020	12.20	106.00	1,293.20
38422 - Andrews, Michael	10/17/2020	9.50	106.00	1,007.00
38422 - Andrews, Michael	10/19/2020	12.10	106.00	1,282.60
38422 - Andrews, Michael	10/20/2020	11.20	106.00	1,187.20
38422 - Andrews, Michael	10/21/2020	12.30	106.00	1,303.80
38422 - Andrews, Michael	10/22/2020	6.30	106.00	667.80
38422 - Andrews, Michael	10/22/2020	4.40	106.00	466.40
38422 - Andrews, Michael	10/23/2020	11.30	106.00	1,197.80
38422 - Andrews, Michael	10/24/2020	1.50	106.00	159.00
38422 - Andrews, Michael	10/26/2020	11.00	106.00	1,166.00
38422 - Andrews, Michael	10/27/2020	10.50	106.00	1,113.00
38422 - Andrews, Michael	10/28/2020	12.00	106.00	1,272.00
38422 - Andrews, Michael	10/29/2020	3.00	106.00	318.00
38422 - Andrews, Michael	10/29/2020	6.50	106.00	689.00
38422 - Andrews, Michael	10/30/2020	11.00	106.00	1,166.00
38422 - Andrews, Michael	10/31/2020	8.50	106.00	901.00
Total Labor		365.00		38,690.00

Fees



Current Invoice Period Per Diem - Lodging, 28 days @ \$102.00	2,856.00
Current Invoice Period Per Diem - Meals & Incidentals, 27 days @ \$61.00	1,647.00
Previous Invoice Periods Per Diem - Lodging 8 days @ \$102.00	816.00
Previous Invoice Periods Per Diem - Meals & Incidentals, 8 days @ \$61.00	488.00
Total Fees	5,807.00

Total This Task	44,497.00
------------------------	------------------

Project	Task	Contract Line
30008700 - CO002400.0002-SWG City of Mesquite	WA25.3 - WA2020-25.3 Authorized Biologist	27 - WA2020-25.3 Authorized Biologist

Labor

Employee No. and Name	Date	Hours	Rate	This Invoice
37280 - Shirley, Charleston	08/09/2020	13.00	113.00	1,469.00
37280 - Shirley, Charleston	10/05/2020	15.00	113.00	1,695.00
37280 - Shirley, Charleston	10/06/2020	15.00	113.00	1,695.00
37280 - Shirley, Charleston	10/07/2020	5.00	113.00	565.00
37280 - Shirley, Charleston	10/07/2020	10.00	113.00	1,130.00
37280 - Shirley, Charleston	10/08/2020	15.00	113.00	1,695.00
37280 - Shirley, Charleston	10/09/2020	15.00	113.00	1,695.00
37280 - Shirley, Charleston	10/10/2020	15.00	113.00	1,695.00
37280 - Shirley, Charleston	10/11/2020	8.00	113.00	904.00
37280 - Shirley, Charleston	10/12/2020	15.00	113.00	1,695.00
37280 - Shirley, Charleston	10/13/2020	15.00	113.00	1,695.00
37280 - Shirley, Charleston	10/14/2020	5.00	113.00	565.00
37280 - Shirley, Charleston	10/14/2020	10.00	113.00	1,130.00
37280 - Shirley, Charleston	10/15/2020	15.00	113.00	1,695.00
37280 - Shirley, Charleston	10/16/2020	15.00	113.00	1,695.00
37280 - Shirley, Charleston	10/17/2020	15.00	113.00	1,695.00
37280 - Shirley, Charleston	10/18/2020	8.00	113.00	904.00
37280 - Shirley, Charleston	10/19/2020	15.00	113.00	1,695.00
37280 - Shirley, Charleston	10/20/2020	15.00	113.00	1,695.00
37280 - Shirley, Charleston	10/21/2020	5.00	113.00	565.00
37280 - Shirley, Charleston	10/21/2020	10.00	113.00	1,130.00
37280 - Shirley, Charleston	10/22/2020	15.00	113.00	1,695.00
37280 - Shirley, Charleston	10/23/2020	15.00	113.00	1,695.00
37280 - Shirley, Charleston	10/24/2020	15.00	113.00	1,695.00
		299.00		33,787.00
Total Labor				33,787.00

Fees

Current Invoice Period Per Diem - Lodging, 20 days @ \$102.00	2,040.00
Current Invoice Period Per Diem - Meals & Incidentals, 20 days @ \$61.00	1,220.00
Previous Invoice Periods Per Diem - Lodging, 1 day @ \$102.00	102.00
Previous Invoice Periods Per Diem - Meals & Incidentals, 1 day @ \$61.00	61.00
Total Fees	3,423.00

Total This Task	37,210.00
------------------------	------------------



Project	Task	Contract Line
30008700 - CO002400.0002-SWG City of Mesquite	WA25.4 - WA2020-25.4 Biological Monitor	28 - WA2020-25.4 Biological Monitor

Labor

Employee No. and Name	Date	Hours	Rate	This Invoice
36163 - Witherspoon, Emma	10/05/2020	10.00	106.00	1,060.00
36163 - Witherspoon, Emma	10/06/2020	13.00	106.00	1,378.00
36163 - Witherspoon, Emma	10/07/2020	11.00	106.00	1,166.00
36163 - Witherspoon, Emma	10/08/2020	6.50	106.00	689.00
36163 - Witherspoon, Emma	10/08/2020	5.00	106.00	530.00
36163 - Witherspoon, Emma	10/09/2020	10.50	106.00	1,113.00
36163 - Witherspoon, Emma	10/10/2020	11.00	106.00	1,166.00
36163 - Witherspoon, Emma	10/12/2020	12.00	106.00	1,272.00
36163 - Witherspoon, Emma	10/13/2020	12.00	106.00	1,272.00
36163 - Witherspoon, Emma	10/14/2020	11.00	106.00	1,166.00
36163 - Witherspoon, Emma	10/15/2020	6.50	106.00	689.00
36163 - Witherspoon, Emma	10/15/2020	5.00	106.00	530.00
36163 - Witherspoon, Emma	10/16/2020	11.00	106.00	1,166.00
36163 - Witherspoon, Emma	10/17/2020	10.50	106.00	1,113.00
36163 - Witherspoon, Emma	10/19/2020	11.00	106.00	1,166.00
36163 - Witherspoon, Emma	10/20/2020	11.00	106.00	1,166.00
36163 - Witherspoon, Emma	10/21/2020	14.50	106.00	1,537.00
36163 - Witherspoon, Emma	10/22/2020	9.00	106.00	954.00
36163 - Witherspoon, Emma	10/22/2020	3.50	106.00	371.00
36163 - Witherspoon, Emma	10/23/2020	10.00	106.00	1,060.00
36163 - Witherspoon, Emma	10/24/2020	11.00	106.00	1,166.00
36163 - Witherspoon, Emma	10/26/2020	11.00	106.00	1,166.00
36163 - Witherspoon, Emma	10/27/2020	10.00	106.00	1,060.00
36163 - Witherspoon, Emma	10/28/2020	12.00	106.00	1,272.00
36163 - Witherspoon, Emma	10/29/2020	4.00	106.00	424.00
36163 - Witherspoon, Emma	10/29/2020	7.00	106.00	742.00
36163 - Witherspoon, Emma	10/30/2020	10.50	106.00	1,113.00
36163 - Witherspoon, Emma	10/31/2020	8.00	106.00	848.00
35935 - King, Anna	10/19/2020	10.00	106.00	1,060.00
35935 - King, Anna	10/20/2020	9.80	106.00	1,038.80
35935 - King, Anna	10/21/2020	10.20	106.00	1,081.20
35935 - King, Anna	10/22/2020	11.50	106.00	1,219.00
35935 - King, Anna	10/23/2020	12.20	106.00	1,293.20
35935 - King, Anna	10/24/2020	13.30	106.00	1,409.80
35935 - King, Anna	10/26/2020	10.00	106.00	1,060.00
35935 - King, Anna	10/27/2020	10.00	106.00	1,060.00
35935 - King, Anna	10/28/2020	2.50	106.00	265.00
35935 - King, Anna	10/28/2020	8.00	106.00	848.00
35935 - King, Anna	10/29/2020	10.80	106.00	1,144.80
35935 - King, Anna	10/30/2020	9.50	106.00	1,007.00
35935 - King, Anna	10/31/2020	6.00	106.00	636.00

35817 - McGill, Meghan	10/05/2020	10.50	106.00	1,113.00
35817 - McGill, Meghan	10/06/2020	11.00	106.00	1,166.00
35817 - McGill, Meghan	10/07/2020	10.50	106.00	1,113.00
35817 - McGill, Meghan	10/08/2020	3.50	106.00	371.00
35817 - McGill, Meghan	10/08/2020	8.00	106.00	848.00
35817 - McGill, Meghan	10/09/2020	10.50	106.00	1,113.00
35817 - McGill, Meghan	10/10/2020	10.50	106.00	1,113.00
35817 - McGill, Meghan	10/12/2020	13.50	106.00	1,431.00
35817 - McGill, Meghan	10/13/2020	11.00	106.00	1,166.00
35817 - McGill, Meghan	10/14/2020	12.00	106.00	1,272.00
35817 - McGill, Meghan	10/15/2020	8.00	106.00	848.00
35817 - McGill, Meghan	10/15/2020	3.50	106.00	371.00
35817 - McGill, Meghan	10/16/2020	11.00	106.00	1,166.00
35817 - McGill, Meghan	10/17/2020	8.50	106.00	901.00
35817 - McGill, Meghan	10/19/2020	10.50	106.00	1,113.00
35817 - McGill, Meghan	10/20/2020	9.00	106.00	954.00
35817 - McGill, Meghan	10/21/2020	9.50	106.00	1,007.00
35817 - McGill, Meghan	10/22/2020	1.00	106.00	106.00
35817 - McGill, Meghan	10/22/2020	11.00	106.00	1,166.00
35817 - McGill, Meghan	10/23/2020	12.00	106.00	1,272.00
35817 - McGill, Meghan	10/30/2020	9.00	106.00	954.00
35817 - McGill, Meghan	10/31/2020	8.00	106.00	848.00
37167 - Sepiol, Joseph	10/05/2020	10.00	106.00	1,060.00
37167 - Sepiol, Joseph	10/06/2020	13.00	106.00	1,378.00
37642 - Hingle, Elizabeth	10/20/2020	13.00	106.00	1,378.00
37642 - Hingle, Elizabeth	10/21/2020	11.00	106.00	1,166.00
37642 - Hingle, Elizabeth	10/22/2020	10.00	106.00	1,060.00
37642 - Hingle, Elizabeth	10/23/2020	4.00	106.00	424.00
37642 - Hingle, Elizabeth	10/23/2020	6.00	106.00	636.00
37642 - Hingle, Elizabeth	10/24/2020	12.00	106.00	1,272.00
37642 - Hingle, Elizabeth	10/26/2020	10.50	106.00	1,113.00
37642 - Hingle, Elizabeth	10/27/2020	11.00	106.00	1,166.00
37642 - Hingle, Elizabeth	10/28/2020	11.00	106.00	1,166.00
37642 - Hingle, Elizabeth	10/29/2020	3.50	106.00	371.00
37642 - Hingle, Elizabeth	10/29/2020	7.50	106.00	795.00
37642 - Hingle, Elizabeth	10/30/2020	9.00	106.00	954.00
37642 - Hingle, Elizabeth	10/31/2020	8.00	106.00	848.00
36432 - Holder, Charles	10/05/2020	2.50	106.00	265.00
36432 - Holder, Charles	10/05/2020	10.00	106.00	1,060.00
36432 - Holder, Charles	10/06/2020	2.00	106.00	212.00
36432 - Holder, Charles	10/06/2020	10.00	106.00	1,060.00
36432 - Holder, Charles	10/07/2020	2.00	106.00	212.00
36432 - Holder, Charles	10/07/2020	10.00	106.00	1,060.00
37654 - Medziuch, Sarah	10/05/2020	12.30	106.00	1,303.80
37654 - Medziuch, Sarah	10/06/2020	9.50	106.00	1,007.00
37654 - Medziuch, Sarah	10/07/2020	11.50	106.00	1,219.00
39000 - O'Connor, Gabriel	10/05/2020	11.70	106.00	1,240.20
39000 - O'Connor, Gabriel	10/06/2020	11.50	106.00	1,219.00
39000 - O'Connor, Gabriel	10/07/2020	1.00	106.00	106.00

39000 - O'Connor, Gabriel	10/07/2020	11.30	106.00	1,197.80
39000 - O'Connor, Gabriel	10/08/2020	5.40	106.00	572.40
39000 - O'Connor, Gabriel	10/08/2020	5.50	106.00	583.00
39000 - O'Connor, Gabriel	10/09/2020	10.50	106.00	1,113.00
39000 - O'Connor, Gabriel	10/10/2020	10.30	106.00	1,091.80
39000 - O'Connor, Gabriel	10/12/2020	11.90	106.00	1,261.40
39000 - O'Connor, Gabriel	10/13/2020	12.70	106.00	1,346.20
39000 - O'Connor, Gabriel	10/14/2020	11.00	106.00	1,166.00
39000 - O'Connor, Gabriel	10/15/2020	5.10	106.00	540.60
39000 - O'Connor, Gabriel	10/15/2020	4.40	106.00	466.40
39000 - O'Connor, Gabriel	10/16/2020	10.00	106.00	1,060.00
39000 - O'Connor, Gabriel	10/17/2020	8.90	106.00	943.40
39000 - O'Connor, Gabriel	10/19/2020	9.00	106.00	954.00
39000 - O'Connor, Gabriel	10/20/2020	9.90	106.00	1,049.40
39000 - O'Connor, Gabriel	10/21/2020	1.00	106.00	106.00
39000 - O'Connor, Gabriel	10/21/2020	10.00	106.00	1,060.00
39000 - O'Connor, Gabriel	10/22/2020	0.40	106.00	42.40
39000 - O'Connor, Gabriel	10/22/2020	11.10	106.00	1,176.60
39000 - O'Connor, Gabriel	10/23/2020	11.40	106.00	1,208.40
39000 - O'Connor, Gabriel	10/24/2020	13.30	106.00	1,409.80
39000 - O'Connor, Gabriel	10/26/2020	10.90	106.00	1,155.40
39000 - O'Connor, Gabriel	10/27/2020	10.00	106.00	1,060.00
39000 - O'Connor, Gabriel	10/28/2020	10.60	106.00	1,123.60
39000 - O'Connor, Gabriel	10/29/2020	8.00	106.00	848.00
39000 - O'Connor, Gabriel	10/30/2020	10.40	106.00	1,102.40
39000 - O'Connor, Gabriel	10/30/2020	0.50	106.00	53.00
39000 - O'Connor, Gabriel	10/31/2020	6.00	106.00	636.00
38305 - Merino, Nelson	06/15/2020	6.00	106.00	636.00
38305 - Merino, Nelson	06/15/2020	4.00	106.00	424.00
38305 - Merino, Nelson	06/16/2020	6.00	106.00	636.00
38305 - Merino, Nelson	06/16/2020	4.00	106.00	424.00
38305 - Merino, Nelson	06/17/2020	6.00	106.00	636.00
38305 - Merino, Nelson	06/17/2020	4.00	106.00	424.00
38305 - Merino, Nelson	06/18/2020	6.00	106.00	636.00
38305 - Merino, Nelson	06/18/2020	4.00	106.00	424.00
38305 - Merino, Nelson	06/19/2020	6.00	106.00	636.00
38264 - Gerety, Austin	07/07/2020	8.00	106.00	848.00
38264 - Gerety, Austin	07/09/2020	8.00	106.00	848.00
38264 - Gerety, Austin	07/10/2020	8.00	106.00	848.00
38264 - Gerety, Austin	07/11/2020	8.00	106.00	848.00
38264 - Gerety, Austin	08/08/2020	11.00	106.00	1,166.00
35315 - Shinoda Jr., Jeffrey	06/20/2020	12.00	106.00	1,272.00
35315 - Shinoda Jr., Jeffrey	06/21/2020	9.00	106.00	954.00
35315 - Shinoda Jr., Jeffrey	10/05/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	10/05/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	10/06/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	10/06/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	10/07/2020	8.00	106.00	848.00

35315 - Shinoda Jr., Jeffrey	10/07/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	10/08/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	10/08/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	10/09/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	10/09/2020	1.00	106.00	106.00
35315 - Shinoda Jr., Jeffrey	10/09/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	10/10/2020	10.00	106.00	1,060.00
35315 - Shinoda Jr., Jeffrey	10/12/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	10/12/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	10/13/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	10/13/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	10/14/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	10/14/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	10/15/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	10/15/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	10/16/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	10/16/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	10/17/2020	10.00	106.00	1,060.00
35315 - Shinoda Jr., Jeffrey	10/26/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	10/26/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	10/27/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	10/27/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	10/28/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	10/28/2020	3.00	106.00	318.00
35315 - Shinoda Jr., Jeffrey	10/28/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	10/29/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	10/29/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	10/30/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	10/30/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	10/31/2020	8.00	106.00	848.00
38367 - Frackelton, Matthew	06/27/2020	10.00	106.00	1,060.00
38715 - Nicely, Cynthia	10/15/2020	11.00	106.00	1,166.00
38715 - Nicely, Cynthia	10/16/2020	10.50	106.00	1,113.00
38715 - Nicely, Cynthia	10/17/2020	9.50	106.00	1,007.00
38715 - Nicely, Cynthia	10/19/2020	11.00	106.00	1,166.00
38715 - Nicely, Cynthia	10/20/2020	12.00	106.00	1,272.00
38715 - Nicely, Cynthia	10/21/2020	10.00	106.00	1,060.00
38715 - Nicely, Cynthia	10/22/2020	2.50	106.00	265.00
38715 - Nicely, Cynthia	10/22/2020	7.00	106.00	742.00
38715 - Nicely, Cynthia	10/23/2020	10.00	106.00	1,060.00
38715 - Nicely, Cynthia	10/24/2020	10.00	106.00	1,060.00
38715 - Nicely, Cynthia	10/26/2020	10.00	106.00	1,060.00
38715 - Nicely, Cynthia	10/27/2020	11.00	106.00	1,166.00
38715 - Nicely, Cynthia	10/28/2020	10.00	106.00	1,060.00
38715 - Nicely, Cynthia	10/29/2020	2.50	106.00	265.00
38715 - Nicely, Cynthia	10/29/2020	9.00	106.00	954.00
37326 - Graves, Bret	10/05/2020	12.00	106.00	1,272.00



37326 - Graves, Bret	10/05/2020	12.00	106.00	1,272.00
37326 - Graves, Bret	10/06/2020	9.50	106.00	1,007.00
37326 - Graves, Bret	10/07/2020	11.50	106.00	1,219.00
37326 - Graves, Bret	10/08/2020	3.00	106.00	318.00
37326 - Graves, Bret	10/08/2020	7.00	106.00	742.00
37326 - Graves, Bret	10/09/2020	13.00	106.00	1,378.00
37326 - Graves, Bret	10/10/2020	10.50	106.00	1,113.00
37326 - Graves, Bret	10/12/2020	12.00	106.00	1,272.00
37326 - Graves, Bret	10/13/2020	11.50	106.00	1,219.00
37326 - Graves, Bret	10/14/2020	13.00	106.00	1,378.00

37921 - Moua, Khua	10/06/2020	12.00	106.00	1,272.00
37921 - Moua, Khua	10/07/2020	9.00	106.00	954.00
37921 - Moua, Khua	10/08/2020	7.00	106.00	742.00
37921 - Moua, Khua	10/08/2020	2.50	106.00	265.00
37921 - Moua, Khua	10/09/2020	12.00	106.00	1,272.00
37921 - Moua, Khua	10/10/2020	10.00	106.00	1,060.00
37921 - Moua, Khua	10/12/2020	12.00	106.00	1,272.00
37921 - Moua, Khua	10/13/2020	12.00	106.00	1,272.00
37921 - Moua, Khua	10/14/2020	9.50	106.00	1,007.00
37921 - Moua, Khua	10/15/2020	8.00	106.00	848.00
37921 - Moua, Khua	10/15/2020	1.50	106.00	159.00
37921 - Moua, Khua	10/16/2020	11.50	106.00	1,219.00
37921 - Moua, Khua	10/17/2020	9.50	106.00	1,007.00
37921 - Moua, Khua	10/19/2020	11.50	106.00	1,219.00

1,755.30

186,061.80

Total Labor

186,061.80

Fees

Credit of Mobilization Invoice 34177044 ST&C 20.9.3, 1 unit @ \$1,100	(1,100.00)
Current Invoice Period Per Diem - Meals & Incidentals, 185 days @ \$61.00	11,285.00
Current Invoice Periods Per Diem - Lodging, 176 days @ \$102.00	17,952.00
Mobilization ST&C 20.9.3, 15 units @ \$1,100.00	16,500.00
Previous Invoice Periods Per Diem - Lodging, 69 days @ \$102.00	7,038.00
Previous Invoice Periods Per Diem - Meals & Incidentals, 72 days @ \$61.00	4,392.00

Total Fees

56,067.00

Total This Task

242,128.80

Project	Task	Contract Line
30008700 - CO002400.0002-SWG City of Mesquite	WA25a - WA2020-25a EI Services	30 - WA2020-25a EI Services

Fees

Aardvark Authorized Biologist, 1,270.5 hours @ \$89.00	113,074.50
Aardvark Biological Monitor, 309.5 hours @ \$73.50	22,748.25
Mobilizations/demobilizations, 91 units @ \$140.00	12,740.00
Per Diem - Lodging, 157 days @ \$102.00	16,014.00
Per Diem - Meals & Incidentals, 157 days @ \$61.00	9,577.00
SNEI Authorized Biologist, 304.5 hours @ \$86.00	26,187.00
SNEI Biological Monitor, 480.5 hours @ \$67.00	32,193.50
Subcontractor Management Administrative Activities, 1 unit @ \$1,550.00	1,550.00

Total Fees

234,084.25



Total This Task	<u>234,084.25</u>	
Total This Project	<u>580,047.80</u>	
Total This Invoice	<u>580,047.80</u>	USD
Total This Invoice	<u>580,047.80</u>	USD



4646 E VAN BUREN ST
PHOENIX AZ 85008-6927

(800) 456-1751
billingres@mobilemini.com
MobileMini.com

INVOICE



SOUTHWEST GAS CORPORATION
PO BOX 98510
LAS VEGAS NV 89193-8510



Customer #	Invoice #	Invoice Date	Terms
10334159	9009642117	12/14/2020	NET 30
PAYMENT DUE		\$695.00	

MOBILE MINI BRANCH:

LAS VEGAS
14425 ARVILLE STREET
LAS VEGAS NV 89054
(702) 651-1006

CONSTRUCTION
DEPARTMENT

12/16/20
JESSICA ARGANDA
PO# 847869

Contract #	Bill to ID	Customer PO	Ordered By	Rental Period	Invoice Due	Ship To
4000471391		per Dave	N/A	N/A	1/13/2021	SOUTHWEST GAS CORPORATION 1300 PIONEER BLVD MESQUITE NV 89027

Quantity	Item #/Description	Price/Rate	Amount
1	CUSTOMER OWNED 20FT CONTAINER	\$650.00 Sales	\$650.00
1	Fuel	\$45.00 Sales	\$45.00
		Sub-total	\$695.00
		INVOICE TOTAL	\$695.00

T* - Denotes taxable item, N* - Denotes non-taxable item.



PAYMENT OPTIONS

Welcome to our new customer portal, MM Connect.
Register today to make online payments, sign up for
Auto-Pay, view invoice and statements, and other
self-serve features.

<https://portal.mobilemini.com>

(800) 456-1751

You remain responsible for the invoice balance if there is a problem
collecting payment. Late fees and finance charges may be assessed if
payment is not received on time.

Thank you for your business!

PLEASE REMIT WITH PAYMENT

INVOICE TOTAL	\$695.00
Invoice #:	9009642117
Due Date:	1/13/2021
Customer:	SOUTHWEST GAS CORPORATION
Customer #:	10334159

PLEASE REMIT TO:

MOBILE MINI
PO BOX 650882
DALLAS TX 75265-0882



6140 Brent Thurman Way
Suite 230
Las Vegas, NV 89148

Date	Invoice #
12/10/2020	201196

848458

Bill To

Southwest Gas
Attn: Nancy Almanzan
PO Box 98510
Las Vegas, NV 89193.8510

P.O. Number	Terms	Rep	Ship	Via	DBLS Project No.
	Net 30		12/10/2020		201008

Quantity	Item Code	Description	Price Each	Amount
	Southwest Gas Task	Provide Surveying Services for Southwest Gas Task Order No. WR 4110478 LRS 13510 COH Project Berry PM: Hugh Woodall DBLS Job No. 201008	250.00	250.00
	Southwest Gas Task	Legal Document Review for: Mesquite Approach Project completed by Sunrise, requested back check from Southwest Gas PM: Susan R. Mulanax Sunrise PM: Marty Lunt \$250.00 - November 2020 Review DBLS Job No. 190815	250.00	250.00
	Southwest Gas Task	Provide Surveying Services for Southwest Gas Task Order No. 3734232 SWG L&E review - Green Wash Rd WR # 3734232 PM: Whitney Budinoff DBLS Job No. 200406 \$250.00	250.00	250.00
	Southwest Gas Task	Provide Surveying Services for Southwest Gas Task Order No. SWG L&E Review-UofA Vintage Pipe Replacement Phase I - SW Gas LRS 101069 WR: 3653369 DBLS Job No. 200637 \$250.00	250.00	250.00
By receiving payment for this invoice, either full or partial payment. This invoice will be binding back to our standard conditions/contract language for Diamondback Land Surveying, LLC.				

PayPal

MasterCard

VISA

AMERICAN EXPRESS

DISCOVER NETWORK

Total

Balance Due



6140 Brent Thurman Way
Suite 230
Las Vegas, NV 89148

Date	Invoice #
12/10/2020	201196

Bill To

Southwest Gas
Attn: Nancy Almanzan
PO Box 98510
Las Vegas, NV 89193.8510

P.O. Number	Terms	Rep	Ship	Via	DBLS Project No.
	Net 30		12/10/2020		201008

Quantity	Item Code	Description	Price Each	Amount
	Southwest Gas Task	Provide Surveying Services for Southwest Gas Task Order No. WR3791620 LRS 12435 Legal Description Review Carlyle Metro - Northwest Extentsion 2 PM: Steve Salazar DBLS Job No. 200719 \$250.00	250.00	250.00
	Southwest Gas Task	Provide Surveying Services for Southwest Gas Task Order No. Azure Canyon Parcel 2 WR #4012391 Writing Legal & Exhibit PM: Kathleen Sholly DBLS Job No. 200754 \$500.00	500.00	500.00
	Southwest Gas Task	Provide Surveying Services for Southwest Gas Task Order No. Northern Crossing WR# 3945982 Writing Legal & Exhibit PM: Kathleen Sholly DBLS Job No. 200761 \$500.00	500.00	500.00
	Southwest Gas Task	Provide Surveying Services for Southwest Gas Task Order No. 0028W4103285 WR4060723 LRS 13152 Legal & Exhibit Review of 5 legals for Spring Creek Phase 2 DBLS Job No. 200824 \$1000.00	1,000.00	1,000.00
By receiving payment for this invoice, either full or partial payment. This invoice will be binding back to our standard conditions/contract language for Diamondback Land Surveying, LLC.				

PayPal

MasterCard

VISA

AMERICAN EXPRESS

DISCOVER NETWORK

Total

Balance Due



6140 Brent Thurman Way
Suite 230
Las Vegas, NV 89148

Date	Invoice #
12/10/2020	201196

Bill To

Southwest Gas
Attn: Nancy Almanzan
PO Box 98510
Las Vegas, NV 89193.8510

P.O. Number	Terms	Rep	Ship	Via	DBLS Project No.
	Net 30		12/10/2020		201008

Quantity	Item Code	Description	Price Each	Amount
	Southwest Gas Task	Provide Surveying Services for Southwest Gas Task Order No. WR 3867324 LRS 11718 Mesquite Approach Additional Easement PM: Susan R. Mulanax DBLS Job No. 200965 \$250.00	250.00	250.00
By receiving payment for this invoice, either full or partial payment. This invoice will be binding back to our standard conditions/contract language for Diamondback Land Surveying, LLC.				

Total**\$3,500.00****Balance Due****\$3,500.00**

Michelle Cruz Gutierrez

From: Nancy Almanzan
Sent: Thursday, December 17, 2020 11:03 AM
To: Michelle Cruz Gutierrez
Subject: Diamondback Land Surveying Invoice
Attachments: Inv_201196_from_Diamondback_Land_Surveying_LLC_35456.pdf

Importance: High

Hi Michelle,

Please process the attached invoice for Diamondback Land Surveying using the following ACK's

ACK	Fee
01.5105.0028.10700.1031.3515.0028W4103285.000.0000	\$250.00
01.6610.0032.10700.1031.3522.0032W3734232.0000.0000	\$250.00
01.6105.0036.10700.1031.3514.0036cb013000	\$250.00
01.7346.0042.10700.1031.3514.0042W3791620.0000.0000	\$250.00
01.7565.0042.10700.9603.4303.0042W4012391.0000.0000	\$500.00
01.7565.0042.10700.9603.4303.0042W3945982.0000.0000	\$500.00
01.5105.0028.10700.1031.3515.0028W4103285.000.0000	\$1,000.00
01.4125.0020.10700.1031.3214.0020W3867324.0000.0000	\$250.00
01.4125.0021.10700.1031.3214.0021W4110478.0000.0000	\$250.00
TOTAL	\$3,500.00

Thanks,
Nancy



Nancy J. Almanzan, PLS | Supervisor – Right-of-Way | Engineering Services
PO Box 98510 | LVA-581 | Las Vegas, NV 89193.8510
direct 702.876.7014 | fax 702.876.4238 | cell 702.468.0439
nancy.almanzan@swgas.com | www.swgas.com

C & L Inspection, LLC
PO Box 610028
Dallas, TX 75261-0028 US
(972) 584-1610
serickson@candlinspection.com
www.candlinspection.com



INVOICE

BILL TO

SOUTHWEST GAS
SOUTHWEST GAS-Las Vegas
ATTN: EVAN SOUTHERLAND
5241 SPRING MOUNTAIN RD
LAS VEGAS, NV 89150

INVOICE # 202011-605
DATE 12/13/2020
DUE DATE 01/12/2021
TERMS Net 30

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
12/07/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
12/07/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
12/09/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
12/09/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
12/11/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	2:30	171.35
12/11/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	7:00	621.18
12/11/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	0:30	44.37
12/13/2020	PER DIEM	Mesquite Per Diem-Dennis Morrissey	120.00	3	360.00
					Subtotal: 2,567.70

BALANCE DUE

\$2,567.70

CONSTRUCTION DEPARTMENT
December 17, 2020
PO# 848592
Molly Lake

This Invoice has been assigned to, and must be paid to:
Advance Business Capital LLC
Dba Triumph Business Capital

01.4125.0020.10700.9607.3215.0020W3816728 - \$42,317.81
 01.4125.0020.10700.9635.3215.0020W3867324 - \$239,800.94

EXHIBIT NO. __ (TWC-3)
 SHEET 4003 OF 5387



INVOICE

Southwest Gas Corporation
 Attn. : Bryan Thatcher
 5241 Spring Mountain Rd
 Las Vegas, NV 89150-0001
 United States

849588

Arcadis U.S., Inc.
 Bank of America
 Acct:
 ACH: Wire:
 SWIFT: BOFAUS3N
 Remit-mailbox@arcadis-us.com
 62638 Collections Center Drive
 Chicago, IL 60693-0626

Invoice Date	16-Dec-2020	Invoice Number	34206390
Payment Term	30 days	Due Date	15-Jan-2020
WA#2019			
SWG City of Mesquite Approach			
Service Agreement: V81318			
Arcadis Reference Number	CO002400.0002	Project Number	30008700
Arcadis Reference Name	CO002400.0002-SWG City of Mesquite	Project Name	CO002400.0002-SWG City of Mesquite
Services Through	29-Nov-2020	Project Manager	Rachel Cruz
		Client Contact	Bryan Thatcher

Professional Services to 29-Nov-2020

Labor

Employee Name	Quantity	UOM	Rate	This Invoice
Sutton, Travis	7.00	Hours	75.00	525.00
King, Anna	178.70	Hours	106.00	18,942.20
McGill, Meghan	180.50	Hours	106.00	19,133.00
Sepiol, Joseph	185.00	Hours	106.00	19,610.00
Shirley, Charleston	251.00	Hours	113.00	28,363.00
Hingle, Elizabeth	42.00	Hours	106.00	4,452.00
O'Connor, Gabriel	202.10	Hours	106.00	21,422.60
Shinoda Jr., Jeffrey	50.00	Hours	106.00	5,300.00
Andrews, Michael	205.00	Hours	106.00	21,730.00
Finch, Jocelyn	33.00	Hours	135.00	4,455.00
Cruz, Rachel	23.00	Hours	155.00	3,565.00
Petersen, Jennifer	14.25	Hours	75.00	1,068.75
Serna, Erica	69.70	Hours	106.00	7,388.20
	1,441.25			155,954.75

Bank Name	BANK OF AMERICA N.A.	Bank/Branch Code	BOFA-026009593
Account No.		SWIFT	BOFAUS3N
Remittance Address: Remit-Mailbox@arcadis-us.com			
Please include the invoice number on all payments and include remittance copy with all postal payments. Late payments will be assessed according to contract terms.			



Fees

Total This Invoice

126,164.00

282,118.75 USD

Total This Invoice 282,118.75 **USD**



Transaction Details - Invoice Number 34206390

Project 30008700 - CO002400.0002-SWG City of Mesquite	Task WA25.1 - WA2020-25.1 Project Coordination	Contract Line 25 - WA2020-25.1 Project Coordination
---	--	---

Labor

Employee No. and Name	Date	Hours	Rate	This Invoice
36538 - Sutton, Travis	11/16/2020	5.00	75.00	375.00
36538 - Sutton, Travis	11/19/2020	1.00	75.00	75.00
36538 - Sutton, Travis	11/20/2020	1.00	75.00	75.00
24039 - Finch, Jocelyn	11/04/2020	1.50	135.00	202.50
24039 - Finch, Jocelyn	11/05/2020	4.50	135.00	607.50
24039 - Finch, Jocelyn	11/06/2020	4.50	135.00	607.50
24039 - Finch, Jocelyn	11/11/2020	3.00	135.00	405.00
24039 - Finch, Jocelyn	11/12/2020	3.00	135.00	405.00
24039 - Finch, Jocelyn	11/13/2020	3.00	135.00	405.00
24039 - Finch, Jocelyn	11/16/2020	4.50	135.00	607.50
24039 - Finch, Jocelyn	11/17/2020	4.00	135.00	540.00
24039 - Finch, Jocelyn	11/20/2020	5.00	135.00	675.00
23673 - Cruz, Rachel	11/03/2020	2.00	155.00	310.00
23673 - Cruz, Rachel	11/06/2020	3.00	155.00	465.00
23673 - Cruz, Rachel	11/06/2020	4.00	155.00	620.00
23673 - Cruz, Rachel	11/10/2020	2.00	155.00	310.00
23673 - Cruz, Rachel	11/11/2020	2.00	155.00	310.00
23673 - Cruz, Rachel	11/12/2020	1.00	155.00	155.00
23673 - Cruz, Rachel	11/13/2020	2.50	155.00	387.50
23673 - Cruz, Rachel	11/17/2020	3.50	155.00	542.50
23673 - Cruz, Rachel	11/19/2020	1.00	155.00	155.00
23673 - Cruz, Rachel	11/20/2020	2.00	155.00	310.00
23514 - Petersen, Jennifer	11/03/2020	1.75	75.00	131.25
23514 - Petersen, Jennifer	11/04/2020	1.25	75.00	93.75
23514 - Petersen, Jennifer	11/05/2020	1.00	75.00	75.00
23514 - Petersen, Jennifer	11/09/2020	1.50	75.00	112.50
23514 - Petersen, Jennifer	11/10/2020	1.50	75.00	112.50
23514 - Petersen, Jennifer	11/11/2020	1.25	75.00	93.75
23514 - Petersen, Jennifer	11/16/2020	1.50	75.00	112.50
23514 - Petersen, Jennifer	11/17/2020	1.50	75.00	112.50
23514 - Petersen, Jennifer	11/18/2020	2.00	75.00	150.00
23514 - Petersen, Jennifer	11/19/2020	1.00	75.00	75.00
		77.25		9,613.75
Total Labor				9,613.75

Fees

PM and Field Coordination, 4 weeks @ \$3,000.00	12,000.00
---	-----------



Total Fees	12,000.00
-------------------	------------------

Total This Task	21,613.75
------------------------	------------------

Project 30008700 - CO002400.0002-SWG City of Mesquite	Task WA25.2 - WA2020-25.2 Environmental Inspection	Contract Line 26 - WA2020-25.2 Environmental Inspection
---	--	---

Labor

Employee No. and Name	Date	Hours	Rate	This Invoice
38422 - Andrews, Michael	11/02/2020	11.50	106.00	1,219.00
38422 - Andrews, Michael	11/03/2020	10.50	106.00	1,113.00
38422 - Andrews, Michael	11/04/2020	12.50	106.00	1,325.00
38422 - Andrews, Michael	11/05/2020	5.00	106.00	530.00
38422 - Andrews, Michael	11/05/2020	5.50	106.00	583.00
38422 - Andrews, Michael	11/06/2020	11.50	106.00	1,219.00
38422 - Andrews, Michael	11/07/2020	9.50	106.00	1,007.00
38422 - Andrews, Michael	11/09/2020	5.00	106.00	530.00
38422 - Andrews, Michael	11/10/2020	8.50	106.00	901.00
38422 - Andrews, Michael	11/11/2020	10.50	106.00	1,113.00
38422 - Andrews, Michael	11/12/2020	9.00	106.00	954.00
38422 - Andrews, Michael	11/13/2020	1.50	106.00	159.00
38422 - Andrews, Michael	11/13/2020	7.00	106.00	742.00
38422 - Andrews, Michael	11/14/2020	10.50	106.00	1,113.00
38422 - Andrews, Michael	11/16/2020	13.50	106.00	1,431.00
38422 - Andrews, Michael	11/17/2020	10.50	106.00	1,113.00
38422 - Andrews, Michael	11/18/2020	11.50	106.00	1,219.00
38422 - Andrews, Michael	11/19/2020	5.00	106.00	530.00
38422 - Andrews, Michael	11/19/2020	4.50	106.00	477.00
38422 - Andrews, Michael	11/20/2020	10.50	106.00	1,113.00
38422 - Andrews, Michael	11/21/2020	10.00	106.00	1,060.00
38422 - Andrews, Michael	11/23/2020	1.00	106.00	106.00
38422 - Andrews, Michael	11/23/2020	11.00	106.00	1,166.00
38422 - Andrews, Michael	11/24/2020	9.50	106.00	1,007.00
Total Labor		205.00		21,730.00

Fees

Per Diem - Lodging, 28 days @ \$102.00	2,856.00
Per Diem - Meals & Incidentals, 28 days @ \$61.00	1,708.00
Total Fees	4,564.00

Total This Task	26,294.00
------------------------	------------------

Project 30008700 - CO002400.0002-SWG City of Mesquite	Task WA25.3 - WA2020-25.3 Authorized Biologist	Contract Line 27 - WA2020-25.3 Authorized Biologist
---	--	---

Labor



Employee No. and Name	Date	Hours	Rate	This Invoice
37280 - Shirley, Charleston	11/02/2020	13.00	113.00	1,469.00
37280 - Shirley, Charleston	11/03/2020	13.00	113.00	1,469.00
37280 - Shirley, Charleston	11/04/2020	14.00	113.00	1,582.00
37280 - Shirley, Charleston	11/05/2020	13.00	113.00	1,469.00
37280 - Shirley, Charleston	11/06/2020	15.00	113.00	1,695.00
37280 - Shirley, Charleston	11/07/2020	15.00	113.00	1,695.00
37280 - Shirley, Charleston	11/09/2020	13.00	113.00	1,469.00
37280 - Shirley, Charleston	11/10/2020	13.00	113.00	1,469.00
37280 - Shirley, Charleston	11/11/2020	14.00	113.00	1,582.00
37280 - Shirley, Charleston	11/12/2020	15.00	113.00	1,695.00
37280 - Shirley, Charleston	11/13/2020	15.00	113.00	1,695.00
37280 - Shirley, Charleston	11/14/2020	15.00	113.00	1,695.00
37280 - Shirley, Charleston	11/16/2020	13.00	113.00	1,469.00
37280 - Shirley, Charleston	11/17/2020	13.00	113.00	1,469.00
37280 - Shirley, Charleston	11/18/2020	14.00	113.00	1,582.00
37280 - Shirley, Charleston	11/19/2020	13.00	113.00	1,469.00
37280 - Shirley, Charleston	11/20/2020	15.00	113.00	1,695.00
37280 - Shirley, Charleston	11/21/2020	15.00	113.00	1,695.00
		251.00		28,363.00
Total Labor				28,363.00

Fees

Per Diem - Lodging, 20 days @ \$102.00	2,040.00
Per Diem - Meals & Incidentals, 20 days @ \$61.00	1,220.00
Total Fees	3,260.00

Total This Task	31,623.00
------------------------	------------------

Project	Task	Contract Line
30008700 - CO002400.0002-SWG City of Mesquite	WA25.4 - WA2020-25.4 Biological Monitor	28 - WA2020-25.4 Biological Monitor

Labor

Employee No. and Name	Date	Hours	Rate	This Invoice
35935 - King, Anna	11/02/2020	8.50	106.00	901.00
35935 - King, Anna	11/03/2020	6.50	106.00	689.00
35935 - King, Anna	11/05/2020	4.50	106.00	477.00
35935 - King, Anna	11/05/2020	4.00	106.00	424.00
35935 - King, Anna	11/06/2020	1.30	106.00	137.80
35935 - King, Anna	11/06/2020	11.00	106.00	1,166.00
35935 - King, Anna	11/07/2020	8.00	106.00	848.00
35935 - King, Anna	11/09/2020	3.20	106.00	339.20
35935 - King, Anna	11/10/2020	12.00	106.00	1,272.00
35935 - King, Anna	11/11/2020	9.00	106.00	954.00
35935 - King, Anna	11/12/2020	5.70	106.00	604.20
35935 - King, Anna	11/12/2020	5.80	106.00	614.80
35935 - King, Anna	11/13/2020	11.50	106.00	1,219.00

35935 - King, Anna	11/14/2020	8.20	106.00	869.20
35935 - King, Anna	11/16/2020	11.80	106.00	1,250.80
35935 - King, Anna	11/17/2020	11.00	106.00	1,166.00
35935 - King, Anna	11/18/2020	4.00	106.00	424.00
35935 - King, Anna	11/18/2020	4.20	106.00	445.20
35935 - King, Anna	11/19/2020	11.00	106.00	1,166.00
35935 - King, Anna	11/20/2020	8.70	106.00	922.20
35935 - King, Anna	11/21/2020	9.00	106.00	954.00
35935 - King, Anna	11/23/2020	14.30	106.00	1,515.80
35935 - King, Anna	11/24/2020	1.80	106.00	190.80
35935 - King, Anna	11/24/2020	3.70	106.00	392.20
35817 - McGill, Meghan	11/02/2020	10.00	106.00	1,060.00
35817 - McGill, Meghan	11/04/2020	8.50	106.00	901.00
35817 - McGill, Meghan	11/05/2020	9.00	106.00	954.00
35817 - McGill, Meghan	11/06/2020	8.00	106.00	848.00
35817 - McGill, Meghan	11/07/2020	4.00	106.00	424.00
35817 - McGill, Meghan	11/07/2020	4.50	106.00	477.00
35817 - McGill, Meghan	11/09/2020	4.00	106.00	424.00
35817 - McGill, Meghan	11/10/2020	8.50	106.00	901.00
35817 - McGill, Meghan	11/11/2020	12.00	106.00	1,272.00
35817 - McGill, Meghan	11/12/2020	13.00	106.00	1,378.00
35817 - McGill, Meghan	11/13/2020	5.00	106.00	530.00
35817 - McGill, Meghan	11/13/2020	2.50	106.00	265.00
35817 - McGill, Meghan	11/14/2020	12.00	106.00	1,272.00
35817 - McGill, Meghan	11/15/2020	1.00	106.00	106.00
35817 - McGill, Meghan	11/16/2020	8.00	106.00	848.00
35817 - McGill, Meghan	11/17/2020	11.00	106.00	1,166.00
35817 - McGill, Meghan	11/18/2020	11.00	106.00	1,166.00
35817 - McGill, Meghan	11/19/2020	1.00	106.00	106.00
35817 - McGill, Meghan	11/19/2020	10.00	106.00	1,060.00
35817 - McGill, Meghan	11/20/2020	9.00	106.00	954.00
35817 - McGill, Meghan	11/21/2020	9.00	106.00	954.00
35817 - McGill, Meghan	11/23/2020	14.00	106.00	1,484.00
35817 - McGill, Meghan	11/24/2020	5.50	106.00	583.00
37167 - Sepiol, Joseph	11/02/2020	11.00	106.00	1,166.00
37167 - Sepiol, Joseph	11/03/2020	10.00	106.00	1,060.00
37167 - Sepiol, Joseph	11/04/2020	8.00	106.00	848.00
37167 - Sepiol, Joseph	11/05/2020	8.00	106.00	848.00
37167 - Sepiol, Joseph	11/06/2020	5.50	106.00	583.00
37167 - Sepiol, Joseph	11/06/2020	2.50	106.00	265.00
37167 - Sepiol, Joseph	11/07/2020	16.50	106.00	1,749.00
37167 - Sepiol, Joseph	11/09/2020	3.00	106.00	318.00
37167 - Sepiol, Joseph	11/10/2020	10.50	106.00	1,113.00
37167 - Sepiol, Joseph	11/11/2020	10.00	106.00	1,060.00
37167 - Sepiol, Joseph	11/12/2020	7.00	106.00	742.00
37167 - Sepiol, Joseph	11/13/2020	9.00	106.00	954.00
37167 - Sepiol, Joseph	11/14/2020	11.00	106.00	1,166.00
37167 - Sepiol, Joseph	11/14/2020	0.50	106.00	53.00
37167 - Sepiol, Joseph	11/16/2020	11.00	106.00	1,166.00

37167 - Sepiol, Joseph	11/17/2020	7.00	106.00	742.00
37167 - Sepiol, Joseph	11/18/2020	10.50	106.00	1,113.00
37167 - Sepiol, Joseph	11/19/2020	9.00	106.00	954.00
37167 - Sepiol, Joseph	11/20/2020	8.00	106.00	848.00
37167 - Sepiol, Joseph	11/20/2020	2.00	106.00	212.00
37167 - Sepiol, Joseph	11/21/2020	7.50	106.00	795.00
37167 - Sepiol, Joseph	11/23/2020	11.50	106.00	1,219.00
37167 - Sepiol, Joseph	11/24/2020	6.00	106.00	636.00
37642 - Hingle, Elizabeth	11/02/2020	8.00	106.00	848.00
37642 - Hingle, Elizabeth	11/04/2020	8.00	106.00	848.00
37642 - Hingle, Elizabeth	11/05/2020	10.00	106.00	1,060.00
37642 - Hingle, Elizabeth	11/06/2020	8.00	106.00	848.00
37642 - Hingle, Elizabeth	11/07/2020	2.00	106.00	212.00
37642 - Hingle, Elizabeth	11/07/2020	6.00	106.00	636.00
39000 - O'Connor, Gabriel	11/02/2020	9.00	106.00	954.00
39000 - O'Connor, Gabriel	11/03/2020	11.00	106.00	1,166.00
39000 - O'Connor, Gabriel	11/04/2020	7.10	106.00	752.60
39000 - O'Connor, Gabriel	11/05/2020	10.50	106.00	1,113.00
39000 - O'Connor, Gabriel	11/06/2020	10.10	106.00	1,070.60
39000 - O'Connor, Gabriel	11/06/2020	2.40	106.00	254.40
39000 - O'Connor, Gabriel	11/07/2020	9.90	106.00	1,049.40
39000 - O'Connor, Gabriel	11/09/2020	12.00	106.00	1,272.00
39000 - O'Connor, Gabriel	11/10/2020	8.00	106.00	848.00
39000 - O'Connor, Gabriel	11/11/2020	11.70	106.00	1,240.20
39000 - O'Connor, Gabriel	11/12/2020	1.00	106.00	106.00
39000 - O'Connor, Gabriel	11/12/2020	8.20	106.00	869.20
39000 - O'Connor, Gabriel	11/13/2020	11.50	106.00	1,219.00
39000 - O'Connor, Gabriel	11/13/2020	0.10	106.00	10.60
39000 - O'Connor, Gabriel	11/14/2020	8.30	106.00	879.80
39000 - O'Connor, Gabriel	11/16/2020	12.60	106.00	1,335.60
39000 - O'Connor, Gabriel	11/17/2020	7.30	106.00	773.80
39000 - O'Connor, Gabriel	11/18/2020	11.50	106.00	1,219.00
39000 - O'Connor, Gabriel	11/19/2020	1.00	106.00	106.00
39000 - O'Connor, Gabriel	11/19/2020	8.30	106.00	879.80
39000 - O'Connor, Gabriel	11/20/2020	9.40	106.00	996.40
39000 - O'Connor, Gabriel	11/20/2020	0.30	106.00	31.80
39000 - O'Connor, Gabriel	11/21/2020	10.50	106.00	1,113.00
39000 - O'Connor, Gabriel	11/23/2020	14.40	106.00	1,526.40
39000 - O'Connor, Gabriel	11/24/2020	6.00	106.00	636.00
35315 - Shinoda Jr., Jeffrey	11/02/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	11/02/2020	3.00	106.00	318.00
35315 - Shinoda Jr., Jeffrey	11/03/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	11/04/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	11/04/2020	3.00	106.00	318.00
35315 - Shinoda Jr., Jeffrey	11/06/2020	8.00	106.00	848.00
35315 - Shinoda Jr., Jeffrey	11/06/2020	4.00	106.00	424.00
35315 - Shinoda Jr., Jeffrey	11/07/2020	8.00	106.00	848.00



35484 - Serna, Erica	11/17/2020	8.00	106.00	848.00
35484 - Serna, Erica	11/18/2020	0.50	106.00	53.00
35484 - Serna, Erica	11/18/2020	11.00	106.00	1,166.00
35484 - Serna, Erica	11/19/2020	10.00	106.00	1,060.00
35484 - Serna, Erica	11/20/2020	11.00	106.00	1,166.00
35484 - Serna, Erica	11/21/2020	9.00	106.00	954.00
35484 - Serna, Erica	11/23/2020	14.40	106.00	1,526.40
35484 - Serna, Erica	11/24/2020	5.80	106.00	614.80
		908.00		96,248.00
Total Labor				96,248.00

Fees

Mobilization ST&C 20.9.3, 3 units @ \$1,100.00	3,300.00
Per Diem - Lodging, 138 days @ \$102.00	14,076.00
Per Diem - Meals & Incidentals, 140 days @ \$61.00	8,540.00
Total Fees	25,916.00

Total This Task **122,164.00**

Project	Task	Contract Line
30008700 - CO002400.0002-SWG City of Mesquite	WA25a - WA2020-25a EI Services	30 - WA2020-25a EI Services

Fees

Aardvark Authorized Biologist, 247.5 hours @ \$89.00	22,027.50
Aardvark Biological Monitor, 243.0 hours @ \$73.50	17,860.50
Mobilizations/demobilizations, 55 units @ \$140.00	7,700.00
Per Diem - Lodging, 52 days @ \$102.00	5,304.00
Per Diem - Meals & Incidentals, 52 days @ \$61.00	3,172.00
SNEI Authorized Biologist, 141.75 hours @ \$86.00	12,190.50
SNEI Biological Monitor, 158.5 hours @ \$67.00	10,619.50
Subcontractor Management Administrative Activities, 1 unit @ \$1,550.00	1,550.00
Total Fees	80,424.00

Total This Task **80,424.00**

Total This Project **282,118.75**

Total This Invoice **282,118.75** USD

Total This Invoice **282,118.75** USD



849589

INVOICE

Southwest Gas Corporation
Attn. : Bryan Thatcher
5241 Spring Mountain Rd
Las Vegas, NV 89150-0001
United States

Arcadis U.S., Inc.
Bank of America
Acct:
ACH: Wire:
SWIFT: BOFAUS3N
Remit-mailbox@arcadis-us.com
62638 Collections Center Drive
Chicago, IL 60693-0626

Invoice Date	18-Dec-2020	Invoice Number	34206782
Payment Term	30 days	Due Date	17-Jan-2021
Service Agrmnt 9/13/2018 SWG City of Mesquite Approach Service Agreement: V81318			
Arcadis Reference Number	CO002400.0001	Project Number	30008697
Arcadis Reference Name	SWG City of Mesquite Approach	Project Name	CO002400.0001-SWG City of Mesquite Approach
Arcadis Reference Description	SWG City of Mesquite Approach	Project Manager	Rachel Cruz
Services Through	31-Dec-2020	Client Contact	Bryan Thatcher

Professional Services to 31-Dec-2020

Project - Task	Phase	Total Contract Value	Total Billed	Previously Billed	% Billed	This Invoice
30008697 - 00001	1-00001 Project Specifications/Develop	240,610.00	240,610.00	240,610.00	100.00%	0.00
30008697 - 00002	2-00002 Project Management	98,807.00	98,807.00	98,807.00	100.00%	0.00
30008697 - 00003	3-00003 Wetlands and Waterbodies	45,520.00	45,520.00	45,520.00	100.00%	0.00
30008697 - 00004	4-00004 Biological Consultations	29,110.00	29,110.00	29,110.00	100.00%	0.00
30008697 - 00005	5-00005 Cultural Consultations	18,048.00	11,370.24	11,370.24	63.00%	0.00
30008697 - 00006	6-00006 Geological/Soil Investigations	32,320.00	32,320.00	32,320.00	100.00%	0.00
30008697 - 00007	7-00007 Air Quality	7,200.00	7,200.00	7,200.00	100.00%	0.00
30008697 - 00009	9-00009 Restoration/Revegetation Plan	3,600.00	3,600.00	3,600.00	100.00%	0.00
30008697 - 00010	10-00010 UDP Contaminated Soil	2,700.00	2,700.00	2,700.00	100.00%	0.00
30008697 - 00011	11-00011 Surface Area Disturbance Plan	3,200.00	3,200.00	3,200.00	100.00%	0.00
30008697 - 00012	12-00012 SWPPP	3,100.00	3,100.00	3,100.00	100.00%	0.00
30008697 - 00017	17-00017 SPRP	2,600.00	2,600.00	2,600.00	100.00%	0.00
30008697 - 00020	20-00020 Noxious and Invasive Weed Control	3,800.00	3,800.00	3,800.00	100.00%	0.00
30008697 - 00021	21-00021 Wildlife Plan	5,400.00	5,400.00	5,400.00	100.00%	0.00
30008697 - 00022	22-00022 Environmental Manual	3,085.00	3,085.00	3,085.00	100.00%	0.00
30008697 - WA001	26-WA001 WA2018-1 Macro Feasibility Study	6,460.00	6,460.00	6,460.00	100.00%	0.00
30008697 - WA002	27-WA002 WA2018-2 Drone Survey/Video	16,200.00	16,200.00	16,200.00	100.00%	0.00
30008697 - WA004	28-WA004 WA2019-4 Desert Tortoise SurveyCO002400.0001/WA004	26,930.00	26,930.00	26,930.00	100.00%	0.00
30008697 - WA008	30-WA008 WA2019-8 Addtl WOTUS	13,392.00	13,392.00	13,392.00	100.00%	0.00
30008697 - WA009	31-WA009 WA2019-9 Scour Analysis	23,956.00	23,956.00	23,956.00	100.00%	0.00

Bank Name	BANK OF AMERICA N.A.	Bank/Branch Code	BOFA-026009593
Account No.		SWIFT	BOFAUS3N
Remittance Address: Remit-Mailbox@arcadis-us.com			
Please include the invoice number on all payments and include remittance copy with all postal payments. Late payments will be assessed according to contract terms.			



30008697 - WA010	32-WA010 WA2019-10 Bedrock Investigation	35,300.00	35,300.00	35,300.00	100.00%	0.00
30008697 - WA011	29-WA011 WA2019-11 Land Appraisal	12,500.00	12,500.00	12,500.00	100.00%	0.00
30008697 - WA011a	37-WA011a WA2019-11a Additional Appraisals	4,650.00	4,650.00	4,650.00	100.00%	0.00
30008697 - WA012	33-WA012 WA2019-12 Approach Change/Final Reports	2,500.00	2,500.00	2,500.00	100.00%	0.00
30008697 - WA014	34-WA014 WA2019-14 Geotech Investigation	24,100.00	24,100.00	24,100.00	100.00%	0.00
30008697 - WA015	35-WA015 WA2019-15 Additional ROW Acquisition	19,914.00	19,914.00	19,914.00	100.00%	0.00
30008697 - WA016	36-WA016 WA2019-16 Permitting Support	46,400.00	46,400.00	46,400.00	100.00%	0.00
30008697 - WA016a	50-WA2020-16a Prepare Additional NDEP TWW Permit Application	1,800.00	1,800.00	1,800.00	100.00%	0.00
30008697 - WA017	38-WA017 WA2019-17 Additional Geotech Investigation	56,600.00	56,600.00	56,600.00	100.00%	0.00
30008697 - WA18BP	40-WA18BP Blasting Plan	2,700.00	2,700.00	2,700.00	100.00%	0.00
30008697 - WA18FMP	41-WA18FMP Fire Mitigation Plan	3,060.00	3,060.00	3,060.00	100.00%	0.00
30008697 - WA18HTDP	39-WA18HTDP Hydrostatic Test Dewatering Plan	3,060.00	3,060.00	3,060.00	100.00%	0.00
30008697 - WA18PM	44-WA18PM Project Management	950.00	950.00	950.00	100.00%	0.00
30008697 - WA18TP	42-WA18TP Transportation Plan/Access Road Plan	2,860.00	2,860.00	2,860.00	100.00%	0.00
30008697 - WA18UCRDP	43-WA18UCRDP Unanticipated Cultural Resource Discovery Plan	2,000.00	2,000.00	2,000.00	100.00%	0.00
30008697 - WA19PC	46-WA19PC Project Coordination	18,675.00	18,675.00	18,675.00	100.00%	0.00
30008697 - WA19PCALP	45-WA19PCALP Pre- Construction Activities Logistics	17,580.00	17,580.00	17,580.00	100.00%	0.00
30008697 - WA21	48-WA21 Environmental Training	11,450.00	11,450.00	11,450.00	100.00%	0.00
30008697 - WA21a.1	52-WA2020-21a.1 Hard Hat Stickers	60.00	60.00	60.00	100.00%	0.00
30008697 - WA21a.2	53-WA2020-21a.2 Pamphlets (English)	590.00	590.00	590.00	100.00%	0.00
30008697 - WA21a.3	54-WA2020-21a.3 Signs (18"x24")	2,670.00	2,670.00	2,670.00	100.00%	0.00
30008697 - WA21a.4	55-WA2020-21a.4 Proj Mgmt	550.00	550.00	550.00	100.00%	0.00
30008697 - WA21b	62-WA2020-21b Additional Training Material	1,800.00	1,800.00	1,800.00	100.00%	0.00
30008697 - WA21c	63-WA2020-21c Additional Training Material	1,056.00	1,056.00	1,056.00	100.00%	0.00
30008697 - WA22	47-WA22 Pre-Bid Meeting	6,665.00	6,665.00	6,665.00	100.00%	0.00
30008697 - WA23	49-WA23 VVWD Field Meeting	4,730.00	4,730.00	4,730.00	100.00%	0.00
30008697 - WA26	51-WA26 360 Cameras	7,000.00	7,000.00	7,000.00	100.00%	0.00
30008697 - WA27.1	56-WA2020-27.1 Culvert Design	34,460.00	34,460.00	34,460.00	100.00%	0.00
30008697 - WA27.4	59-WA2020-27.4 Preparation of NDEP TWW Permit Application	1,800.00	1,800.00	1,800.00	100.00%	0.00
30008697 - WA27.5	60-WA2020-27.5 BLM Coord. and POD Revision	3,170.00	3,170.00	3,170.00	100.00%	0.00
30008697 - WA27.6	61-WA2020-27.6 Project Mgmt	680.00	680.00	680.00	100.00%	0.00
30008697 - WA28	64-WA2020-28 Additional Easement and ROW	6,930.00	5,890.50	4,158.00	85.00%	1,732.50
		924,298.00	916,580.74	914,848.24	99.17%	1,732.50



Total This Invoice _____ 1,732.50 USD



\$52,763.77 01 4125 0020 10700 9607 3215 0020W3816728
 \$298,994.68 01 4125 0020 10700 9635 3215 0020W3867324
INVOICE

Southwest Gas Corporation
 Attn. : Bryan Thatcher
 5241 Spring Mountain Rd
 Las Vegas, NV 89150-0001
 United States

849693

Arcadis U.S., Inc.
 Bank of America
 Acct:
 ACH: Wire:
 SWIFT: BOFAUS3N
 Remit-mailbox@arcadis-us.com
 62638 Collections Center Drive
 Chicago, IL 60693-0626

Invoice Date	18-Dec-2020	Invoice Number	34206918
Payment Term	30 days	Due Date	17-Jan-2021
WA#2019			
SWG City of Mesquite Approach			
Service Agreement: V81318			
Arcadis Reference Number	CO002400.0002	Project Number	30008700
Arcadis Reference Name	CO002400.0002-SWG City of Mesquite	Project Name	CO002400.0002-SWG City of Mesquite
Services Through	31-Dec-2020	Project Manager	Rachel Cruz
		Client Contact	Bryan Thatcher

Professional Services to 31-Dec-2020

This invoice includes actual hours from 11/30/20 to 12/13/20. Estimated pre-billed costs from 12/14/20 to 12/31/20 are shown in the fee section. The next invoice will show actual hours from 12/14/20 to 12/31/20 and the pre-bill amounts will be credited.

Labor

Employee Name	Quantity	UOM	Rate	This Invoice
Brown, Clarinda	4.00	Hours	75.00	300.00
King, Anna	117.30	Hours	106.00	12,433.80
McGill, Meghan	114.00	Hours	106.00	12,084.00
Sepiol, Joseph	113.00	Hours	106.00	11,978.00
Shirley, Charleston	145.00	Hours	113.00	16,385.00
Hingle, Elizabeth	70.00	Hours	106.00	7,420.00
O'Connor, Gabriel	119.70	Hours	106.00	12,688.20
Andrews, Michael	128.00	Hours	106.00	13,568.00
Finch, Jocelyn	22.80	Hours	135.00	3,078.00
Cruz, Rachel	10.00	Hours	155.00	1,550.00
Petersen, Jennifer	5.50	Hours	75.00	412.50
Serna, Erica	120.00	Hours	106.00	12,720.00
	969.30			104,617.50

Fees**Total This Invoice**

247,140.95
351,758.45 USD

Bank Name BANK OF AMERICA N.A. Bank/Branch Code BOFA-026009593
 Account No. SWIFT BOFAUS3N

Remittance Address: Remit-Mailbox@arcadis-us.com

Please include the invoice number on all payments and include remittance copy with all postal payments. Late payments will be assessed according to contract terms.



Total This Invoice 351,758.45 USD



Transaction Details - Invoice Number 34206918

Project 30008700 - CO002400.0002-SWG City of Mesquite	Task WA25.1 - WA2020-25.1 Project Coordination	Contract Line 25 - WA2020-25.1 Project Coordination
---	--	---

Labor

Employee No. and Name	Date	Hours	Rate	This Invoice
24455 - Brown, Clarinda	11/30/2020	0.50	75.00	37.50
24455 - Brown, Clarinda	12/02/2020	0.60	75.00	45.00
24455 - Brown, Clarinda	12/04/2020	1.00	75.00	75.00
24455 - Brown, Clarinda	12/07/2020	0.30	75.00	22.50
24455 - Brown, Clarinda	12/08/2020	0.80	75.00	60.00
24455 - Brown, Clarinda	12/09/2020	0.80	75.00	60.00
24039 - Finch, Jocelyn	11/30/2020	4.00	135.00	540.00
24039 - Finch, Jocelyn	12/01/2020	5.00	135.00	675.00
24039 - Finch, Jocelyn	12/02/2020	5.00	135.00	675.00
24039 - Finch, Jocelyn	12/05/2020	0.30	135.00	40.50
24039 - Finch, Jocelyn	12/07/2020	4.00	135.00	540.00
24039 - Finch, Jocelyn	12/10/2020	1.00	135.00	135.00
24039 - Finch, Jocelyn	12/11/2020	3.00	135.00	405.00
24039 - Finch, Jocelyn	12/13/2020	0.50	135.00	67.50
23673 - Cruz, Rachel	12/04/2020	4.00	155.00	620.00
23673 - Cruz, Rachel	12/08/2020	3.00	155.00	465.00
23673 - Cruz, Rachel	12/10/2020	3.00	155.00	465.00
23514 - Petersen, Jennifer	12/01/2020	1.00	75.00	75.00
23514 - Petersen, Jennifer	12/02/2020	1.50	75.00	112.50
23514 - Petersen, Jennifer	12/03/2020	1.00	75.00	75.00
23514 - Petersen, Jennifer	12/08/2020	1.00	75.00	75.00
23514 - Petersen, Jennifer	12/10/2020	1.00	75.00	75.00
		42.30		5,340.50
Total Labor				5,340.50

Fees

Jennifer Petersen pre-bill for week ending 12/20, 3 hours @ \$75.00	225.00
Jocelyn Finch pre-bill for week ending 12/20, 9 hours @ \$135.00	1,215.00
PM and Field Coordination, 2 weeks @ \$3,000.00	6,000.00
Pre-bill: PM and Field Coordination, 2 weeks @ \$3,000.00	6,000.00
Rachel Cruz pre-bill for week ending 12/20, 4 hours @ \$155.00	620.00
Travis Sutton pre-bill for week ending 12/20, 6 hours @ \$75.00	450.00
Total Fees	14,510.00
Total This Task	19,850.50

Project 30008700 - CO002400.0002-SWG City of Mesquite	Task WA25.2 - WA2020-25.2 Environmental Inspection	Contract Line 26 - WA2020-25.2 Environmental Inspection
---	--	---

**Labor**

Employee No. and Name	Date	Hours	Rate	This Invoice
38422 - Andrews, Michael	11/30/2020	11.50	106.00	1,219.00
38422 - Andrews, Michael	12/01/2020	9.00	106.00	954.00
38422 - Andrews, Michael	12/02/2020	11.00	106.00	1,166.00
38422 - Andrews, Michael	12/03/2020	5.00	106.00	530.00
38422 - Andrews, Michael	12/03/2020	6.50	106.00	689.00
38422 - Andrews, Michael	12/04/2020	11.50	106.00	1,219.00
38422 - Andrews, Michael	12/05/2020	11.00	106.00	1,166.00
38422 - Andrews, Michael	12/07/2020	10.50	106.00	1,113.00
38422 - Andrews, Michael	12/08/2020	10.00	106.00	1,060.00
38422 - Andrews, Michael	12/09/2020	11.00	106.00	1,166.00
38422 - Andrews, Michael	12/10/2020	2.00	106.00	212.00
38422 - Andrews, Michael	12/10/2020	8.50	106.00	901.00
38422 - Andrews, Michael	12/11/2020	11.50	106.00	1,219.00
38422 - Andrews, Michael	12/12/2020	9.00	106.00	954.00
		128.00		13,568.00
Total Labor				13,568.00

Fees

Michael Andrews pre-bill for week ending 12/20, 67 hours @ \$106.00	7,102.00
Michael Andrews pre-bill for week ending 12/27, 23 hours @ \$106.00	2,438.00
Per Diem - Lodging, 14 days @ \$102.00	1,428.00
Per Diem - Meals & Incidentals, 14 days @ \$61.00	854.00
Pre-Bill: Per Diem - Lodging, 9 days @ \$102.00	918.00
Pre-bill: Mobilization, 1 unit @ \$1,100.00	1,100.00
Pre-bill: Per Diem - Meals & Incidentals, 10 days @ \$61.00	610.00
Total Fees	14,450.00
Total This Task	28,018.00

Project	Task	Contract Line
30008700 - CO002400.0002-SWG City of Mesquite	WA25.3 - WA2020-25.3 Authorized Biologist	27 - WA2020-25.3 Authorized Biologist

Labor

Employee No. and Name	Date	Hours	Rate	This Invoice
37280 - Shirley, Charleston	11/30/2020	12.00	113.00	1,356.00
37280 - Shirley, Charleston	12/01/2020	12.00	113.00	1,356.00
37280 - Shirley, Charleston	12/02/2020	12.00	113.00	1,356.00
37280 - Shirley, Charleston	12/03/2020	9.00	113.00	1,017.00
37280 - Shirley, Charleston	12/03/2020	4.00	113.00	452.00
37280 - Shirley, Charleston	12/04/2020	12.00	113.00	1,356.00
37280 - Shirley, Charleston	12/05/2020	14.00	113.00	1,582.00
37280 - Shirley, Charleston	12/07/2020	12.00	113.00	1,356.00
37280 - Shirley, Charleston	12/08/2020	12.00	113.00	1,356.00
37280 - Shirley, Charleston	12/09/2020	12.00	113.00	1,356.00
37280 - Shirley, Charleston	12/10/2020	8.00	113.00	904.00



37280 - Shirley, Charleston	12/10/2020	4.00	113.00	452.00
37280 - Shirley, Charleston	12/11/2020	12.00	113.00	1,356.00
37280 - Shirley, Charleston	12/12/2020	10.00	113.00	1,130.00
		145.00		16,385.00
Total Labor				16,385.00

Fees

Charleston Shirley pre-bill for 12/28 - 12/31, 10 hours @ \$113.00	1,130.00
Charleston Shirley pre-bill for week ending 12/20, 72 hours @ \$113.00	8,136.00
Charleston Shirley pre-bill for week ending 12/27, 24 hours @ \$113.00	2,712.00
Per Diem - Lodging, 14 days @ \$102.00	1,428.00
Per Diem - Meals & Incidentals, 14 days @ \$61.00	854.00
Pre-Bill: Per Diem - Lodging, 18 days @ \$102.00	1,836.00
Pre-Bill: Per Diem - Meals & Incidentals, 18 days @ \$61.00	1,098.00
Total Fees	17,194.00
Total This Task	33,579.00

Project	Task	Contract Line
30008700 - CO002400.0002-SWG City of Mesquite	WA25.4 - WA2020-25.4 Biological Monitor	28 - WA2020-25.4 Biological Monitor

Labor

Employee No. and Name	Date	Hours	Rate	This Invoice
35935 - King, Anna	11/30/2020	11.00	106.00	1,166.00
35935 - King, Anna	12/01/2020	8.00	106.00	848.00
35935 - King, Anna	12/02/2020	10.50	106.00	1,113.00
35935 - King, Anna	12/03/2020	9.80	106.00	1,038.80
35935 - King, Anna	12/04/2020	10.10	106.00	1,070.60
35935 - King, Anna	12/04/2020	1.20	106.00	127.20
35935 - King, Anna	12/05/2020	9.00	106.00	954.00
35935 - King, Anna	12/07/2020	10.70	106.00	1,134.20
35935 - King, Anna	12/08/2020	10.70	106.00	1,134.20
35935 - King, Anna	12/09/2020	3.90	106.00	413.40
35935 - King, Anna	12/09/2020	6.60	106.00	699.60
35935 - King, Anna	12/10/2020	10.30	106.00	1,091.80
35935 - King, Anna	12/11/2020	9.40	106.00	996.40
35935 - King, Anna	12/12/2020	6.10	106.00	646.60
35817 - McGill, Meghan	11/30/2020	11.00	106.00	1,166.00
35817 - McGill, Meghan	12/01/2020	8.50	106.00	901.00
35817 - McGill, Meghan	12/02/2020	10.00	106.00	1,060.00
35817 - McGill, Meghan	12/03/2020	8.50	106.00	901.00
35817 - McGill, Meghan	12/04/2020	9.50	106.00	1,007.00
35817 - McGill, Meghan	12/04/2020	2.00	106.00	212.00
35817 - McGill, Meghan	12/05/2020	11.00	106.00	1,166.00
35817 - McGill, Meghan	12/07/2020	9.50	106.00	1,007.00
35817 - McGill, Meghan	12/08/2020	10.00	106.00	1,060.00
35817 - McGill, Meghan	12/09/2020	10.00	106.00	1,060.00
35817 - McGill, Meghan	12/10/2020	9.50	106.00	1,007.00

35817 - McGill, Meghan	12/11/2020	7.00	106.00	742.00
35817 - McGill, Meghan	12/11/2020	1.00	106.00	106.00
35817 - McGill, Meghan	12/12/2020	6.50	106.00	689.00
37167 - Sepiol, Joseph	11/30/2020	9.00	106.00	954.00
37167 - Sepiol, Joseph	12/01/2020	9.00	106.00	954.00
37167 - Sepiol, Joseph	12/02/2020	9.00	106.00	954.00
37167 - Sepiol, Joseph	12/03/2020	9.00	106.00	954.00
37167 - Sepiol, Joseph	12/04/2020	5.00	106.00	530.00
37167 - Sepiol, Joseph	12/04/2020	4.00	106.00	424.00
37167 - Sepiol, Joseph	12/05/2020	9.00	106.00	954.00
37167 - Sepiol, Joseph	12/07/2020	10.50	106.00	1,113.00
37167 - Sepiol, Joseph	12/08/2020	10.50	106.00	1,113.00
37167 - Sepiol, Joseph	12/09/2020	10.50	106.00	1,113.00
37167 - Sepiol, Joseph	12/10/2020	2.00	106.00	212.00
37167 - Sepiol, Joseph	12/10/2020	8.50	106.00	901.00
37167 - Sepiol, Joseph	12/11/2020	10.00	106.00	1,060.00
37167 - Sepiol, Joseph	12/12/2020	7.00	106.00	742.00
37642 - Hingle, Elizabeth	12/05/2020	10.00	106.00	1,060.00
37642 - Hingle, Elizabeth	12/07/2020	10.00	106.00	1,060.00
37642 - Hingle, Elizabeth	12/08/2020	11.00	106.00	1,166.00
37642 - Hingle, Elizabeth	12/09/2020	11.00	106.00	1,166.00
37642 - Hingle, Elizabeth	12/10/2020	3.00	106.00	318.00
37642 - Hingle, Elizabeth	12/10/2020	8.00	106.00	848.00
37642 - Hingle, Elizabeth	12/11/2020	10.00	106.00	1,060.00
37642 - Hingle, Elizabeth	12/12/2020	7.00	106.00	742.00
39000 - O'Connor, Gabriel	11/30/2020	9.70	106.00	1,028.20
39000 - O'Connor, Gabriel	12/01/2020	9.00	106.00	954.00
39000 - O'Connor, Gabriel	12/02/2020	9.00	106.00	954.00
39000 - O'Connor, Gabriel	12/03/2020	10.20	106.00	1,081.20
39000 - O'Connor, Gabriel	12/04/2020	8.80	106.00	932.80
39000 - O'Connor, Gabriel	12/04/2020	2.10	106.00	222.60
39000 - O'Connor, Gabriel	12/05/2020	10.00	106.00	1,060.00
39000 - O'Connor, Gabriel	12/07/2020	11.30	106.00	1,197.80
39000 - O'Connor, Gabriel	12/08/2020	10.50	106.00	1,113.00
39000 - O'Connor, Gabriel	12/09/2020	10.50	106.00	1,113.00
39000 - O'Connor, Gabriel	12/10/2020	10.00	106.00	1,060.00
39000 - O'Connor, Gabriel	12/10/2020	1.30	106.00	137.80
39000 - O'Connor, Gabriel	12/11/2020	10.00	106.00	1,060.00
39000 - O'Connor, Gabriel	12/12/2020	0.90	106.00	95.40
39000 - O'Connor, Gabriel	12/12/2020	6.40	106.00	678.40
35484 - Serna, Erica	11/30/2020	11.00	106.00	1,166.00
35484 - Serna, Erica	12/01/2020	8.00	106.00	848.00
35484 - Serna, Erica	12/02/2020	10.50	106.00	1,113.00
35484 - Serna, Erica	12/03/2020	9.50	106.00	1,007.00
35484 - Serna, Erica	12/04/2020	10.00	106.00	1,060.00
35484 - Serna, Erica	12/04/2020	0.50	106.00	53.00
35484 - Serna, Erica	12/05/2020	9.50	106.00	1,007.00
35484 - Serna, Erica	12/05/2020	0.50	106.00	53.00



35484 - Serna, Erica	12/07/2020	10.50	106.00	1,113.00
35484 - Serna, Erica	12/08/2020	10.50	106.00	1,113.00
35484 - Serna, Erica	12/09/2020	10.50	106.00	1,113.00
35484 - Serna, Erica	12/10/2020	3.00	106.00	318.00
35484 - Serna, Erica	12/10/2020	8.50	106.00	901.00
35484 - Serna, Erica	12/11/2020	10.50	106.00	1,113.00
35484 - Serna, Erica	12/12/2020	7.00	106.00	742.00
		654.00		69,324.00
Total Labor				69,324.00

Fees

Anna King pre-bill for week ending 12/20, 63 hours @ \$106.00	6,678.00
Anna King pre-bill for week ending 12/27, 26 hours @ \$106.00	2,756.00
Elizabeth Hingle pre-bill for week ending 12/20, 47.5 hours @ \$106.00	5,035.00
Erica Serna pre-bill for week ending 12/20, 52 hours @ \$106.00	5,512.00
Gabe O'Connor pre-bill for week ending 12/20, 63.2 hours @ \$106.00	6,699.20
Gabe O'Connor pre-bill for week ending 12/27, 26 hours @ \$106.00	2,756.00
Joseph Sepiol pre-bill for week ending 12/20, 63 hours @ \$106.00	6,678.00
Meghan McGill pre-bill for week ending 12/20, 63.5 hours @ \$106.00	6,731.00
Meghan McGill pre-bill for week ending 12/27, 21 hours @ \$106.00	2,226.00
Mobilization ST&C 20.9.3, 1 units @ \$1,100.00	1,100.00
Per Diem - Lodging, 80 days @ \$102.00	8,160.00
Per Diem - Meals & Incidentals, 80 days @ \$61.00	4,880.00
Pre-Bill: Per Diem - Lodging, 59 days @ \$102.00	6,018.00
Pre-Bill: Per Diem - Meals & Incidentals, 63 days @ \$61.00	3,843.00
Pre-Bill: Mobilization ST&C 20.9.3, 4 units @ \$1,100.00	4,400.00
Total Fees	73,472.20

Total This Task**142,796.20**

Project	Task	Contract Line
30008700 - CO002400.0002-SWG City of Mesquite	WA25a - WA2020-25a EI Services	30 - WA2020-25a EI Services

Fees

Aardvark Authorized Biologist pre-bill for week ending 12/20, 115 hours @ \$89.00	10,235.00
Aardvark Authorized Biologist pre-bill for week ending 12/27, 22 hours @ \$89.00	1,958.00
Aardvark Authorized Biologist, 184 hours @ \$89.00	16,376.00
Aardvark Biological Monitor pre-bill for week ending 12/20, 59 hours @ \$73.50	4,336.50
Aardvark Biological Monitor pre-bill for week ending 12/27, 18 hours @ \$73.50	1,323.00
Aardvark Biological Monitor, 129.5 hours @ \$73.50	9,518.25
Mobilizations/demobilizations, 48 units @ \$140.00	6,720.00
Per Diem - Lodging, 50 days @ \$102.00	5,100.00
Per Diem - Meals & Incidentals, 50 days @ \$61.00	3,050.00
Pre-Bill: Mobilizations/demobilizations, 27 units @ \$140.00	3,780.00
Pre-Bill: Per Diem - Lodging, 45 days @ \$102.00	4,590.00
Pre-Bill: Per Diem - Meals & Incidentals, 45 days @ \$61.00	2,745.00
Pre-Bill: SNEI Authorized Biologist, 80 hours @ \$86.00	6,880.00
Pre-Bill: SNEI Biological Monitor, 290 hours @ \$67.00	19,430.00
SNEI Authorized Biologist, 81.5 hours @ \$86.00	7,009.00
SNEI Biological Monitor, 342 hours @ \$67.00	22,914.00
Subcontractor Management Administrative Activities, 1 unit @ \$1,550.00	1,550.00
Total Fees	127,514.75

Total This Task**127,514.75****Total This Project****351,758.45****Total This Invoice****351,758.45 USD****Total This Invoice 351,758.45 USD**

C & L Inspection, LLC
PO Box 610028
Dallas, TX 75261-0028 US
(972) 584-1610
serickson@candlinspection.com
www.candlinspection.com



INVOICE

BILL TO

SOUTHWEST GAS
SOUTHWEST GAS-Las Vegas
ATTN: EVAN SOUTHERLAND
5241 SPRING MOUNTAIN RD
LAS VEGAS, NV 89150

INVOICE # 202011-608
DATE 01/01/2021
DUE DATE 01/31/2021
TERMS Net 30

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
12/14/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
12/14/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
12/16/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
12/16/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
12/18/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	3:00	205.62
12/18/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	2:00	177.48
12/18/2020	SNV Steel OT	Steel;3867324 - Mr Dennis J Morrissey	88.74	5:00	443.70
12/20/2020	PER DIEM	Mesquite Per Diem- Dennis Morrissey	120.00	3	360.00

Subtotal: 2,557.60

BALANCE DUE

\$2,557.60

CONSTRUCTION DEPARTMENT
January 12, 2021
PO# 852417
Molly Lake

This Invoice has been assigned to, and must be paid to:
Advance Business Capital LLC
Dba Triumph Business Capital

C & L Inspection, LLC
PO Box 610028
Dallas, TX 75261-0028 US
(972) 584-1610
serickson@candlinspection.com
www.candlinspection.com



INVOICE

BILL TO

SOUTHWEST GAS
SOUTHWEST GAS-Las Vegas
ATTN: EVAN SOUTHERLAND
5241 SPRING MOUNTAIN RD
LAS VEGAS, NV 89150

INVOICE # 202011-611
DATE 01/01/2021
DUE DATE 01/31/2021
TERMS Net 30

DATE	TITLE	WORK ORDER/INSPECTOR	RATE	QTY	AMOUNT
12/21/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
12/21/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
12/22/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	5:00	342.70
12/22/2020	SNV Steel Insp	Steel;3867324 - Mr Dennis J Morrissey	68.54	3:00	205.62
12/27/2020	PER DIEM	Mesquite Per diem - Dennis Morrissey	120.00	2	240.00

BALANCE DUE

\$1,473.72

CONSTRUCTION DEPARTMENT
January 12, 2021
PO# 852417
Molly Lake

4031.32

This Invoice has been assigned to, and must be paid to:
Advance Business Capital LLC
Db a Triumph Business Capital



Mears Pipeline

A QUANTA SERVICES COMPANY

33725 N. Scottsdale Rd. Suite 108
Scottsdale, AZ 85266
(707)553-3342Date: 1/13/2021
TO: Southwest Gas Corporation

CONSTRUCTION DEPARTMENT

1/15/21

JESSICA ARGANDA

PO# 852932

INVOICE #: 11909
STATE/COUNTY/CITY: NV / Clark County / Mesquite
CONTRACT #: 14938
WR#: 3867324
PROJECT NAME: SB 151 Mesquite Approach - 8 IN STL Feeder
MEARS JOB #: 58032

Contract Items

Item Code	Description	UOM	QTY This Period	QTY Invoiced To Date	Contract Price	Total Invoiced to Date	Invoice Amount This Period
A.1	Completion of pre-construction activities required before constructing pipeline right-of-way, such as but not limited to cacti and yucca salvage, weed treatment, and desert tortoise fencing and clearance.	%	0.00%	100.00%	\$1,244,041.59	\$1,244,041.59	\$0.00
A.2	Construction of full pipeline right-of-way road, which is necessary to facilitate all other work and coordination for the SB 151 - Mesquite Approach Main.	%	0.00%	100.00%	\$646,463.64	\$646,463.64	\$0.00
A.3	Installation of all steel pipe and appurtenances including testing and tie-ins for the SB 151 - Mesquite Approach Main.	%	0.00%	100.00%	\$4,393,359.18	\$4,393,359.18	\$0.00
A.4	Surface repair to include but not limited to asphalt, concrete, desert topography, revegetation and all requirements per applicable entities.	%	0.00%	87.75%	\$1,046,002.28	\$917,867.00	\$0.00
SUBTOTAL						\$7,201,731.41	\$0.00

Change Orders

CO-001	PUP Permit Delay	%	0.00%	100.00%	\$672,800.10	\$672,800.10	\$0.00
CO-002	Additional Plant Salvage	%	100.00%	100.00%	\$44,898.45	\$44,898.45	\$44,898.45
CO-003	NVE Road Improvements	%	100.00%	100.00%	\$66,020.86	\$66,020.86	\$66,020.86
CO-004	Extreme Rock Trenching	%	0.00%	0.00%	\$0.00	\$0.00	\$0.00
CO-005	Install Culverts	%	0.00%	0.00%			
CO-006	Install AB Road	%	0.00%	0.00%			
CO-007	Leak Detection	%	0.00%	0.00%			
SUBTOTAL						\$783,719.41	\$110,919.31

Total	\$7,985,450.82	\$110,919.31
Total Retention	\$798,545.08	\$11,001.09

TOTAL AMOUNT DUE	\$99,827.38
------------------	-------------

A.1	Complete
A.2	Complete
A.3	Complete
A.4	NA
CO-002	100%
CO-003	100%

Cole Bianchini

1/13/21

Contractor's Signature

Date

PAYMENT TERMS:
Net 30 from Invoice Date AbovePAYMENT REMITTANCE ADDRESS:
Mears Pipeline Division
Accounts Receivable Dept.
33725 N. Scottsdale Rd Suite 108, Scottsdale, AZ 85266



Mears Pipeline

A QUANTA SERVICES COMPANY

CONSTRUCTION DEPARTMENT

2/1/21

JESSICA ARGANDA

PO# 855963

33725 N. Scottsdale Rd. Suite 108
Scottsdale, AZ 85266
(707)553-3342Date: 1/29/2021
TO: Southwest Gas CorporationINVOICE #: 11901
STATE/COUNTY/CITY: NV / Clark County / Mesquite
CONTRACT #: 14938
WR#: 3867324
PROJECT NAME: SB 151 Mesquite Approach - 8 IN STL Feeder
MEARS JOB #: 58032

Contract Items

Item Code	Description	UOM	QTY This Period	QTY Invoiced To Date	Contract Price	Total Invoiced to Date	Invoice Amount This Period
A.1	Completion of pre-construction activities required before constructing pipeline right-of-way, such as but not limited to cacti and yucca salvage, weed treatment, and desert tortoise fencing and clearance.	%	0.00%	100.00%	\$1,244,041.59	\$1,244,041.59	\$0.00
A.2	Construction of full pipeline right-of-way road, which is necessary to facilitate all other work and coordination for the SB 151 - Mesquite Approach Main.	%	0.00%	100.00%	\$646,463.64	\$646,463.64	\$0.00
A.3	Installation of all steel pipe and appurtenances including testing and tie-ins for the SB 151 - Mesquite Approach Main.	%	0.00%	100.00%	\$4,393,359.18	\$4,393,359.18	\$0.00
A.4	Surface repair to include but not limited to asphalt, concrete, desert topography, revegetation and all requirements per applicable entities.	%	0.00%	87.75%	\$1,046,002.28	\$917,867.00	\$0.00
SUBTOTAL						\$7,201,731.41	\$0.00

Change Orders

CO-001	PUP Permit Delay	%	0.00%	100.00%	\$672,800.10	\$672,800.10	\$0.00
CO-002	Additional Plant Salvage	%	0.00%	100.00%	\$44,898.45	\$44,898.45	\$0.00
CO-003	NVE Road Improvements	%	0.00%	100.00%	\$66,020.86	\$66,020.86	\$0.00
CO-004	Extreme Rock Trenching	%	0.00%	0.00%	\$0.00	\$0.00	\$0.00
CO-005	Install Culverts	%	0.00%	0.00%			
CO-006	Install AB Road	%	0.00%	0.00%			
CO-007	Leak Detection	%	100.00%	100.00%	\$1,300,623.42	\$1,300,623.42	\$1,300,623.42
SUBTOTAL						\$2,084,342.83	\$1,300,623.42

Total	\$9,286,074.24	\$1,300,623.42
Total Retention	\$928,607.42	\$130,862.94

TOTAL AMOUNT DUE	\$1,170,561.08
------------------	----------------

A.1	Complete
A.2	Complete
A.3	Complete
A.4	NA
CO-007	Leak Detection - Excludes Alpha's cost

Cole Bianchini

1/29/21

Contractor's Signature

Date

PAYMENT TERMS:
Net 30 from Invoice Date AbovePAYMENT REMITTANCE ADDRESS:
Mears Pipeline Division
Accounts Receivable Dept.
33725 N. Scottsdale Rd Suite 108, Scottsdale, AZ 85266



Mears Pipeline

A QUANTA SERVICES COMPANY

33725 N. Scottsdale Rd. Suite 108
Scottsdale, AZ 85266
(707)553-3342

Date: 1/29/2021
TO: Southwest Gas Corporation

CONSTRUCTION DEPARTMENT

2/1/21

JESSICA ARGANDA

PO# 855982

INVOICE #: 12002
STATE/COUNTY/CITY: NV / Clark County / Mesquite
CONTRACT #: 14938
WR#: 3867324
PROJECT NAME: SB 151 Mesquite Approach - 8 IN STL Feeder
MEARS JOB #: 58032

Contract Items

Item Code	Description	UOM	QTY This Period	QTY Invoiced To Date	Contract Price	Total Invoiced to Date	Invoice Amount This Period
A.1	Completion of pre-construction activities required before constructing pipeline right-of-way, such as but not limited to cacti and yucca salvage, weed treatment, and desert tortoise fencing and clearance.	%	0.00%	100.00%	\$1,244,041.59	\$1,244,041.59	\$0.00
A.2	Construction of full pipeline right-of-way road, which is necessary to facilitate all other work and coordination for the SB 151 - Mesquite Approach Main.	%	0.00%	100.00%	\$646,463.64	\$646,463.64	\$0.00
A.3	Installation of all steel pipe and appurtenances including testing and tie-ins for the SB 151 - Mesquite Approach Main.	%	0.00%	100.00%	\$4,393,359.18	\$4,393,359.18	\$0.00
A.4	Surface repair to include but not limited to asphalt, concrete, desert topography, revegetation and all requirements per applicable entities.	%	12.25%	100.00%	\$1,046,002.28	\$1,046,002.28	\$128,135.28
SUBTOTAL						\$7,329,866.69	\$128,135.28

Change Orders

CO-001	PUP Permit Delay	%	0.00%	100.00%	\$672,800.10	\$672,800.10	\$0.00
CO-002	Additional Plant Salvage	%	0.00%	100.00%	\$44,898.45	\$44,898.45	\$0.00
CO-003	NVE Road Improvements	%	0.00%	100.00%	\$66,020.86	\$66,020.86	\$0.00
CO-004	Extreme Rock Trenching	%	0.00%	0.00%	\$0.00	\$0.00	\$0.00
CO-005	Install Culverts	%	0.00%	0.00%			
CO-006	Install AB Road	%	0.00%	0.00%			
CO-007	Leak Detection	%	0.00%	100.00%	\$1,300,623.42	\$1,300,623.42	
SUBTOTAL						\$2,084,342.83	\$0.00

Total	\$9,414,209.52	\$128,135.28
Total Retention	\$941,420.95	\$12,813.53

TOTAL AMOUNT DUE	\$115,321.75
------------------	--------------

A.1	Complete
A.2	Complete
A.3	Complete
A.4	Hydroseeding

Cole Bianchini

1/29/21

Contractor's Signature

Date

PAYMENT TERMS:
Net 30 from Invoice Date Above

PAYMENT REMITTANCE ADDRESS:
Mears Pipeline Division
Accounts Receivable Dept.
33725 N. Scottsdale Rd Suite 108, Scottsdale, AZ 85266